1. Number of pages 6
2. [illegible] 26-7-3
[illegible]

M.R.O. 1—82406—59-21-80

4

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Con. 11-8-57

G.O. No. 1533 Press Mis.

37-38 Dated 6 —— 8 —18 57

Not to be folded or roughly handled

No. 37. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 31st July 1857, No. 2566.

SIR,

1. With reference to Extract Minutes Consultation, No. 1246, dated 25th June 1857, I have the honor to forward, a revised estimate for constructing a wall on the inner side of the stone drain which bounds the compound on the north side of the Church at Vizagapatam, in which provision is made for removing the Stables and Pound, as required in Extract Minutes Consultation No. 978, dated 22nd May last.

Letter from the Acting District Engineer No. 577, 8th July 1857.

2. The original estimate submitted with my Report H. No. 863, 2nd June 1857, amounted to Rupees (460) four hundred and sixty, and provided for

	Rs.	A.	P.	Rs.
88⅝ Cubic yard rough stone in chunam at	0	1	2	100
124⅓ „ „ brick in chunam	0	2	0	249
51-20 square plastering	0	1	8	77
Excavating foundation	0	0	0	9
Sundries	0	0	0	25
Total.....				460

3. The revised estimate amounts to Rupees (400) four hundred; and provides for

	Rs.	A.	P.		Rs.
239⅛⅞ Cubic yards rough stone in chunam...	0	1	2		269
5744 „ „ Plastering	0	1	8	₱ square	86
Excavating foundation	0	0	0		8
Removing Stables and Pound	0	0	0		12
Sundries	0	0	0		25
Total.....					400

4. From the estimate it will be seen, that a saving of Rupees 80 is to be effected by building the wall entirely of rough stone in chunam, instead of as was originally proposed, building it above foundations with brick in chunam a further saving of Rupees 1 is to be effected in the item for excavating foundations, total saved Rupees 81

The items in excess of the original estimate are—

The plastering Rupees.	9	
Removing the Stables and Pound.	12	21
Total saving Rupees.....		60

5. The arrangement of building the wall entirely of rough stone in chunam is approved, and I beg to recommend for sanction the revised estimate of Rupees (400) four hundred, now submitted.

No. 38. ORDER THEREON, No. 1533; dated 6th August 1857.

Referred to the Ecclesiastical Department with reference to the Extract from the Minutes of Consultation in that Department dated the 15th April last No. 167.

(Signed) H. FORBES,
Acting Secretary to Government.

Central Office of Pub: Works
Fort St. George 31st July 1857

No. 2566

From

The Chief Engineer

To

The Secretary to Government
Public Works Department

Sir,

Ecclesiastical / Church Enclosure

2. Enclosures
1 Letter from the Actg Dy Engr Vizagapatam dtd 8 July 57 No 377.
1 Revised Estimate

1. With reference to Extract Minutes Consultation, No. 1246. dated 25th June 1857, I have the honor to forward, a revised Estimate for constructing a wall on the inner side of the stone drain which bounds the Compound on the North side of the Church at Vizagapatam, in which provision is made for removing the Stables and Pounds, as required in Extract Minutes Consultation No. 978. dated 22d May last.—

Letter from the Actg Asst Engr No 577. dtd 8th July 57

2. The original Estimate submitted with my Report H — No. 863. 2d June 1857. Amounted to Rupees [460] four hundred and Sixty, Provided for.

88 8/9 Cub. Yds rough Stone in Chunam @ Rs. 1-2-		100.
124 4/9 — bricks in Chunam	@ — 2 —	249
51-20- Sqrs. Plastering	@ — 1-8-	77.
Excavating foundation		9.
Sundries		25.
	Rupees	460

The

3. The revised Estimate amounts to Rupees [400.] Four hundred, and provides for:-

239 16½/27 Cubic Yards roughs stone in Chunam

:mann 0-1-2 ——— 269.

5746. Plastering —— 1-8 Ft. Sqre. ——— 86.

Excavating foundations ——— 8.

Removing Stables and Sounds ——— 12.

Sundries ——— 25.

400.

4. From the Estimate it will be seen, that a saving of Rupees 80 is to be effected by building the walls entirely of roughs stone in Chunam, instead of as was originally proposed, building the stone foundations with bricks in Chunam; a further saving of Rupees 1. is to be effected in the items for excavating foundations, total saved - Rs. 81.

The items in excess of the Original Estimate are

The plastering ——— Rupees 9.

—— removing the Stables and Sounds ——— 12. ——— 21.

Total Saving Rupees 60

5. The arrangement of building the wall entirely of roughs stone in Chunam is approved, and I beg to recommend for sanction

sanction the revised Estimate of Rupees [400.] Four hundred, now submitted.-

I have the honor to be,
Sir,
Your most Obedient Servant.
(Sd) Father Colomb
Chief Engineer

Offg
Al Supt. Engr N.C.

To
The Secretary to Government
Public Works Department.-

2 Sg

D/o Corr. 2nd June 1857 f. 31/32
" 30th May " 25826
" 6th February " 11651/7

Public Works 1857 — Ecclesl.
D/o to Comm. 11th August.

No 1539

No 1533

From The Chief Engineer
To The Secretary to Govt.
P.W.D.

Dated 31st July 1857.
Rec.d 1st Aug.t

No 2566

Enclosures 2:

Ex Minute Comm. in the Ecclesiastical Dept. dated 29th July 1857 No 1057/15 Comm. With reference to Ex. Minute Comm. No 1246. dated 25th June 1857 submitting an Estimate amounting to Rupees 400, for constructing a wall on the inner side of the stone drain which bounds the Compound on the North side of the Church at Vizagapatam.—

1037-38

Referred to the Ecclesiastical Department with reference to the Extract from the Minutes of Consultation in that Department dated the 15th April last No. 164.—

Fort St. Geo.
6 Aug.t 1857.

Copy to the Ecclesl. Dept. with 2 Encls.

No 1533. 6th Aug.t
With an Order

C. 3rd Aug.t