M.R. O/1—82,400—24-11-50.

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

2-6-57

G.O. No. 1012 Press Mis.

Dated 27-5- 1857

Not to be folded or roughly handled

No. 7. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 14th May 1857, No. 335.

SIR,

Agreeably to the fifth para. of the Code, Section I, for the D. P. W., I have the honor to submit for the sanction of Government the accompanying two bills received from the Civil Architect amounting to Rupees (5,458-5) five thousand four hundred and fifty-eight, and annas five, and which exceed the amount of their respective Estimates by more than five ₹ cent. explanation, as to the causes of excess, is given in the column of remarks, which I consider to be satisfactory.

List of Bills submitted for the sanction of Government.

Audit No.	Date of bills.	Description of work.	Amount of Estimate.			Amount of bill.			Excess.			Per-centage of excess.	Remarks.
			Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.		
1614	February 6th 1856.	Making various repairs to a portion of the European Infantry Barracks and Officers Quarters in the Fort, and also laying new Granite stone floor in lieu of the dilapidated laterite stone floors, to the Cook room and privies attached to the same, and also for repairing the walls and floor white and bluewashing, repairing and painting the Doors and Windows of the Quarters occupied by Lieutenant Lewin, in the European Barracks in the Fort as per Estimate passed by the Chief Engineer D. P. W., on the 13th September 1855...	2,484	4	2	3,077	8	2	593	4	0	23-14	The excesses are chiefly owing to higher rate paid for Chunam Timber &c. than was allowed in estimate and also to some extra work having been found necessary to be executed during the progress of the works.
1613		Re-building the small Magazine attached to the Drying Terraces of the Gun Powder Manufactory from its old foundation by raising the basement 2 feet above the former level as per do. do. do. on the 8th June 1854.	1,790	10	8	2,380	12	10	590	2	2	32-15-4	
						Rupees...5,458-5-0							

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 8. ORDER THEREON, No. 1012; dated 27th May 1857.

The Right Honorable the Governor in Council sanctions the two Bills submitted with the foregoing letter, amounting together to Rupees (5,458-5) five thousand, four hundred and fifty-eight and annas five, for certain repairs executed to a portion of the European Infantry Barracks and officer's Quarters in the Fort and re-building the small Magazine attached to the drying terraces of the Gun Powder manufactory.

(Signed) H. FORBES,
Acting Secretary to Government.

6335

Central Office of P. W.
Fort St. George.
14. May 1857.

From Colonel A. Fraser
The Chief Engineer

To
The Secretary to Government
Department of Public Works

Sir,

Agreeably to the Fifth para of the Code, Section I, for the D. P. W. I have the honor to submit for the sanction of Government the accompanying Bills received from the Civil Architect.

amounting to Rupees 5458-5-/ Five Thousand four hundred and fifty eight, and Annas five,

and which exceed the amount of their respective Estimates by more than five p.c. cent. Explanation, as to the causes of excess, is given in the Column of Remarks, which I consider to be satisfactory.

I have the honor to be,
Sir,
Your most obedient Servt
A. Fraser
Colonel,
Chief Engineer, D. P. W.

List of Bills submitted for the sanction of Government

Audit Num ber	Date of Bills	Description of work	Amount of Estimate	Amount of Bills	Excess	Remarks
	1856					
1614	Febr.y 6th	Making various repairs to a portion of the European Infantry Barracks and Officers Quarters in the Fort and also laying new Granite stone floor in lieu of the dilapidated laterite stone floors to the Cook Room and previes attached to the same and also for repairing the walls and floor white and blue washing repairing and painting the Doors and Windows of the Quarters occupied by Lieut Lewin in the European Barracks in the Fort as per Estimate passed by the Chief Enginer D.S.W. on the 13th September 1855	2484 4 2	3077 8	592 4	The excesses are chiefly owing to higher rates paid for Guzerat Timber &c. &c. than was allowed in Estimate and also to some extra work having been found necessary to be executed during the progress of the works
1613		Rebuilding the small Magazine attached to the Drying Terraces of the Gun Powder Manufactory from its old foundation by raising the basement 2 feet above the former level as per D.o D.o D.o on the 8th June 1854	1790 10 8	2380 12	590 2 4	
		Rupees	5455			

Abl Fabre Colonel.
Chief Engineer.

Pub: Works 1857 Department
Dr to Ors 2 Lines.
No. 1006.

From

The Chief Engineer

To
The Secretary
to Government N.W.P.

Dated 14th May 1857.
Rec'd 18th

2 Enclosures.

No. 535

Submits for the sanction of Government 2 Bills amounting to Rupees 5458-5-0

27th May

No. 1012.

No 1012

The Right Honorable the Governor in Council sanctions the two Bills submitted with the foregoing letter, amounting together to Rupees (5458-5-0) Five thousand four hundred and fifty eight & annas five, for certain repairs executed to a portion of the Euro: pean Infantry Barracks and officers Quarters in the Fort and rebuilding the small magazine attached to the Barrack Terraces of the Fort Dowlut Kumsaetong.

Fort St. Geo. 27 May 1857.

Copied to the Chief Engr. with 2 Bills Encl. Dated 29 May 1857

Accts Genl

No 7 28

C 22 May 26