Number of pages. 10
Date of repair. 19-7-37
Initials of Referencer
M.R.O. 1—82,400—22-11-30

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cons. 6-8-57

G.O. No. 1492 Press Mis.

5557

Dated 3—8— 1857

Not to be folded or roughly handled

No. 58. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 29th July 1857, No. 2199.

SIR,

With reference to Extract Minutes of Consultation No. 946 of the 16th May 1857, I have the honor to forward a plan and estimate for a Bathing house proposed to be erected for the Horse Artillery at Bangalore at a cost of (630) Rupees six hundred and thirty.

2. The difficulty of supplying water for a plunge bath is explained in the accompanying letter* from Major DeButts, and the approval of Major General Beresford of the present plan of a bathing house was intimated to that Officer.

* No. 50 dated 4th July 1857.

3. As the work is of that kind which has not been stopped under recent orders, and the plan and estimate appear to be altogether correct and satisfactory, I beg to recommend their entry in the Budget of 1858-59.

No. 59. ORDER THEREON, No. 1492; dated 3rd August 1857.

Ordered to be referred to the Military Department for consideration.

(Signed) H. FORBES,
Acting Secretary to Government.

Central Office of Pr. Fort St. George 29 July 1857.

No. 2499

From

The Chief Engineer

To

The Secretary to Government Fort St. G.

Sir,

Military

With reference to Extract Minutes of Consultation No. 916 of the 18th May 1857, I have the honor to forward a plan and estimate for a Bathing house proposed to be erected for the Horse Artillery at Bangalore at a cost of 1630 Rupees Six hundred and thirty.-

2. The difficulty of supplying water for a plunge bath is explained in the accompanying letter from Major Le Butts, and the approval of Major General Bracefordof the present plan of a bathing house was intimated to that Officer.-

No. 3109 of 4th July 57.

3. As the work is of that kind which has not been stopped under recent orders, and the plan

and

and estimate appear to be altogether correct and satisfactory, I beg to recommend their entry in the Budget of 1858/59.

Have the honor to
Sir,
Your most obedt. Servt.

Chief Engr.

Central Office of P.W.
Fort St. George
29th July 1857

S.E.S.C.

To

The Secretary to Government
P.W.D.

Compd HH

Buildings / New Work

Abstract of Estimate No of 185 /5.

District Bangalore

Work Constructing a Bathing House in the Horse Artillery Lines in the Cantonment of Bangalore -

Quantities	Description of Work	Rates			Amount	Amount of each part
Yds		Rs	As	P	Rupees	Rupees
735	Cft. of Excavation ——— Cft.	"	"	1	4	
640	do of Foundation Stone in Sand ——— do	"	"	9	30	
150	do of Basement Stone in Chunam ——— do	"	1	6	14	
1330	do of Brick in Chunam ——— do	"	1	10	152	
39	do Arch work in Chunam ——— do	"	3	4	8	
52	do Cornice work in Chunam ——— do	"	4	6	15	
680	Sqr. Ft. Plastering 1 Coat of Chunam — Sq.	2	4	"	15	
392	do ——— Do: ——— 2 Coat of Do: ——— do	3	9	"	14	
618	do Whitewashing inside 2 Coats ——— do	"	2	"	1	
940	do Bluewashing outside 2 Coats ——— do	"	2	2	1	
219	Cft. Filling in the Basement with Sand 100	1	8	"	3	
292	Sq. Ft. Paving with Granite Stone in Chunam ——— Sq.	7	12	"	23	
	1 Teakwood Tiepiece Complete ———	"	"	"	17	
33	Teakwood wrought & put up Cft.	2	"	"	66	
411	Rafter Nails ——— Each	"	"	5	1	
11/2	Sq. Roofing with teak rafters Nails flat & Pantiles — Sq.	11	4	6	51	
					Carried Forward	410

Quantities	Description of Work	Rates			Amount	Amount of each part
C Yds.		Rs	a	p	Rupees	Rupees
	Brought to Cover				— 415	
93	Rft. of Chunam borders — Rft.	"	"	1	3	
20½	do of Ridge Ventilators Complete do	2	11	2	59	
42	do of Honey Comb Lite work Complete do	"	-	11	2	
	1 Pair of Battened Doors with frame & iron work Complete Each	17	"	"	17	
65	Sqft. Painting the above Doors with Linseed Oil 3 Coats — Sq.	5	10	-	4	
	1 Cistern with Stone Slabs Complete	13	3	6	93	
	Add Contingencies & Superintendance				37	
	Total Company's Rupees				620	

Central Office of P.W.
Fort Saint George.
29th July, 1857.

A.B.L. Peile Colonel
Chief Engineer F. P. W.

Enclosure

No. 1.

Bill of

Amt Rs 3,31[illegible]/1857

From

The Chief Engineer

B. P. W.

To

The Secretary to Govt

B. P. W.

P.W. ~~1232~~ 1605/57

Dated 29th Dec/57

Recvd 3 Jan/58

No. 2477

Abstract Estimate for Constructing a Bathing House in the Horse Artillery Lines in the Cantonment of Bangalore.

Amounting to Company's Rs. 630--0

Public Works 1857 Dispatch
Delhi Canal Circle
Simla the 21st 1532

From Chief Engineer
To the Secretary to Govt
N.W.P.

Fort William

Dated 29th
Rec'd 31st July 1857
Answ'd 3rd Aug.
Enclosure
No 1862 in 18 Pkts

No 1492

Ordered to be referred
to the Military Board for con-
-sideration.

Fort William
3rd August 1857

Forwarded for enquiry
in the Budget of 1858 Sig
the Estimate amounting to
Rupees 1630/ Six hundred
and thirty/ for Constructi-
-ng a Bathing House
for the Horse Artillery
in the Cantonment
of Bangalore.
No 1492 Military dated 3rd Augt

Copied to the Public Dept
with 4 Orders Dispt 4th

1858 59