M.R.O. 1—32 400—31-11-30

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT.

G.O. No. 1172 Press Mis.

1233

Dated 18

Not to be folded or roughly handled

No. 132. Read the following letter from Major E. LAWFORD, Officiating Chief Engineer; to the Secretary to Government, dated 2nd August 1858, No. 2426.

SIR,

With reference to Extract Minutes Consultation No. 996, of the 25th May* 1857, I have the honor to forward for the information of Government, the accompanying Progress Report of the road from Kimedy to Ambajerry for the Quarter ending 30th June 1858.

* Progress. report.

No. 133. ORDER THEREON, No. 1652; dated 17th August 1858.

Ordered that the foregoing letter be recorded.

(Signed) T. PYCROFT,
Chief Secretary.

Quarterly Progress report of works in Charge of Capt.n H. L. Campbell Asst. Agent at Purla Kennedy Taupaow District, as required by Government as per Extract Minutes of Consultation under date the 25th May 1857. from 1st April till 30th June 1858.

Number and year of the Estimate	Description of Work	Estimated Amount	Date of Commencement of Work	Amount of Estimate expended up to 31st March 1857	Amount expended in this year. In this Quarter ending 30th June 1858.	Amount expended up to 30th June 1858	Present state or extent of Work up to the end of Quarter
1	2.	3.	4.	5	6	7.	8
22 of 1857.	District Road from Kennedy to Coomah (Hill foot as far as Ambassy	4800	13th Feb.y 1857	2516 9 10	1717 2	930 9 8	3447 3 6.	Earthwork completed the whole distance 9 miles 2 Furlongs 3108 Yards. Metalled and gravelled for nearly one mile. 8 Rough Timber Bridges have been made. Repairs made during last Quarter. Superintended by Lieut.n H. L. Campbell Asst. Agent

Taupaow District
Town Asst. Agent's Office
Camp at Kennedy
1st July 1858
Despd. 13th do

(Signed) H. L. Campbell
Assistant Agent

Capt.n
A.G. District Engineer Taupaow

Roads and
Communications from
the Officiating Chief Engineer.

No. 1826

Central Office of Works.
Fort St. George 2 August 1858

To
The Secretary to Government
P.W.D. Department.

Sir,

6 Enclosures / in Ryle
Progress Report

With reference to G.O. Nº 996 of the 25th
May 1857, I have the honor to forward for
the information of Government, the accompanying:
Annual Progress Report of the Road from
Salem to Coimbatore for the Quarter ending
31st March 1858.

I have the honor to be,
Sir,
Your Most Obedient Servt.

Officiating Chief Engineer

Transcription 3.4

Received 29th July 1858

The Agt Distr Engineer
Salem

Forwarded

Superintending Engineer
Salem 13th July 1858

Received 23rd

Executive Engineer

Forwarded Progress Report of Work
done in Salem District for
Quarter ending 31st March 1858
with Abstract Cost of Road from
Salem District to Coimbatore
ending the 25th May 1857, and
Madras 30th June
1858

Received 28th July 1858

Cons: 26th May 57 No. 61462
" 2d March 58 " 12413.
" 2d July " 174 & 175.

Rd Wks 1858 Depart.t
Cons: 17th Aug.t
No. 1729

From
The Chief Eng.r
To
The Secretary to Govt.
P.W.D.

Dated 2d
Rec.d 3d } August 1858.
Encls=1 Letter dated 9/58
No. 2126

Forwards Progress Report of the Road from Kimedy to Ambajerry for the Quarters ending 30th June 1858.

No. 1652
Jobs recorded
17th Aug.t
1858

No. 132 & 133.

C12 Chg 817