1. Date of Order &c.
2. Intervals of Reference.

M.R.O. 1—23-04—28-11-30.

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT.

G.O. No. Press Mis.

Dated 18

Not to be folded or roughly handled

No. 56. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 27th August 1857, No. 3216.

SIR,

1. In continuation of my letter No. 1978, of the 13th Ultimo, reporting the occurrence on the 23rd June, of high, and unprecedentedly early freshes in the Rooshkoolia, and Mahanuddy, in the Ganjam District, and the injury that had been done to the flooring of the bridge across the former river, I have now the honor under Clause 2, of Extract Minutes Consultation, No. 696, dated 18th October 1855, to forward copy of a communication No. 788, of the 5th Instant, from the Acting District Engineer of Ganjam, together with an estimate of Rupees (750) seven hundred and fifty, for a rough stone Apron in rear of the bridge, as suggested by Lieutenant Harington, to prevent a recurrence of the injury occasioned by the scouring out of the river bed, so as to threaten the safety of the foundation.

1 copy of letter from District Engineer Ganjam, dated 5th August 1857, No. 788.

1 Estimate.

2. The Acting District Engineer reports, that the damage done to the Mahanuddy Embankments has been repaired from the Annual repair funds, sanctioned in Extract Minutes Consultation, No. 71, dated 12th January 1857, the damage done to the flooring of the bridge has also been repaired, and I beg to recommend the estimate now submitted, which is framed on moderate and inefficient data, for immediate execution out of the 1 lac fund as a work of emergency.

From Lieutenant E. R. BLAGRAVE, District Engineer Ganjam; to Colonel C. E. FABER, Chief Engineer, dated Camp Chicacole, 5th August 1857, No. 788.

SIR,

1. With reference to Extract from your Proceedings No. 1946, dated 11th July last. I have the honor to inform you that, the damage done to the Mahanuddy river embankments during the late floods, has been repaired from the funds of the annual allowance.

2. The damage done to the flooring and Apron of the Rooshkoolia river bridge has also been repaired, and a rough stone Apron 5 yards broad thrown below the one arch; where the floods scoured the bed of the river.

3. There is now a lower apron of stone in chunam 6 yards broad from the points of Cutwaters with a retaining wall on wells. Lieutenant Harington suggests however, that a rough stone Apron across the river would add to the safety of the work, considering the rapadity and fall of the river.

4. I have the honor therefore to forward an estimate amounting to Rupees (750) seven hundred and fifty, and to request sanction on emergency for the same.

(True Copy.)

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 57. ORDER THEREON, No. 1695; dated 7th September 1857.

Agreeably to the recommendation of the Chief Engineer, the Right Honorable the Governor in Council is pleased to authorize as a work of emergency the immediate construction of a rough stone Apron to the bridge across Rooshkoolia river near Aska at a cost of Rupees (750) seven hundred and fifty.

(Signed) H. FORBES,
Acting Secretary to Government.

No. 788.

39

From Lieutenant E. R. Blagrave
Distt. Engr. Ganjam

To Colonel C. E. Faber
Chief Engineer D. P. W.
Fort St. George.

Sir,

1. With reference to Extract from your Proceedings No. 1946. dated 11th July last: I have the honor to inform you that, the damages done to the Mahanuddy river Embankments during the late floods, has been repaired from the funds of the annual allowances.-

2. The damage done to the flooring and apron of the Rooshikoolia river Bridge has also been repaired, and a rough stone apron 5 Yards broad thrown below the one[l] arch; where the floods scouied the bed of the river.-

3. There is now a lower apron of stone in Chunam 6 Yards broad from the points of Cutwalois [with] a retaining wall on wells. Lieut. Harington suggests however, that a rough stone apron across the river would add to the safety of the work considering the rapidity and fall of the river.-

4. I have the honor therefore to forward an Estimate amounting to Rupees (750) Seven hundred and fifty, and to request sanction on Emergency for the same.-

Ganjam Distt. Engr. Office
Camp Chicacole
5th August 1857.

(Signed) E. R. Blagrave Lieut.
District Engr. Ganjam

[True Copy]

(Signed) M. E. Faber Colonel
Chief Engineer

Central Office of Pub: Works
Fort St. George 27th August 1857

No. 3216

Public
Bridges

From The Chief Engineer
To The Secretary to Government
Public Works Department

Sir,

2 Enclosures
1 Copy of letter from Dy. Engr. Ganjam dated 5 Augt. 57 No. 788.
1 Estimate

1. In continuation of my letter No. 1978. of the 13th Ultimo, reporting the occurrence on the 23d June, of high, and unprecedentedly early freshes in the Rookhcoolia, and Mahanuddy, in the Ganjam District, and the injury that had been done to the flooring of the bridge across the former river, I have now the honor, under Clause 2, of Extract Minutes Consultation No. 696. dated 18th October 1855, to forward Copies of a Communication No. 788. of the 5th instant, from the Acting District Engineer of Ganjam, together with an Estimate of Rupees [750] Seven hundred and fifty, for a rough stone apron in rear of the bridges, as suggested by Lieutenant Harington, to prevent a recurrence of the injury occasioned by the scouring out of the river bed, so as to strengthen the safety of the foundations.—

2. The Acting District Engineer reports that the damage done to the Mahanuddy Embankments

Public Works 1857. Detail
Dt. to Govt. 8th September
No. 1705

From
The Chief Engineer
To
The Secretary to Govt.
P.W.D.

Dated 27th
Rec'd 28th } August 1857.

No. 3216
2 Enclosures & a sketch

In continuation of his letter
No. 1978. dated 13th Ult.mo. forwarded
under Class 2 of Ex. Imis: Cons.
No. 2696. dated 18th October 1856. an
Estimate of Rs. 750. for a rough
Stone apron in rear of the
bridges across the river Roosh:
Koolia and recommends the
work for immediate execution.

Rec. 1695. 7th Sept.
Write an order

No. 1695.

Agreeably to the recommendation of the Chief Engineer, the Right Honorable the Governor in Council is pleased to authorize as a work of emergency the immediate construction of a rough stone Apron to the bridge across Roosh koolia river near Asha at a cost of Rupees (750) Seven hundred and fifty.

Dept. Pt. George
7th Sept. 1857

To Chief Engr
with an Estimate Dispatched