1. Bundle
2. Date
3. Initials of the Assistant

H.R.O.1—22-400—21-11-58

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT.

G.O. No.	Press Mis.
Dated	18

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 10th November 1857.

No. 33. Read the following letter from Colonel C. E. FABER, Chief Engineer ; to H. FORBES, Esq., Acting Secretary to Government, dated 12th October 1857, No. 4418.

SIR,

1 Letter from the District Engineer Canara, dated 1st September 1857, No. 243.
1 Abstract estimate.
2 Plans.

1. I have the honor to forward a Plan and estimate, for constructing a Travellers' Bungalow at Gairsappah, prepared by the District Engineer of Canara, in obedience [as stated in the accompanying letter, No. 243 of the 1st Ultimo] to verbal orders received from the Right Honorable the Governor.

2. Amount of estimate, Rupees (13170) thirteen thousand one hundred and seventy, comprising the items shown in the accompanying abstract.

3. The building is to be raised on a basement 3 feet in height above foundations, which are to be sunk 4 feet.

4. The principal walls are to be 18 and the Verandah Pillars 11′6″ high, supporting a tiled roof.

5. The building is to contain 9 rooms ; one room, 50 long by 31½ feet broad, with a semi-circular bay of 31½ feet diameter.

Four rooms, each, 17′ long, by 15′ broad and four rooms each 15′ square. Surrounded entirely by an open Verandah, 10 feet broad.

6. The cook House is to be raised on a basement 2 feet in height above foundations, which are to be sunk 3 feet.

7. The principal walls are to be 13′ and the Verandah Pillars 7½ feet high, supporting a tiled roof with ridge Ventilator.

8. The building is to contain three rooms. One cook room, 16′ long by 12′ broad, and two Godowns each 12′ square with an open Verandah in front 10″ broad.

9. The necessary is to contain one room 10′ square. The walls supporting a tiled roof, are to be raised 10″ on foundations sunk 3. The screen walls are to be 7½ high on foundations sunk 3 feet.

10. The stable is to be a tiled building containing 4 stalls, each, 13½ feet long, by 10′ broad the rear wall is to be 14″ and the pillars in front 8½ high on foundations sunk 3 feet. The cross walls separating the stalls, are to be 4 feet high.

11. The plans of the buildings having been designed by order of the Right Honorable the Governor, it merely remains for me to remark, that the estimate is framed on moderate and sufficient data.

Letter from Lieutenant J. GODDARD, District Engineer Canara; to Colonel C. E. FABER, Chief Engineer, dated Mangalore, 1st September 1857, No. 243.

SIR,

I have the honor, in obedience to the verbal orders of the Right Honorable the Governor given to me in November 1856, in Camp at Sedashegur to submit a plan (as laid down by his Lordship) with the estimate and necessary accompaniments for a Travellers' Bungalow at the falls of Kodkonney.

No. 34. ORDER THEREON, No. 2074; dated 6th November 1857.

The Right Honorable the Governor in Council sanctions for entry in the Budget of 1858-59, the estimate submitted by the Chief Engineer, amounting to Rupees (13,170) thirteen thousand, one hundred and seventy, for constructing a Travellers' Bungalow and out offices at Guersappah in the District of Canara.

(Signed) H. FORBES,
Acting Secretary to Government.

Canara Corr. 10032

No. 35. *Minute by the Right Honorable the President.*

The Estimate for this Bungalow is considerably in excess of the sum, which has been deemed sufficient for such buildings by the Honorable Court in their despatch of December 11th, 1849.

But I would urge that this is an exceptional case and I hope that my view of it will be favorably received.

This Bungalow is not intended for the ordinary purposes for which such buildings are erected, but for the reception of visitors to one of the finest waterfalls in the world.

It not unfrequently happens, that several parties arrive at the same time to visit the falls, and wish to remain a few days and there is now neither sufficient nor good accommodation for them. The Government Bungalows on the Canara and the Mysore sides of the river afford wretched accommodation.

One of a rather better description erected by Mr. Blane when Collector is generally occupied, but it is falling to decay and is not sufficiently large and it is on the site on which it now stands, that I propose the building now planned should be built.

26th October 1857. (Signed) HARRIS.

Buildings ( ) (New Work)

Abstract of Estimate № ___ of 185 /5.

District Canara

Work Constructing a proposed Bungalow & Out Offices at Gairsoppa

Quantities	Description of Work	Rates			Amount	Amount of each part
C. Yds.		Rs.	As.	P.	Rupees	Rupees
	Bungalow					
28559	Cft. Laterite in Chunam ___ 100 Cft.	14	"	"	3998	
1654	do Laterite for Pillars ___ do	15	"	"	248	
375	do Flat arch work in Chunam do	15	"	"	56	
50	do Cornice work in Chunam ___ Cft.	"	3	"	9	
19930	Sft. Plastering with 2 Coats of Chunam ___ 100	2	"	"	399	
3884	do Boarding the floors ___ do	40	"	"	1554	
2887	do Flooring verandah with Laterite Jelly in Chunam ___ Square	4	"	"	116	
22919	Cft. Excavation & filling in the Verandah Or 100 Cubic ft.	"	8	"	115	
525	do Jungle wood ___ Cft.	1	"	"	525	
10780	Sft. Roofing with Jungle wood Rafters Reepers, flat & Pantiles 4 Coats Complete	22	"	"	2372	
	20 Glass Doors ___ Each	17	"	"	340	
	8 do Windows ___ do	15	"	"	120	
	12 Jaunettes doors ___ do	15	"	"	180	
				Carried Over		10032

Quantities	Description of Work	Rates			Amounts	Amounts of each part
C Yds.		Rs.	As.	P.	Rupees	Rupees
	Brought				100 32	
275	Sup. ft. Glass including Cost for fitting &c. ——— Sq. ft.	"	8	"	137	
520	do double Sliding door partition proposed to divide the large room ——— Sq. ft.	35	"	"	182	
816	do double lining of Coarse Cloth from the top of the sliding door frame to the Beams - Sq. ft.	1	12	"	114	
388 1/4	do Ceiling to rooms with cloth Sq. ft.	2	"	"	78	
	Sundry Charges &c. ———				51/	
						10960
	Cookroom					
5126	C. ft. Laterite in Chunam 100 C. ft.	11	"	"	760	
65	do Flat Arch work in do do	15	"	"	10	
1322	Sup. ft. Plastering 1 Coat of Chunam Sq. ft.	1	8	"	65	
788	do Flooring with laterite jelly in Chunam ——— Sq. ft.	2	"	"	16	
3928	C. ft. Earth work ——— 100 C. ft.	"	8	"	20	
19	do Junglewood ——— C. ft.	1	"	"	19	
1602 1/2	Sup. ft. Roofing with Junglewood Rafters Couples flat & Jantiles &c. complete ——— Sq. ft.	17	"	"	272	
	3 Battened doors ——— Each	8	"	"	24	
	5 do Windows ——— do	5	"	"	25	
	Sundry Charges &c. ———	"	"	"	59	1270
	Carried Over ———					12230

Quantities	Description of Work	Rates			Amounts	Amounts of each part
					Carried Over ———	12230
	Horse Stable					
2622	C. ft. Laterite in Chunam 100 C. ft.	11	"	"	367	
2551	Sup. ft. Plastering 1 Coat of Chunam Sq. ft.	1	8	"	38	
114	C. ft. Junglewood ——— C. ft.	1	"	"	114	
1290	Sup. ft. Roofing with Junglewood Rafters Couples, proposes flat & Jantiles &c. ——— Sq. ft.	17	"	"	219	
972	C. ft. Excavating foundation 100 C. ft.	"	8	"	5	
	Sundry Charges &c. ———				33	
						676
	Privy					
1200	C. ft. Laterite in Chunam ——— 100 C. ft.	11	"	"	168	
30	do Flat Arch work in Chunam ——— do	15	"	"	5	
1098	Sup. ft. Plastering 1 Coat Chunam ——— Sq. ft.	1	8	"	16	
140	do Flooring Laterite Jelly in Chunam Sq. ft.	2	"	"	3	
288	do Roofing with Junglewood Rafters Purpeis Nails flat & Jantiles &c. ——— Sq. ft.	17	"	"	49	
558	C. ft. Earth work ——— 100 C. ft.	"	8	"	3	
	1 Battened door ——— Each	8	"	"	8	
	Sundry Charges &c. ———				12	
						264
	Total Company's Rupees ———					13170

Central Office of P.W.
Fort Saint George
12th October, 1857.

Alfred Taylor Colonel
Chief Engineer P.W.D.

Enclosure

In a Letter

From

The Chief Engineer
D.P.W.

To

The Secretary to Govt.
D.P.W.

Dated 12th October /57
Recvd. 13 October /57
DM 2054/57

No 4141

Abstract Estimate for Constructing the proposed Bungalow and Out Offices at Gairsoppa in the District of Canara.
Amounting to Comps Rs 13170-

7

The Estimate for this Bungalow is considerably in excess of the sum — when I have recommended the payment for the Erection by the Honble Court

[illegible]

tional care. I hope that
my name of it will be pre-
served.

This bungalow is not
intended for the adminis-
tration for which such
buildings are erected
but for the reception
of visitors. Some of the
finest waterfalls in the

world -

It not infrequently
happens that visitors
finding their stay
here too short
the falls - which it
towards a few days.
There is now nothing
supplement for good
accommodation for this

She last bungalow - back
on the Canara - the bay-
door sides of the main
cupboards bracketed accom-
dation -

Sides of a window back
Acanthus bracket by bm
Blane when Collector
is generally empties.
but it is taking Library
& is not supposedly large

Let us meet in which
it now stands - that
I propose the building
now planned should
built.

Kanara.

Oct 26/57.

Regret today that really
do not know we can release
a friend tomorrow for the Bell
agitation question - when we
are reading speaker under

[illegible] of the [illegible]
[illegible] to make [illegible]
[illegible] in any [illegible]
[illegible] with [illegible] called for.
[illegible] the work [illegible]

2 Nov [illegible]
57

Public Works 1857 Dept.
Dft Comrs 10th Nov.

No 2182

Minute by the Right
Honble the President.

Dated 26th October 1857
Recd 5th Nov.
S.O.R. 2074-6 Rev.

Expressing it as the Pre-
sident's opinion, that tho'
the Estimate for the Bunga-
low is considerably in excess
of the sum deemed suffici-
ent for such buildings by
the Hon: Court, yet he would
not propose the building
should be built, as an ex-
ceptional Case.

No 35.

Canara District

Central Office of Public Works
Fort St. George 12 October 1857.

No. 4418.

Public Travellers Bungalow

From The Chief Engineer
To The Secretary to Government
Public Works Department

Sir,

Enclosures &c.
1 Letter from the Dist. Engr Canara dt 1 Sept. 57 No 243
1 Abstract Estimate
2 Plans -

1. I have the honor to forward a Plan and Estimate, for constructing a Travellers Bungalow at Gairsappah, prepared by the District Engineer of Canara, in obedience [as stated in the accompanying letter, No. 243 of the 1st Ultimo] to verbal orders received from the Right Honorable the Governor. -

2. Amount of Estimate, Rupees [13,170.] Thirteen thousand, One hundred, and Seventy. - Comprising the items shown in the accompanying Abstract. -

3. The building is to be raised on a basement 3 feet in height above foundations which are to be sunk 4 feet. -

4. The principal walls are to be 18"-0"- and the Verandah pillars 11'-6"- high, supporting a tiled roof. -

5. The building is to contain 9 rooms. One room, 50' long by 31½ feet broad, with

a

a semicircular bay of 31½ feet diameter.—

Four rooms, each, 17' long, by 15' broad and Four —do— each 15' square. Surrounded entirely by an open Verandah, 10 feet broad.—

6. The Cook House is to be raised on a basement 2 feet in height above foundations, which are to be sunk 3 feet.—

7. The principal walls are to be 13, and the Verandah pillars 7½ feet high, supporting a tiled roof with ridged Ventilator.—

8. The building is to contain three rooms.

One Cook room, 16' long by 12' broad, and Two Go-downs each 12' square — with an open Verandah in front 10' broad.—

9. The Necessary is to contain one room 10' by 8'. The walls supporting a tiled roof, are to be raised 10' on foundations sunk 3'. The screen walls are to be 7½ high on foundations sunk 3 feet.

10. The stable is to be a tiled building, containing 4 Stalls each, 13½ feet long, by 10 broad. The rear wall is to be 14', and the pillars in front 8½ high on foundations sunk 3 feet. The cross walls separating the stalls, are to be 6 feet high.—

11. The Plans of the buildings having been designed by order of the Right Honorable the Governor, it merely remains for me to remark, that

that the Estimate is framed on moderate and sufficient data.—

I have the honor to be,
Sir,
Your most Obedient Servant.
A. R. Fraser Colonel
Chief Engineer

Central Office of P.W.
Fort St. George
12th October 1857

To
The Secretary to Government
Public Works Department.—

Pub Des: from Lydiana. 22 Augt No 14 of 1849. Dte 33.

From Chief Engr 6th N/Va/61. C 12 Co 89 1/2

No 33 & 34.

C24 6th Octr R 3d Novr

Public N. 1857. Depatch
Dto to Govt 10th Octr
No 2056.

From The Chief Engineer
To The Secretary to Government
S.W.D.

Dated 12th October 1857.
Rec'd 19th

Enclo: 1 Rect No 4418
Enc.

Forwards a Plan and Estimate of Rupees 13,170. for constructing a Travellers Bungalow at Goirsapa: ghat, prepared by the District Engineer of Canara in Obedience to Verbal orders received from the Right Honorable the Governor.-

No 2074. 6th Novr
Write Acknowledge

No 2074

The Right Honorable the Governor in Council sanctions for entry in the Budget of 1858/59, the Estimate submitted by the Chief Engineer, amounting to Rupees (13,170) Thirteen thousand one hundred and Seventy, for constructing a Travellers Bungalow and Out offices at Goirsapa ghat in the District of Canara.

Short Entry
6th Novr 1857

The following Minute by the Hon'ble the President is ordered to be recorded.

(Received 26 Oct 57)

33 in Index

Reference

Copy to the Chief Engr Dispatch

Mar 3 Engr Enc 26/11