M.R.O. 1—82,400—22-11-60

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cons. 1 2 5 9.

G.O. No. 251 Press / Mis.

95-96

Dated 31-7- 1859.

Not to be folded or roughly handled

No. 95. Read the following

No. 7089.

List of Bills which exceed their estimates by more than 5 per cent. submitted for the sanction of Government.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.			Amount of Bill.			Excess.			Per-centage of Excess.	Explanation.
	1858.		Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.		
46	Decr. 30th	Improving the Tunnel of Siddapoor Tank in Alkoor Talook as per estimate passed by the Chief Engineer on the 22nd April 1858 No. 9226.	300	0	0	366	2	0	66	2	0	22-0-8	The locality being unhealthy higher rates than those allowed in the estimate, had to be paid to laborers. Also the original estimate did not sufficiently provide for the excavation and filling in of foundation.
47		Repairing the Moosahmadoogoo Tank in the do. as per do. do. on the 20th July 1858 No. 2083.....	57	8	0	65	6	8	7	14	8	14-0-8	The increase is owing to the great distance the earth had to be conveyed to avoid injury to the cultivation.
			Total.....			431	8	8					

Central Office of P. W.
Fort Saint George,
17th January 1859.

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 96. ORDER THEREON, No. 281 ; dated 31st January 1859.

The Right Honorable the Governor in Council sanctions the two bills submitted with the above letter, amounting to Rupees (431-8-8) four hundred and thirty-one, annas eight and pice eight, and which exceed their respective estimates by more than five per cent.

2. The Government notice that the name of the District is omitted from the Chief Engineer's list, it ought invariably to be given.

(Signed) J. D. BOURDILLON,
Secretary to Government.

No. 7089

List of Bills which exceed their Estimates by more than 5 P.C. Cent. submitted for the sanction of Government

Audit No.	Date of Bill	Description of Work	Amount of Estimate £	Amount of Bill £	Excess £	Per Centage of Excess	Explanation
	1858						9 1/2
46	December 30th	Improving the Channel of Siddapoor Tank in Allore Taluk as per Estimate passed by the Chief Engineer on the 22nd April 1858 No. 9226	300 - -	366 2 -	66 2 -	22 - - - 8	The locality being unhealthy, higher rates than those allowed in the Estimate, had to be paid to labourers. Also the original Estimate did not sufficiently provide for the excavation and filling in of foundations.
47		Repairing the Moorakmadoo Tank in the Do. as per Do. Do. on the 28th July 1858 No. 2083.	57 8 -	65 6 8	7 14 8	14 - - 8	The increase is owing to the great distance the earth had to be conveyed to avoid injury to the cultivation.
2 Bills.		Total Rupees	431 8 8				

Central Office of P.W.
Fort Saint George
17th January 1859.

Actg Superintending Engineer
Colonel
Chief Engineer

Pub. Works 1859 Depart.
Dy. No. 1114. Cost 1st February

From

The Chief Engineer

To

The Secty. Govt.
D. P. W.

Dated 1st
Rec'd 7th January 1859
2 Encls.
No. 7089

List of Bills which
exceed their Estimates by more
than 5 P. Cent submitted for
the Sanction of Government

No. 95 & 96

No. 281. 31st January 1859
With Chief Engr's Letter

C20 Jany 27

281 No. 281.

The Right Honorable
the Governor in Council sanctions
the two Bills submitted with the
above letter, amounting to Rupees
[illegible] 8-8/ four hundred and thirty
one, Annas eight and pie eight,
and which exceed their respective
estimates by more than five
per cent.

2 The Government notice
that the name of the District
is omitted from the Chief Engineer's
list, it ought invariably to be
given.

Fort St. George
31st January 59