M.R.O. 1—77,006—8-6-37.

(1) Number of pages 6

(2) Date of repair 22.8.38

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Rec 10-6-59

G.O. No. 1418 Press
~~Mis.~~

18152

Dated 10—6— 1859.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, from 1st to 10th June 1859.

No. 181. Read the following letter from Lieutenant-Colonel J. H. BELL, Chief Engineer; to J. D. BOURDILLON, Esq., Secretary to Government, dated 28th May 1859, No. 1022.

I have the honor to forward a letter as per margin, from the District Engineer of the Kistnah Division, submitting a revised estimate for the construction of the Moonsiff's Court house at Baupettah in the Guntoor District, and after explaining the cause of the original one proving insufficient, soliciting that the excess of Rupees (405) four hundred and five, required to complete the building may be sanctioned.

1 Letter from District Engineer of the Kistnah Division, No. 156 of 27th April 1859.
1 Estimate.

2. The estimate of Rupees 1,629-10 for this Court house, entered as item No. 68 of List No. 2 of the current Budget, having been sanctioned on the 19th May 1854, the building was commenced by the Collector's Department, and was handed over with other public works to the District Engineer after an expenditure of Rupees 739 had been incurred on work valued in the estimate at Rupees 675.

3. Owing to the great difficulty of procuring materials of all kinds but especially fuel at so inaccessible a place as Baupettah, after the transfer of the executive to this Department, the progress of the Court house has been extremely slow, and the scale of payments for labor and materials having in the mean time risen perceptibly, the expense of construction has become so enhanced as, with the extra cost of the work done by the Revenue Department and the deterioration of materials collected by it, to cause the excess of Rupees 405* for which the District Engineer requests sanction, and which I beg may be granted.

	Rs.	A.	P.
* Excess of Estimate ..	240	15	11
Extra cost of Collector's work..	164	0	1
Rupees..... ..	405	0	0

No. 182. ORDER THEREON, 10th June 1859, No. 1418.

The supplemental Estimate amounting to Rupees (405) four hundred and five submitted with this letter is sanctioned for immediate execution.

(Signed) J. D. BOURDILLON,
Secretary to Government.

Central Office of Public Works
Fort St.t George 28. May 1859.

No.1022

From

The Chief Engineer

To

The Secretary to Government

Public Works Department.

Judicial.

Sir,

I have the honor to forward a letter as per Margin, from the District Engineer of the Nilgiris Division submitting a revised Estimate for the construction of the Moonsiffs Court House at Paupettah in the Guntoor District, and after explaining the cause of the original one proving insufficient, soliciting that the excess of Rupees 405/ Four hundred and five, required to complete the building may be sanctioned.—

2 The Estimate of Rupees 1629-10-68. for this Court House, entered as item No.35 of List No.2 of the current Budget, having been sanctioned on the 19.th May 1854. the building was commenced by the Collectors Department, and was handed over with other public works to the District Engineer after an expenditure of Rupees 739. had been incurred on work valued in the Estimate at Rupees 675.—

Owing.

Enclosures 2.

1 Letter from District Engr. & Estimate Dy. No.156 of 27.th April 59.
1 Estimate.

3. Owing to the great difficulty of procuring materials of all kinds but especially fuel at so inaccessible a place as Bauphetla — after the transfer of the executive to this Department the progress of the Court House has been extremely slow, and the scale of payments for labor and Materials having in the mean time risen perceptibly, the expence of construction has become so enhanced as, with the Extra Cost of the work done by the Revenue Department and the deterioration of materials collected by it, to cause the excess of — Rupees 405. for which the District Engineer — requests sanction, and which I beg may be granted. —

Excess of Estimate Rupees 240 - 15 - 11 -
Extra Cost of Collectors work — 164 - 0 - 1 -
Rupees 405 - " - "

I have the honor to be,
Sir,
Your Most Obedient Servant
J. W. Bell Lt. Coll.
Chief Engineer

Central Office of P.W.
Fort St. George
28 May 1859

Subdl Consn 23rd May 1854 Nos 1-2

P. Works 1859. (Department
Consn 10th Augt
No 1394

From The Chief Engineer
To The Secretary to Govt
P. W. D.

Dated 28th
Rec'd 29 } May 1859.
30th

No 1022

Encl: 2 Returned 22-7-59.

Forwards revised Estimate for the Moonsiffs Court House at Bauspetta with a letter from the District Engineer and requests that the excess Rupees 465. over the original one may be sanctioned for the completion of the building.—

No 1814 1852.

With an order
No 1418. 10th June 1859.

3 June Rq

No. 1418

The supplemental Estimate amounting to Rs (465-) Four hundred and five submitted with this letter is sanctioned for immediate execution.

O W M

Fort St. George
10 June 1859

10 Copies to the Chief Engr & Dispt