1463

M.R.O. 1—77,006—8-6-37.

(1) Number of pages 4

(2) Date of repair 6. 5. 38

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Ar. 1216/38

G.O. No. 1463	Press / Mis.
1248	
Dated 11-6-	18 38

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, from 11th to 17th June 1859.

No. 47. Read the following.

No. 1209.

List of Bill of the Garrison Engineer, Fort Saint George, submitted for the sanction of Government, which exceeds its Estimate by more than 5 per cent.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.			Excess.			Per centage of excess.	The year to which the Bill appertains.	Remarks.
	1859.		Rs.	Rs.	A.	P.	Rs.	A.	P.			
37	April 27th	Enlarging the Library over the Regimental Schoolroom attached to the European Regt. stationed in the Garrison of Fort Saint George for the purpose of giving additional accommodation, as per Estimate sanctioned by Government in Extract Minutes Consultation, No. 1681 dated 20th August 1858.	1,300	1,365	9	3	65	9	3	$5\frac{1}{32}$	1858–59	This excess was caused by the demolishment of a cross wall, by the construction of a drain, and of 2 masonry columns not provided for in the Estimate, as they were found necessary during the progress of the work.

Central Office of P. W.,
Fort Saint George,
2nd June 1859.

(Signed) J. H. BELL, Lieut.-Colonel,
Chief Engineer.

No. 48. ORDER THEREON, 14th June 1859, No. 1463.

The Bills is sanctioned.

(Signed) J. D. BOURDILLON,
Secretary to Government.

List of Bill of the Garrison Engineer Fort Saint George submitted for the sanction of Government which exceeds its Estimate by more than 5 per cent

No. 1299

Audit Number	Date of Bill	Description of work	Amount of Estimate	Amount of Bill.	Excess	Per Cent.	The Year to which the Bill Excess appertains	Remarks
	1859.							
37.	April 27	Enlarging the Library over the Regimental School Room attached to the European Regiment stationed in the Garrison of Fort Saint George for the purpose of giving additional accommodation, as per Estimate sanctioned by Government in Ext: Ml. C. No 1681 dated 20th August 1858 ——— Pagodas	1300 . .	1359 9 3	60 9 3	5 1/2	1858/59	This excess was caused by the demolishment of a cross wall, by the construction of a drain, and of 2 masonry columns not provided for in the Estimate, as they were found necessary during the progress of the work.

Purchases & Bill

Central Office of Works
Fort Saint George
2nd June 1859.

W Bell Lieutt Colll
Chief Engineer

Encl. 2 to Aug. to 6/58 No. 52453.

PW-1859 Septt
Proc. of Govt. 1st June
No. 1454.

From
The Chief Engineer
To The Secretary to Govt
PW Deptt.

Dated 1st
Recvd 4th June 1859

Encl
No. 1209

List of Bill of the Garrison Engineer of Fort St. George submitted for the sanction of Government which exceeds its Estimate by more than 5 per Cent amounting to Rupees 1365-9-3.

No. 1463. 14th June 1859.
With an order

No. 47 & 48

No. 1463

The Bill is sanctioned.

Fort St. George
14th June 1859

10 Copies to the Chief Engr. Dispd 15th
1 — " " Account Genl