M.R.O. 1—77,006—8-6-37.

(1) Number of pages 6

(2) Date of repair 17-11-38

(3) Initials of the Referencer

CJ

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

Cons. 20-1-1860

G.O. No.	134	Press / Mis.
93-94 Dated	19-1-	1860.

Not to be folded or roughly handled

17/11/38

No. 93. Read the following.

No. 9018.

List of Bills received from the District Engineer of Karnúl, submitted for the sanction of Government which exceed their estimates by more than 5 per cent.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate. Rs.	A.	P.	Amount of Bill. Rs.	A.	P.	Excess. Rs.	A.	P.	Per centage of excess.	The year to which the expenditure appertains.	Remarks.
	1859.													
1789	May 24..	Repairing supply channel of Mothoocoor tank, estimate sanctioned by Collector in January 1859.	314	14	0	338	0	0	23	2	0	7 2/8	1858–59	This excess is owing to the circumstance that during the progress of the work, it sustained great damage from two severe storms.
1790	do.	Repairing calingulah of Ramapoor Pathamullalummah tank, estimate sanctioned by the Chief Engineer on the 18th November 1858.	218	0	0	248	0	0	30	0	0	13 2/8	do.	The excess on this item is reported to have been caused by an omission on the part of the Sub-Overseer who prepared the estimate to allow for the excavation of the foundation of the calingulah—there does not appear any other cause except this oversight.
1791	do.	Enlarging cash room of Huzúr Treasury at Karnúl, estimate sanctioned by the Collector on the 7th March 1859.	161	0	0	196	9	3	35	9	3	22 1/8	do.	This excess is attributed to the enhanced price of iron and to a window not provided for in the estimate, having been made.
1792	May 26..	Repairing the roads, &c., out of discretionery allowance, sanctioned by Government 12th March 1856.	1,000	0	0	1,059	1	2	59	1	2	5 1/16	do.	This excess is reported to have been caused by several works being in progress towards the end of the year, and the limit of expenditure on each not being sufficiently defined.
		Total.....	.....	...	...	1,841	10	5	...	...	...			

Central office of P. W.,
Sépákkam, 11th January 1860.

(Signed) J. H. BELL, Lieut.-Colonel,
Chief Engineer.

No. 94.

ORDER THEREON, 19th January 1860, No. 134.

The Bills are sanctioned.

(Signed) T. PYCROFT,
Chief Secretary.

Item No	Date of Bill	Description of work	Amount of Estimate	Amount of Bill	Excess	Percentage of Excess	The year to which the expenditure appertain	Remarks
1789	1859 May 24	Repairing Supply Channel of Mothoorcon Tank Estimate Sanctioned by Letter in January 1859	314 14 .	338 " .	23 2 .	7 3/8	1858/59	This excess is owing to the circumstance that during the progress of the work it sustained great damage from two several storms
1790	" "	Repairing Calingulah of Ramapoor Pothamullalum. mut Tank Estimate sanctioned by the Chief Engr on the 18th Nov 1858	218 " "	248 " -	30 " -	13 5/8	Do	The excess on this item is reported to have been caused by an omission on the part of the Sub Overseer who prepared the Estimate to allow for the excavation of the foundation of the Calingulah. There does not appear any other cause except this overlooked.
1791	" "	Enlarging Cash Room of Ryapoor Treasury at Ramnad Estimate sanctioned by the Collector the 7th March 1859	161 " "	196 9 3	35 9 3	22 3/8	Do	This excess is attributed to the enhanced price of Grass and to the window not provided for in the Estimate, having been made by
		Carried forward		782 9 3				

CW

Item No	Date of Bill 1859	Description of work	Amount of Estimate	Amount of Bill	Years	Percentage of Years	The year & within the appropriation applies	Remarks
		Brought forward		£ 702 6 3				
1792	May 26.	Repairing the Roads &c. under the Directions, & Allowance sanctioned by Govt 12th March 1858.	£ 300 " "	1059 1 2	85 1 2	5 5/16	1858/59	This expense is reported to have been caused by several works being in progress towards the end of the year, and the limit of expenditure on roads not being sufficiently defined.
		Total	" " "	1841 10 5				

Sixty 4 Bills

Central Office of Ord
Superintendent
11th January 1860

J. H. Dell Lieut R.E.
Chief Engineer

To
The Secretary to Government
N.W.P.
Fort Saint George

2nd Library

Dft. 18th March/56 Nos 5-6.

W 1860 Q.4 No 2
Dro: of Govt 20th January.
No 112

From
The Chief Engineer
To The Secy to Govt NWP
Dated 11th
Rec'd 13th Jany 1860
No 7018
Encls: 4 Bills

List of Bills received from the Executive Engineer of Rurkee Sub-mitted for the Sanction of Government which exceed their estimate by more than 5 per cent.

No 93 & 94.

With an order
No 134. 19th January/60

No 134.

The Bills are sanctioned

Fort St George
19th Jany/60

To Copies to the Chief Engr & Dispd to by with 4 Bills
1 " Account Genl