M.R.O. 1—77,005—8-6-35.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.
Con 29/2/60

G.O. No. 390 Press Mis.
22-23
Dated 21—2— 1860.

Not to be folded or roughly handled

No. 22.

Read the following.

No. 10231.

List of Bills received from the District Engineer of Godavery of the Rajahmundry district submitted for the sanction of Government which exceed their respective estimates by more than 5 per cent.

Audit No.	Date of bill.	Description of work.	Amount of estimate.	Amount of bill.			Excess.			Per centage of excess.	The year to which the expenditure appertains.	Remarks.
			Rs.	Rs.	A.	P.	Rs.	A.	P.			
1811	1859 March 10	Repairing river ferry boat at Dodiputla, estimate sanctioned by the Chief Engineer 29th March 1859.....	420	526	10	4	106	10	4	25¼	1858-59.	The excess in this case was occasioned by a difficulty in procuring "Muntz's yellow metal" which (at the time of preparing the estimate) was obtainable, but which could not be had six months afterwards when required. Copper was accordingly purchased from the district stores at an increased cost and substitued.
1812	1858 Sept. 28	Turing the outlet of Gangarāju main drain towards Andūru to give a deeper outfall. Estimate sanctioned by the Chief Engineer 29th March 1859...	180	202	6	3	22	6	3	12 1/16	Do.	This excess is attributed by the District Engineer principally, to the mud having to be excavated while wet, as it did not dry sufficiently to be removed by contractors. It was accordingly lifted by coolies who handed it from one to another which caused the work to be more expensive than if the mud were excavated dry.
1813	Dec. 1	Repairing Chinchevada ferry boat. Estimate sanctioned by the Chief Engineer 29th March 1859.....	447	474	1	11	27	1	11	6 1/16	Do.	The charge for sheathing metal which was originally estimated at Rupees 300 having proved higher than was anticipated is reported to be the chief cause of excess on this estimate.
		Total.....	1,017	1,203	2	6	156	2	6			

Central office of P. W.,
Sépákkam,
13th February 1860.

(Signed) J. H. BELL, Colonel,
Chief Engineer.

No. 23.

ORDER THEREON, 21st February 1860, No. 390.

The Bills are sanctioned.

(Signed) T. PYCROFT,
Chief Secretary.

No 10231.

List of Bills received from the District Engineer of Godavery & the Rajamundry District submitted for the sanction of Government which exceed their respective Estimates by more than 5 per Cent.

Audit No	Date of Bill	Description of work	Amount of Estimate Rs	Amount of Bill Rs	Excess Rs	Excess %	The year to which the excess or saving is attributable	Remarks
1811	1859 March 10th	Repairing River Ferry Boat at Dodipatlu Estimate sanctioned by the Chief Engineer 29th March 1859	420	526 10 4	106 10 4	25 3/8	1858/59.	The excess in this case was occasioned by a difficulty in procuring "Muntz's Yellow Metal" which at the time of preparing the Estimate was obtainable, but which could not be had 6 months afterwards when required. Copper was accordingly purchased from the District Stores at an increased cost and substituted.—
1812	1858 Sept 28th	Turning the Outlet of Gungarajoo Main Drain towards Andavaroo to give a deeper cut. Estimate sanctioned by ___ do ___ 29th March 1859	180	202 6 3	22 6 3	12 1/2	1858/59.	This excess is attributed by the District Engineer principally, to the mud having to be excavated while wet, as it did not dry sufficiently to be removed by Contractors. It was accordingly lifted by coolies who handed it from one to another which caused the work to be more expensive than if the mud were excavated dry.
1813	Do 1	Repairing Cinchavada Ferry Boat. Estimate sanctioned by ___ do ___ 29th March 1859	447	474 1 11	27 1 11	6 1/4	1858/59.	The charge for sheathing metal which was originally estimated at Rupees 300 having proved higher than was anticipated is reported to be the chief cause of excess on this Estimate.
		Total—	1047	1203 2 6	156 2 6			

Three Bills

Central Office of E. W.
Sykatcham
13 February 1860.

A. Bell
for Dy Chief Engr Godavery

Colonel.
Chief Engineer.

To
The Secretary to Government
Public Works Department

Pº Nº 1560 Dist.ᵗ
Rec.ᵈ from Engr.ᵗ Godavery
Nº 403.

From
The Chief Engineer
To
The Secretary to Government
Public Works Depart.ᵗ

Dated Fort St George
Rec.ᵈ 14.ᵗʰ } 6.ᵗʰ February 1860.
Nº 1035

Gentlemen &c.

List of Bills received from the District Engineer Godavery, submitted for sanction, which exceed their respective Estimate by more than 5 per Cent.

Nº 390.

Nº 390

The Bills are sanctioned. —

J. Thos. Wᵐ George
21.ˢᵗ July 1860

6 Copies. Chief Engr.ˢ and 3 Bills Dispᵈ 25.
1 " Accountant General

Nº 390. 21.ˢᵗ July.