M.R.O. 1—77,008—8-6-37.

(1) Number of pages 16

(2) Date of repair 1/11/38

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Con 22/2/60

G.O. No. 346 Press / Mis.

34 35

Dated 23 — 2 — 18 60.

Not to be folded or roughly handled

No. 34.

Read the following.

No. 10230.

List of Bills received from the District Engineer of Krishna Division, Guntoor District, submitted for the sanction of Government, which exceed their respective estimates by more than 5 per cent.

Audit No.	Date of bill.	Description of work.	Amount of estimate. Rs.	A.	P.	Amount of bill. Rs.	A.	P.	Excess. Rs.	A.	P.	Percentage of excess.	To what year the expenditure appertains.	Remarks.
	1859.													
1976	Aug. 20th.	2d part or final bill for repairs executed to the Chémarru tank sluice. Estimate sanctioned by the Collector on the 19th July 1858.....	0	0	0	99	2	6	0	0	0	....	1859-60.	The chief cause of this excess is attributed to the heavy outlay incurred in the removal and replacing of the tank bank over the sluice. On a removal of a portion of the bank, the tunnel was found to be in very bad order and to require repairs throughout. This necessitated the removal of the remaining portion of the bank as well as the covering stones of the tunnel to admit of the necessary repairs being executed.
		1st part bill for do. do. passed by the Chief Engineer on the 19th July 1859.....	0	0	0	56	15	8						
		Total...	96	0	0	156	2	2	60	2	2	$62\frac{5}{8}$		
1977	Sept. 15th.	Repairs executed to the Dodlaru tank. Estimate sanctioned by the Collector 18th January 1859.....	93	0	0	97	11	7	4	11	7	$5\frac{1}{16}$	1859-60.	The excess in this estimate is attributed to the charges incurred for superintendence in addition to the amount allowed in the estimate which was found inadequate.
1978	Octr. 11th.	2d part or final bill for repairs executed to the Varavacul tank sluice. Estimate sanctioned by the Collector on the 19th July 1858.....	0	0	0	88	13	9	0	0	0	.....	1859-60.	The removal of the whole of the bank over the sluice to admit of the full length of the tunnel being repaired, and the additional cost incurred in the repairs of the sluice are the only causes of excess in this estimate.
		1st part bill for do. do. passed by the Chief Engineer 18th May 1859.....	0	0	0	28	8	3						
		Total.....	100	0	0	117	6	0	17	6	0	$17\frac{6}{16}$		
		Total...	.....	...	...	285	11	10						

Central office of P. W., Sépákkam, 13th February 1860.

(Signed) J. H. BELL, Colonel,
Chief Engineer.

No. 35.

ORDER THEREON, 23rd February 1860, No. 396.

The bills are sanctioned.

(Signed) T. PYCROFT,
Chief Secretary.

List of Bills received from the District Engineer of Kistna Division, Guntoor District, submitted for the sanction of Government, which exceed their respective Estimates by more than 5 per cent.

Number	Date of Bill	Description of work	Amount of Estimate	Amount of Bill	Excess	Percentage of excess	To what year the expenditure of the excess is to be charged	Remarks
	1859							
1976	Aug. 20	2d Part or final Bill for Repairs executed to the Channuron Tank Sluice. Estimate sanctioned by the Collector on the 19th July 1858	" " "	99 2 6	" " "	"	1859/60	The chief cause of this excess is attributed to the heavy outlay incurred in the removal and replacing of the tank bank over the sluice. On a removal of a portion of the bank, the tunnel was found to be in very bad order and to require repairs throughout. This necessitated the removal of the remaining portion of the bank as well as the covering stones of the tunnel to admit of the necessary repairs being executed.
		1st Part Bill for do do passed by the Chief Engineer on the 19th July 1859	" " "	56 15 8				
		Total	96 " "	156 2 2	60	2 2	62½	
1977	Sept. 15	Repairs executed to the Doddavaram Tank. Estimate sanctioned by the Collector 18th January 1859	93 " "	97 11 7	4	11 7	5 1/10	1859/60	The excess in this Estimate is attributed to the charges incurred for superintendence in addition to the amount allowed in the Estimate which was found inadequate.
1978	Oct. 11	2d Part or final Bill for Repairs executed to the Channuron Tank Sluice. Estimate sanctioned by Collector on the 19th July 1858	" " "	88 13 9	"	"	"	1859/60	The removal of the whole of the Bank over the sluice to admit of the full length of the tunnel being repaired, and the additional cost incurred in the repairs of the sluice are the only causes of excess in this Estimate.
		1st Part Bill for do do passed by the Chief Engineer 18th May 1859	" " "	28 8 3				
		Total	100 " "	117 6 "	17	6 "	17 6/10	
		Total		285 11 10				

Central Office of P. W. Secretariat. 5th February 1860.

Lieut. Col. Reid for Chief Engineer &c.

To The Secretary to Government P. W. D.

Colonel Chief Engineer.

P. Works 1860 Dcharts
A.C. Rec.d from Govt 29 Feby
No. 402.

From

The Chief Engineer

To The Secretary to
Government
P.W.D.

Dated 13
Recd 14 } February 1860

No 10230

Ex 3

No 396. 13. Feby

List of Bills received from the District Engr of Kistnah Division & Guntoor District, submitted for the Sanction of Government which exceed their respective Estimates by more than 5 per Cent.

With number

No 34 + 35.

No 396

No 396

The Bills are

Sanctioned

J.P.

Govt. Fort St. George
23d. July 1860

10 Copies to the Chief Engr. with 3 Bills Dispatched
1 " " Accountant Genl