M.R.O. 1—77,006—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

3 Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. 1301	Press / Mis.
170-171.	
Dated 9-6-1862.	

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 9th June 1862.

No. 170. Read the following Proceedings of the Madras Government in the Military Department, dated 3rd June 1862, No. 1,985:—

Approving of the estimate for constructing a spiked Barrier Gate of wood to be placed on the bridge leading to the Solitary Cells in Fort Saint George. (Vide Military Proceedings, 3rd June 1862, Nos. 8-9.)

No. 171. ORDER THEREON, 9th June 1862, No. 1,301.

Communicated to the Acting Deputy Chief Engineer, Central Circle, for information and guidance. The work will be executed from the General Funds of the Presidency District for 1862-63.

(Signed) W. H. HORSLEY, Lieut.-Colonel,
Secretary to Government.

Abstract Estimate No. 398 of 1862

District Presidency.

Work. Erecting a barrier gate on the wooden bridge leading from the Point Bastion to the solitary cells, with the view to prevent the Soldiers of the Regiment in the garrison supplying the prisoners with articles of contraband.

Quantity	Description of works	Rate	Amount	Amount of Each Part
	Carpenter cooly hire for removing the joists planks Posts and braces &c in the centre of the bridge	" " "	2 " "	
	Carpenter cooly hire for fitting up the old Posts planks and braces &c with new nails over the above bridge	" " "	3 " "	
	Carpenter cooly hire for making holes in the Posts rails and frames of the bridge and fixing 1000 crows feet over the same	" " "	5 " "	
14-11-9½	Cft. Teakwood wrought and fixed as	3 10 "	54 4 11	
4	Iron screw bolts and nuts of 9 ins long for jointing and strengthening the old and new Posts	" 5 9	1 7 "	
6	Iron riveted hooks of 9 ins long	" 7 "	2 10 "	
6	Iron cross hinges of 9 ins long with screw nails	" 5 "	3 " "	
1	Iron round bolt 1 lb of 9 ins long with screw nails	" 5 "	" 5 "	
1	Iron cross round bolts of 1 feet long with staples &c	1 8 "	1 8 "	
1	Europe double Padlock of 3 ins	" 10 "	" 10 "	
25	Rafter nails of 3 ins long	" " 6	" 12 6	
1000	Iron crows feet	" 1 "	62 8 "	
200	Green paint 3 coats with Europe oil edgings to the new teakwoods &c	4 12 "	9 8 "	
8½	Black Paint 2 coats with linseed oil to the new iron articles &c	1 10 "	1 6 9	
	Sundry charges & scaffolding &c	" " "	6 15 10	
	Total Rupees One hundred and fifty five		155 " "	

Fort Saint George
26th April 1862

Lieutenant

W. W. Nichino Lieut. Col. Acting 1st Asst. District Engineer Presidency
Dist. Engr. Pr.

E. & O. E.

MILITARY DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following letter:—

From, the Acting Deputy Chief Engineer, Central Circle, Chepauk, 19th May 1862, *No.* 744; *to the Secretary to Government, P. W. D.*

Enclosures 5.

1 *Letter from the District Engr. Presy., No.* 3030, *dated* 26*th April* 1862.
1 *Plan.*
1 *Estimate.*
1 *Specification.*
1 *Letter from the Dy. Qr. Mr. Genl. of the Army, No.* 3512, *dated* 8*th May* 1862.

I have the honor to submit herewith, an Estimate amounting to Rupees 155, for constructing a spiked Barrier Gate of wood to be placed on the bridge leading to the Solitary Cells in Fort Saint George, prepared in pursuance of the Chief Engineer's Proceedings, No. 10,715, dated 19th February 1862.

2. The Plan and Estimate have been approved by the Quarter Master General, and I therefore beg to recommend sanction for the expenditure, the amount to be allotted out of the Reserve Fund.

Referred to the Military Department for consideration.

(Signed) W. H. HORSLEY, Lieut.-Colonel,
Secretary to Government, P. W. D.

21st May 1862.

ORDER, No. 1985, *3rd June* 1862.

Approved.

(True Extract.)

Deputy Secretary to Government.

To the Public Works Dept., with 5 enclosures.
" Quarter Master General.
" Brigade Major, Fort Saint George.
" Barrack Master.

Exd. J. E. Cashart.

Public Works 1862 Supplt
Estimate
No: 21 Lucknow for
No. 17320

To: Madras Government
in the Public Works Department

Dated 3rd Decr 1862.
Rec'd 5th Do

Dated 5 returns
No. 1985

Approving of the estimate for constructing a Shed for Carriage godown at the Railway Station at Bellary

Public Works
No. 1364 - 9 June

No. 1361

Communicated to the Actg. Deputy Chief Engr Central Circle for information and guidance. The work will be executed from the General funds of the Presidency District for 1862/63.

13 Copies
To the Actg Dy Chief Engr, C. Circle with 3 Encls. & 5 Copies of this
3. " Accountant General, Military Works, Bill No 10 " June 1862.
No 87 × with 3rd Encl.