M.R.O. 1—77,008—3-6-37.

(1) Number of pages.....

(2) Date of repair.....

(3) Initials of the Referencer.....

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1326	Press / Mis.
220-221		
Dated	11-6-	18 12

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
11th June 1862.

No. 220. Read the following Proceedings of the Madras Government in the Judicial Department, dated 5th June 1862, No. 879 :—

Requiring the Inspector General of Jails to report whether he is of opinion that the Guindy Jail should be abandoned as a Prison. } (Vide Judicial Proceedings, 5th June 1862, Nos. 32 @ 36.)

No. 221. ORDER THEREON, 11th June 1862, No. 1,326.

Communicated to the Acting Deputy Chief Engineer, Central Circle, for information.

(Signed) W. H. HORSLEY, Lieut.-Colonel,
Secretary to Government.

From J. Rorke Esq
Inspector General of Jails

To Lieut. Col. J. Capendale
Ag Dy. Chief Engineer
Central Circle

Sir

I have the honor to acknowledge your letter of the 1st Instant and 21st October last relative to proposed repairs and additions to the Gundy Jail.

2. I am averse to spending so much money on a building so unsuited to the purpose as the Gundy Jail, which, when I first recollect it was a horse Stable and has since been patched and added to at great cost and has lately proved very unhealthy besides being as

as I believe by no means a durable structure. I did not object to rebuilding the Jailors House as it would at any moment bring at auction a larger sum than the outlay proposed

I have the honor to be
Sir
Your most Obt Servt

Inspector General of Jails

Received
Off. of Inspector
General of Jails
5th May 1862

Judicial Statement

Public Works Office

7 1

Estimate of Cost of Additions and Alterations to the Lunenburg Common Jail

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Chaleur Bay

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Dalhousie

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Gaspé

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Bathurst

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Campbellton

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Newcastle

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Chatham

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Douglastown

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Douglas

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Miramichi

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Richibucto

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Shediac

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Dorchester

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Sackville

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Westmorland

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Woodstock

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Fredericton

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Kingston

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Sussex

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Hampton

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Saint John

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Saint Andrews

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Saint Stephen

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Moncton

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Dalhousie

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Gaspé

Estimate of Cost of Additions and Alterations to the Gaol & Court House at Village of Chaleur Bay

	Brought forward Rupees				2348
2	Ventilators over the 2 Doorways of Judicial and Store Rooms 3x2 with Iron bar and wooden frame complete &c without shutters	7	-	-	14
4	Windows 5x3 Ft. Folding shutters as shewn in the accompanying plan ——— Each	30	-	-	120
2	Batten doors 6x3 complete ——— do	16	-	-	32
620	Running feet of Cast Iron pipes fixed in the walls &c all the present water courses throughout the building including plastering and fixing Charges ———	-	4	-	155
	The plastering to the ceiling of the old Verandah should be removed and replastered with Chunam ———				30
	Painting to the Doors and Windows & Ceiling the Jowle and Ventilators &c ———				50
	Sundries at 5 per Cent ———				141
	Total Rupees ———				2890

——— Upper Story ———

137	Cubic Yards of Brick in Chunam ———	3	6	-	411
75	Cubic feet of Flat Arch work in Do	-	3	6	16
67	Square of Plastering with 2 coats of Do	2	-	-	134
15	Do of Flooring with 8 inches of Brick	6	2	-	90
13	Do of Terracing with Brick on edge 3 courses of Flat tiles & plastering with 3 coats of Chunam to the ceiling and top of the Terrace ———	21	-	-	273
	Carried Over Rs ———			924	2890

	Brought forward Rupees ———			924	2890
11	Square of Roofing with Teak wood Rafters Plank and Battens & chunam borders &c ———	14	-	-	154
360	Cubic feet of Teak wood wrought and plain	3	4	-	1170
160	Running feet of Cornice work in Chunam	-	3	-	30
4	Pair of Swinging windows with Iron bars as per accompanying plan with cornice board complete each ———	30	-	-	120
3	Do of Batten doors 6x3 complete Each.	16	-	-	48
1	Do Batten window 5x3 with Iron bar complete	19	-	-	19
	Masonry Pilasters with brick on edge over the Teakwood joists including flooring &c complete ———				50
	Iron bars to fix the projected joists to over the Piazza wall ———				30
1	Teak wood Screen lined with canvas and mounting &c complete 12x6 ———				40
	Painting the doors and windows 12x8 and oiling the joists and flooring &c ———				50
50	Running feet of Iron railing over the Piazza Parapet fixed in the Teak. of 5 feet in height ———	3	-	-	150
	Demolishing the old building and collecting materials ———				50
	Supporting and strengthening part of the old Terraced Verandah with Scaffolding complete ———				40
	Carried Over Rs ———			2875	2890

Brought forward Rupees	2875	2890
Taking the cracks in Terrace of the Present Building and plastering in plastic where required	50	
Sundries as Abouts & Scaffolding &c	185	
Total Rupees	3110	
Grand Total for both Lower & Upper Story	6000	

Madras Dist. Engrs. Office Guindy 28th September 61

Thos. Mobbs Captain
District Engineer of Madras.

Judicial Department

Civil Works and Alterations

Specification Report No. of 1861.62 117.

to accompany the Estimate for additions and Alterations to the present Cuddapah Jail Amounting to Rupees 6000 Six Thousand.

Lower Story

1 The walls of the Hospital Surgeon and Verandah to be taken down and rebuilt on a new foundation of 5 feet including Basement.

2 Wall of the Present building in the Lower Story of 23½ x 18 to Encase into the present Jail with an opening of 2 Arch ways of 10 Each from each and also with an Iron gate door 7 x 4 to be fixed in the wall leading the Verandah as main entrance to the Jail; the other half of the Building to be divided into 2 Rooms of 18 x 12 feet each by a partition wall as shewn in the plan.

3 Four Gullies two on each side of the main Building are to be constructed as a tie and support in connecting the Old and new Buildings as shewn in the plan. The walls of the main Buildings are to be 13½ feet in height and 1½ feet thick and constructed with Brick in Chunam of good materials and workmanship. Two Pillars in the Jail are to be of Brick in Chunam on which to fix the Beams.

4 A masonry Stair case at the west end of the present Verandah of 5 feet broad and a Landing Place of 3 feet broad by raising the end wall and filling the Space between the columns are to be constructed with Brick on edge over the Teakwood Joists and also with a rise of 9 inches in height and 9 inches tread. The Surface floored with 2 inches of Burma and a Teakwood Nosing of 2" on edge of Step and the faces of the risers to be plastered with 2 coats of Chunam as shewn in the plan.

5 The outside walls of the Main Building including the Gullies are to be plastered with 2 coats of Chunam.

6 The Jail Building, Hospital Medical Store and Verandahs are

are to be floored with 3 inches brick folly in cheman and with a building course of well bricks underneath.

7 The lower Story of the main Building including the Verandah is to be terraced with brick on edge folly 3 inches thick. Five courses of flat tiles and plastering with Lime & cheman and to the ceilings. The Foundations of the main and cross walls of the main building are to be lowered and the excavation made deeper for the foundation of the new building on the outsides of the outer walls of the new building are to be of course work in cheman and to be joined with the old work.

8 The beams joists of the upper building and also joists to the Upper Landing place are to be of the best Canada wood wrought & unwrought.

9 The present six inches filled to the walls courses around the Building are all uneven and these should be replaced with carefully fixed in the Pillasters with mortar and plastered over with cheman complete in order to keep the walls from getting damp during the rainy season.

10 Two new Iron doors 7x4 each with locks and hinges fixed in the Stones complete of the Police station one for the Jail as a principal gate door and the other for the proposed Jail Hospital to be fixed at the foot of the Main case as shewn in the Plan.

11 Two ventilators over the two Ballon doors with Iron bars fixed in the wooden frames complete without shutters to the 2 Rooms in the lower Story. Two new Ballon doors 6x3 each complete and 4 new windows of the Police station to be fixed in the Hospital Surgery and Store room the old ones to be sold and the amount to be credited in the Bill.

12 The old flooring of the ceilings and part of the present Verandah is to be removed and re plastered.

13 The beams joists &c are to be painted with wood oil and the doors and windows with Red paint &c complete.

Upper Story

14 One hall for the Jail 62 feet 55 x 18 ft with a front Verandah of 12 feet broad and on the South case end a place of 12 feet square fastened off as a prison for the convicts attends as suggested by the Engineer General of Jails. The pillasters in the upper story are to be constructed with brick in cheman as shewn in the plan & up to the beam.

15 The Roof to be constructed with Burst in chemans according to the Annexed Plan of the same hanging from.

16 The principal rafters and plastering same as lower Story

17 The Hall and Verandah are to be floored with 8 inches of bricks.

18 The Hall should be terraced with brick on edge same as lower Story and the Verandah with a common slope tiled roof.

19 The Verandah being 12 feet broad & the beams placed over the pillasters with a 4 inch joists fixed in the centre & up to the purlin.

20 The [illegible] of frapeers on the two inside of the walls and stones each between the joists according to the plan made in this office for 1851 by the Engineer General of Jails.

21 Cornice with on the outside of the Hall only

22 Four pairs of ballon doors 6x3 each & 5 hanging windows with Iron bars including weather boards &c complete of the Police station are to be fixed in the Hospital wards.

23 The partitioned seven Stables for the Jail should be lined with canvas and painted over with white wash with a single shutter at one end as a passage.

24 The Verandah in front should be closed with Iron bars fitted in wooden frames and fixed between the pillars, and also the gables in the sides are closed with Iron bars over the masonry walls 5 feet in height as per plan

25 The painting to the doors and windows same as to the lower Story

26 General charges are made in the Estimate for unforeseen

The

present Terraced Verandah until the proposed walls are raised up to the required height laying Jars to the cracks in the present terrace of the Jail and flashing in Chatcher when required.

27 Eighteen pence per cubic yard is charged as the building is to be erected above 15 feet in height.

28 The value of the old building materials affected by the Sale are to be credited in the bill.

Madras Civil Engr
Circle Guindy
28 October 61

Captain
Civil Engineer of Madras

Read 1862 No 1027

Chief Secretary's Office

JUDICIAL DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following letter from Lieutenant Colonel J. OUCHTERLONY, Acting Deputy Chief Engineer Central Circle; to Lieutenant Colonel W. H. HORSLEY, Secretary to Government, Public Works Department, dated 19th May 1862, No. 713.

Enclosures 4.
1 Letter from the Inspector General of Jails, No. 211, dated 5th May 1862.
1 Plan.
1 Estimate.
1 Specification.

Government in Proceedings No. 568 under date 7th May 1860, upon a Minute recorded by Sir Charles Trevelyan, ordered that an estimate should be prepared for certain improvements proposed by His Excellency to the Jail at Guindy.

2. This estimate having been prepared was submitted to the Inspector General of Jails for his approval; but as will be seen by the accompanying letter from Mr. Rohde, he does not accord it for the reason that the existing building is not worth the expense contemplated.

3. In this view I concur, but to enable Government the better to form a correct judgment in the matter, I have the honor to submit herewith the estimate in question amounting to Rupees 6,000 accompanied by a plan of the Jail on which the proposed improvements are exhibited.

Referred to the Judicial Department for consideration with reference to the Orders in that Department, No. 568, dated 7th May 1860.

(Signed) W. H. HORSLEY, Lieut. Colonel,
Secretary to Government Public Works Dept.

21*st May* 1862.

ORDER THEREON, 5th June 1862, No. 879.

The Inspector General of Jails will report, with reference to the objections urged by him against adding to the Guindy Jail, and adverting to his remarks that the Jail has been unhealthy of late, whether he is of opinion that it should be abandoned as a prison.

(True Extract.)

Acting Chief Secretary.

To the Inspector General of Jails.
„ Public Works Department,
(with 4 enclosures.)

Exd. F. Cartledge.

No. Inwards No. 160 – 161

No. 220. 221

No. 162 Dept. for June.
Prov: Govt. for June.
No. 1752

Proceedings in the Judicial Department.

Dated 5th June 1862
Received 7th

No. 879

Enclosures &c
Lieut. Governor

Requesting the Inspector General of Jails to report whether he is of opinion that the Guiandy Jail should be abandoned as a Prison.

No. 87

No. 1326

Communicated to the Acty Deputy Chief Engr & Circle for information. 3/62

Chaperon 12
11th June 1862

13 Copies

Do. the Actg Chief Engr & C with 6 Copies of the Govt Gen Dispt 12

No. 87