M.R.O. 1—77,006—8-6-37.

(1) Number of /

M.R.O. 1—77,006—8-6-37.

(1) Number of pages 30

(2) Date of repair 29.12.43

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3038 Press Mis.

359-61

Dated 18 12 1862.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 18th December 1862.

Read the following letters:—

No. 359. From Captain E. HEMERY, R. E., Acting Deputy Chief Engineer, Central Circle, to Colonel W. I. BIRDWOOD, R. E., Secretary to Government, Public Works Department, dated Chepauk, 1st December 1862, No. 110.

SIR,

1 Letter from the Acting District Engineer, Cuddapah, No. 709, dated 14th November 1862.
1 Do. No. 761, dated 24th November 1862, with one enclosure.
1 Estimate.

1. In forwarding for sanction the enclosed Supplemental Estimate, amounting to Rupees 2,020, of work still required to complete the new School-house at Cuddapah, I have the honor to submit the following explanation as to the necessity of this additional outlay.

2. In their Order No. 915 of the 18th April 1859, Government sanctioned a grant of Rupees 3,000 for a new School-house at Cuddapah, Rupees 1,438-3-0 having been collected by private subscription, and on the 19th February last, Order No. 44, a Supplemental Estimate amounting to Rupees 4,576 was sanctioned for the same building. The Acting District Engineer now reports that owing to careless and reckless failure in supervision on the part of Acting Overseer Jeffery, an additional grant of Rupees 2,020, is still required to complete the work.

3. Overseer Jeffery's duties include all works in the town and Táluq of Cuddapah, and in June last, he was also placed in charge of the Cuddapah Range during the absence on two months' privilege leave of Mr. Supervisor Blacker. Major Palmer states that when he assumed charge of the District at the end of July, there was a balance of Rupees 2,000 and a large quantity of materials on hand and paid for, so that with ordinary care, the building might have been completed within the estimate.

4. On his return from leave Mr. Blacker was unfortunately laid up for some time with small pox, and it was not until his recovery that the discovery was made that during the period Mr. Jeffery had been in charge of the Range, work had been performed at extravagantly high rates, that the Station books were badly kept, and that a sum of Rupees 2,020 was required to complete the School-house in excess of the sanctioned amount.

5. Part of this excess may be attributed to the failure of two girder beams, but Major Palmer reports that a sum of Rupees 1,181-4-0 stated to have been paid to work-people, remains unaccounted for.

6. The rates in the Supplemental Estimate were so liberal that the present incomplete state of the building is owing either to direct dishonesty and falsification of accounts or to gross neglect of duty on the part of Overseer Jeffery. Major Palmer is inclined to acquit him of the former charges, but alleges against him, "careless and reckless failure of supervision the result of "bad companions and intemperate habits." It appears also that out of a grant of Rupees 3,000 on a road, work to the amount of only Rupees 2,500 estimated at liberal rates, has been performed although the whole sum is entered in Mr. Jeffery's accounts as expended.

7. On the receipt of Major Palmer's report, I directed the suspension of Overseer Jeffery, and requested that any defence he might have to offer on the charges brought against him might be forwarded in order to enable me to lay the whole case before Government. Mr. Jeffery has merely tendered the resignation of his appointment and requests permission to join the head quarters of the Corps of Sappers and Miners to which he belongs, but I am of opinion that Mr. Jeffery's misconduct deserves severe punishment, and I propose dismissing him the Department, and further beg to recommend that he be remanded to the Infantry branch of the service in which he original enlisted.

8. He was transferred to the Sappers and Miners and promoted to 2nd Corporal on the 7th May 1850, on the 7th October 1862 he was promoted to Serjeant on the Effective Supernumeraries which rank he now holds.

9. As it is very desirable that the School-house at Cuddapah should be completed with the least possible delay, I beg to suggest that a grant of Rupees 2,020 be made for that purpose from the Educational Funds.

No. 360. Endorsement of the Acting Deputy Chief Engineer, Central Circle, dated Chepauk, 1st December 1862, No. 112.

From Major J. G. PALMER, Acting District Engineer of Cuddapah, to Captain E. HEMERY, R. E., Acting Deputy Chief Engineer, Central Circle, dated Camp Vardiapalle, 26th November 1862, No. 767.

SIR,

1. In reply to Extract from your Proceedings No. 106, and dated 18th instant, I have the honor to inform you that Serjeant and Acting Overseer Jeffery had already been called upon to furnish a Comparative Statement, or account for the excess of expenditure on the School-house, and consequently he forwarded document No. 1 to Mr. Blacker, the Executive Agent of the Range; but Mr. Blacker was not satisfied with it, and requested further particulars, calling upon him at the same time to answer the charge of notorious intemperate habits which I bring against him, and his reply is contained in document No. 2.

2. I would here observe that the several items contained in the Acting Overseer's statement cannot be distinctly verified by the Station books; Mr. Blacker is endeavouring to arrange the items so as to furnish a comparative Statement, but the Acting Overseer is quite incapable of doing it himself.

3. The charge of Rupees 400 for re-roofing with materials at hand is very exorbitant, and Mr. Jeffery neglected to keep the items distinct. This sum, even if granted, would not have caused an excess equal to 5 per cent. of the estimate, and could have been satisfactorily explained had it actually cost so much.

4. But all the other items in document No. 1 are actual unauthorized over-charges; any Overseer, in his proper senses and of Serjeant Jeffery's experience, would have brought these facts at once to notice and have awaited further orders. But Serjeant Jeffery persisted in paying excess prices and blindly permitted work to proceed without check. The above only confirms the statement I made in my letter* of the 14th instant, that the excess has been frittered away in trimming timber and useless labor, the result of utter want of intelligent superintendence, caused by continual intemperate habits.

* No. 709.

5. I must however observe that the Supplemental Estimate framed by Mr. Blacker shows that Rupees 2,024 is required to complete the building, whereas Mr. Jeffery simply accounts for Rupees 1,055-14-0, and therein takes credit for the whole of the brick in chunam work, doors and venetian windows, whereas 116 cubic yards of brick in chunam, seven pairs of doors and eight pairs of venetian windows are unfinished and unpaid for. In the Supplemental Estimate Mr. Blacker, having no reliable data from the Acting Overseer's accounts to judge from, has entered a slightly excess rate in one or two items as a precautionary measure, but even the whole of these only amount to Rupees 130.

6. In conclusion I have to remark on Serjeant Jeffery's total denial of the charge of intemperate habits, I can only say that since that letter was drafted repeated instances of intemperance have been brought to my notice, and from all I have gathered, I am of opinion that Serjeant Jeffery has since May or June last, given himself up to the propensity without control, except when any of the Officer's of the Department happened to be present at Cuddapah.

---

1 Letter from the Acting District Engineer, Cuddapah, No. 767, dated 26th November 1862, with two enclosures.

Submitted to Government in continuation of letter No. 110, dated 1st December 1862.

(Signed.) E. HEMERY, Captain, R. E.,
Acting Deputy Chief Engineer, Central Circle.

No. 361. ORDER THEREON, 18th December 1862, No. 3,038.

* G. O. dated 18th April 1859, No. 915.
† G. O. dated 23rd February 1860, No. 400.

1. In the early part of 1859 the Government granted* a sum of Rs. 3,000, subsequently increased† to Rs. 3,500, for the erection of a School-house at Cuddapah estimated to cost Rupees 4,810, funds amounting to Rupees 1,438-3-0 having been raised by means of local subscriptions. A Supplemental Estimate of Rupees 4,576 was however subsequently found necessary for the completion of the building and was sanctioned in G. O. of the 1st March 1862, No. 335.

2. Notwithstanding this Supplemental Estimate, it would appear, from the papers above recorded, that the School-house is still in an unfinished state, and that a further sum of Rupees 2,020 is required for its completion. The circumstances which have rendered this additional amount necessary are as follows.

3. The work appears to have progressed favorably under the superintendence of Mr. Supervisor Blacker until June last, when, owing to his absence on privilege leave, Overseer Jeffery was placed in charge of the Cuddapah Range, in addition to his own duties, which comprised all the works in the Town and Táluq of Cuddapah. Under this arrangement the Overseer had exclusive charge of the school building in question. After Mr. Blacker's return to his duty, it was discovered that, during the period that Mr. Jeffery had charge of the Cuddapah Range, extravagantly high rates, exceeding those provided in the estimate, had been paid without authority for work performed; that the Station books had been badly kept, in disregard of repeated orders on the subject; and that Rupees 2,020 in excess of the amounts already sanctioned were required to complete the building. A part of this excess appears to be owing to the failure of two girder beams, but a sum of Rupees 1,181 alleged to have been paid to work-people, remains unaccounted for.

4. The Supplemental Estimate sanctioned by Government having liberally provided for the work to be executed, the Acting Deputy Chief Engineer, Central Circle, attributes the present incomplete state of the building either "to direct dishonesty and falsification of accounts or to "careless and reckless failure in supervision on the part of Overseer Jeffery;" but the Acting District Engineer, however, acquits him of the former charges, but considers him guilty of gross neglect of duty, "the result of bad companions and intemperate habits."

5. The above, it seems, is not the only case in which Overseer Jeffery has been suspected of dishonesty, and has failed to account, in a satisfactory manner, for money entrusted to his care; but he has been called upon to account for Rupees 500 out of a sum of Rupees 3,000 which he had to expend on a road.

6. From the foregoing circumstances it is evident that Mr. Jeffery has not only shown himself unfit for his work, but has, by his gross misconduct, rendered himself utterly unworthy of confidence. The Government cannot retain such a person in their service, and they therefore direct his dismissal from the Department of Public Works.

7. In disposing however of the case under notice the Government are unable to exonerate the Acting District Engineer from blame. It is his business to look into the conduct of his subordinates, and occasionally to examine the character of the work placed in their charge as their education and position are not such as to warrant any great amount of confidence in their skill or integrity. The work referred to in these Proceedings was at the town of Cuddapah the head quarters of the District Engineer.

8. Ordered that the Supplemental Estimate, received with the foregoing letters, be referred to the Educational Department for consideration together with a copy of these Proceedings.

9. Orders will be passed in the Military Department on the recommendation of the Acting Deputy Chief Engineer, Central Circle, as contained in the close of paragraph 7 of his letter of the 1st December 1862, No. 110, a copy of which, together with these Proceedings, will now be communicated to that Department.

(Signed.) W. I. BIRDWOOD, Colonel, R. E.,
Secretary to Government.

Central Circle Office
Chepauk
1st December 1862.

No. 110.

From
Captain E. Hemery R.E.
Acting Deputy Chief Engineer
Central Circle

To
Colonel W. J. Birdwood R.E.
Secretary to Government P.W.D.

Sir,

In forwarding for sanction the en
closed Supplemental estimate amounting to
Rupees 2020.
of work still required to complete the New School
House at Cuddapah I have the honor to submit the
following explanation as to the necessity of the
additional outlay.

2. In their Order No. 915 of the 18th Apr
1859, Government sanctioned a grant of Rupees 300
for a New School House at Cuddapah, Rupee
1438.3 having been collected by private subscription
and

* The whole subscription originally raised was Rs. 3590 vide G.O. 23rd July 59 Sl. No. 18

and on the 19th February last, Order No. 44, a supplemental estimate amounting to Rupees 4576 was sanctioned for the same building.
The Acting District Engineer now reports that owing to careless and reckless failure in supervision on the part of Acting Overseer Jeffery, an additional grant of Rupees 2020. is still required to complete the work.

3. Overseer Jeffery's duties include all works in the town and Taluq of Cuddapah, and in June last he was also placed in charge of the Cuddapah range, during the absence on two months' privilege leave of Mr. Supervisor Blacker.
Major Palmer states that when he assumed charge of the District at the end of July, there was a balance of Rupees 2000 and a large quantity of materials on hand and paid for so that with ordinary care, the building might have been completed within the estimate.

4. On his return from leave Mr. Blacker was unfortunately laid up for some time with small pox and it was not until his recovery that the discovery was made that during the period

Mr.

Mr. Jeffery had been in charge of the range, work had been performed at extravagantly high rates, that the station books were badly kept and that a sum of Rupees 2020 was required to complete the School House in excess of the sanctioned amount.

5. Part of this excess may be attributed to the failure of two girder beams but Major Palmer reports that a sum of Rupees 1181. 4 stated to have been paid to work people, remains unaccounted for.

6. The rates in the supplemental estimate were so liberal that the present incomplete state of the building is owing either to direct dishonesty and falsification of accounts or to gross neglect of duty on the part of Overseer Jeffery. Major Palmer is inclined to acquit him of the former charges, but alleges against him, "careless and reckless failure of supervision the result of bad companions and intemperate habits." It appears also that out-of-an grant of Rupees 3000 on a road, work to the Amount of only Rupees 2500 estimated at liberal rates, has been performed although the whole sum is entered in Mr. Jeffery's accounts as expended.

7.

7. On the receipt of Major Palmer's report, I directed the suspension of Overseer Jeffery and requested that any defence he might have to offer on the charges brought against him might be forwarded in order to enable me to lay the the whole case before Government. Mr. Jeffery has merely tendered the resignation of his appointment and requests permission to join the Head Quarters of the Corps of Sappers and Miners to which he belongs, but I am of opinion that Mr. Jeffery's misconduct deserves severe punishment and I therefore dismissing him the Department and further beg to recommend that he be removed to the Infantry branch of the Service in which he originally enlisted

8. He was transferred to the Sappers and Miners and promoted to 2d Corporal on the 7th May 1856, on the 7 October 1862 he was promoted to Serjeant in the Effective Supernumeraries which rank he now holds.

9. As it is very desirable that the School House at Cuddapah, should be completed with the least possible delay I beg to suggest that a grant of Rupees

Rupees 2020 be made for that purpose from the Educational Funds.

I have &c.
Central Circle Office
Chepauk
1st December 1862.

Captain R.E.
Offg Deputy Chief Engineer
Central Circle

To
Colonel W. J. Birdwood R.E.
Secretary to Government &c.&c.

No 1

11

Memorandum showing the Nos of the Estimate Rates allowed for the several Items of Work & Materials at Cuddapah.

No	Name of Articles	Rate allowed in Estimate	Amount Paid	Excess of Estimate
40	Squares & Rectangular Cut Granite Coursed Building Stone set in Chunam Mortar & Plastering with 3 Coats of Chunam finished at 10 Rupees per Square	" "	" "	400 " "
	Brick Masonry in Chunam Mortar	60 " "	210 " "	150 " "
	Cement Floors	260 " "	310 " "	50 12 "
	Do Do finished with 2 Coats of Cement & Sand Terrace at 3 Annas per Square foot			42 " "
2802	Cubic feet Stone Masonry at 3 Annas	350 " "	525 " "	175 2 "
12	Pieces of Granite Lintels & Sills to Doors & Windows at 25 Rupees each	192 " "	300 " "	108 " "
20	Pieces of Cement Jambs & Lintels to Doors & Windows complete at 18 Rupees each	240 " "	370 " "	130 " "
	Estimated Excess Rupees			1065 14 "

Cuddapah
9th March 1852.

Approved
Chief Engineer

Cuddapah
The 23rd March 1852

Approved
Chief Engineer

Cuddapah
The 23rd March 1852

Approved
Chief Engineer

Cuddapah
The 23rd March 1852

Enclosure No I in a letter from the Asst Qr Mr Genl Albany dated the 28th September 1807 Sub[jec]t

No

Ordg Mrs Chesebrough's Contract Exhibit

PW 3627/12

Conclusion of a Memorandum of an Agreement between the Trustees of the Settlement of Newtown and Contractors for the new School House &c.

Encloses Sundry Letters from letter from the Lieut Col the Engineers & Col de la Garde dated the 26th November 1862 No 67

To

The Lieut Col Chief Engineer
Central District D.P.W.

D.P.W. 3627/1-2

Lieut Col Letter from Lieut Col Robbins dated 24th Inst forwarding Statement called for by the Chief Engineer and stating the charge of Mr Blackburn

General Establishment

No 67 of 1862/63. Camp Vardeapalle
District Engineers Office
26th November 1862.

From

Major J. G. Palmer
Asst District Engineer of
Vedda pale

To

The Asst Dept Chief Engineer
Central District D.P.W.

Sir,

In reply to extract from your proceedings No 106 and dated 18 Instant, I have the honor to inform you that Sergeant and Acting Corporal Jeffery had already been called upon to furnish comparative statement, or account for the excess of expenditure in the School House, and consequently be forwarded document No 1 to No 3. Mr Overseer, the Executive Agent of the Range, but Mr Blackburn has not satisfied public and requisitioned further particulars, calling upon him at the same time to render the charge of notorious intemperate habits which Mr Assistant King and his people is contained in document No II.

2. I would here observe that the several items contained in the Lieut Robbins's statement cannot be distinctly verified by the station books; Mr Blackburn is endeavouring to arrange the items so as to furnish a comparative statement, but the Lieut Robbins is quite unacquainted of doing it himself.

3. The charge of Rs 400 for re-roofing with materials at hand is very exorbitant and Mr Jeffery neglected to keep the items distinct. This sum, to be if granted, should not have exceeded an excess equal to 5 per cent of the estimate and could have been satisfactorily explained had it been called for and examined.

4. But all the other items in document No 1 are untrue and the charges are very Mr Blackburn has proper vouchers and Sergeant Jeffery's subscriptions would have brought these forward at once to protect and have asserted further evidence. But Sergeant Jeffery persisted in paying excessive prices and blindly permitted Mr Blackburn to proceed with the schools. The above only confirms the statement in the accompanying letter of the 14th Instant, that the troops have been subjected to many pecuniary annoyances, these and Sergeant Jeffery's intelligent suspicions of Mr Blackburn, caused by continual pilfering of materials.

5. I must however observe that the supplementary estimate framed by Mr Blackburn shows that Rs 200 /-

1909

is required to complete the building, whereas Mr Jeffery simply accounts for Rs 1055. 14. and therein takes credit for the whole of the Brick pir chunam work, doors and Venetian windows. Whereas 116 Cubic yards of Brick pir chunam, 4 pairs of doors and 8 pairs of Venetian windows are unfinished and unpaid for. In the supplemental Estimate Mr Bloeker, having no reliable data from the Ag: Cobbers accounts to judge from, has entered a slightly less rate pir one or two items as a precautionary measure, but, take the whole of these only amount to Rs 130.

6. In conclusion I have to remark Sergeant Jeffery's total denial of the charge of intemperate habits, I can only say that since that letter was drafted Repeated instances of intemperance have been brought to my notice, and from all I have gathered, I am of opinion that Sergeant Jeffery has since May or June last given himself up to the propensity without control, except when any of the officers of the Department happened to be present at Cuddapah.

I have &c

Major
Ag. Brit. Engineers
Cuddapah.

47

Cuddapah additional works
to
be estimated for cost Rs 4810,
Land
Funds

Govt Mrd No 112
9 / Dec/62

From
The Ag: Dist: Engineer
Cuddalapah

To
The Ag: Dy: Chief Engineer
Central Circle. S.P.R.

No 67.

Dated 26th November 1862

Encloses 2

Spr. 8627/62

Forwarding Ag: Babbage and Sergeant Jeffreys Explanation regarding his conduct and duty in connection with the Cheap School Amdt

Central Circle Office
Chepauk
1st December 1862.

No. 112

Submitted to Government in continuation of letter No. 110 dated 1st December 1862.

Decency

Captain R.E.
Acting Deputy Chief Engr.
Central Circle

To
Colonel W.J. Birdwood R.E.
Secretary to Government
P.W.D.

No 3038. Public Works Dept

Proceedings of the Madras Government
Under date the 18th Decr 1862

Read the following letters
from the Acty Dy Chief Engr

Forwards a supplemental Estimate
amounting to Rs 2020 for
work still required to complete
the new School House at
Cuddapah and brings to notice
the conduct of Overseer
Jeffery in connection with it
and requests sanction for the
above from the Educational
Funds

A.E. 1st Decr 1862 No 110.

Submits a letter received from the
Acting Distt Engr Cuddapah
regarding Acting Overseer
Jeffery in continuation of letter
No 110 of the 1st Instant -

A.E. 1st Decr 1862. No 112.

1. In the early part
of 1859 the Government
× granted a sum of Rs 3,000
subsequently increased to
Rs 3,500, for the erection
of a School house at
Cuddapah which was
estimated to cost Rs 4,810
Funds

× Y.I.O. dated 18th April 59 No 915.

• G.O. 23d Feby 60. No 100

I quite approve of the dismissal
of Mr Jeffery, indeed he ought
to have been dismissed some
time ago - but I cannot exone-
rate the District Engineer
blame, as it is his business to
have looked into the conduct
of his Subordinates and to
have examined occasionally
the measurements of the work done.

No 3626 in Rd

Dy Chief Engr
of Pro: of Govt for Decr
No 3627.

From
The Acting Dy Chief Engr
C.E.

To
The Secretary to Government
P.W.D.

dated 1st
Rec'd 3d December 1862.

Encl: B. No 112.

Submits a letter received
from the Acting District Engr
Cuddapah regarding Acting
Overseer Jeffery in continua
tion of letter No 110 of the 1st
Instant.

No 360.

No 3038. 18th Decr

Overseer 15th No 11th

funds amounting to Rs. 1,438-3-- having been raised by means of local subscriptions. A supplemental Estimate of Rs. 4876 was subsequently found necessary for the completion of the building and was sanctioned in G. O. of the 1st March 1862. No. 335.

2. Vide the Landing this Supplemental Estimate, it would appear, from the papers above recorded, that the School-house is still in an ~~incomplete~~ unfinished state, and that a further sum of Rs. 2020, is required for its completion.

3. The circumstances which have rendered this additional amount necessary are as follows.

3. The work appears to have progressed favorably under the superintendence of Mr. Supervisor Blacker until June last, when, owing to his absence on privilege leave, Overseer Jeffery was placed in charge of the Cuddapah Range, in addition to his own duties, which comprised all the works in the Town and Taluq of Cuddapah. Under this arrangement the Overseer had exclusive charge of the School-building in question. After Mr. Blacker's return to

In the absence of these subordinates whose education & position is not such as to warrant any great amount of confidence in their Estimates entirely -

I fully concur in the above remarks & think that an addition to the effect should be made to the Estimate. The work on the town of Cuddapah & Head Quarters (I suppose) the District Engineer -

JP

to his duty, it were discovered that, during the period that Mr. Jeffery had charge of the Cuddapah range, extraordinarily high rates, ~~unaccountable~~ exceeded those provided in the Estimate, ~~for~~ labour ~~was~~ paid without authority for work performed; that the Station-books ~~were~~ badly kept, in disregard of repeated orders on the subject; and that a ~~large~~ sum (Rs. 2021 ~~was~~ ~~unaccounted for~~ in excess of the amounts already ~~expended~~ sanctioned. A part of this excess appears

to be owing to the failure of two girder beams, but a sum of (Rs. 1181 alleged to have been paid to ~~the~~ people, remains unaccounted for.

4 The Supplemental Estimate sanctioned by Govt. having liberally provided for the work ~~executed~~, the Chief Engineer in Central Circle attributes the present incomplete state of the building rather to direct dishonesty and falsification of accounts or to careless and reckless failure in supervision on the part of Overseer Jeffery"; but the Distt. Engineer

Engineer, however, acquits him of the former charge but considers him guilty of gross neglect of duty "the result of bad companions and intemperate habits"

5. The above, it seems, is not the only case in which Overseer Jeffery has been suspected of dishonesty, and has failed to account in a satisfactory manner for money entrusted to his care; he has been called upon to account for Rs 3000 out of a sum of Rs 5,000 which he had to expend on a road

6 From the foregoing circumstances it is evident that Mr Jeffery has not only shewn himself unfit for his work, but has, by his gross misconduct, rendered himself utterly unworthy of confidence. The Govt cannot retain such a person in their service, and they therefore direct his dismissal from the Department of Public Works.

7 In disposing however of the case under notice the Govt are unable to exonerate the acting District Engineer from blame. It is his business to look into the conduct of his subordinates, and occasionally to examine the character of the work placed in their charge as their education and position are not such as to warrant any great amount of confidence in their skill or integrity. The work referred to in these proceedings was at the town of Buddapah the Head Quarters

8 Ordered that the Supplemented Estimate, received with the foregoing letters, be referred to the Educational Department for consideration together with a copy of these Proceedings—

Quarters of the District Engineers

9. Orders will be passed in the Military Department on the recommendation of the Acting Dy Chief Engineer to Works as contained in the close of para 7 of this letter of the 1st December 1862 No 110, a copy of which, together with these Proceedings, will now be communicated

Political Dept

13 Copies
To
The Agent for the Ind. Engr Gl. Office Dublin
4 " Educational Department
7 " Military D.o.

(Signature)

T. P. W. 1862 Departt.
Ltr. of Govt. for Decr

No. 3038.

From the Govt.
Dated 18th Decr 62

Directing the dismissal
of Mr. Overseer Jeffery from the Dpt.
W. Referring to the Educational en
Department the Supplemental es
estimate for completing the co
Schoolhouse at Buddaspath.
also referring to the Military
Department recommendation
of the Dy. Chief Engr. C.C. that
Mr. Jeffery be remanded to the
Infantry branch of the Service
in which he has originally
entered -

P. 309. @ 351