M.R.O. 1—77,006—8-6-37.

(1) Number of pages 8

(2) Date of repair 18-6-43

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. 553 Press/Mis.-

Dated 25-3- 1862

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 25th March 1862.

No. 441. Read the following Endorsement of the Deputy Chief Engineer, Southern Circle, dated Chepauk, 19th March 1862, No. 11,650.

Read the following letter from Captain J. GODDARD, District Engineer of Coimbatore, to Colonel W. I. BIRDWOOD, Deputy Chief Engineer, Southern Circle, dated Ootacamund, 6th March 1862, No. 605:—

SIR,

1. In Extract Proceedings Chief Engineer No. 10,447, dated 11th February 1862, I was ordered to defer repairs, &c., to the District Munsif's Court House at Bhowany.

2. The above order has been obeyed.

3. I have the honor to report that the walls to the addition have been raised 4½' above basement, and the following materials remain on hand:—

1,100 Bricks.
80 Parahs Chunam.
3 Windows.
1 Door.
2 Beams.
5,000 Pan tiles.
200 Nails.

4. In consideration of the above I am of opinion that a slight detriment to Government will be consequent upon the above suspension of work.

5. The amount spent up to date is Rupees 306-15-0.

---

1 Original letter No. 605, dated 6th March 1862.

1. Submitted for the information of Government, with reference to their Proceedings No. 158, dated 7th February 1862.

2. Government will observe, that the District Engineer is of opinion that, by the suspension of the work to the Munsif's Court House at Bhowany, there will be slight loss consequent upon its present advanced state.

3. The amount of the sanctioned estimate is Rupees 600, and Rupees 306-15-0 have been expended therefrom up to the present date.

(Signed) W. I. BIRDWOOD, Colonel,
Deputy Chief Engineer, Southern Circle.

No. 442. ORDER THEREON, 25th March 1862, No. 553.

Communicated to the Judicial Department, with reference to the Orders in that Department No. 165, dated 3rd February 1862.

(Signed) W. H. HORSLEY, Lieut.-Colonel,
Secretary to Government.

District Engineer's Office,
Colaccamund 6th March 1862

No. 605

From,

Captain J. Goddard
District Engineer of Coimbatore

To,

Colonel W. J. Birdwood
Deputy Chief Engineer S. D.
Madras

Sir,

I am to transmit Proceedings of
Chief Engineer No. 1,447 dated
4th February 1862 sanctioning a Rs
repairs &c. to the District Sessions
Court House at Bhowany.

2. The above order has been
obeyed.

3. I have the honor to report
that the walls to the addition have
been raised 4½' above basement
and the following materials remain
on hand.

1,100 Bricks.

80

80 Parahs Chunam
3 Windows.-
1 Door.-
2 Beams.-
5,000 Pankits.-
200 Paikds.-

4.- In consideration of the above I am of opinion that a slight detriment to Government will be consequent upon the above suspension of work.

5.- The amount expended up to date is Rs. 306. 15. "

I have the honor to be,

Sir,

Your most obedt. Servant

[illegible] Captain

District Engineer of Coimbatoor

Compd. Abs.

No 11650.

Submitted for the information of Government, with reference to their Proceedings No 158 dated 7th February 1862.

2 Government will observe, that the District Engineer is of opinion, that by the suspension of the work to the Moonsiff's Court House at Bhowany, there will be slight loss, consequent upon its present advanced state.

3. The amount of the sanctioned Estimate is Rupees 600 and Rupees 306-15-4 have been expended therefrom upto the present date

No 605 of 1862

Dr Exh: Engr's Office &c
Chepauk 19th March 1862

Colonel
Deputy Chief Engr &c

Lt Lieutenant Colonel W H Horsley
Secretary to Govt Pub Dept
Fort Saint George

Recd 21st March 1862
No 11650.

Dr Exh: Engr's Office &c
Chepauk 19th March 1862

Colonel
Deputy Chief Engr &c

Lt Lieutenant Colonel W H Horsley
Secretary to Govt Pub Dept
Fort Saint George

Recd 10th Do

Respectfully forwarded for the information of the Hon'ble Court of Directors, in continuation of my letter No 1001 dated 19th ultimo, relative to the Bhowany Moonsiff's Court House.

The Bhowany Moonsiff's Court House was completed and occupied by the Moonsiff on the 1st instant, but the Sub Collector's Cutcherry and Treasury are not yet completed.

The Sanctioned Estimate for the Bhowany Moonsiff's Court House, Cutcherry and Treasury was for Rupees 1000, of which Rupees 600 have been expended to the present date.

The Collector has applied for the remaining Rupees 400 to complete the Cutcherry and Treasury.

11/3/62

7th Febry 1862 Nos 110 - 111

Public Works 1862 Dept
Pro: of Govt for March -
From No 806
The Deputy Chief Engr
&c
To
The Secy: to Govt Ord
Fort Saint George
Dated 19th
Rec'd 26th March 1862

No 11650. L

No 553 - 27th March
Submits for information
a letter from the Dy
Engineer of Coimbatore
reporting that by the
suspension of work
to the Moonsiff's Court
House at Bhowany
there will be slight
loss to Govt With an order.

No 553.

Communicated to the
Judicial Department,
with reference to the order
in that Department
No 165 dated 3rd Febru-
-ary 1862

Fort St George
25th March 1862

4 Copies
To the Judicial Dept Disp 26:

No 441 & 442

X 87