M.R.O. 1—77,006—3-6-37.

(1) Number of pages 6

(2) Date of repair 29-6-00

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 664. Press / Mis.

Bombay

Dated 3-4- 1862.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 3rd April 1862.

No. 60. Read the following letter from Lieutenant-Colonel J. CARPENDALE, Acting Deputy Chief Engineer, Central Circle, to Lieutenant-Colonel W. H. HORSLEY, Secretary to Government, Public Works Department, dated Chepauk, 14th March 1862, No. 11,518 :—

SIR,

Rupees 350. In reference to Order of Government No. 391, of 8th instant, I have the honor to report that the *Weather Board* proposed for the Married Quarters of the Recruit Depot at Saint Thomas' Mount is of the usual description; but if the tarpaulin covering is dispensed with, and sheetling board only used of teak planking, and overlapping as in slating, which is sometimes used, it will be somewhat more durable. I enclose an estimate for that style amounting to Rupees 350. Nothing more substantial could be substituted short of permanent masonry verandah.

No. 61. ORDER THEREON, 3rd April 1862, No. 664.

Under the circumstances stated, the Government sanction the erection of the Weather Board agreeably to the improved plan recommended by the Deputy Chief Engineer at an expense of Rupees 350.

(Signed) W. H. HORSLEY, Lieut.-Colonel,
Secretary to Government.

Deputy Chief Engineer's Office
Central Circle
Chepauk 14th March 1862.

No. 11578

From,
Lieutenant Colonel J. Carpendale,
Ag Deputy Chief Engineer, Central Circle,

To,
Lieutenant Colonel W. H. Morsley.
Secretary to Government P.W.D.
Fort St George.

Sir,

In reference to order of Government No. 391, of 8th instant, I have the honor to report that the weather board proposed for the married Quarters of the Recruit Depôt at St. Thomas' Mount is of the usual description; but if the tarpaulin Covering is dispensed with, and sheething board only, used of teak planking, and overlapping as in slating, which is sometimes used, it will be somewhat more durable. I enclose an estimate for that style amounting to Rupees 350.

Nothing

Nothing more substantial could be substituted.
short of a permanent Masonry Verandah.

Chepauk
4th March
1862

I have the honor to be
Sir,
Your Most Obt. Servant

Lieutt Colonel
Aff. Dy. Chief Engineer C-C.

To,
Lieutenant Colonel H. D. Norsley
Secretary to Government P.W.D
Fort St. George.

Ex. 8th March 1862 Nos. 120-121

Pub: Works 1862 Department
Pro: of Govt. No. 760 & Encl.

From

The Actg. Dy. Chief Engineer
C.C.

To

The Secretary to
Government N.W.P.
Fort St. George

Dated 14th March 1862
Rect. 17th
Encl. No. 11578

Reports with reference to the Pro: of Govt. No. 391 of 8th Instant that the weather board proposed for the Married Quarters of the Recruit Depot at St. Thomas Mount is of the usual description and forwards an Estimate for Rs. 350 for a more durable construction.

No. 664 - 3 Apl.
With an order.

No. 664.

Under the circumstances stated the Government Sanction the erection of the Weather Board agreeably to the improved plan recommended by the Deputy Chief Engineer at an expense of Rupees 350.

E. T. T.

Fort St. George
3rd April 1862

13 Copies

To The Dy. Chief Engineer C. Circle.
with 1 Encl. Disp. 4th
3. " Military Department. " 4th

No. 63 & 61

C 25 March R 1st April