M.R.O. 1—27,005—8-6-37.

(1) Number of pages 6

(2) Date of repair 13-10-42

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	2772	Press / Mis.
2-17-5-18		
Dated	23-9-	1864.

Not to be folded or roughly handled

No. 517. Read the following :—

No. 1,125.

List of Bills received from the Superintending Engineer, 3rd Division, submitted for the sanction of Government, which exceed their estimate by more than 5 per cent.

Audit No.	Date of Bill.	Description of work.	Amount of Estimate.	Amount of Bill.	Excess.	Per-centage of excess.	To what year the expenditure appertaining.	Date when received.
	1864.		RS.	RS. A. P.	RS. A. P.			
103	June 18th	Constructing an additional room to the Moonsiff's Court at Cumbum, Kurnool District.	530	301 11 11	137 12 7	Nearly 26.	1863-64.	18th July 1864.
298	Do.	Do. do.		20 0 0			1864-64.	
		Bills already passed.		321 11 11 366 0 8				
				687 12 7				
		Deduct recovery in this year.		20 0 0				
		Net expenditure.		667 12 7				

REMARKS.—Of the total expenditure of Rupees 687-12-7, a sum of Rupees 20 has been recovered in May 1864, making the net outlay on this work to be Rupees 667-12-7.

It will be observed from the report and comparative statement that accompany the final bill that the excess over the sanctioned estimate is caused by additional timber and masonry works having been executed more than what was originally intended. Under these circumstances the bills, amounting together to Rupees 321-11-11, are submitted for the sanction of Government, vide G. O. No. 2,064, dated 25th July 1863.

CHEPAUK,
15th September 1864.

(Signed) C. V. WILKIESON, Lieut.-Colonel, R. E.,
Controller of Public Works Accounts.

No. 518. ORDER THEREON, 23rd September 1864, No. 2,772.

1. The bills are sanctioned.

2. In future lists of excesses, the Government request that the orders sanctioning the estimates may be invariably quoted in column 3.

3. In the present instance, the Controller should have referred to the Proceedings of Government No. 1,529, dated 26th May 1864, declining to pass the supplemental estimate

submitted by the Superintending Engineer, 3rd Division, in consequence of the work having been previously completed.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

To the Controller of Public Works Accounts.
„ Superintending Engineer, 3rd Division.
„ Accountant General.

Exd. S. T. Augustin.

No. 1125

List of Bills received from the Superintending Engineer 3 Division submitted for the Sanction of Government which exceed their Estimate by more than 5 P Cent.

No	Date of Bill.	Description of work.	Amount of Estimate	Amount of Bill	Excess.	Excess in ratio of Excess.	Excess in what year to be provided for	Date when received	Remarks.
103	June 18th 18[illegible]	Constructing an additional Room to the Moonsiffs Court at Cumbum Kurnool District	530 . .	301 11 11			1863/64		Of the total expenditure of Rs 687-12-7, a sum of Rs 20-. -. has been recovered in May 1864 making the net outlay on this work Rs 667-12-7. While the observed from the Report & Comparative Statement that accompany the final bill that the excess over the sanctioned estimate is caused by additional timber & masonry works having been executed more than what was originally intended. Under these circumstances the bills amounting to Rupees Rs 321-11-11 are submitted for the sanction of Government vide CO No. 2064 of 25th July 1863
298	do	" ——— Ditto ——— Ditto		20 . .			1863/64		
				321 11 11		nearly 26.		18 July 1864.	
		Bills already passed		366 . 8	137 12 7				
				687 12 7					
		Deduct Recovery in this year		20 . .					
		Net Expenditure Rupees.		667 12 7					

Examined
[illegible]

Office of the Controller of P W Accounts
Cheepauk 15th September 1864

Sd/- [illegible]
Sd/ Hall &c
Controller of P W Accounts.

To The Secretary to Government
P W D.

Nº 1564 Dispo
No of fact 1125 1st September

Nº 4051

From

The Controller of P.W. Accts

To

The Secretary to Government

P.W.D

Dated 15th September 1864

Rec'd 16th September 1864

Cost of Bills received from the Supt Engr 3rd Division Cub. mitted for the sanction of Govt which exceed their Estimate by more than 5 P Cent.

Cvo 2772 - 23rd Septr 64

Nº 577- 578

Written Order

Cvo 2772.

1 The Bills are sanctioned.

2 In future lists of excesses, the Government request that the orders sanctioning the estimates may be invariably quoted in Column 3.

3 In the present instance, the Controller should have referred to the Proceedings of Government Nº 1529, dated 26th May 1864 declining to pass the Supplemental Estimate submitted by the Superintending Engineer 3rd Division, in consequence of the work having been previously completed

To The Controller P.W. Accounts Fort St George No 2
" Supt Engineer 3rd Div ✓ Cheque No 2
" Accountant General ✓ 23rd Septr 64 (Receipt No 26 of 5th September)