M.R.O. 1—77,000—8-6-37.

(1) Number of pages 104

(2) Date of repair 22.9.42

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1040 Press ~~Mic~~

303-305

Dated 12-4- 1864.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public-Works Department, 12th April 1864.

Read the following papers:—

No. 303. From the Controller and Auditor of Public Works Accounts.

Report of expenditure upon Public Works up to 31st December 1863, and of the cash balances on the last day of the month with the Public Work Officers of the Madras Presidency, submitted with reference to the Order of Government No. 182, dated 28th January 1861. } (Here enter 11th March 1864, No. 2,740.)

No. 304. From do. do. do.

Progress Report of works in the Districts of the Madras Presidency for January 1864. } (Here enter 22nd March 1864, No. 2,843.)

No. 305. ORDER THEREON, 12th April 1864, No. 1,040.

1. The Reports above recorded relate to the expenditure upon Public Works in and up to the close of December 1863 and January 1864.

2. The total expenditure up to January 1864 amounted to Rupees 29,52,129, viz., Rupees 15,12,004 on New Works and Rupees 14,40,125 on repairs.

3. Statement of works estimated to cost more than 20,000 Rupees each.

Road from Mojagodah to Sunkerakole near Russelcondah viâ Doorgapersaud Ghát enroute to Kalingiah.

The allotment for the work noted in the margin is given at Rupees 16,900. The Controller will be reminded that in Proceedings dated 8th January 1864, No. 63, two sums aggregating Rupees 553 were diverted to other works.

4. The sum of Rupees 2,300 granted in G. O. No. 93, dated 11th January 1864, for the completion of the bridge across the Kundar should have been entered under the head "Amount of Estimate" as well as in the column "Allotment for 1863-64." This remark applies also to the sanction (in G. O. No. 2,910 of 1863) of Rupees 1,117 for the Perambore Lines.

Repairing the Murdyar Under-tunnel.

5. The Government observes that expenditure is being incurred on the work marginally noted without any allotment, but it is hoped that the Superintending Engineer will be able to provide the requisite funds from the sum of Rupees 25,000 authorized to be transferred from Tanjore to Trichinopoly in Proceedings No. 856A, dated 23rd March 1864.

6. In Proceedings No. 297, dated 28th January 1864, the Government authorized the transfer to the Lawrence Asylum works of a sum of Rupees 6,000 reported to be available from the allotment of Rupees 29,500 for the Arkencottah and Thadapally Channels. The Government requests that the Superintending Engineer, 7th Division, will report without delay how the former of these sums is to be obtained, seeing that in the Statements under review, the full amount (Rupees 23,000) allotted for the Thadapally Channel is entered against that work, and that of the sum of Rupees 6,500 allotted for the Arkencottah Channel, Rupees 1,952-13-11 were expended up to 31st January 1864.

7. The expenditure upon the Lawrence Asylum work is shown as Rupees 71,614, while the allotment for the work is given at Rupees 36,000. The amount of private contributions should have been included under the head "Allotment for 1863-64," and a note of the circumstance entered in the column of Remarks.

8. In Part I the allotments from the Reserve up to 31st January 1864 for the Tanjore and Trichinopoly Districts are given as Rupees 20,210 and Rupees 13,000 respectively. The Controller is requested to report how these figures have been obtained. According to the books of this Office, the amount sanctioned from the Reserve for the Tanjore District up to 31st January last is Rupees 30,210, and for Trichinopoly Rupees 3,000.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineers.
" Controller and Auditor of Public Works Accounts.
Exd. S. T. Augustin.

List of works the estimates of which exceed Rupees 20,000, shewing the expenditure thereon up to January 1864 submitted to Government with reference to their order № 2602 dated 20th November 1861.

District	Description of works.	Amount of Estimate	Expenditure up to 30th April 1863	Allotment for 1863/64	Net expenditure in the year up to January 1864	
Ganjam	Bridge of 8 arches of 30 feet span each, across Goodhalla Nulla at Impilly	19290 / ×3290	625 / ×12808	5857 / ×3290	6795 / ×2303	× Income Tax Fund
	Road from Mojahgadah near Ruselcondah via Doorgapersad ghat en route to Kalingiah and Sunkerkole	49700	18828 / ×2513	16900	6547	×—— Dr ——
	Road from Kotta Bom. mally on Trunk Road					
	Carried forward №				15645	

Districts.	Description of works.	Amount of Estimate	Expenditure upt to 30th April 1863.	Allotment for 1863/64.	Net expenditure in this year upt to January 1864.	Remarks.
Ganjam (concluded)	Brought forward				15645	
	No 6 to Jugganadpoor on the Road from Chicacole to Palcondah	35390.	× 2346 26043	×19,000	× 7247 *522	* Lieut Colonel Chambers states that this amount will be recovered and transferred to Local Fund Accounts; also vide para 3 Pro: of G.C. No 77 dated 14th March 1864. × Income Tax Fund.
					23414	
Vizagapatam	Constructing a Zillah Jail at Vizagapatam	20,350		Rs 10,000	3095	✓
	Constructing a Road from Vizianagarum to Jeypoor via Galicondah	115,000	19,290	30,000	19,138	✓ × Rajah's grant.
	Constructing branch Road from Vizianagarum to Cheepoorpilly	20,430	"	× 12,500	300	✓ 4/12/63 No 3581 28/1/64 No 311.
					22,533	
Godavery	Improving Coconada Harbour	64,205 7,230	65,000	× 3000 × 3,435	1149	✓ 5/8/63 No 2200 19/3/64 No 1055.
	High Level Canal from Peri. Reed to Dendaloor	199,671	174,544	B 32,200	13,668	✓
	Raising Godavery Anicut	300,000	70,083	B 72,000 65,74 65,190	51,527	✓ 5/8/63 No 2200 5/8/63 No 2582
	Works of Irrigation and Navigation in the Central Delta	315,932 3,002	274,130	B 34,400	12,825	✓
	Constructing Locks and Calingulahs in the Mandapetta Canal	28,650	11,584	× 7,066	5,233	× Also Rs 10,000 sanctioned in the Proceedings of Govt No 329 dated 1st February 1864. ✓ × 5/8/63 No 2200
	carried forward				84,402	

9

District	Description of works	Amount of Estimate	Expenditure up to 30th April 1863	Allotment for 1863/64	Net expenditure in the year up to June 1864.	Remarks
Godavery (concluded)	Brought forward				84402	
	Constructing Central Jail at Rajahmundry	184000	"	S.B.C. 50000	22550	✓
	Canal from Samulcotta to Cocanada	151077	148919	2157	176	✓
	Excavating Branch channels in the late Rally. and Amalapore Taluqs	59135	56989	2146	175	✓
	Constructing Iron Lattice Bridge at Cocanada	75000	"	24000	90	✓
					107393	
Kistnah	Masulipatam Canal	259826 420 260216	255250	B 9400	8949	
	Channel from Tullakbah. pooram to Tide water	139700	33575	B 9000 + 15000	10523	✓ + 21/10/63 D 3407
	Nizampatam Canal	290214	233353	B 27000	21057	✓
	Sloping down the banks of the main channel for the first four miles from the southern flank of the Ani. cut and enlarging the head of main channel from Seeta. nagarum to Doogaralla	261344				
	Other sanctioned works forming part of the above project	30460 291804	110118	B 45000 + 178	35638	✓ + 23/10/63 D 3050
	Carried forward				76167	

District	Description of works	Amount of Estimate	Expenditure up to 30th April 1863.	Allotment for 1863/64	Net expenditure in the year up to January 1864.	Remarks
	Brought forward				76167	
Kistnah (concluded)	Sloping down the banks of the main channel for the first four miles from the northern flank of the anicut	20,240	14,867	B* 4,600	483	*also Rupees 773 sanctioned in the Proceedings of Govt. No 381 dated 6th Feby 1864.
	Excavating two new channels in the Eastern Delta or Captain Rynes' channels	64,860	61,355	× 3,504	844	× 5/5/63 No 220
	Widening the lower portion of the Poollair channel	98,710	3975	B 30,000	28742	
	High northern road from Seetanagarum to Guntoor	26,077	10,485	B 440 × 10,000	2,803	× 20/10/63 No 3080 × 21/11/63 No 3407
	Improving and strengthening the embankment of the Kistnah from Ganamala-coodooroo to Mopudavy a distance of 33 miles	56,910	25,048*	× 3,000	101	* From Local Funds. 24/11/63 No 3407
					109140	
Nellore	Improving Labour branch of the Jaffer Saibs channel	30,000 600	18873	B 4,600	2437	
	Pottapadi dividing dam	680			653	
	Improving Edoor Kodu branch of the Jaffer Saibs channel	27,100	13,891	B 3400 × 3,000	5149	13/1/64 No 115
	Construction of Trunk Road No 6	117,113	86165	Not 18,299	7557	
	Carried forward				15796	

District	Description of works	Amount of Estimate	Expenditure up to 30th April 1863.	Allotment for 1863/64.	Net expenditure in the year up to January 1864.		Remarks.
Nellore (concluded)	Brought forward				15,796		
	Excavating a Canal of Irrigation from Nellore to Kistnapatam	59,600	32,872	B 18,600	13,788	✓	
	New Cut from Jaffer Saibs' to Survapully channel	64,300 / 3,147 / 25,183	67,100	Rese 10,000	8,946	✓	
	Constructing an aqueduct at the site of the double Syphon on the Survapully channel	1,530	"		931	✓	
	Ongole and Kottapatam Road	50,200	16,253	Rese 10,000 / ×10,000	8064	✓ ×	× Local Funds.
	Completing Nellore and its Doreval Road	101,000	13,712	Reserve 10,000	*		* The full amount of expenditure has been recovered.
	New Line of ——— Dº ———	"	"		5,380	✓	
					52,905		
Cuddapah	Road from Royachoti to Rajampett	85,000	"	ABL 25,000	16,212	✓	
	Road from Cuddapah to Madras	128,237	76,682 / × 19,999	11,556 / × 20,000	11,196 / × 19,988	✓	× From Local Funds.
	Metalling portion of Trunk Road Nº XI	22,500	10,469 / × 4,929	× 7,098	4,690	✓ ×	× 5/12/63 Dº 2,700
	Road from Cuddapah to Kurnool frontier	60,000	15,000 / ⊗ 10,000	10,000 / + 20,000 / ⊗ 5,000	Reserve 7,524 / ⊗ 5,000	✓ ⊗	27/11/63 Dº 3407
	Bellary Road	106,431	20,831	× 49,000 / * 10,000	3,855 / * 8,604	✓ *	* 5/12/63 Dº 2,700
					77,069		

District	Description of work	Amount of Estimate	Expenditure up to 30th April 1863	Allotment for 1863/64.	Net expenditure during the year up to January 1864.	Remarks.
Bellary	Married Men's Quarters at Bellary	1,16,700	1,15,169	1,651 ×36.	2,011	1 J 24/6 Bud 477 P.S + 6 " Bud 30 D 648
	Auxiliary Buildings for the occupation of the Royal Artillery	78960	"	78,960	15,786	✓
	Building additional bays to the Gun shed attached to the D. Battery, 3rd Brigade Royal Horse Artillery	614	"	83+24	142	✓
	Road from Joladrasy to Conjacondah	23,400	22,545	× 855	711	✓ × 5/8/63 D 2000
					18,650	
Kurnool	Bridge across the Rundair	30563 2300	26,438	2,500 3,925	6,314	15
	Road from Nundial to Chagalmarry	60,000	17,000	1700 × 28000 10,000	4,842	× 22/11/63 D 3407 & 4/9/63 D 7547
					11,156	
Presidency	Raising the whole of the huts of the Perambore lines	23220 800 1117	21,910	× 2,110 1,117	3,227	× 5/6/63 D 2200 & 6/10/63 D 2910
	Constructing 106 New Family Quarters on the site of the present Parcherry Barracks in the Fort	158,100	2893	P 45,000 ×15,000 ×35,000	57,141	3/12/63 N° 3550
	Carried forward				60,368	

Districts.	Description of works	Amount of Estimate	Expenditure up to 30th April 1863.	Allotment for 1863/64.	Net expenditure in this year up to January 1864.	Remarks.
	Brought forward				60,368	
Presidency. (concluded)	Erecting Buildings for the first set of Incorporating Mills, and Machinery at the Gun Powder Manufactory	37,800	16,244	+21,556	12,407	✓
	Constructing a second set of Incorporating Mills, Engine and Boiler House &c. at the Gun Powder Manufactory	38,100	742	20,000	10,628	✓
	Erecting additional wards (new wing) to General Hospital, also making certain alterations in the Latrines	219,500	107,794	45000 9,665	10,884	
	Constructing a Portecochere and Arcade Verandah and also making alterations and additions to the ground floor of the Government Central Museum	35,750	3,145	25,000	14,728	✓
					1,09,015	
Madras	Palar Anicut project	293273 Sc 213273	136413	54,000	44,289	
	Carried forward				44,289	

15

District	Description of works.	Amount of Estimate	Expenditure up to 30th April '63	Allotment for 1863/64.	Net requirements during the year up to January 1864.	Remarks.
— Madras (concluded) —	Brought forward				44,289	
	Deepening and widening the salt channels at Tullore, Atteeput, Pooldivankum and Vyalore	33,900	"	13,900	11,527	✓
	Road between Connatore and Mylapoor Tank via Codumbankum	24,050 / 3,050	× 663		3161 / × 3,285	✓
	Codumbankum Road over the Noongumbankum and Mylapore Tank bunds	1,070	"	×4,037 / ×5000	876	✓
					63,138	
— North Arcot —	Palar anicut project	57,287 / 65287	595880	× 35958	16452	7/9/53 2575 / × 9/12/63 - 3637
	Enlarging the channel from the Poyney river and constructing other subsidiary works connected with the Poyney anicut project	153,283	35,247	45095	35772	115095 / 69760 / 50471 / 10500 / 5521 — 7/9/53 2575 / 9/12/63 3637
	Road from Arnee to Arcot	32,600	5,145	12,000	1,242	Reduced / Rs 6000 out of 22000 / 9/12/63 3537
					53,466	

17

District	Description of works.	Amount of Estimate	Expenditure up to 30th April '63	Allotment for 1863/64.	Net requirements during the year up to January 1864.	Remarks.
— Madras (concluded) —	Brought forward				44,289	
	Deepening and widening the salt channels at Tullore, Atteeput, Pooldivankum and Vyalore	33,900	"	13,900	11,527	✓
	Road between Connatore and Mylapoor Tank via Codumbankum	24,050 / 3,050	× 663		3161 / × 3,285	✓
	Codumbankum Road over the Noongumbankum and Mylapore Tank bunds	1,070	"	×4,037 / ×5000	876	✓
					63,138	
— North Arcot —	Palar anicut project	57,287 / 65287	595880	× 35958	16452	7/9/53 2575 / × 9/12/63 - 3637
	Enlarging the channel from the Poyney river and constructing other subsidiary works connected with the Poyney anicut project	153,283	35,247	45095	35772	115095 / 69760 / 50471 / 10500 / 5521 — 7/9/53 2575 / 9/12/63 3637
	Road from Arnee to Arcot	32,600	5,145	12,000	1,242	Reduced / Rs 6000 out of 22000 / 9/12/63 3537
					53,466	

17

District.	Description of work	Amount of Estimate.	Expenditure up to 30th April 1863.	Allotment for 1863/64.	Net expenditure during the year up to January 1864.	Remarks.
South Arcot	Improving and metalling the Road from Mercara to Tinderanum	22,800	7,024	B 10,600	6,581	✓
	Metalling Trunk Road No 9 from Papanaput to the Lower Coleroon	24,900	"	A B C 5,000	3,781	✓
	Bridges on Road from Cud. dalore to Salem	20,870	14,479	B 5,700	409	✓
	Court House at Cuddalore	40,000	"	A B C 10,000	906	✓
					11,677	
Salem	Constructing an Upper Story to the Jail at Salem	40,500	5,287	Below 15,000	11,521	✓
					11,521	
Bangalore	Construction of New Dragoon Barracks	5,92,250	3,57,262	B 1,00,410	65,756	✓
	Ulsoor water supply project	72,000	2,391	28,575	8,172	✓
	Renewal of the Roof of the European Infantry Barracks	21,500	"	Below 21,500	800	✓
					74,728	

District	Description of works.	Amount of Estimate	Expenditure upto 30th April 1863.	Allotment for 1863/64.	Retrenchment: during the year upto January 1864.	Remarks.
Tanjore.	Metalling Road from Negapatam Railway Station to Nagore	25,730	3,582	12,000	5,360	✓
					5,360	
Trichinopoly	Improving Peruvallay channel and construct. ing Head Sluice and Dam	24,700	19,157	+ 5,543	2,874	+ 5/1/63 N 2200 ✓
	Repairing Mardyar un. der Tunnel and giving an extended apron	22,000	16,367	× "	4,785	× Vide para 4 Proceedings of G.O. No 772 Dated 14th March 1864.
	Constructing Road from Trichinopoly to Salem Boundary	50,000	× 10,192	× 10,000 5000	× 1,677 1645	× Local Funds.
					20,981	
Coimbatore	Thadapully channel	60,351	24,875	B 23,000	17,016	✓ 650
	Lawrence Asylum at Coota. camund	1,80,150	"	B 30,000 × 4,000	7,614	✓ × 24/1/64 N 297
	Central Jail at Coimba. tore	1,80,800	"	/ B L 27,000	10,993	✓
	Stone work for the surface drainage of Wellington Barracks and Hospital squares	22,640	18,022	2,990	1,972	
					10,595	

21

District	Description of works.	Amount of Estimate	Expenditure up to 30th April '63	Allotment for 1863/64.	Net expenditure in this year up to January 1864.	Remarks.
South Canara	Constructing a Road from Pani-Mangalore to Neilesh-war via Vitla	34,660	9,841	B 10,800 + 3,000	10,743	✓ ×
	Four Bridges on Charmady Road	32,720	212	1,858 12,300	1,599	✓
					12,342	
	Road from Calicut by Beypoor, Coondotty, Mullia-pooram, Angadipooram and Manar to Mundoor on Trunk Road No 5 to Palghat	52,083		B		
Malabar	Completing and Bridging the Road from Calicut to Palghat via Mundoor	88,830	10,2783	20,000	6,203	✓
	Erecting temporary Quarters for married soldiers at Cannanore		9,500	B	7,767	✓
	Erecting Do at Calicut	83,000	"	20,000	5,912	✓
	Erecting Do at Mullia-pooram		5,041		1,085	✓
	Opening a Trace of the Kar-kúr ghat from Mambat to Goodaloor	54,080	35,654	B 12,000	12,000	* The decrease in expenditure is owing to a recovery of Rupees 3136-8-5.
	Constructing a Pier at Beypoor	46,331	"	46,331	46,331	✓
					79,298	

23

District.	Description of works.	Amount of Estimate	Expenditure up to 30th April 1863.	Allotment for 1863/64.	Retrenchments: there in the year up to January 1864.	Remarks.
Madura	Road from Madura to Ramnad	20,000	4,317	*5,000	2,070	5/4/63 N 2000
	Cutting an Inner Angle of the Reef channel	43,340	12,647	B 9,000	*3,876	*The decrease of expenditure is owing to a recovery.
	Road from Madura to Tondi — Earthwork	16,000	10599	ABL 5,814	3834	✓
	Do — Masonry work	7,016	3645		141	✓
	Road from Tuttanam to Colt. tamputty — Earthwork	14,550	9,644	ABL 6,276	2595	✓
	Do — Masonry work	9,855	5823		154	✓
					12,670	
Tinnevelly	Completing the last 3½ miles of the Trunk cotton Road	29,000	27,114	*1741	1125	5/6/63 N 2000
					1125	

Office of the Controller & Auditor of P. W. Accounts.
Madras 22nd March 1864.

L. Wilkie Lieut. Col. R. E.
Controller and Auditor of P. W. Accounts.

To,
Colonel C. A. Orr R. E.
Secretary to Government P. W. D.

Ex. M.

52

List of Works the Estimates of which exceed Rupees 20,000 shewing the expenditure thereon upto December 1863, submitted to Government with reference to their order No 2602 dated 20th November 1861.

Districts	Description of Works	Amount of Estimate	Expenditure upto 30th April 1863	Allotment for 1863/64	Retrenchments in the year upto December 1863	Remarks
Ganjam	Bridge of 8 arches of 30 feet span each, across Goodhalla Nullah at Impilly	x 19290 / 3290	x 625 / 12,808	x 5857 / 3,290	6388	* Income Tax Fund
	Road from Mojagadah near Ruselcondah via Doorgaper. said ghat en route to Kalin. giah and Sunkerkole	49,700	* 18828 / 2513	16,900	4384	* ——— Do ———
	Road from Kotta Bommally on Trunk Road No 6					
	Carried forward				10772	

District.	Description of Works	Amount of Estimate	Expenditure up to 30th April 1863.	Allotment for 1863/64.	Retrenchments: Ist. This year up to 31st Decr. 2nd. Ist Jan 1863.	Remarks.
Ganjam (Concluded)	Brought forward				10772	
	to Juggannadpoor on Road from Chicacole to Pal. Gondah	35390	2346 x 26043	x 10000	⊗ 522 x 7247	⊗ Lieut. Colonel Chambers states that this amount will be recovered and transferred to Local Fund Accounts. x Income Tax Fund.
					18541	
Vizagapatam	Constructing a Zillah Jail at Vizagapatam	20350		10000	2757	
	Constructing a Road from Vizianagarum to Jeypoor via Galiconda	100000	19290	30000	14252	x Rajah's grant
					17009	
Godavery	Improving Cocanada Harbour	64205 / 7230	65000	x 3000	830	
	High Level Canal from Perikeed to Dendaloor	199671	174544	32200	12214	
	Raising Godavery Anicut	300000	70083	72000	36470	
	Works of Irrigation and Navigation in the Central Delta	315932 / 3002	274130	34400	6732	
	Constructing Locks and Calingulahs in the Munda-petta Canal	28650	11584	x 7066	4961	
	Carried Over				61207	

District	Description of Works	Amount of Estimate	Expenditure up to 30th April 1863.	Allotment for 1863/64	Net expenditure in this year up to December 1863	Remarks.
Godavery (Concluded)	Brought forward				61,207	
	Constructing Central Jail at Rajahmun. dry	186000	"	50,000	9,950	✓
	Canal from Samul. cotta to Cocanada	151077	148919	2157	20	✓
	Excavating Branch chan. nels in the late Rally and Amalapare Ta. lugs	59135	56989	2146	45	✓
					71,222	
Kistnah	Masulipatam Canal	259826 420 / 246	255250	B 9400	8148	✓ 14/3/64 C 772
	Channel from Vullah. bahpooram to Tide Water	139700	33575	B 9000 15000	9907	✓ 21/11/63 N 3407
	Nizampatam Canal	290214	233353	B 27000	19467	✓
	Sloping down the banks of the main channel for the first four miles from the Southern flank of the anicut and enlarging head of main channel from Seetanagarum to Doogaralla	261344	110118	B 45000 ×178	33526	✓ ×23/10/64 3050 W
	Other sanctioned works forming part of the above project	30460				
		291804				
	Carried forward				71,048	

District	Description of Works.	Amount of Estimate	Expenditure upt to 30th April 1863	Allotment for 1863/64	Net expenditure in the year upt to December 1863	Remarks.
	Brought forward				7,048	
	Sloping down the banks of the main channel for the first four miles from the northern flank of the anicut	20,240	14,867	4,600 (A)	483	× Also Rs 773 sanctioned in the Proceedings of Government No 381 dated 6th Feby 1864
	Excavating two new channels in the Eastern Delta or Captain Rynés channels	64,860	61,355	3,504	836	
	Widening the lower portion of the Pollair channel	98,710	39,75	30,000 (B)	26,120	
	High northern road from Seetanagarum to Guntoor	26,077	10,485	10,000 (C) + 440	15,75	(C) 23/10/63 No 3080 + 21/11/63 No 3407
					1,00,062	
	Improving Labor branch of the Jaffer Saibs channel	30,000 600	18,873	4,600 (D)	1,943	
	Pottapadi dividing dam	680	"		653	
	Improving Edoor Kodur branch of the Jaffer Saibs channel	27,100	13,891	3,400 (E)	5,084	* An additional allotment of Rs 3,000 has been sanctioned in G.O. No 115 dated 13th January 1864.
	Carried forward				7,680	

Nellore

Circuit (concluded)

32

Districts.	Description of Works	Amount of Estimate	Expenditure upto 30th April 1863.	Allotment for 1863/64.	Net expenditure in this year upto December 1863.	Remarks.
	Brought forward				7,680	
	Excavating a canal of Irrigation from Nellore to Kistnapatam	59,600	32,872	B 18,600	13,256	✓
	Construction of Trunk Road No 6	117,113	86,165	18,299	5,954	✓
	New cut from Jaffer Saibs to Survapully chan. nel	64,300 31,147 25,183	67,100		8,243	✓
	Constructing an aque. duct at the site of the double Syphon on the Survapully chan. nel	1,530	"	10,000	931	✓
	Ongole and Kottapa. tam Road	50,200	16,253	Reserve 10,000	7,773	✓
	Completing Nellore and Doreval Road	1,01,000	13,712	Reserve 10,000	* "	* The full amount of expenditure has been re. covered.
	New line of Dr	"	"		3,386	✓
					47,223	

(concluded)

Nellore

× The Supg Engr states that the estimate for this work has been submitted to Government for sanction.

⊗ The decrease of expenditure is owing to a recovery.

District	Description of Works.	Amount of Estimate.	Expenditure up to 30th April 1863.	Allotment for 1863/64.	Net expenditure in the year up to December 1863.	Remarks.
Cuddapah	Road from Royachoti to Rajampet	85,000		25,000	13,364	
	Road from Cuddapah to Madras	128,237	76,682 × 19,999	11,556 × 20,000	10,122 × 19,988	× From Local Funds.
	Metalling portion of Trunk Road No. XI	22,500	10,469 × 4,929	× 7,098	4,430	× ____ Dº ____
	Road from Cuddapah to Kurnool frontier	60,000	15,000 × 10,000	10,000 × 20,000 × 5,000	× 5,000	× ____ Dº ____
	Bellary Road	106,431	20,831	× 49,000 × 10,000	1,599 × 6,845	× ____ Dº ____
					6,785	
Bellary	Married Men's Quarters at Bellary	116,700	115,169	1,651 × 360	2,011	
	Auxiliary Buildings for the occupation of the Royal Artillery	78,960		78,960	11,729	
	Road from Joladrasy to Porvacondah	23,400	22,545	× 855	649	
					14,389	
Kurnool	Bridge across the Hundar	30,563	26,438	2,500 1,625 × 2300	5,720	
	Road from Nundial to Chagalmarry	60,000	17,000	× 28,000 10,000	2,829	
					8,549	

Presidency

Districts	Description of Works.	Amount of Estimate	Expenditure up to 30th April 1863	Allotment for 1863/64.	Net expenditure during the year up to December 1863.	Remarks
	Raising the whole of the huts of the Perambore lines	23220 800 1117	21,910	X 2,110 B 1,117	3227	
	Constructing 106 New Family Quarters on the site of the present Parcherry Barracks in the Fort	158100	2893	B 45000 15000 35000	51408	
	Erecting Buildings for the first set of Incorporating Mills and Machinery at the Gun Powder Manufactory.	37800	16244	X 21556	11787	
	Constructing a second set of Incorporating Mills, Engine and Boiler House &c. at the Gun Powder Manufactory	38100	742	B 20,000	9454	
	Erecting additional wards (new wing) to General Hospital	219500	107794	B 45000 X 9665	9606	
	Constructing a Porte-cochere and arcade & Verandah and also making alterations and additions to the ground floor of the Government Central Museum	35750	3145	B 25,000	13917	
					99399	

District	Description of Work.	Amount of Estimate	Expenditure up to 30th April 1863	Allotment for 1863/64.	Net expenditure during the year up to December 1863	Remarks.
Madras	Palar Anicut Project	293273 & 21270	136413	54000	42288	✓
	Deepening and widening the salt channels at Vellore, Attiput, Pooldivaurkum and Tyalore	33900	"	13900	11502	✓
	Road between Connamore and Mylapoor Tanks via Codumbaurkum	24050 / 3050	× 663		3161 / × 1151	✓
	Codumbaurkum Road over the Noongumbaurkum and Mylapoor Tank bunds	1070	"	× 4037 / × 5000	876	× From Local Funds. × out of 3 Lacs.
					58978	
North Arcot	Palar Anicut Project	572871 & 80000 / 652871	595880	× 35958	16439	✓ 7/9/63 ₹ 2575 / 9/12/63 — 3637 / 27121 / 8153 / 375 / 45 / 11 / 15 / 11 / 2 / 6157 / × 35958
	Enlarging the channels from the Poyney river and constructing other subsidiary works connected with the Anicut Project	153283	35247	× 45095	32086	32292 / 11616 = 7/9/63 ₹ 2575 / 9/12/63 ₹ 3637 / 45909
	Road from Arnee to Arcot	32600	5145	× 12000	768	[illegible]
					49293	

District	Description of Works	Amount of Estimate	Expenditure upto 30th April 1863	Allotment for 1863/64.	Net expenditure this year upto December 1863.	Remarks.
South Arcot	Improving and metalling the Road from Mercanum to Tindevanum	22,800	7,024	B 10,600	5,407	✓
	Metalling Trunk Road No. 9 from Pajana-put to the Lower Coleroon	24,900	"	A.B.L 5,000	2,472	✓
	Bridges on the Road from Cuddalore to Salem	20,870	14,479	B 5,700	299	✓
	Court House at Cuddalore	40,000	"	L.P.D 10,000	219	✓
					8,397	
Salem	Constructing an Upper Story to the Jail at Salem	40,500	5,287	Rem. 15,000	10,330	✓
					10,330	
Bangalore	Construction of New Dragoon Barracks	592,250	357,262	B 100,410	62,876	✓
	Ulsoor water supply project	72,000	2,391	28,575	8,157	✓
					71,033	

Districts	Description of Works.	Amount of Estimate	Expenditure up to 30th April 1863	Allotment for 1863/64.	Net expenditure in this year up to December 1863.	Remarks.
Tanjore	Metalling Road from Negapatam Railway Station to Nagore	25,730	3,582	12,000	3,829 ✓	
					3,829	
Trichinopoly	Improving Peruvallay channel and constructing Head Sluice and Dam	24,700	19,157	+5,543	2,832 ✓	5/7/63 Rs 2200
	Repairing Murdyaur under Tunnel and giving an extended apron	22,000	16,367	* -	4,758 ✓	* to allotment given in the Progress Report. Captain Bean states that he has applied to Government for funds for this work 8/11/63 Rs 3420 - 15/12/63 Rs 749 - 11/3/64 Rs 7732
	Constructing Road from Trichinopoly to Salem boundary	50,000	+10,192	+B.E. 5000 +10,000	+10,732 ✓	+ Local Funds.
					19,030	
Coimbatore	Thadapully channel	60,351	24,875	B 23,000	16,839 ✓	
	Lawrence Asylum at Ootacamund	180,150	"	B.E. 30,000	63,539	
	Central Jail at Coimbatore	180,800	"	B.E. 27,000	6,386	
	Stone work for the surface drainage of Wellington Barracks and Hospital Squares	22,640	18,022	2,990	1,672 ✓	
					88,436	

Districts	Description of Works.	Amount of Estimate	Expenditure upto 30th April 1863	Allotment for 1863/64.	Net expenditure during the year upto December 1863.	Remarks.
South Canara	Constructing a Road from Mangalore to Neileshwar	34,660	9,841	10,800	8973	✓
	Four Bridges on Charmady Road	32,720	212.	15,300	767.	✓
					9,740	
Malabar	Road from Calicut by Beypoor, Coondotty, Mulliapooram, Augadipooram and Manar to Mundoor on Trunk Road No 5 to Palghat	52,083				
	Completing and Bridging the Road from Calicut to Palghat via Mandoor	88,830	1,02,783	B 20,000	4,439	✓
	Erecting temporary Quarters for Married Soldiers at Cannanore		9,500		6,261	✓
	Erecting — Do — at Calicut	83,000	"	B 20,000	5,264	✓
	Erecting — Do — at Mullicpooram		5,041		595	✓
	Opening a trace of the Karkur Ghat from Mambat to Goodaloor	54,080	35,654	B 12,000	15,137	✓ Rewd R in Jan'y Return
					31,696	

6420 ✓
7500 ✓

District	Description of Works.	Amount of Estimate	Expenditure up to 30th April 1863.	Allotment for 1863/64.	Necessities: ture in this year up to December 1863	Remarks.
Madura	Road from Madura to Ram. nad	20,000	4317	5,000	2070	✓
	Cutting an Inner angle of the Reef Channel	43340	12647	9000	3885	✓
	Road from Madura to Tondi. Earthwork	16,000	14244	5814	2279	✓
	Do Masonry work	7016				
	Road from Vattanum to Cottamputty. Earthwork	14,550	15467	6276	2748	✓
	Do Masonry work.	9855				
					10982	
Tinnevelly	completing the last 3½ miles of the Trunk Cotton Road	29,000	27,114	1741	1125	✓
					1125	

Office of the Controller & Auditor of P.W. Accounts
Madras 11th March 1864.

Lt. Colonel B. E.
Controller and Auditor of P. W. Accounts.

To
Colonel C. A. Orr R. E.
Secretary to Government P. W. D.

Ex? P.C.

47

No 2842

51

PART I.

Report of Expenditure upon Public Works up to the 31st January 1864, and of the Cash Balances on the last day of the Month with the Public Works Officers of the Madras Presidency.

Submitted to Government with reference to their Order No. 182, *dated* 28th *January* 1861.

Districts.	Amount of expenditure authorized for the year up to the end of this month.	Receipts. Amount drawn from the Collector: In this month.	Receipts. Amount drawn from the Collector: Up to the end of this month.	Receipts. Other receipts and credits.	Receipts. Total of Columns 4 & 5.	Disbursements, including transfers, &c. For Works. In this month.	For Works. Up to the end of this month.	Advances. In this month.	Advances. Up to the end of this month.	Total of Columns 8 & 10.	Balance of Cash in hand.	Largest amount of balance with any one Executive Officer. Name and Rank.	Amount.	Remarks.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Ganjam	139683	8500	102753	328	103081	7141	100090	-	230	100320	2761	Taluq Overseer Mr. Brien 2d Range	857	
Vizagapatam	144250	15203	98156	4811	102967	14264	90483	45	2276	92759	10208	Supervisor Mr. Bevan	639	
Godavery	621085	46302	316118	129272	445390	49425	322067	13162	118377	440444	4946	Sub Engr. Viraraghavaiah A.B.	2531	
Kistnah	358492	17160	243162	29954	273116	16713	233896	5061	36623	270519	2597	Sub Engr. Mr. Irving	558	
Nellore	203481	15454	127127	27896	155023	13022	126300	3899	27266	153566	1457	Overseer Mr. O'Connor	336	
Cuddapah	273293	18490	157121	1092	158213	18090	155423	10	1538	156961	1252	Taluq Overseer Mr. Howell	398	
Bellary	308524	12690	94003	25495	119498	13284	108514	105	8442	116956	2542	Capt. Flint, Asst. Engineer	1176	
Kurnool	109495	6412	43290	6146	49436	5556	44913	1067	1236	47149	2287			Account Current not yet received.
Madras	287975	23984	211973	7374	219347	24191	214169	74	4226	218395	952	R. Kennedy Esqr.	343	
North Arcot	219353	11409	134748	2238	136986	11622	129280	122	2166	131446	5540	Exc: Agent, Chendragherry Range	289	
South Arcot	179572	12925	96992	990	97982	12635	96988	-	380	97368	614	Mr. F. Graham, 2d Range	289	
Tanjore	235022	10748	115399	7967	123366	9978	108929	1205	13180	122109	1257	Mr. H. Roberts	236	
Trichinopoly	172070	14192	116881	5394	122275	13885	116421	319	5044	121465	810	Taluq Overseer Mr. Haddock	440	
Madura	151740	14628	84200	3680	87880	13530	84484	1047	2222	86706	1174	Do. Do. Corpl. Sanderson	399	
Tinnevelly	161497	11686	75150	1169	76319	12624	74613	-	623	75236	1083	Do. Do. Mr. D. Mr. Rah	257	
Coimbatore	305628	23340	245252	17884	263136	22738	244421	1866	13938	258359	4777	Overseer Mr. T. Spurr	969	
Salem	158305	13068	89482	7123	96605	13688	91192	130	4615	95807	798	Ex: Engr. Capt. Sahagan	477	
South Canara	86114	8476	51449	4544	55993	9114	49994	279	3741	53735	2258	Overseer Mr. Machado	692	
Malabar	245447	62660	167259	6551	173810	58241	154308	6825	14547	168855	4955	Do. Do. Davis	739	
Presidency	460526	19771	294726	26830	321556	20437	301366	1716	19993	321359	197	Assistt. Engr. Northern Range	168	
~~Wellington~~														
Bangalore	183851	2531	82755	55868	138623	3866	104278	23	32414	136692	1931	Capt. J. Goddard, Ex: Engr.	1931	
~~Upper Godavery~~														
Total	5005403	369629	2947996	372606	3320602	364044	2952129	36955	314077	3266206	54396		12724	

Office of P. W. ~~Accounts~~ of the Contr. and Audr. Account,
Madras,
22d March — 1864.

To,

The Secretary to Government, P. W. D.

~~In charge of the Audit and Account Department~~ D. P. W.,

Lt. Colr. R. E.

Controller and Auditor of P. W. Accounts

No.

From

The Controller and Auditor of P. W. Accounts

To

The Secretary to Government P.W.D.

Dated 22 } March 1864.
Received

No. 2842

PART I.

Report of Expenditure upon P. W. up to the 31st January 1864., and of the Cash balances on the last day of the month with the P. W. Officers of the Madras Presidency, submitted with reference to the Order of Government No. 182, dated 28th January 1861.

PW 1808/64

5924] Madras—Printed at the Government Press.

N

842

55

PAR

Report of Expenditure in the Public Works Department in the Madras Presidency up to the 3

Submitted to Government with reference to

I

January 1864, *accounted for to the* ~~Chief Engineer~~ Controller and Auditor *by the submission of Bills, or otherwise.*

Order No. 182, *dated* 28*th January* 1861.

Districts.	Total of expenditure upon P. W. after deducting recoveries of the current year's expenditure.	Bills received during the year. In this month. No.	Bills received during the year. In this month. Amount.	Bills received during the year. Up to the end of this month. No.	Bills received during the year. Up to the end of this month. Amount.	Remaining amount for which Bills have not been submitted. Works completed. No.	Works completed. Amount.	Works in progress for which periodical Bills are due. No.	Works in progress for which periodical Bills are due. Amount.	Total. No.	Total. Amount.	Total of Columns 6 and 14	Period to which completed works refer.	Amount of Bills disposed of by the ~~Chief Engr.~~ up to this month. not confined to the current year's expenditure.	Date of receipt of Bills longest on hand.
1		3	4	5	6	7	8	9	10	12	13	14	15	16	17	18
Ganjam	1,00,090	8	7,055	48	42,297	27	6,452	"	"	51,341	92	57,793	1,00,090	August 1863 to Jany 1864	6,644	
Vizagapatam	90,483	13	5,048	74	25,291	21	2,509	15	12,537	50,146	38	65,192	90,483	Septr 1863 to Jany 64	18,273	
Godavery	3,22,067	32	31,052	111	1,41,181	7	921	29	30,882	1,49,083	36	1,80,886	3,22,067	May to August 1863	59,740	
Kistnah	2,33,896	17	22,043	17	22,043	187	36,286	56	1,04,911	70,656	429	2,11,853	2,33,896	May 63 to Jany 1864.	1,32,076	
Nellore	1,26,300	7	1,160	7	1,160	26	8,105	25	37,952	79,083	103	1,25,140	1,26,300	May to November 63.	4,552	
Cuddapah	1,55,423	29	51,413	113	1,30,154	"	"	"	"	25,269	57	25,269	1,55,423	———	59,493	
Bellary	1,08,514	17	7,927	107	62,436	"	"	"	"	46,078	100	46,078	1,08,514	———	21,358	
Kurnool														———	11,772	Form 6 Statement not yet received from this District.
Madras	2,14,169	64	37,131	64	37,131	44	5,008	24	1,34,032	37,998	190	1,77,038	2,14,169	Septr to Decr 1863	11,722	
North Arcot	1,29,280	21	11,923	71	35,033	2	115	"	"	94,132	214	94,247	1,29,280	May to Decr 1863.	1,407	
South Arcot	96,988	21	3,579	101	55,336	"	"	"	"	41,652	108	41,652	96,988	———	23,282	
Tanjore	1,08,929	"	"	3	144	262	37,399	25	33,690	37,696	442	1,08,785	1,08,929	May 63 to Jany 1864.	55,074	
Trichinopoly	1,16,421	"	"	"	"	127	35,192	"	"	81,229	314	1,16,421	1,16,421	May 1863 to Jany 1864.	8,919	
Madura	84,484	15	10,297	40	24,741	41	2,795	10	5,862	51,086	182	59,743	84,484	June 1863 to Jany 1864	14,071	
Tinnevelly	74,613	15	3,728	33	15,719	13	1,617	18	8,043	49,234	151	58,894	74,613	July 1863 to Jany 1864.	17,169	
Coimbatore	2,44,421	2	1,284	47	33,072	32	11,835	71	1,53,991	45,517	169	2,11,349	2,44,421	——— Do ———	6,064	
Salem	91,192	12	16,147	23	21,722	26	4,325	18	18,809	16,336	138	69,470	91,192	May to Decr 1863	61,040	
South Canara	49,994	"	"	23	11,639	6	1,439	167	11,623	25,293	219	38,355	49,994	July to Decr 1863	7,936	
Malabar	1,54,308	7	6,045	13	6,643	54	11,710	6	3,556	82,399	116	1,47,665	1,54,308	May to Decr 1863.	656	
Presidency	3,01,366	28	16,418	76	67,623	"	"	"	"	83,743	224	2,33,743	3,01,366	———	35,095	
~~Wellington~~																
Bangalore	1,04,278	"	"	10	23,331	30	10,358	33	55,511	16,078	144	80,947	1,04,278	Augt 1863 to Jany 1864	632	
~~Upper Godavery~~																
Total	29,07,216	308	2,32,250	981	7,56,696	905	1,76,066	497	6,11,403	2,49,346	6	2,15,052	29,07,216		5,56,975	

of the Contr & Auditor
Office of P. W. ~~Audit and~~ Accounts
Madras,
22d March 1864.

To

The Secretary to Government, P. W. D.

~~In charge of the Audit and Account Department P. W. W.~~

Lt Colt R. E.

Controller and Auditor of P.W. Accounts.

57

1804. Department.

No.

From
The Controller and Auditor
of P. W. Accounts.

To
The Secretary to Govt. P. W. D.

Dated 22d March 1864.
Received

No. 2842

PART II.

Report of Expenditure upon P. W. up to the 31st Jany 1864, accounted for by the submission of Bills or otherwise. Submitted with reference to the Orders of Government No. 182, dated 28th January 1861.

PW 1208/64

5035] Madras—Printed at the Government Press.

No. 2843

Office of the Controller and Chief of Mr. Accounts
Madras 22nd March 64

63

PART II.

REPAIRS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* January 1864.

59

Divisions.	Districts.	Allotment for the year 1863-64, according to the same Budget.	Other Grants.	Total.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																		Remarks.
					Military.									Civil Administration.									
					Army.								Navy.	Revenue.						General.					
					Fortifications.	Cantonments.	Accommodation for Troops.	Ordnance.	Commissariat.	Stud.	Staff.	Total.		Land and Miscellaneous.	Customs.	Salt.	Opium.	Post Office.	Total.	Govt. Houses and Residencies.	Public Departments.	Scientific Institutions.	Charitable Institutions.	Monuments and Antiquities.	
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
1st Division.	Ganjam	59619	4999	64618	"	103	54	6	"	"	"	163	"	170	8	2092	"	"	2270	"	30	"	"	"	
	Vizagapatam	48624	6568	55192	"	2070	3257	46	35	"	20	5430	"	"	"	845	"	"	845	"	"	"	"	"	
	Godavery	253030	7371	260401	"	"	262	"	"	"	"	262	"	157	"	2092	"	"	2249	"	17	"	118	"	
2nd Division.	Kistna	132065	"	132065	"	"	1253	"	739	"	"	1992	"	237	"	270	"	"	507	"	419	"	"	"	
	Nellore	95830	"	95830	"	"	"	"	"	"	"	"	"	144	"	19	"	10	173	"	"	"	57	"	
3rd Division.	Cuddapah	110770	13460	124230	"	"	344	"	"	"	"	344	"	554	"	"	"	"	554	"	"	"	73	"	
	Kurnool	54185	"	54185	"	"	"	"	"	"	125	125	"	855	"	"	"	"	855	43	"	"	46	"	
	Bellary	126261	"	126261	"	2025	5648	"	"	"	"	7673	"	659	"	"	"	"	659	"	31	"	"	"	
4th Division.	Presidency	70941	1458	72399	7650	"	8771	4779	1057	"	462	22719	"	"	144	323	"	"	467	6486	1924	446	2731	9	
	Madras	165993	4300	170293	"	2409	3760	408	"	"	"	8077	"	1092	"	"	"	"	1092	3265	"	"	73	"	
	North Arcot	105862	"	105862	12	1004	601	156	248	"	3	2024	"	923	"	"	"	"	923	"	"	"	"	"	
5th Division.	South Arcot	128615	"	128615	"	"	"	"	"	"	"	"	"	400	"	1416	"	"	1816	"	"	"	69	"	
	Salem	93774	"	93774	"	"	210	"	"	"	"	210	"	553	"	"	"	"	553	"	87	"	28	"	
	Bangalore	154869	"	154869	"	4602	6506	600	79	"	126	11913	"	"	"	"	"	"	"	"	"	"	"	"	
6th Division.	Tanjore	181604	"	181604	"	"	"	"	"	"	"	"	"	3473	334	720	"	151	4678	"	"	"	172	"	
	Trichinopoly	120606	"	120606	"	774	1887	38	75	"	"	2774	"	2016	"	"	"	"	2016	"	"	"	"	"	
7th Division.	Coimbatore	135721	2832	138553	"	965	4359	"	870	"	"	6194	"	688	"	"	"	"	688	1858	"	"	"	"	
	Malabar	43695	2400	46095	"	405	3805	102	269	"	"	4581	"	536	404	626	"	41	1607	"	4	"	203	"	
	South Canara	37474	4000	41474	"	"	788	22	108	11	76	944	"	593	111	211	"	131	1046	"	29	"	86	"	
8th Division.	Madura	104444	"	104444	"	"	"	"	"	"	"	"	"	201	148	409	"	"	758	"	"	"	"	"	
	Tinnevelly	125756	2680	126436	"	"	11	"	"	"	"	11	"	825	18	361	"	"	1194	"	"	"	"	"	
	Total	2208362	50068	2258430	7662	14365	42980	6157	3480	"	762	75406	"	14076	1157	9384	"	333	24950	11652	2541	446	3650	9	

Lt Colonel
Controller & Chief Accountant

No. 2843

Office of the Controller and Audr. of A. Accounts
Madras 22nd March 63

PART II.

REPAIRS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* January 1864.

Divisions	Districts	863-64, st.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																						Remarks.
			Civil Administration—(Concluded.)										Public Improvement.												
			General—(Concluded.)		Ecclesiastical.			Educational.	Judicial.				Municipal.							Marine.						
			Miscellaneous.	Total.	Churches and other Buildings.	Burial Grounds.	Total.		Police.	Court Houses.	Jails.	Total.	Town Buildings.	Markets.	Paving and Streets.	Lighting.	Water supply.	Sewage.	Total.	Harbours and Navigation.	Light Houses.	Total.				
			Rs.	Rs.	Rs.	Rs	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.				
1st Division.	Ganjam	3	"	30	"	"	"	"	152	155	32	339	"	"	"	"	"	"	"	"	157	157				
	Vizagapatam	6	"	"	20	35	55	"	567	80	"	647	"	"	1197	"	"	"	1197	"	"	"				
	Godavery	2	"	135	"	44	44	"	644	493	79	1216	"	"	"	"	"	"	"	13403	"	13403				
2nd Division.	Kistna	4	"	419	52	199	251	"	6	"	84	90	"	"	"	"	"	"	"	"	55	55				
	Nellore	9	34	85	"	"	"	"	"	53	6	63	"	"	"	"	"	"	"	"	"	"				
	Cuddapah	4	"	73	"	"	"	"	90	305	219	614	"	"	"	"	"	"	"	"	"	"				
3rd Division.	Kurnool	5	"	89	35	116	151	"	"	537	"	537	"	"	"	"	"	"	"	"	"	"				
	Bellary	2	"	31	"	"	"	"	"	"	597	597	"	"	"	"	"	"	"	"	"	"				
4th Division.	Presidency	1	1574	13170	498	176	674	"	3745	7902	"	11647	"	"	"	"	"	66	66	1663	"	1663				
	Madras	1	"	3338	269	"	269	"	27	"	715	742	"	"	"	"	"	"	"	"	87	87				
	North Arcot	1	"	"	"	17	17	"	52	129	"	181	"	"	"	"	"	"	"	"	"	"				
5th Division.	South Arcot	1	"	69	"	64	64	"	"	245	94	339	"	"	"	"	"	"	"	"	"	"				
	Salem	1	"	115	"	"	"	"	137	196	212	545	"	"	"	"	"	"	"	"	"	"				
	Bangalore	1	"	"	8	"	8	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"				
6th Division.	Tanjore	1	95	267	"	"	"	"	"	353	175	528	"	"	"	"	"	"	"	1038	"	1038				
	Trichinopoly	1	"	"	133	"	133	"	141	157	316	608	"	"	"	"	"	"	"	"	"	"				
7th Division.	Coimbatore	1	"	1858	168	"	168	"	132	455	621	1208	"	"	"	"	"	"	"	"	"	"				
	Malabar	1	149	356	96	46	142	"	289	616	47	952	"	"	"	"	"	"	"	20	53	73				
	South Canara	3	"	115	79	3	82	"	229	155	"	384	"	"	"	"	"	"	"	"	"	"				
8th Division.	Madura	1	"	"	"	"	"	"	291	53	"	344	"	"	"	"	"	"	"	"	"	"				
	Tinnevelly	1	"	"	"	36	36	"	300	"	281	581	"	"	"	"	"	"	"	8	"	8				
	Total	2	1852	20150	1358	736	2094	"	6802	12282	3478	22562	"	"	1197	"	"	66	1263	16132	352	16484				

61

63

L.t Colonel
Chief Engineer

No. 2843

Office of the Controller and Audr. of P.W. Accounts
Madras 22nd March 1864

63

PART II.

REPAIRS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* January 1864.

Divisions	Districts	1863-64, ct.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																					Remarks.
			Industrial.			Public Agricultural.							Improvement—(Concluded.) Communications.											
			Mines.	Manufactures.	Total.	Irrigation Canals.	Tanks.	Dykes.	Drainage.	Forests.	Total.	Metalled Roads.	Unmetalled Roads.	Bridges.	Boat Bridges and Ferries.	Navigable Canals.	River Improvements	Accommodation for Travellers.	Railway.	Total.	Grand Total.	
			Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
1st Division.	Ganjam		"	"	"	7529	2236	5310	"	54	15129	35215	1189	365	"	"	"	81	"	36850	54938	
	Vizagapatam		"	"	"	4336	2467	1418	"	238	8459	27069	1939	40	"	"	"	248	"	29296	45929	
	Godavery		"	"	"	63196	6285	72844	3647	1639	111611	111771	212	212	"	20154	1550	337	"	33642	168562	
2nd Division.	Kistna		"	"	"	48398	16181	2353	2390	"	69314	98397	4277	221	800	"	"	242	"	15379	88007	
	Nellore		"	"	"	5002	8899	1378	"	"	15279	37457	"	"	75	1224	"	735	"	39485	55085	
3rd Division.	Cuddapah		"	"	"	47035	17212	238	"	988	23141	59208	6592	240	"	"	"	1198	"	70238	94964	
	Kurnool		"	"	"	862	5730	"	"	323	6915	20875	699	"	"	"	"	190	"	21764	30436	
	Bellary		"	"	"	8576	8621	"	"	994	18131	34740	5823	"	"	"	"	505	"	41068	68155	
4th Division.	Presidency		"	"	"	"	11	"	"	"	11	1765	"	540	"	"	206	"	"	2571	52928	
	Madras		"	"	"	1611	22913	"	"	581	25705	65829	1281	"	100	11977	"	1070	"	80255	118967	
	North Arcot		"	"	"	1877	26187	"	"	193	28261	30358	578	"	"	"	"	70	"	31004	62410	
5th Division.	South Arcot		"	"	"	12215	12248	"	"	"	24463	48267	"	"	"	"	"	"	"	48267	75018	
	Salem		"	"	"	4644	4589	"	"	"	9233	47956	1355	"	"	"	"	412	"	49723	60379	
	Bangalore		"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	11921	
6th Division.	Tanjore		"	"	"	7331	414	47500	2926	"	58171	120775	11357	885	"	371	"	144	"	24832	89914	
	Trichinopoly		"	"	"	24445	8311	25009	"	"	57765	30892	"	"	40	"	"	368	"	31302	94568	
7th Division.	Coimbatore		"	"	"	17532	3529	"	"	741	21802	52935	4235	"	"	"	"	1185	"	58355	90273	
	Malabar		"	"	"	794	"	"	"	"	794	15483	1261	392	"	285	"	1494	"	18915	27420	
	South Canara		"	"	"	"	"	"	"	"	"	16324	8171	"	23	"	"	1000	"	25518	28089	
8th Division.	Madura		"	"	"	2866	7052	"	"	"	9918	29816	"	"	"	624	"	111	"	50557	61571	
	Tinnevelly		"	"	"	7060	17418	"	"	64	24542	31674	631	"	"	"	860	50	"	34215	60587	
	Total		"	"	"	252909	170303	96050	8963	5819	534044	638945	36002	2895	1038	34635	2616	9440	"	743172	1440125	

Wilkinson Lt Col RE
Contr and Auditor of PW Accounts
Ex. Off.

65

1864. Dept.

No.

From PWD 1008/64

The Controller and Audr.
of P.W. Accounts

To

The Secretary to Govt.
PWD.

Dated 22d

Rec.d } March 1864

No. 2843

Part II

Progress Report.
of works in the Districts
of the Madras Presidency
for January 1864.

No. 2843

Office of the Comptroller and Chief of M. Accounts
Madras 22nd March 1864

71

PART I.

NEW WORKS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of January 1864.*

67

Divisions.	Districts.	Allotment for the year 1863-64, according to the sanctioned Budget.	Sanctions from the Reserve Fund during the year.	Total.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.									Remarks.
					Military.									
					Army.								Navy.	
					Fortifications.	Cantonments.	Accommodation for Troops.	Ordnance.	Commissariat.	Stud.	Staff.	Total.		
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
1st Division.	Ganjam	43182	31883	75065	"	"	"	"	"	"	"	"	"	
	Vizagapatam	39700	49358	89058	"	"	1191	"	"	"	"	1191	"	
	Godavery	31629	44655	76284	"	"	"	"	"	"	"	"	"	
2nd Division.	Kistna	214537	11890	226427	"	"	184	"	"	"	"	184	"	
	Nellore	73396	34255	107651	"	"	"	"	"	"	"	"	"	
3rd Division.	Cuddapah	104363	39696	144063	"	"	44	"	"	"	"	44	"	
	Kurnool	37998	17312	55310	"	"	"	24	"	"	"	24	"	
	Bellary	160824	21439	182263	"	"	23038	"	"	"	"	23038	"	
4th Division.	Presidency	270371	117756	388127	771	"	64999	33724	195	"	40	99729	"	
	Madras	82683	34995	117678	"	"	7012	"	"	"	"	7012	"	
	North Arcot	92368	16123	113491	"	"	"	"	"	"	"	"	"	
5th Division.	South Arcot	42237	8720	50957	"	"	"	"	"	"	"	"	"	
	Salem	36809	27722	64531	"	"	"	"	"	"	"	"	"	
	Bangalore	142932	25430	168362	"	"	92238	"	"	"	"	92238	"	
6th Division.	Tanjore	33208	20210	53418	"	"	"	"	"	"	"	"	"	
	Trichinopoly	38464	13000	51464	"	"	2915	"	"	"	"	2915	"	
7th Division.	Coimbatore	131861	35214	167075	"	"	81281	3	360	"	"	81644	"	
	Malabar	165755	34097	199852	"	"	26376	1971	1023	"	"	29370	"	
	South Canara	37185	7455	44640	"	"	"	"	"	"	"	"	"	
8th Division.	Madura	43548	3748	47296	"	"	"	"	"	"	"	"	"	
	Tinnevelly	76685	8376	85061	"	"	"	"	"	"	"	"	"	
	Total	2144639	602934	2746973	771	"	299278	35722	1578	"	40	337389	"	

Civil Administration.												
Revenue.							General.					
Land and Miscellaneous.	Customs.	Salt.	Opium.	Post Office.	Total.		Govt. Houses and Residencies.	Public Departments.	Scientific Institutions.	Charitable Institutions.	Monuments and Antiquities.	
Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	
"	"	"	"	1826	1826		"	"	"	"	"	
"	1360	3671	"	"	5031		"	"	"	1335	"	
257	"	"	"	"	257		"	"	"	"	"	
2006	229	1503	"	"	3738		"	"	"	2384	"	
"	"	"	"	"	"		"	"	"	"	"	
4817	"	"	"	"	4817		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
5526	"	"	"	"	5526		"	"	"	"	"	
811	970	1555	"	"	3336		21849	1232	644	12661	"	
1841	"	15501	"	"	17342		14946	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
3045	"	"	"	"	3045		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	102	"	
1918	"	"	"	"	1918		"	"	"	"	"	
"	2929	"	"	900	3829		"	"	"	5760	"	
2161	"	"	"	"	2161		"	312	"	"	"	
"	"	"	"	"	"		"	113	"	"	"	
"	229	173	"	"	402		"	"	"	"	"	
22382	5717	22403	"	2726	53228		36795	7657	644	22242	"	

Office of the Comptroller and Chief of M. Accounts

No. 2843

Office of the Comptroller and Chief of W. Accounts
Madras 22nd March 1864

71

PART I.

NEW WORKS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of January 1864.*

69

Divisions.	Districts.	Allotment for 1863-64, Budget.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																						Remarks.
			Civil Administration—*(Concluded.)*																						
			General—*(Concluded.)*		Ecclesiastical.			Educational.	Judicial.				Public Improvements.												
													Municipal.							Marine.					
			Miscellaneous.	Total.	Churches and other Buildings.	Burial Grounds.	Total.		Police.	Court Houses.	Jails.	Total.	Town Buildings.	Markets.	Paving and Streets.	Lighting.	Water supply.	Sewage.	Total.	Harbours and Navigation.	Light Houses.	Total.				
			Rs.	Rs	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.				
1st Division.	Ganjam	4	"	"	"	"	"	"	2776	3264	13498	19538	"	"	"	"	"	"	"	"	"	"				
	Vizagapatam	39	"	1335	357	"	357	"	2621	"	3657	6278	"	"	"	"	"	"	"	"	"	"				
	Godavery	31	"	"	4000	"	4000	"	2499	7998	22549	27046	"	"	"	"	"	"	"	1148	"	1148				
2nd Division.	Kistna	21	"	2384	"	329	329	"	2317	"	"	2317	"	"	"	"	"	"	"	"	"	"				
	Nellore	2	"	"	"	"	"	"	2700	"	"	2700	"	"	"	"	"	"	"	"	8	8				
	Cuddapah	11	"	"	"	"	"	"	5000	"	"	5000	"	"	"	"	"	"	"	"	"	"				
3rd Division.	Kurnool	3	"	"	"	"	"	"	1047	340	"	1387	"	"	"	"	"	"	"	"	"	"				
	Bellary	16	"	"	"	"	"	"	2627	480	"	3107	"	"	"	"	"	"	"	"	"	"				
4th Division.	Presidency	27	57639	94025	956	"	956	"	5619	19307	11562	36488	"	"	"	"	"	"	"	959	"	959				
	Madras	82	"	14946	"	"	"	"	4628	12	"	4640	"	"	"	"	"	"	"	"	1257	1257				
	North Arcot	9	"	"	"	700	700	"	2246	"	"	2246	"	"	"	"	"	"	"	"	"	"				
5th Division.	South Arcot	42	"	"	"	"	"	"	2030	5906	"	2936	"	"	"	"	"	"	"	"	"	"				
	Salem	36	"	"	"	"	"	"	3021	85	11975	15081	"	"	"	"	"	"	"	"	"	"				
	Bangalore	14	"	"	119	"	119	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"				
6th Division.	Tanjore	33	"	"	"	"	"	"	3632	"	"	3632	"	"	"	"	"	"	"	"	"	"				
	Trichinopoly	38	"	102	"	"	"	"	4754	"	1828	6582	"	"	"	"	"	"	"	"	"	"				
7th Division.	Coimbatore	13	"	"	3039	"	3039	"	1469	460	11930	13859	"	"	"	"	"	"	"	"	"	"				
	Malabar	165	"	5760	5090	"	5090	"	3285	472	73	3830	"	"	"	"	"	"	"	47038	"	47038				
	South Canara	37	"	312	"	"	"	"	2253	46	"	2299	"	"	"	"	"	"	"	1244	"	1244				
8th Division.	Madura	43	"	113	49	49	49	"	5150	"	"	5150	"	"	"	"	"	"	"	"	"	"				
	Tinnevelly	26	"	"	"	"	"	"	1774	"	"	1774	"	"	"	"	"	"	"	2005	"	2005				
	Total	214	57639	118977	13555	1078	14633	"	61448	27370	77072	165890	"	"	"	"	"	"	"	52394	1265	53659				

12 05 0
Rs 12 5
2 1 9
9 5 2 L

Wilson
for W. Accounts

No. 2843

Office of the Comptroller and Chief of W. Accounts
Madras 22nd March 1864
71

PART I.

NEW WORKS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of January 1864..*

Divisions.	Districts.	3-64 Est.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																					Remarks.
			Industrial.			Agricultural.						Public Improvements—(Concluded.) Communications.												
			Mines.	Manufactures.	Total.	Irrigation Canals.	Tanks.	Dykes.	Drainage.	Forests.	Total.	Metalled Roads.		Unmetalled Roads.	Bridges.	Boat Bridges and Ferries.	Navigable Canals.	River Improvements	Accommodation for Travellers.	Railway.	Total.	Grand Total.		
			Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		
1st Division.	Ganjam	4	"	"	"	"	117	"	"	"	117	11437		"	12234	"	"	"	"	"	23671	45152		
	Vizagapatam	36	"	"	"	3012	1891	63	"	"	4966	6147	19	138	57	"	"	"	60	"	25402	44554		
	Godavery	34	"	"	"	89767	"	"	1054	"	90821	4971	15	400	4430	"	5233	199	"	"	30233	153505		
2nd Division.	Kistna	24	"	"	"	128238	244	101	5362	"	133945	2803		"	10	"	"	"	179	"	2992	145809		
	Nellore	23	"	"	"	31304	12093	"	"	"	43997	22526		"	"	"	"	"	1984	"	24510	71215		
3rd Division.	Cuddapah	105	"	"	"	420	1164	"	"	"	1584	43996		"	4509	"	"	"	509	"	14014	60459		
	Kurnool	57	"	"	"	"	"	"	"	"	"	6723		"	6343	"	"	"	"	"	13066	74477		
	Bellary	166	"	"	"	1274	5062	"	"	"	6336	711		"	"	"	"	"	1637	"	2348	40355		
4th Division.	Presidency	270	"	"	"	"	"	"	"	"	"	12550		"	395	"	"	"	"	"	12945	248438		
	Madras	221	"	"	"	44289	442	"	"	"	44731	4764		"	"	"	510	"	"	"	5274	95202		
	North Arcot	97	"	"	"	61251	1432	"	"	"	62683	1241		"	"	"	"	"	"	"	1241	66870		
5th Division.	South Arcot	422	"	"	"	2607	1857	"	"	"	4464	11548		"	3022	"	"	"	"	"	14570	21970		
	Salem	368	"	"	"	2337	"	"	"	"	2337	357		8285	1714	"	"	"	"	"	10350	30813		
	Bangalore	139	"	"	"	"	"	"	"	"	"	"		"	"	"	"	"	"	"	"	92355		
6th Division.	Tanjore	332	"	"	"	1990	"	"	205	"	2195	5360		447	2434	"	4947	"	"	"	13188	79015		
	Trichinopoly	384	"	"	"	4381	276	"	"	"	4657	7597		"	"	"	"	"	"	"	7597	21853		
7th Division.	Coimbatore	131	"	"	"	22644	"	"	"	"	22644	9340		3092	17356	"	"	"	1256	"	31044	154148		
	Malabar	165	"	"	"	97	"	"	"	"	97	29961		"	1263	"	"	"	650	"	31874	126888		
	South Canara	371	"	"	"	"	"	"	"	"	"	1513		1043	3549	"	"	"	84	"	15889	21905		
8th Division.	Madura	435	"	"	"	120	"	"	"	"	120	13605		"	"	"	3876	"	"	"	17481	22913		
	Tinnevelly	266	"	"	"	"	"	"	"	"	"	9069		"	776	"	"	"	"	"	9845	14026		
	Total	2144	"	"	"	394331	24578	164	6621	"	425694	206213	5	105	58092	"	14566	199	6359	"	342534	1512004		

15 12 00 0
14 43 12 5
2 7 1 5

Mr Wilson
Contr & Auditor of W. Accounts

L Fuller
Cr

73

1864 Date of Rec'd
Pro. of Govt. for Sept.
No. 1308

From
The Controller and Audr
of P.W. Accounts

To
The Secy to Govt. of Mad.

Date 22d
Rec 23 } March 1864

E. 25 No 2843

Part I.

Progress Report of
works in the Districts
of the Madras Presidency for January 1864.

No 304

No. 1040-12 III April

No 2741

Office of the Controller and Audr of C.M. Accounts
Madras 11th March 1864

79

PART II.

REPAIRS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* December 1863.

75

Divisions	Districts.	Allotment for the year 1863-64, according to the same Budget.	Other Grants.	Total.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																				Remarks.
					Military.									Civil Administration.											
					Army.								Navy.	Revenue.						General.					
					Fortifications.	Cantonments.	Accommodation for Troops.	Ordnance.	Commissariat.	Stud.	Staff.	Total.		Land and Miscellaneous.	Customs.	Salt.	Opium.	Post Office.	Total.	Govt. Houses and Residencies.	Public Departments.	Scientific Institutions.	Charitable Institutions.	Monuments and Antiquities.		
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
1st Division.	Ganjam	56619	4999	61618		138						138		170	8	1804			1982		30				
	Vizagapatam	48624	4847	53471		2078	3072	46	35		20	5251				483			483						
	Godavery	253030	7371	260401										68		1781			1849		17		38		
2nd Division.	Kistna	132065		132065			1244		739			1983		237		246			483		419				
	Nellore	105830		105830										133		19			152				57		
3rd Division.	Cuddapah	110770	13460	124230			190					190		499					499				49		
	Kurnool	54185		54185							118	118		842					842	43			46		
	Bellary	126261		126261		1975	5209					7184		635					635		14				
4th Division.	Presidency	70941		70941	7046		8006	4320	1057		241	20670			2	323			325	6481	1597	191	2040	9	
	Madras	165997	4300	170297		2268	3999	408				6675		462					462	3213			73		
	North Arcot	105862		105862	12	906	577	123	157		3	1772		802					802						
5th Division.	South Arcot	128615		128615										400		930			1330				69		
	Salem	93774		93774			202					202		517					517		39				
	Bangalore	15489		15489		4602	6335	600	79		126	11742													
6th Division.	Tanjore	181604		181604										3458	308	687		157	4604				172		
	Trichinopoly	110606		110606		682	1855	38	75			2652		1967					1967						
7th Division.	Coimbatore	135721	2832	138553		742	4212		870			5824		688					688	1858					
	Malabar	43695	2400	46095		400	3613	102	269			4384		504	330	608		41	1483		4		203		
	South Canara	37474	4000	41474			765	8	108		24	905		593	111	191		126	1021		29		35		
8th Division.	Madura	104444		104444										201	148	409			758						
	Tinnevelly	123756	2680	126436			11					11		648	8	361			1017						
	Total	2208362	46889	2255251	7058	13791	39292	5645	3383		532	69701		12824	915	7842		318	21899	11595	2149	191	2776	9	

678

Office of the Controller and Audr of C.M. Accounts

No. 2741

PART II.

REPAIRS.

Office of the Controller and Auditor of Civil Accounts
Madras 11th March 1864

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* (December 1863.

79

Net Expenditure in the year up to this month after deducting recoveries of expenditures.

Divisions	Districts.	Civil Administration—(Concluded.)										Public Improvement.										Remarks.
		General—(Concluded.)		Ecclesiastical.			Educational.	Judicial.				Municipal.							Marine.			
		Miscellaneous.	Total.	Churches and other Buildings.	Burial Grounds.	Total.		Police.	Court Houses.	Jails.	Total.	Town Buildings.	Markets.	Paving and Streets.	Lighting.	Water supply.	Sewage.	Total.	Harbours and Navigation.	Light Houses.	Total.	
		Rs.	Rs.	Rs.	Rs	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
1st Division.	Ganjam	"	30	"	"	"	"	152	155	32	339	"	"	"	"	"	"	"	"	114	114	
	Vizagapatam	"	"	35	"	35	"	501	35	"	536	"	"	744	"	"	"	744	"	"	"	
	Godavery	"	55	"	44	44	"	599	486	79	1164	"	"	"	"	"	"	"	12281	"	12281	
2nd Division.	Kistna	"	419	52	199	251	"	"	"	64	64	"	"	"	"	"	"	"	"	55	55	
	Nellore	34	85	"	"	"	"	"	57	6	63	"	"	"	"	"	"	"	"	"	"	
3rd Division.	Cuddapah	"	49	"	"	"	"	90	86	218	394	"	"	"	"	"	"	"	"	"	"	
	Kurnool	"	89	35	116	151	"	"	537	"	537	"	"	"	"	"	"	"	"	"	"	
	Bellary	"	14	"	"	"	"	"	"	593	593	"	"	"	"	"	"	"	"	"	"	
4th Division.	Presidency	1288	11606	468	49	517	"	3545	7297	"	10842	"	"	"	"	"	66	66	203	"	203	
	Madras	"	3286	269	"	269	"	27	"	715	742	"	"	"	"	"	"	"	"	87	87	
	North Arcot	"	"	"	17	17	"	52	126	"	178	"	"	"	"	"	"	"	"	"	"	
5th Division.	South Arcot	"	69	"	64	64	"	"	245	94	339	"	"	"	"	"	"	"	"	"	"	
	Salem	"	391	"	"	"	"	132	196	180	508	"	"	"	"	"	"	"	"	"	"	
	Bangalore	"	"	8	"	8	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	
6th Division.	Tanjore	95	267	"	"	"	"	"	713	175	888	"	"	"	"	"	"	"	964	"	964	
	Trichinopoly	"	"	92	"	92	"	141	151	316	608	"	"	"	"	"	"	"	"	"	"	
7th Division.	Coimbatore	"	1858	88	"	88	"	132	317	621	1070	"	"	"	"	"	"	"	"	"	"	
	Malabar	149	356	53	30	83	"	289	616	47	952	"	"	"	"	"	"	"	20	42	62	
	South Canara	"	64	79	3	82	"	136	122	"	258	"	"	"	"	"	"	"	"	"	"	
8th Division.	Madura	"	"	"	"	"	"	157	11	"	162	"	"	"	"	"	"	"	"	"	"	
	Tinnevelly	"	"	"	36	36	"	"	"	246	246	"	"	"	"	"	"	"	3	"	3	
	Total	1566	18286	1179	558	1737	"	5947	11150	3390	20487	"	"	744	"	"	66	810	13471	298	13769	

678

Lieut. Colonel
Controller of Civil Accounts

No. 2741

Office of the Controller and Auditor of C.M. Accounts
Madras 11th March 1864

79

PART II.

REPAIRS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* December 1863.

Divisions	Districts.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																						Remarks.
		Industrial.			Agricultural.							Public Improvement—(Concluded.) Communications.								Grand Total.				
		Mines.	Manufactures.	Total.	Irrigation Canals.	Tanks.	Dykes.	Drainage.	Forests.	Total.	Metalled Roads.	Unmetalled Roads.	Bridges.	Boat Bridges and Ferries.	Navigable Canals.	River Improvements.	Accommodation for Travellers.	Railway.	Total.					
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.				
1st Division.	Ganjam	"	"	"	7529	2236	5290	"	54	15109	34609	930	365	"	"	"	40	"	35944	53656				
	Vizagapatam	"	"	"	3640	1988	1159	"	223	7010	25627	1755	40	"	"	"	248	"	27670	41729				
	Godavery	"	"	"	89552	5529	11949	3465	1805	112300	18621	212	211	"	18414	683	174	"	30315	158008				
2nd Division.	Kistna	"	"	"	46004	15773	2332	2390	"	65899	9143	3618	214	800	"	"	207	"	13982	83136				
	Nellore	"	"	"	4974	7843	1110	"	"	13927	32973	"	"	75	1224	—	718	"	34990	49217				
3rd Division.	Cuddapah	"	"	"	4609	16381	238	"	963	22191	54701	8703	240	"	"	"	1185	"	64829	88152				
	Kurnool	"	"	"	782	5647	"	"	304	6833	18747	505	"	"	"	"	161	"	19413	27383				
	Bellary	"	"	"	7295	7236	"	"	907	15438	31273	4823	"	"	"	"	491	"	36587	60455				
4th Division.	Presidency	"	"	"	"	11	"	"	"	11	1765	"	269	"	"	206	"	"	2240	46480				
	Madras	"	"	"	1342	17758	"	"	502	19602	53338	1102	"	76	11163	"	1070	"	30749	101872				
	North Arcot	"	"	"	1877	24452	"	"	168	26497	26464	433	"	"	"	"	70	"	26967	56233				
5th Division.	South Arcot	"	"	"	10911	10895	"	"	"	21806	42464	"	"	"	"	—	"	"	42464	66072				
	Salem	"	"	"	3938	3781	"	"	"	7719	42289	1313	"	"	"	"	248	"	43850	52835				
	Bangalore	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	11750				
6th Division.	Tanjore	"	"	"	6940	414	43800	2926	"	54080	11147	9219	776	"	371	"	144	"	21654	82460				
	Trichinopoly	"	"	"	22689	7875	19000	"	"	49564	27164	"	"	40	"	"	237	"	27441	82324				
7th Division.	Coimbatore	"	"	"	16510	3131	"	"	680	20321	50221	4180	"	"	"	"	872	"	55273	85122				
	Malabar	"	"	"	700	"	"	"	"	700	14770	1261	339	"	97	"	1467	"	17934	25954				
	South Canara	"	"	"	"	"	"	"	"	"	14057	6382	"	23	"	"	903	"	21365	23695				
8th Division.	Madura	"	"	"	2098	6097	"	"	"	8195	41192	"	"	"	182	"	95	"	41469	50584				
	Tinnevelly	"	"	"	6241	15125	"	"	57	21423	24955	1552	"	"	"	817	50	"	27374	50110				
	Total	"	"	"	237631	157472	84878	8781	5663	488425	571520	45988	2454	1014	31457	1706	8380	"	662573	1234627				

678

Lieut & Asst

Contr & Auditor of C.M. Accounts

1004 Dispatch

No.

From

The Controller and Audr Genl
of W. Accounts

To

The Secy to Government
P.W.D.

Dated 11th March 1864

Rec'd

P.W. 1112/64 No. 2741

Part II

Progress Report of
works in the Districts of
the Madras Presidency
for the month of December
1863.

No. 2741

Office of the Controller and Auditor of Public Accounts
Madras 11th March 1864

PART I.

NEW WORKS.

Progress Report of Works in the Districts of the Madras Presidency for the Month of December 1863.

87

Divisions.	Districts.	Allotment for the year 1863-64, according to the sanctioned Budget.	Sanctions from the Reserve Fund during the year.	Total.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.									Remarks.
					Military.									
					Army.								Navy.	
					Fortifications.	Cantonments.	Accommodation for Troops.	Ordnance.	Commissariat.	Stud.	Staff.	Total.		
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
1st Division.	Ganjam	43182	31063	74245	"	"	"	"	"	"	"	"	"	
	Vizagapatam	39700	47998	87698	"	"	1190	"	"	"	"	1190	"	
	Godavery	316029	44655	360684	"	"	"	"	"	"	"	"	"	
2nd Division.	Kistna	214537	11654	226191	"	"	181	"	"	"	"	181	"	
	Nellore	73396	34255	107651	"	"	"	"	"	"	"	"	"	
3rd Division.	Cuddapah	102367	39696	142063	"	"	44	"	"	"	"	44	"	
	Kurnool	37998	4562	42560	"	"	"	20	"	"	"	20	"	
	Bellary	142344	12815	155559	"	"	18592	"	"	"	"	18592	"	
4th Division.	Presidency	270771	112426	383197	341	"	56101	30987	"	"	40	90869	"	
	Madras	82683	32815	115498	"	"	5513	"	"	"	"	5513	"	
	North Arcot	97368	16123	113491	"	"	"	"	"	"	"	"	"	
5th Division.	South Arcot	43339	8000	51339	"	"	"	"	"	"	"	"	"	
	Salem	35701	27722	63423	"	"	"	"	"	"	"	"	"	
	Bangalore	141332	25230	166562	"	"	88543	"	"	"	"	88543	"	
6th Division.	Tanjore	33208	18330	51538	"	"	"	"	"	"	"	"	"	
	Trichinopoly	31264	13000	44264	"	"	2835	"	"	"	"	2835	"	
7th Division.	Coimbatore	123321	34168	157489	"	"	32914	"	121	"	"	33035	"	
	Malabar	165641	27297	192938	"	"	22052	1754	854	"	"	24660	"	
	South Canara	37185	7309	44494	"	"	"	"	"	"	"	"	"	
8th Division.	Madura	43548	3748	47296	"	"	"	"	"	"	"	"	"	
	Tinnevelly	26685	8209	34685	"	"	"	"	"	"	"	"	"	
	Total	2109005	571266	2680271	741	"	276165	32761	975	"	40	305682	"	

Civil Administration.												
Revenue.							General.					
Land and Miscellaneous.	Customs.	Salt.	Opium.	Post Office.	Total.		Govt. Houses and Residencies.	Public Departments.	Scientific Institutions.	Charitable Institutions.	Monuments and Antiquities.	
Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	
"	"	"	"	1278	1278		"	"	"	"	"	
"	1203	3036	"	"	4239		"	"	"	1117	"	
257	"	"	"	"	257		"	"	"	"	"	
806	"	1503	"	"	3309		"	"	"	2384	"	
"	"	"	"	"	"		"	"	"	"	"	
296	"	"	"	"	4296		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
295	"	"	"	"	5295		"	"	"	"	"	
406	931	1555	"	"	2892		7244	6836	626	12033	"	
638	"	13431	"	"	15069		13835	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
003	"	"	"	"	3003		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
"	"	"	"	"	"		"	"	"	"	"	
822	"	"	"	"	1822		"	"	"	"	"	
"	2929	"	"	800	3729		"	"	"	5019	"	
2230	"	"	"	"	2230		"	312	"	"	"	
"	"	"	"	"	"		"	113	"	"	"	
"	229	173	"	"	402		"	"	"	"	"	
2953	5292	19698	"	2078	47821		35079	7261	626	20553	"	

Lieut Col. No. 677
Controller of Public Accounts

No. 741

Office of the Controller and Auditor of W. Accounts
Madras 11th March 1864

87

PART I.

NEW WORKS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* December 1863.

95

Divisions.	Districts.	Allotment for the year 1863-64, get.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																					Remarks.
			Civil Administration—*(Concluded.)*									Public Improvements.												
			General—*(Concluded.)*		Ecclesiastical.			Educational.	Judicial.				Municipal.							Marine.					
			Miscellaneous.	Total.	Churches and other Buildings.	Burial Grounds.	Total.		Police.	Court Houses.	Jails.	Total.	Town Buildings.	Markets.	Paving and Streets.	Lighting.	Water supply.	Sewage.	Total.	Harbours and Navigation.	Light Houses.	Total.		
			Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		
1st Division.	Ganjam	43	"	"	"	"	"	"	1909	1721	12757	16381	"	"	"	"	"	"	"	"	"	"		
	Vizagapatam	39	"	1117	303	"	303	"	1484	"	2805	4289	"	"	"	"	"	"	"	"	"	"		
	Godavery	316	"	"	4000	"	4000	"	2499	1657	9949	14105	"	"	"	"	"	"	"	830	"	830		
2nd Division.	Kistna	225 / 214	"	2384	"	329	329	"	2235	"	"	2235	"	"	"	"	"	"	"	"	"	"		
	Nellore	73	"	"	"	"	"	"	2000	"	"	2000	"	"	"	"	"	"	"	"	8	8		
3rd Division.	Cuddapah	102	"	"	"	"	"	"	5000	"	"	5000	"	"	"	"	"	"	"	"	"	"		
	Kurnool	57	"	"	"	"	"	"	1758	337	"	1095	"	"	"	"	"	"	"	"	"	"		
	Bellary	142	"	"	"	"	"	"	2423	480	"	2903	"	"	"	"	"	"	"	"	"	"		
4th Division.	Presidency	234	50829	91568	585	"	585	"	5472	18285	10874	34631	"	"	"	"	"	"	"	959	"	959		
	Madras	82	"	13835	"	"	"	"	4481	12	"	4493	"	"	"	"	"	"	"	"	1000	1000		
	North Arcot	97	"	"	"	700	700	"	2200	"	"	2200	"	"	"	"	"	"	"	"	"	"		
5th Division.	South Arcot	43	"	"	"	"	"	"	2030	219	"	2249	"	"	"	"	"	"	"	"	"	"		
	Salem	35	"	"	"	"	"	"	1292	85	10345	11722	"	"	"	"	"	"	"	"	"	"		
	Bangalore	141	"	"	119	"	119	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"		
6th Division.	Tanjore	35	"	"	"	"	"	"	3402	"	"	3402	"	"	"	"	"	"	"	"	"	"		
	Trichinopoly	317	"	"	"	"	"	"	4715	"	1524	6239	"	"	"	"	"	"	"	"	"	"		
7th Division.	Coimbatore	123	"	"	2585	"	2585	"	1444	460	6975	8879	"	"	"	"	"	"	"	"	"	"		
	Malabar	165	"	5019	3928	"	3928	"	2423	472	73	2968	"	"	"	"	"	"	"	507	"	507		
	South Canara	37	"	312	"	"	"	"	2052	46	"	2098	"	"	"	"	"	"	"	1244	"	1244		
8th Division.	Madura	43	"	113	"	49	49	"	5150	"	"	5150	"	"	"	"	"	"	"	"	"	"		
	Tinnevelly	266	"	"	"	"	"	"	2193	"	"	2193	"	"	"	"	"	"	"	1558	"	1558		
	Total	2109	50829	114348	11520	1078	12598		55760	23774	55296	134830								5098	1008	6106		

Lieut. Colo. C.E.
677
and Chief Engr. of W. Accounts

No. 2741

Office of the Controller and Auditor of Public Accounts
Madras 11th March 1864

87

PART I.

NEW WORKS.

PROGRESS REPORT *of Works in the Districts of the Madras Presidency for the Month of* December 1863.

Divisions.	Districts.	Allotment for the year 1863-64, viz.	Net Expenditure in the year up to this month after deducting recoveries of expenditures.																							Remarks.
			Public Improvements—(Concluded.)																							
			Industrial.			Agricultural.								Communications.												
			Mines.	Manufactures.	Total.	Irrigation Canals.	Tanks.	Dykes.	Drainage.	Forests.	Total.	Metalled Roads.		Unmetalled Roads.	Bridges.	Boat Bridges and Ferries.	Navigable Canals.	River Improvements	Accommodation for Travellers.	Railway.	Total.	Grand Total.					
			Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.					
1st Division.	Ganjam	43	"	"	"	899	414	"	"	"	1313	8623		"	11698	"	"	"	"	"	20321	39293					
	Vizagapatam	39	"	"	"	2619	1186	63	"	"	3868	5115	1	4252	57	"	"	"	60	"	19404	34490					
	Godavery	316	"	"	"	65106	"	"	1054	"	66160	4471	1	400	4257	"	4961	199	"	"	29282	114634					
2nd Division.	Kistna	214	"	"	"	119221	204	"	4599	"	124024	1575			10	"	"	"	"	"	1585	134047					
	Nellore	33	"	"	"	30111	11831	"	"	"	41942	18425			"	"	"	"	1686	"	20111	64061					
3rd Division.	Cuddapah	109	"	"	"	396	1164	"	"	"	1560	35312			2460	"	"	"	509	"	38281	49181					
	Kurnool	57	"	"	"	"	"	"	"	"	"	4710			5749	"	"	"	"	"	10459	11574					
	Bellary	142	"	"	"	732	3046	"	"	"	5778	649			"	"	"	"	1558	"	2207	34775					
4th Division.	Presidency	29	"	"	"	"	"	"	"	"	"	12550			395	"	"	"	"	"	12945	234449					
	Madras	87	"	"	"	42288	442	"	"	"	42730	4756			"	"	570	"	"	"	5266	88106					
	North Arcot	97	"	"	"	56603	1150	"	"	"	57753	768			"	"	"	"	"	"	768	61425					
5th Division.	South Arcot	43	"	"	"	2598	1600	"	"	"	4198	8922			2912	"	"	"	"	"	11834	78281					
	Salem	35	"	"	"	895	"	"	"	"	895	75		60	1714	"	"	"	"	"	9049	24669					
	Bangalore	14	"	"	"	"	"	"	"	"	"	"			"	"	"	"	"	"	"	88662					
6th Division.	Tanjore	35	"	"	"	1950	"	"	205	"	2155	3829		293	2343	"	4465	"	"	"	10934	76491					
	Trichinopoly	312	"	"	"	4326	276	"	"	"	4602	6536			"	"	"	"	"	"	6536	202112					
7th Division.	Coimbatore	123	"	"	"	22467	"	"	"	"	22467	9340	1	930	15243	"	"	"	1256	"	27773	136561					
	Malabar	165	"	"	"	"	"	"	"	"	"	27800			1202	"	"	"	300	"	29302	70113					
	South Canara	37	"	"	"	"	"	"	"	"	"	523	8	973	1807	"	"	"	"	"	11303	17185					
8th Division.	Madura	43	"	"	"	70	"	"	"	"	70	11103			"	"	3885	"	"	"	14988	20370					
	Tinnevelly	266	"	"	"	"	"	"	"	"	"	7726			"	"	"	"	"	"	7726	11879					
	Total	2109				350285	23313	63	5858		379519	172808	48	7108	49849	"	13821	199	5369	"	290154	1290458					

Lieut. Col. &c. &c.
677
Contr. and Audr. of Public Accounts

1864 (Separate)

No.

From

The Controller and Audr
of P.W. Accounts

P.W. 1112/64

To

The Secretary to Govt
P.W.D.

Dated 11th } March 1864
Rec'd }

No. 2741

Part I

Progress Report of works in the Districts of the Madras Presidency for the month of December 1863.

No. 2740.

PART II.

Report of Expenditure in the Public Works Department in the Madras Presidency up to the 31st *December* 1863 *, accounted for to the* ~~Chief Engineer~~ Controller & Audr of P.W. Accounts *by the submission of Bills, or otherwise.*

Submitted to Government with reference to their Order No. 182, *dated* 28*th January* 1861.

Districts.	Total of expenditure upon P. W. after deducting recoveries of the current year's expenditure.	Bills received during the year. In this month. No.	Bills received during the year. In this month. Amount.	Bills received during the year. Up to the end of this month. No.	Bills received during the year. Up to the end of this month. Amount.	Remaining amount for which Bills have not been submitted. Works completed. No.	Works completed. Amount.	Works for which periodical Bills are due. No.	Works for which periodical Bills are due. Amount.	Works in progress. No.	Works in progress. Amount.	Total. No.	Total. Amount.	Total of Columns 6 and 14	Period to which completed works refer.	Amount of Bills disposed of by the ~~Chief Engr.~~ Controller up to this month, not Contained in the Columns 3 and 4 of the current year's expenditure.	Date of receipt of Bills longest on hand.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Ganjam	92949	8	3010	40	35242	27	4116	"	"	76	53591	103	57707	92949	Augst to Decr 1863	25964	
Vizagapatam	76219	31	12544	61	20243	7	786	10	9146	"	46044	17	55976	76219	Augst to Decr 1863	36946	
Godavery	272642	12	4152	79	110129	17	4197	46	59771	"	98545	63	162513	272642	May to Augst 1863	76485	
Kistnah	217183	"	"	"	"	171	32319	58	124489	201	60375	430	217183	217183	May to Decr 1863	"	
Nellore	113278	"	"	"	"	30	7401	24	39051	49	66826	103	113278	113278	June to Octr 1863	"	
Cuddapah	137333	6	927	84	78741	"	"	"	"	54	58592	54	58592	137333	———	179	
Bellary	95230	5	1949	90	54209	"	"	"	"	100	41021	100	41021	95230	———	"	
Kurnool	39357	"	"	24	19109	"	"	4	3793	55	16455	59	20248	39357	———	9850	
Madras	189978	"	"	"	"	19	15859	25	143750	113	30369	217	189978	189978	Septr to Novr 1863	11722	
North Arcot	117658	50	23110	50	23110	3	167	1	23	203	94358	207	94548	117658	May to Novr 1863	39898	
South Arcot	84353	"	"	80	50757	"	"	"	"	119	32596	119	32596	84353	———	133	
Tanjore	98951	"	"	3	142	250	31308	24	27030	160	40469	434	98807	98951	May to Decr 1863	18462	
Trichinopoly	102536	"	"	"	"	117	26010	"	"	187	76526	304	102536	102536	May to Decr 1863	"	
Madura	70954	5	1290	25	14444	35	2413	24	16207	123	37890	182	56510	70954	June to Decr 1863	11124	
Tinnevelly	61989	5	5296	18	11991	24	3474	21	9694	120	36830	165	49998	61989	July to Decr 1863	66097	
Coimbatore	221683	25	23756	45	31788	21	10045	41	83554	96	96296	158	189895	221683	July to Decr 1863	18851	
Salem	77504	"	"	11	5575	25	4593	19	32377	91	34959	135	71929	77504	May to Septr 1863	9922	
South Canara	40880	3	415	23	11639	5	1497	167	11623	43	16121	215	29241	40880	July to Novr 1863	5098	
Malabar	96067	6	598	6	598	53	7760	6	2991	56	84718	115	95469	96067	May to Novr 1863	1656	
Presidency	280929	14	5734	48	51205	"	"	"	"	231	229724	231	229724	280929	———	10900	
~~Wellington~~																	
Bangalore	100412	10	23331	12	28433	24	5000	33	55510	77	11469	134	71979	100412	Augst to Novr 1863	25288	
~~Upper Godavery~~																	
Total	2588085	180	106112	699	548357	888	156945	503	619009	2152	1263774	3545	2039728	2588085		427575	

Office of ~~P. W. Audit and~~ Controller & Audr of P.W. Accounts
Madras, 11th March 1864.

To

The Secretary to Government, P. W. D.

Compd JM

~~In charge of the Audit and Account Department D. P. W.~~

Lieut Colonel
Contr and Audr of P.W. Accounts

93

1864. Department.

No.

From The Comptr & Audr of C.W. Accounts.

To The Secy to Govt C.W.D.

Dated 11th } March 1864.
Received

No. 2740

PART II.

Report of Expenditure upon P. W. up to the 31st Decr 1863, accounted for by the submission of Bills or otherwise. Submitted with reference to the Orders of Government No. 182, dated 28th January 1861.

PW 1117/64

[5] Madras—Printed at the Government Press.

№ 2740

PART I.

Report of Expenditure upon Public Works up to the 31st December 1863, and of the Cash Balances on the last day of the Month with the Public Works Officers of the Madras Presidency.

Submitted to Government with reference to their Order No. 182, *dated* 28*th January* 1861.

Districts.	Amount of expenditure authorized for the year up to the end of this month.	Receipts.				Disbursements, including transfers, &c.					Balance of Cash in hand.	Largest amount of balance with any one Executive Officer.		Remarks.
		Amount drawn from the Collector		Other receipts and credits.	Total of Columns 4 & 5.	For Works.		Advances.		Total of Columns 8 & 10.		Name and Rank.	Amount.	
		In this month.	Up to the end of this month.			In this month.	Up to the end of this month.	In this month.	Up to the end of this month.					
1	2	3	4	5	6	7	8	9	10.	11	12	13	14	15
Ganjam	138863	6581	94253	307	94560	7534	92949		1230	93179	1381	Superintendent Mr. J. Lever	432	
Vizagapatam	141169	7646	82953	4740	87693	8589	76219	342	2231	78450	9243	Capt. J. Beatty Exd. Engr.	286	
Godavery	621085	53619	269816	11677	381493	53557	272642	12266	105215	377857	3636	Vizianna Gantes Rl. Sub Engr.	1828	
Kistnah	358256	20898	226002	26135	252137	19766	213183	3815	31562	248745	3392	Mr. G. Sage Exd. Engineer	1485	
Neilore	213481	13702	111673	25783	137456	14095	113278	3290	23367	136645	811	Mr. W. O'Connor Overseer	285	
Cuddapah	273293	16687	138631	1065	139696	16901	137333		1528	138861	835	Mr. S. Howel Taluq Overseer	183	
Bellary	281820	9560	81313	23596	104909	9981	95230	110	8337	103567	1342	Veerabudra Mudr. Ch.	335	
Kurnool	106745	6176	36878	6050	42928	6519	39557	783	1169	40526	2402	J. H. Dopping Esq. C.E. Engr.	615	
Madras	285795	18059	187989	7274	195263	18891	189978	120	4152	194130	1133	Mr. W. A. Goodchap	447	
North Arcot	219353	11520	123339	2179	125518	11520	117658	74	2044	119702	5816	Ex. Officio ch. of Chemmahsamy Range	576	
South Arcot	179954	8100	84067	990	85057	8840	84353		380	84733	324	Mr. W. S. Harrington	130	
Tanjore	233142	8941	104651	7182	111833	8709	98951	154	11975	110926	907	H. Roberts Esqre	202	
Trichinopoly	154870	14748	102689	4815	107504	14696	102536	672	4725	107261	243	Mr. L. Chill Overseer	170	
Madura	151740	13702	69572	3495	73067	15228	70954	51	1175	72129	938	Rungasawmy Pillay Taluq overseer	290	
Tinnevelly	161321	9363	63464	1155	64619	9342	61989	100	623	62612	2007	Major L. Paxtin Exd. Engr.	399	
Coimbatore	296042	61693	221912	14991	236903	61238	221683	2913	12072	233755	3148	Mr. W. E. Wiffen Superintendent	495	
Salem	157203	11873	76414	6304	82718	11615	77504	150	4485	81989	729	Mr. S. W. Carpenter Mour Range	485	
South Canara	85968	5680	42973	4016	46989	4907	40880	921	3462	44342	2647	Mr. Machado Condapore Do.	682	
Malabar	239033	17367	104599	5260	109859	17552	96067	1294	7722	103789	6070	Capt. J. Virtue Exd. Engr.	1500	
Presidency	454138	25393	274955	24993	299948	35647	280929	2157	18277	299206	742	Asst. Engr. N. Range	669	
~~Wellington~~														
Bangalore	182251	880	80224	54429	134653	5541	100412	1350	32391	132803	1850	Capt. J. Goddard Exd. Engr.	1850	
~~Upper Godavery~~														
Total	4935522	342188	2578367	336436	2914803	360668	2588085	30566	277122	2865207	49596			

Office of ~~P. W.~~ Audit and Accounts
Madras, 11th March 1864.

To

~~Chief Engineer~~ The Secretary to Government, P. W. D.

~~In charge of the Audit and Account Department Dr. P. W.~~

Lieut. Colonel R.E.
Contr. and Auds. of Pr. Accounts

Compd J.M.

Public Works Department

Proceedings of Madras Government under date the 12th March 1864 - Read the following Papers

97

From the Contr & audr of P.W. Accounts
Report of Expenditure upon P.W. up to 31st Decr 1863, and of the Cash balances on the last day of the Months with the P.W. Officers of the Madras Presidency, submitted with reference to the Order of Govt No 182 of 28th Jany 1861

From Do — Do — Do —
Progress Report of Works in the Districts of the Fort St George Presidency for January 1864

R.O. of 11th March 1864 No 2740.

R.O. of 22nd " " No 2842.

The Reports above recorded relate to the expenditure upon Public Works in and up to the close of December 1863 and January 1864.

The total expenditure up to January 1864 amounted to Rs 29,32,129 viz Rs 15,12,004 on New Works and Rs 14,40,125 Repairs.

Public Works Department

From [illegible]
To [illegible]
Dated 11th May 1864
Received 12 May 1864

No. 2740
PART I.

Report of Expenditure upon P. W. up to the 31st Dec 1863, and of the Cash balances on the last day of the month with the P. W. Officers of the Madras Presidency, submitted with reference to the Order of Government No. 182, dated 28th January 1861.

Do 803.

Fe 1040-12-64 Pothiah

[924] Madras—Printed at the Government Press.

Statement of work estimated to cost more than 20,000 Rs. each

The allotment for the work noted in the margin is given at Rs. 16,94

The Controller will be reminded that in Pro: dated 8th January 1864, No. 63, two sums aggregating (Rs. 553 were diverted to other work

The sum of Rs. 2300 granted in Jud. G. No. 93, dated 11th January 1864, for the completion of the Bridge across the Kundan should have been entered under the head "amount of Estimate" as well as in the column "allotment"

Road from Nagapatnam to Kolleroon / Road Cuddalore via Soongaperumal Chaut on route to Kalingiah.

Repairing the Mundyar Anicut

1863/64 This remark applies also to the sanction (in Jud. G. No. 2910 of 1863) of Rs. 1117 for the Perambore Lines.

The Government observes that expenditure is being incurred on the work marginally noted without any allotment, but it is hoped that the Superintending Engineer will be able to provide the requisite funds from the sum of Rs. 25,000 authorized to be transferred from Vayore to Pichanoor by Pro: No. 856 A. dated 28th March

March 1864 -

In Proc: No: 297,
dated 28th January 1864 -
the Government au-
=thorized the transfer
to the Lawrence Asylum
work of a sum of
Rs: 6,000 reported to be
available from the
allotment of Rs: 29,500
for the Arkencottah
and Thodapally channels.

The Govt. requests
that the Superintending
Engineer 7th Divn will report
without delay how the
former of these sums
is to be obtained

That in the State-
=ments under review, the
full amount (Rs: 23,000)
allotted for the Thoda-
=pally Channel is
entered against that
work, and that of the
sum of Rs: 6,500 allotted
for the Arkencottah
Channel, Rs: 1952-13-11
were expended up to 31st
January 1864.

The expenditure upon
the Lawrence Asylum
work is shewn as
Rs: 71.614 while the
allotment for the work
is given at Rs: 36,000 -

The

The amount of
contributions should
have been included
under the head "allotment
for 1863/64" and a note
of the circumstances
entered in the column
of Remarks.

In Part I the
allotment from the
Reserve up to 31st January
1864 for the Tanjore
and Trichinopoly Distts
Rs 20210 &
are given as Rs 13,000
respectively. The Controller
is requested to report
how these figures have
been obtained. Accord-
ing to the Books

Office, the
amount sanctioned
from the Reserve for
the Tanjore Distt
to 31st January last
Rs 30,210, and
Trichinopoly &
Rs 3,000

To the Collr
To the Controller's Letter Progress Report for December 63
dear Sir Report for Jany 64

Rec'd the Enclosures
Return in progress Reports
attached by the Supdt of Stamps

3rd April

1864 Dispatch
No. of Gen. Forrest's Report
No. 1042
Rec. of the Adjutant
Genl. 12th April 1864

Submitting Report
relative to the expedi-
ture on Ry. in and
up to the close of
December 1863 & Jany.
1864.