M.R.O. 1—77,006—8-6-52.

(1) Number of pages 6

(2) Date of repair 23-9-42

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1100 Press / Misc

427-428

Dated 18-6- 1866.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 18th April 1864.

No. 427. Read the following letter from Captain J. BEAN, R. E., Officiating Superintending Engineer, 6th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Tanjore, 5th April 1864, No. 2,319:—

SIR,

1. I beg to report for the information of Government that the two arches remaining to be turned of the bridge over the Vettar river at Kordacherri have been successfully completed, and the centrings struck and removed, the operation of taking down the last centring having been carried on in my presence on the 29th ultimo.

Govt. Order No. 1,956, 20th July 1863.
Do. „ 2,060, 25th „ „
Do. „ 200, 19th January 1864.

	Rs.
* Amount of Estimate including supplemental sanctions	16,160
Expended up to end of February 1864	14,991
Balance...	1,169

2. As this work has been the subject of some anxiety as a reference to Orders as per margin will show, I thought the circumstance worthy of being brought to the notice of Government. The work this year to the 31st March 1864 has been carried out in accordance with the Estimate* and the balance remaining for the completion of the bridge will be sufficient for this purpose.

No. 428. ORDER THEREON, 18th April 1864, No. 1,100.

Ordered to be recorded.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Exd. S. T. Augustin.

will

Supg. Engrs Office 6th Div
Tanjore 5th April 1864

No. 2319

From,

Captain J. Bean RE
Offg. Supt. Engineer 6th Divn

To,

Colonel C. A. Orr RE
Secretary to Government
P. W. D.

Sir,

I beg to report for the information of Government that the two arches remaining to be turned of the Bridge over the Vellar River at Pondacherri have been successfully completed and the centerings struck and removed, the operation of taking down the last centering having been carried on in my presence on the 29th Ult.mo.

No. 1956. 20th July 1863
No. 2060. 25th Do.
No. 200. 19th January 64

2. As this work has been the subject of some anxiety as a reference to Orders as per margin will

will show, I thought the circumstances worthy of being brought to the notice of Government. The work this year to the 31st March 1864 has been carried out in accordance with the Estimate and the balance remaining for the completion of the Bridge will be sufficient for this purpose -

Amount of Estimate including Supplemental Sanctions 16,160-0-0

Expended upto end of February 1864 14,991-0-0

Balance 1,169-0-0

I have the honor to be

Sir,

your Most Obedient Servant

J Rean Captain R.E.

Offg. Asst. Engineers in Dn.

No. 427. 428

C. 13th April 1864 R. 15th

No. 1100

Recorded

Chepauk
18th April/64

No. 1100

Recorded

Chepauk
18th April/64

No. 1100 - 18th April/64

Dated 5th April 1864

Rec'd 11

No. 2319

Recorded

Respecting that the 2 arches remaining to be turned of the Vellaur Bridge have been completed and that the balance Rs 169 remaining unexpended at the end of February will be sufficient for the completion of the Bridge.

From The Asst. Engineer

To The Secretary to Govt

No. 1535

Dated 1864 Departmt. Pros. of Law & Jr April

From The Asst. Engineer

To The Secretary to Govt