M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Publicworks DEPARTMENT.

G.O. No. 1196 Press Mis.
615-616.
Dated 26-4- 1866.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 26th April 1864.

No. 615. Read the following letter from Lieutenant-Colonel C. V. WILKIESON, R. E., Controller and Auditor of Public Works Accounts, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Chepauk, 19th April 1864, No. 3,062 :—

SIR,

1. With reference to paragraph 2 of letter No. 1,319 of the 11th November 1863, from the Superintending Engineer, 5th Division, communicated to me in Government Order No. 3,386 of the 19th idem, I have the honor to forward two bills for expenditure incurred in 1862-63 and 1863-64 on the work: providing temporary quarters for A. Battery 14th Brigade Royal Artillery and Her Majesty's 69th Foot at New Dragoon Barracks in the Cantonment of Bangalore.

Two Bills.

	Rs.	A.	P.
1862-63...	6,348	8	1
1863-64...	4,474	3	6
	10,822	11	7

2. The bills were examined in this Office and found correct.

No. 616. ORDER THEREON, 26th April 1864, No. 1,196.

1. The bills are sanctioned.

2. Seeing, however, that the work was under execution for more than ten months, viz., from 23rd* December 1862 to 26th October 1863, the Executive Engineer, Bangalore, should have submitted an Estimate for the sanction of Government.

* Vide Report attached to final Bill.

3. The allotment for the work for 1863-64 being only Rupees 652, the Superintending Engineer, 5th Division, will be requested to report from what source he proposes to provide the difference (Rupees 3,822-3-6) between this amount and that† expended during the current year.

† Rupees 4,474-3-6.

4. In his letter No. 1,319, dated 11th November last, Colonel Hitchins brought to the notice of Government that the work had been completed in August 1863. From the bills now sanctioned it is observed that the building was not finished until the 26th October following.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
" Accountant General.
" Controller and Auditor of Public Works Accounts.

Exd. S. T. Augustin.

provide the difference (Rs. 3822-3-6) between this amount and the suspended demand for the current year -

In this letter No. 1319 d/11th Novr. last, Coll. Nitahin brought to the notice of Govt. that the work had been completed in August/63.

From the Bills now sanctioned it is observed that the buildings were not finished until the 26th Octr. following

£15-6-6

Chequers 26th April/64

To the Superintr. 5th Divn. 26th April

Acctt. Genl. 29th April

Contr. with Bills

No. 1564 Dated 19th April 1864

To Govt. of India No. 1738.

The Secretary to Government P. W. Dept.

Dated 19th April 1864
Rec'd 25

Enc 2/Bills

No. 3062

Exp. 1196-26th April/64

Forwards bills for expenditure incurred on certain Military Building Improvements in the Cantonment at Bangalore

Vide Order

Connect

Vide Report attached to final Bill

Exp. 1196

The Bills are sanctioned.

2. Seeing however that the work was under execution for more than 10 months, viz from 23d Decr 1862 to 26th October 1863, the Executive Engineer Bangalore should have submitted an Estimate for the sanction of Government.

3 The allotment for the work for 1863/64 being only Rs. 652, the Superintr. 5th Divn will be requested to report from what parcel the expenses to