M.R.O. 1—77,006—8-6-37.

(1) Number of pages 6

(2) Date of repair 24-7-1942

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1243 Press
3-4 ~~Mis.~~

Dated 2—3— 1864

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 2nd May 1864.

No. 3. Read the following Proceedings of the Madras Government in the Military Department :—

Approving of the Estimate of Rupees 430 for flooring with granite the two Wash-houses of the Family Quarters near the South Barracks at Saint Thomas' Mount, Madras District, providing wooden gratings according to the Standard Plan and constructing masonry Drains. } (Here enter 25th April 1864, No. 1,381.)

No. 4. ORDER THEREON, 2nd May 1864, No. 1,245.

1. Communicated to the Superintending Engineer, 4th Division, for information and guidance.

2. The cost of the work will be met from the Reserve Fund.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.
" Accountant General.
" Controller and Auditor of Public Works Accounts.

Exd. S. T. Augustin.

Military — Detailed Estimate — Improvement

District Madras Cantonment St Thos Mount

Work Flooring with Granite & the two wash houses and Constructing water drains in the Family Do near South Barrack and providing wooden gratings—

Particulars of work	No	Measurement L	B	H	Cubic Contents
Flooring with granite—					
Wash houses	2	19 — 9	15 "	"	592-6
Do Doorway	2	5 — 6	1 "	"	11 — "
Total Superficial or Squares					603-6 / 6
Masonry water Drain—					
Foundations	1	110 "	1 — 3 "	6	68-9
Sidewalls	2	110 "	1 — 4½	6	41-3
C.....Y	1	110 "	1 — 3 "	4½	57-6
Total Cubical or Cubic Yards					161.6½ / 6 "
Plastering		110 "	1 — 3 "		137-6
		or Squares			1 — 37½/100
Wooden gratings	2	15 "	15 "		450

Abstract

Quantities	Description of work	Rate	Amount	Total
6	Squares of granite flooring	35 - "	210	
6	C yard of Brick in Chunam	3 8 "	21	
1	Square of plastering 2 Coats with Cement	2 8 "	3	
450	Superfeet of wooden gratings	" 6 "	169	
	Sundries & Superintendence		27	
	Total Estimate	Rupees		430

Mount Range Office
10th March 1864

A. U. Rogers Capt R.E.
Exg Engineer

MILITARY DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following letter:—

From the Superintending Engineer 4th Division, Madras, 5th April 1864, *No.* 6053; *to the Secretary to Government, Public Works Department.*

I have the honor to submit for the sanction of Government, an Estimate amounting to Rupees 430, for flooring with granite the two Wash-houses of the family Quarters near the South Barracks at Saint Thomas' Mount, providing wooden gratings according to the Standard Plan, and constructing masonry Drains.

Enclosure. *Abstract Estimate.*

The work has been approved of by His Excellency the Commander-in-Chief, and I recommend that it be authorized for execution early next year from the Reserve Fund.

Referred to the Military Department.

(Signed) C. A. ORR, Colonel, R. E.,
Secretary to Govt., P. W. D.

5th April 1864.

ORDER, No. 1381, *25th April* 1864.

Approved.

(True Extract.)

A. Macmillan Lt Col
Dy: Secretary to Government.

he Public Works Department, with an Estimate *20 spare Copies.*
" Quarter Master General.

Fxd. W. Regel.

3

1864 Dettᵒ
Ord. of Gov.ᵗ for May
1859

Ord. of Govᵗ in the
Mily. Deptᵗ
Dated 25 Aprl
Received 27
E1 — 11381

No 1245 – 2nd May 1864

Approving of the
Estimate of £430 for fitting
with gratuite the two Stable-
houses of the Family Dwgˢ at
the Pettah Barracks at Sᵗ
Thomas's Mount, Madras &c
providing wooden gratings &c
according to the Standard Plan
and constructing Masonry
Drains – Written Order

No 12112 Communicated to the Superintending Engineer Sᵗ Dᵒ

for communication and guidance.

2ⁿᵈ The Cost of the Work will be met from
the Revenue Estimate.

No. 3. 4. 1.

To the Superintending Engineer Sᵗ Dᵒ
" " Executive Engineer Sᵗ Dᵒ
" " Garrison Engineer Sᵗ Dᵒ

Dated Fᵗ S. 2nd May 1864

G. Chisholm Lieut. R.E.
Secretary to Govt.

Dwg