M.R.O. 1—77.004—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1296 Press Mis.

309-31

Dated 13-11- 18

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 13th May 1864.

Read the following papers :—

No. 309. From Lieutenant-Colonel G. W. WALKER, R. E., Superintending Engineer, 7th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Coonoor, 21st April 1864, No. 391.

SIR,

1. I have the honor to submit the Plan and Estimate for a Court House at Ootacamund, called for in Government Order No. 74 of 13th January 1863, duly countersigned by the Judge and Joint Magistrate of Ootacamund.

2. The proposed cost of the building is Rupees 44,820.

Referred to the Judicial Department.

Chepauk,
26th April 1864.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 310. Memorandum from A. J. ARBUTHNOT, Esq., Chief Secretary to Government, Judicial Department, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Fort Saint George, 3rd May 1864, No. 232.

In returning the accompanying Plan and Estimate for the erection of a Court House at Ootacamund, the Chief Secretary has the honor to inform Colonel Orr that the site and plan have been approved by Government in the Judicial Department, with the remark that the elevation might be improved.

No. 311. ORDER THEREON, 13th May 1864, No. 1,396.

1. The Governor in Council sanctions the Estimate amounting to Rupees 44,820 for a Court House at Ootacamund, but His Excellency is of opinion that the elevation of the building, which is now far from symmetrical, is capable of improvement and should be altered accordingly.

2. The Superintending Engineer, 7th Division will be requested to report what amount can be expended upon the work during the current official year.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
" Accountant General.
" Controller and Auditor of Public Works Accounts.
" Judicial Department.

Exd. S. T. Augustin.

accordingly..

Judicial Department

No. 232

Memorandum.

In returning the accompanying plan and Estimate for the erection of a Court House at Cotacamund the Chief Secretary has the honor to inform Colonel Orr that the site and plan have been approved by Government in the Judicial Department with the remark that the elevation might be improved.

Fort Saint George
3rd May 1864

G. J. Cockburn
Chief Secretary

To

The Secretary to Government
Public Works Department.

No 391

Supg. Engrs. Office 7th Div
Coimbatore 21st April 1864.

From
Lieut Colonel G. W. Walker R.E.
Superintending Engineer 7th Div.

To
Colonel C. A. Orr R.E.
Secretary to Government M.M.
Madras

Sir,

I have the honor to submit the Plan and Estimate for a Court House at Cotacamund called for in Government Order No. 71 of 15th January 1863 duly countersigned by the Judge and Joint Magistrate of Cotacamund.

2. The estimated cost of the building is Rupees 64,820-

I have the honor &c
Sir,
Your most obedt Servt

G. W. Walker Lt Col. R.E.
Superintending Engineer
7th Division

accordingly..

No 1884 Dated
Rec'd for Govt for May
No. 2024

Memo from the
Chief Secy in the
Sub. Dept.

Dated 30
Rec'd 1 May

No. 232

2 Plans Returned Cochin 23rd 5150 [illegible]

Approving of the Estimate of Rs 64,820 for a Court House at Cotacamund Coimbatore Dist.

No. 1396 - 135 May 1864 -

No. 310.

Judicial

New Work

Detailed Estimate No 63 of 1863-64
Neilgherry Range
Coimbatore District.

Wor K - Constructing a Court House with out offices at Ootacamund.

Particulars	Measurement L	B	H	Contents.
Court House.				
Foundation to side and End walls	654 "	2 6	4	6540
Do to 17 Cop walls	289 "	2 6	4	2890
Do to 3 Partition walls	21 "	1 9	2 6	91 10½
Basement to side and End walls	654 "	2 "	2 "	2616 "
Do to 17 Cop walls	297 6	2 0	2 "	1190
Do to 3 Partition walls	22 6	1 3	2 "	56 3
Side and End walls	654 "	1 6	16 6	16186 6
15 Cop walls	270 "	1 6	16 "	6480 "
2 Do Do	36 "	1 6	23 "	1242 "
3 Partition walls	24 "	1 9	16 "	288 "
1 Gable End	441 "	1 6	4 6	2976 9
Total				40557 4½
Deduct for openings				2544
Total Superficial Brickwork				37.733 "
Sq. ft. plastering Do.				36.230 "
Flooring with Joists planks &c Complete Sq. ft.	256 6 / 240	18 " / 11 "		4881 "
Do Granite stone in thresholds to 3 Bath rooms measuring 21 Sq. ft. Do.	" "	" "	" "	636 "
Roofing with teakwood trusses rafters purlins battens and Pan tiles &c Complete Sq. ft.	319 6	31 "	" "	9902 6
Single Chimneys with foundations, base, shaft, and the column above the ridge of the roof including plastering Granite mantle piece &c				4 "
Double Chimneys Do Do Do Do				3
Verandah seat with table and chairs for the Judge	11	8 6		1
Iron fenders for five places & Chimneys				7
Panel doors Complete	8	4		29
Do	6	2 6		16
Do	6	2 "		3
Do	9	6 6		3
Glazed windows Complete	5	2 6		2
Do Do	5	3		4
Do Do	7	4		21
Do Do	3	1 6		2

accordingly..

Ootacamund 13th January 1865.

Estimate for Repairs to the Judicial Department

Ootacamund 31st Dec. 1864.

Rate per Cubic foot.

Rate per Sq. foot.

Rate per Sq. foot.

Rate per Sq.

Partition wall of wooden frame and Iron bars including an iron bar door between the guard and Prison rooms.				1
Earthwork for Excavating foundations &c Cyds.				3552
Forming ground &c.				
Earthwork for Excavating foundation & filling in. Cyds				529
Stables Privies &c.				
Foundation to main walls between the Stable & Sheds	34 "	2 6	3 6	297½
Do to rear side and End walls	28 6	2 6	3 "	213¾
Do to 2 Pillars	5 "	2 6	3 "	37½
Do to front side and end walls and Pillars including that of the intermediate walls between them	48 "	2 6	3 "	360
Do to side and End walls of the 2 Privies	48 "	2 6	3 "	360
Basement to Main walls	33 6	2 "	" 9	50¼
Do to Rear side and end walls	28 6	2 "	" 9	42½
Do to 4 Pillars	4 "	2 "	" 9	6
Do to front side and End walls and pillars including that of the intermediate walls between them	48 6	2 "	" 9	72¾
Do to side and End walls of the 2 Privies	49 "	2 "	" 9	73½
Main wall above	33 "	1 6	14 6	717¾
Rear side and End walls above	28 6	1 6	8 "	342
2 Rear pillars	3 "	1 6	8 "	36
Front side and End walls above	20 6	1 6	10 "	307½
2 front Pillars	3 "	1 6	10 "	45
2 Intermediate walls between the front pillars	17 "	" 9	6 "	76½
Front Side and End walls of 2 Privies	31 "	1 6	8 "	372
Rear walls of Privies	19 "	1 6	13 "	370½
2 Gable ends of Privies	15 "	1 6	2 6	56¼
Do of the Shed	19 "	1 6	2 3	64·1½
Do of the Stables	27 "	1 6	3 3	131·7½
				4033.
Deduct for openings				66.
Cft. brick in Cumana				3967
Sqft Whitewashing				3359
Flooring with Gravel in clay to Stables				360
Paving with brick in Cumana for Shed and Privies				416
Roofing with Teakwood Trusses Rafters Purlins & Spars				
Flat and Pan Tiles	36 "	30 "		1366
Wooden Screens for Stables	22 "	13 "		2
Portico Doors for Stables	8 "	7 "		2
Earthwork for Excavating foundation & filling in	6 "	2 6		70½
Making a new line of road.				
Pulling down an old Stable & rebuilding one in its stead				

Abstract Estimate No. of 1863-4.

Quantity	Particulars	Rate	Amount	Amount of Excess
	Court House.			
37733.	Cft. brick in Cumana	40 " "	15093 3 "	
36.230	Sqft of Plastering	8 " "	2898 6 "	
4881	D. of Boarded flooring	65 " "	3172 10 "	
636	D. of granite D.	80 " "	508 13 "	
9904½	D. of Roofing	85 " "	8418 13 "	
4	Single Chimneys	145 " "	580 " "	
3	Double D.	217 8 "	652 8 "	
1	Seat for the Judge with Table & Chairs	206 " "	206 " "	
7	Iron Tenders	8 " "	56 " "	
29	Pair of Paneled doors	48 " "	1392 " "	
6	D. D.	23 " "	138 " "	
3	D. D.	20 " "	60 " "	
3	D. glazed windows	117 " "	351 " "	
2	D. D.	25 " "	50 " "	
4	D. D.	30 " "	120 " "	
21	D. D.	56 " "	1176 " "	
2	D. D.	10 " "	20 " "	
1	Partition wall of wooden frame Iron bars &c.	576 " "	576 " "	
3552	Cyds Earthwork	" 4 "	888 "	
	Forming Ground &c.	123 7 "	123 7 "	
629	Cyds Earthwork	" 4 "	132 4 "	36.613 " "
	Stables Privies &c.			
3967	Cft. Brick in Cumana	40 " "	1586 13 "	
3359	Sqft Whitewashing	" 12 "	25 3 "	
360	D. of flooring with gravel in clay	2 " "	7 3 "	
416	D. paving with brick in Cumana	20 " "	83 3 "	
1366	D. of Roofing	86 " "	1161 2 "	
2	Wooden Screens	25 " "	50 " "	
2	Portico Doors	22 8 "	45 " "	
70½	Cyds Earthwork	" 4 "	17 10 "	
	Making a new line of road	375 " "	375 " "	
	Pulling down Stable & rebuilding another	777 " "	777 " "	4128 2 "
	Total			40741 2 "
	Sanpais & 15 per centage			4078 14 "
	Grand Total			44820 " "

Executive Engineers Office
Bridgetown
Barbadoes 14th April 1864

Executive Engineer
Superintending Engineer
accordingly.

Specification of sundry works required to be done in building a Court House at Cotacamund

Amount of Estimate Rs 44,820 Rupees

The building will contain 22 rooms viz

One room		39½ × 18
one Do.		12 × 11
One Do.		12 × 6¼
one Do.		18 × 9½
one Do.		18 × 14
Two Do.	Each	6 × 6¼
Two Do.	"	11 × 6
Two Do.	"	18 × 10½
Two Do.	"	18 × 6
Four Do.	"	18 × 16
Four Do.	"	18 × 18
One Do.	"	24 × 18

The superstructure of the building as well as the foundations and basement to be built & built with chunam and roofed with the best flat and Pan tiles Teakwood trusses rafters purlins &c. The building is provided with out offices consisting of a shed 2 Privies and Stables for 3 horses which are also to be built in chunam and roofed with tiles &c.

Executive Engineer

12

Public Works Department

No. 1396

Proceedings of the Madras Government

Under date the 13th May 1864.

Read the following letters

From the Superintending Engr 4th Divn

Submitting for sanction plans and Estimate for a Court House at Cotacamund Rs. 44,820. } G.O. 27th April 1864 No 391

Memo. from the Chief Secty in the Judl Department

Approving of the Estimate Rs 44,820 for a Court House Cotacamund, Coimbatore Distt. } G.O. 3rd May 1864 No 232

The Governor in Council sanctions the Estimate amounting to Rs. 44,820 for a Court House at Cotacamund but his Excellency is of opinion that the elevation of the building which is now faulty in symmetry is capable of improvement & should be altered accordingly.

Ex. a letter No. 391 dated 27th April 1864 from the Secretary to Government

To

The Superintending Engineer 4th Division

Ootacamund

Dated 1st May 1864

To

The Executive Engineer

Coimbatore

Ootacamund

Dated 4th May 1864

2. The Superintending Engineer of Divisional be requested to report what amount can be expended upon the work during the Current Official year.

To the Superintg Engr
" Accot Genl Dept. 16th Inst.
" Comptr
" Asstt Secy
Revised Order Dept. 1st June.

Proy 1864 Dept
Pub: & Gov: Forks

No 1396

Pub: & Rec Dept

Dated 18th May 1864

C.P. 5555/65

5055

Estimate of Rs. 44,820
for a Court House at Ootacamund, Coimbatore District
Sanctioned

No. 3 dg. 311