M.R.O. 1—77,006—8-6-37.

(1) Number of pages 6

(2) Date of repair 15-4-62

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2843 Press Mis.

660-661.

Dated 30-9- 1864

Not to be folded or roughly handled

No. 660. Read the following:—

RANGE No. 4, TANJORE DISTRICT.

Report of Progress of the Junction Canal between Negapatam and Tirupundy for the month of August 1864, called for in Government Order, No. 1,780, of 20th June 1864, Department Public Works.

Description of Work.	Amount of Estimate.	By whom sanctioned, and date of sanction.	Date of commencement of work.	Net expenditure up to end of previous year.	Recoveries in this year of expenditure appertaining to previous year.	Number of item in the Budget of current year and amount authorized in it.		Expenditure in this year.		Recoveries of expenditure in this year.		Net expenditure in this year.	Bills submitted up to this month.		Balance of expenditure in this year remaining unaccounted for.
								In this month.	Up to this month.	In this month.	Up to this month.				
1	2	3	4	5	6	7		8	9	10	11	12	13	14	15
Junction Canal.	RS.			RS. A. P.	RS. A. P.		RS.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.			RS. A. P.
From Negapatam to Tirupundy.	22,565	Government No. 3,511, dated 30th November 1863.	30th Jan. 1864.	6,193 13 3	.....	150	8,065	1,666 0 10	4,937 8 11	.....	.....	4,937 8 11	...	...	4,937 8 11

REMARKS:—Of 65,153 cubic yards of earthwork and 70,130⅓ cubic feet of masonry work, in all, provided in the estimate, 58,404$\frac{5}{16}$ cubic yards of the former and 14,283 cubic feet of the latter executed up to end of July 1864; and 4,100 cubic feet of masonry work executed during the month of August 1864.

Centring of Chundranuddy under-tunnel removed, basin walls of same raised, and brick flooring over crown being laid on a level with the sole of the canal.

(Signed) H. ROBERTS,
Assistant Engineer, D. P. W.

NEGAPATAM,
6th September 1864.

(Signed) J. BEAN, Captain, R. E.,
Offg. Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department,
30th September 1864.

No. 661. ORDER THEREON, 30th September 1864, No. 2,843.

Communicated to the Revenue Department.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

Range No 4 Tanjore District.

Report of Progress of the Junction Canal between Negapatam and Tiruppundy for the month of August 1864 called for in Government Order No 1780 of 20th June 1864 18th Department: Public Works.

Description of work	Amount of Estimate	By whom sanctioned and date	Date of commencement of work	Net expenditure up to end of previous year	Recoveries in this year of expenditure of previous year	Number of item in the Budget of current year and amount allotted in it	Expenditure in this year: In the month	Up to this month	Recoveries of expenditure in this year: In this month	Up to this month	Net expenditure in this year	Bills submitted up to this month	Balances of estimate available in this year remaining unexpended last	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Junction Canal from Negapatam to Tiruppundy	22505	Government Order No 3571 dated 30th November 1863	30th January 1864	6193 13 3	" " "	150	8065	1666 " 10	4937 8 11	" " "	" " "	4937 8 11	" " "	4937 8 11	Of 65,153 Cyds of Earthwork and 370,130 8/8 Cft of Masonry work, in all provided in the Estimate 58,404 5/16 Cyds of the former & 14283 Cft of the latter executed upto end of July 1864 and 4100 Cft of Masonry work executed during the month of August 1864. Centring of Culvert under tunnel removed. basin walls of lime raised and brick flooring over crown being laid on a level with the sole of the Canal

4th Range Office
Negapatam
6th September 1864

[Signed] H. Roberts
Asst Engineer D. P. W.

Examined
Lean Captn R E
Offg Exec Engineer 6th Dn

No. 660. 661

1864 Capt
Proving Capt Lefroy
from No. 4160
The Sub: Engineer
6th Division
D. P. W.

To
The Secretary of State
D. P. W.

Dated 6th
Rec'd 26th Septr 1864

No. 2843.

Report of Progress of
the Junction Canal
between Negapatam
and Tirutundy in Range
No. 4 of Tanjore Dt.
for the month of August
1864

with No. 2813 - 30th Septr/64

Written Order

To
The Revenue Department.

No. 2813

Communicated to the Revenue
Department.

Chepauk
30th Septr/64

G 113

31
2
Desp. 8 Oct. 64