M.R.O. 1—77,006—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1001
628-629

Press
Mis.

Dated 27- 3 -3 — 1866.

Not to be folded or roughly handled

No. 628. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Department Public Works, dated Camp Coonoor, 14th March 1866, No. 292 :—

Progress Reports of December, January, and February.

I have delayed submitting the monthly Progress Reports of the new Jail at Coimbatore, for comparison of the rates entered in that for December, the last month in which Mr. George had charge, with those prevailing in the two subsequent months of Lieutenant-Colonel Moberly's administration. But the conclusion I have come to is that no real comparison can yet be drawn, owing, as I believe, to the imperfect entries in the columns of quantities, and to no separate stock account having been kept till now. Lieutenant-Colonel Moberly should by this time have nearly compiled his complete estimate for the new Jail ; and in it I shall cause to be shown the exact quantities of work completed as well as those remaining to be executed, so that the actual working rates may be clearly established.

Progress Report of the Officer in charge of the Central Jail at Coimbatore for the month of December 1865.

Items.		Original Estimate.			Revised Estimate.			Work performed in this month.			Work performed up to this month.		
		Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity	Rate.	Amount.
			Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Rough stone in chunam	Cubic yards.	11,581½	2 8 0	29,271 12 0	24,585⅑	3 8 0	86,477 11 8	114	18 15 1	2,159 12 2	14,097⅓	5 15 11	84,388 11 5
Brick-work do.	,,	12,919⅜	4 0 0	51,679 1 2	4,897 1/27	6 0 0	29,505 4 1	147	7 6 7	1,089 5 3	2,507½	12 14 0	30,874 8 2
Terracing	Squares.	495 5/10	.....	12,788 8 0	540 5/16	30 0 0	16,209 9 3	23½	6 4 0	293 12 0	203¾	66 7 11	13,499 11 9
Whitewashing	,,	4,769	0 2 2	645 12 10	5,482½	0 6 0	2,055 15 0	131¼	0 4 9	38 15 0	1,067⅝	0 9 9	657 6 9
Flooring with brick on edge	,,	754	8 3 4	6,189 1 4	729½	12 0 0	8,754 4 7	61½	9 5 0	572 12 0	210½	42 6 1	8,906 9 0
Excavating foundation	Rupees.	.....	.....	1,614 8 0	.....	.....	1,847 0 0	...	.....	49 2 8	.....	.....	617 3 7
Teakwood wrought and put up	Cubic feet.	.....	.. ...	.. ..	.....	.....	3,786 14 0	...	.....	894 5 0	.....	.....	2,398 10 6
Jungle-wood do.	,,	8,533¾	1 12 0	14,956 1 0	946⅔	4 0 0	15,317 15 1	...	.....	367 5 0	2,675	8 10 0	23,070 12 3
Wood oil	Squares.	463	1 2 8	510 2 8	7,644	2 0 0	594 12 0	...	.....	.....	.....	.....	360 8 0
Cut stone over pillars	No.	269	1 0 0	269 0 0	475⅘	1 4 0	537 4 0	...	.....	.....	114	1 7 8	165 10 8
Do. for centre pillars	,,	84	1 8 0	126 0 0	307	1 12 0	.....	...	.....	.....	.....	.....	.....
Flat arch work	Cubic feet.	1,808⅜	0 3 0	350 5 10	.....	.....	467 11 11	...	.....	.....	.....	.....	699 10 11
Plastering	Squares.	.....	.....	.....	1,663⅓	0 4 6	293 2 0	...	.....	.....	.....	.....	278 11 7
Stone column	No.	24	14 12 0	354 0 0	83¾	3 8 0	.....	...	.....	.....	.....	.....	.....
Wooden stair-case, complete	Rupees.	.....	.....	120 0 0	.....	.....	120 0 0	...	.....	.....	.....	.....	.....
Cornice work	Cubic feet.	2,947	0 6 10	1,258 9 10	.....	.....	1,474 4 0	...	.....	139 0 0	.....	.....	139 0 0
Country wood batten doors, complete ...	Pairs.	60	.....	1,080 8 6	2,948¼	0 8 0	1,199 0 0	...	.....	.....	36	27 5 9	985 0 7
Do. windows do. ...	,,	35	.....	518 8 0	43	.....	654 0 0	...	.....	.....	35	17 6 10	610 0 0
Roofing with country wood	Squares	131¼	3 8 4	4,077 5 6	35	.....	.....	...	.....	40 6 3	65 100/100	39 8 0	2,576 14 9
Painting	,,	140¼	.....	298 0 6	132½	18 0 0	2,404 10 2	...	.....	.....	.....	.....	40 2 0
Wooden trusses, complete	No.	38	30 0 0	1,140 0 0	38¾	4 12 0	189 4 0	...	.....	46 14 0	38	76 13 3	2,912 14 8
					38	80 0 0	3,116 0 0	...	.....		C. yard.		
Arched roof	Cubic feet.	6`,812½	0 3 0	12,339 13 6	77,000	0 4 6	21,656 4 0	...	.....	1,307 12 4	1,598¾	14 3 8	22,841 11 10
Centrings for do.	Rupees.	.....	.....	3,100 0 0	.....	.....	3,100 0 0	...	.....	.....	.....	.....	1,472 5 10
Putting jelly, two courses of flat tiles, and plastering over the arched roof	Squares	286½	9 0 0	2,578 8 0	394⅘	15 0 0	5,921 15 8	90½	13 8 11	1,227 0 0	212	13 11 8	2,911 10 5
Iron doors with wooden frames, &c., and venetian barred above, complete	No.	320	60 0 0	19,200 0 0	160	60 0 0	9,600 0 0	...	.....	.....	160	55 15 8	10,057 11 5
Iron doors with wooden frames, iron fixtures, and venetian, complete	No.	40	35 0 0	1,400 0 0	55	40 0 0	2,200 0 0	...	.....	.....	.....	.....	.....
Venetian windows barred	,,	.....	.....	.....	160	30 0 0	4,800 0 0	...	.....	.....	169	16 9 7	2,566 15 3
Lead colour	Squares.	320	2 2 0	680 0 0	310	6 0 0	1,860 0 0	...	.....	.....	.....	.....	.....
Country-wood Necessary seat	Rupees.	.....	.....	16 0 0	.....	.....	16 0 0	...	.....	.....	.....	.....	.. ...
Coping to walls	Cubic feet.	123⅗	0 1 3	9 10 6	.....	.....	2,688 0 0	...	.....	.....	.....	.....	.....
Wooden railings, complete	R. feet.	1,300	2 8 0	3,250 0 0	10,752	0 4 0	4,100 0 0	95	2 0 0	190 0 0	1,195	2 1 9	2,530 6 0
Iron rails with gates inside	Rupees.	.....	.....	427 8 0	1,640	2 8 0	427 8 0	...	.....	.....	.....	.....	.....
Do. outside	,,	.....	.....	570 0 0	.....	.....	570 0 0	...	.....	.....	.....	.....	.....
Masonry work under gates	,,	.....	.....	450 0 0	.....	.. ...	450 0 0	...	.....	.....	.....	.....	.....
Eaves board	,,	.....	.....	10 0 0	.....	.....	.....	...	.....	.....	.....	.....	.....
Tarring	,,	.. ...	.....	.....	.....	.....	175 0 0	...	.....	.....	.....	.....	.....
Coping with laterite stone in chunam ...	Squares.	51¼	7 0 0	358 12 0	.....	.....	.....	...	.....	.....	.....	.. ...	.....
Laying with laterite stone in clay ...	,,	36 6/10	1 8 0	55 5 7	.....	.....	.....	...	.....	.....	.....	.....	.....
Well	.....	.....	.....	.....	.....	.....	1,112 0 0	...	.....	.....	.....	.....	.....
Sundries...	.....	.....	.....	19,077 1 3	.....	.....	23,288 10 7	...	.....	471 14 0	.....	.....	11,782 14 8
Total ...	.....	.....	.....	1,87,800 0 0	.....	.....	2,57,000 0 0	...	.....	8,888 3 8	.....	.....	2,27,339 14 0
Recovered up to 31st December 1865 ...	.....	.....	.....	.....	.....	.....	.....	...	.....	.....	.. ...	.....	3,254 0 2
Net expenditure up to 31st December 1865 ...	.....	.....	.....	.....	.....	.....	.....	...	.....	.....	.....	.....	2,21,085 13 10

COIMBATORE,
29th January 1866.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

REMARKS.

The plan of the Central Jail is as follows :—

I. Outer wall of 12 sides or divisions.
II. Inner wall of do. do.
III. Radial Cells and Workshops, 11 blocks.
IV. Centre Warder house.
V. Outside Jailer's quarter.

Work as follows has been executed up to 31st December 1865.

I. Outer wall 10 sides completed, and 2 sides untouched.
II. Inner wall 9 sides do. and 1 side do.
III. Radial Cells and Workshops, 11 blocks :—
1. Workshop,
2. Radial cells, } Foundation excavated; woodwork, doors, and windows all ready.
3. Workshop—Masonry completed; roofing in progress.
4. Radial cells—Foundation partly laid; all doors and windows ready.
5. Workshop. completed.
6. Radial cell do.
7. Workshop do.
8. Radial cell do.
9. Workshop do.
10. Radial cells do. Part of money paid in this month.
11. Workshop do.

IV. Centre Warder house completed. Paid to Contractor for upper story work in this month.
V. Outside Jailer's quarter completed.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Progress Report of the Executive Engineer in charge of the Central

Items.	Original Estimate.						Revised	
	Quantity.	Rate.		Amount.			Quantity.	Rate.
		Rs.	A. P.	Rs.	A.	P.		Rs. A. P.
Rough stone in mortar ... C. yard.	11,581½	2	8 0	29,271	12	0	24,585½	3 8 0
Brick-work in do. „	12,919⅝	4	0 0	51,679	1	2	4,897¼	6 0 0
Terracing ... Squares.	495⅛	.....		12,788	8	0	540⅝	.....
White-washing ... „	4,769	0	2 2	645	12	10	5,482½	0 6 0
Flooring brick on edge ... ... „	754	8	3 4	6,189	1	4	729½	12 0 0
Excavating foundation ... ... Rs.	.....	.....		1,614	8	0	.....	.....
Teakwood wrought and put up ... C. feet.	.....	.....		.....			946⅔	4 0 0
Jungle-wood do.do. „	8,533¾	1	12 0	14,956	1	0	7,644	2 0 0
Wood oil ... Squares.	463	1	2 8	549	2	8	475⅛	1 4 0
Cut stone over pillers ... ... No.	269	1	0 0	269	0	0	307	1 12 0
Do. for centre pillars ... ... „	84	1	8 0	126	0	0	.....	.....
Flat arch work.... C. feet.	1,868⅝	0	3 0	350	5	10	1,663⅓	0 4 6
Plastering ... Squares.	.....	.....		.....			83¾	3 8 0
Stone columns ... No.	24	14	12 0	354	0	0	.....	.....
Wooden stair-case, complete ... Rs.	.....	.....		120	0	0	.....	.....
Cornice work ... C. feet.	2,917	0	6 10	1,258	9	10	2,948½	0 8 0
Country-wood batten doors, &c., complete ... Pairs.	60							
Do. windows do... „	35	.....		1,080	8	6	43	.....
Roofing with country-wood ... Squares.	131¼	.....		518	8	0	35	.....
Painting ... ... „	140¼	8	3 4	1,077	5	6	132½	18 0 0
Wooden trusses, complete ... No.	38	.....		298	0	6	38¼	4 12 0
Arched roof ... C. feet.	65,812½	30	0 0	1,140	0	0	38	80 0 0
Centrings for do. Rs.	.....	0	3 0	12,339	13	6	77,000	0 4 6
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... ... Squares.	286½	.....		3,100	0	0	.....	.....
Iron doors with wooden frames and venetian barred above, complete. No.	320	9	0 0	2,578	8	0	394⅝	15 0 0
Iron doors with wooden frames, iron fixtures, and venetian, complete. „	40	60	0 0	19,200	0	0	160	60 0 0
Venetian windows barred ... ... „	.....	35	0 0	1,400	0	0	55	40 0 0
Lead colour ... Squares.	320	.....		.....			160	30 0 0
Country-wood Necessary seat ... Rs.	.....	2	2 0	680	0	0	310	6 0 0
Coping to walls ... C. feet.	123⅓	.....		16	0	0	.....	.....
Wooden railings, complete ... R. feet.	1,300	0	1 3	9	10	6	10,752	0 4 0
		2	8 0	3,250	0	0	1,610	2 8 0

Jail at Coimbatore for the month of January 1866.

Estimate.	Work performed in this month.			Work performed up to this month.		
Amount.	Quantity	Rate.	Amount.	Quantity.	Rate.	Amount.
Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
86,477 11 8	67½	3 4 7	221 13 0	14,164⅝	5 15 7	84,610 8 5
29,505 4 1	.....	.....	.....	2,507½	12 5 0	30,874 8 2
16,209 9 3	.....	.....	.....	203¾	66 2 9	13,499 11 9
2,055 15 0	.....	.....	.....	1,067¾	0 9 10	657 6 9
8,754 4 7	.....	.....	.....	210½	42 4 6	8,700 9 0
1,847 0 0	.....	.....	23 8 0	.....	.....	640 11 7
3,786 14 0	.....	.....	.....	.....	.....	2,398 10 6
15,317 15 1	.....	.....	.....	2,675	8 9 11	23,070 12 3
594 12 0	.....	.....	.....	.....	.....	360 8 0
537 4 0	.....	.....	.....	114	1 7 4	165 10 8
.....	.....	.....	.....	.....	.....	.....
467 11 11	.....	.....	.....	.....	.....	699 10 11
293 2 0	.....	.....	.....	.....	.....	278 11 7
.....	.....	.....	.....	.....	.....	.....
120 0 0	.....	.....	.....	.....	.....	.....
1,471 4 0	.....	.....	.....	.....	.....	135 0 0
1,199 0 0	.....	.....	25 13 6	36	28 1 5	1,010 14 1
654 0 0	.....	.....	.....	35	17 6 10	610 0 0
2,404 10 2	.....	.....	488 2 0	65⅛	47 2 5	3,065 0 9
189 4 0	.....	.....	.....	.....	.....	40 2 0
3,116 0 0	.....	.....	45 4 0	38	77 13 6	2,958 2 8
21,656 4 0	.....	.....	.....	1,598¾	14 4 8	22,841 11 10
3,100 0 0	.....	.....	.....	.....	.....	1,472 5 10
5,921 15 8	.....	.....	.....	212	13 11 9	2,911 10 5
9,600 0 0	.....	.....	31 14 0	160	63 0 11	10,089 9 5
2,200 0 0	.....	.....	.....	.....	.....	.....
4,800 0 0	.....	.....	.....	160	16 0 9	2,566 15 3
1,860 0 0	.....	.....	.....	.....	.....	.....
16 0 0	.....	.....	.....	.....	.....	.....
2,688 0 0	.....	.....	.....	.....	.....	.....
4,190 0 0	.....	.....	35 0 0	1,195	2 2 4	2,565 6 0

Progress Report of the Executive Engineer in charge of the Central

Items.		Original Estimate.			Revised	
		Quantity.	Rate.	Amount.	Quantity.	Rate.
			Rs. A. P.	Rs. A. P.		Rs. A. P.
Iron rails with gates inside ...	Rs.	.....	.....	427 8 0	.....	.....
Do. outside ...	,,	.....	.....	570 0 0	.....	.....
Masonry work under the gates ...	,,	.....	.....	450 0 0	.....	.....
Eaves-board ...	,,	.....	.....	10 0 0	.....	.....
Tarring	,,	.....	.....	.....	.....	.....
Coping with laterite stone in chunam ...	Squares.	$51\frac{1}{4}$	7 0 0	358 12 0	.....	.....
Laying with laterite stone in clay.	,,	$36\frac{9}{20}$	1 8 0	55 5 7	.....	.....
Well	,,	.....	.....	.....	.....	.....
Sundries	,,	.....	.....	19,077 1 3	.....	.....
Stock.					.....	.....
Bricks	,,	.....	.....	.....	.....	.....
Mortar	,,	.....	.....	.....	.....	.....
Rough stone ...	,,	.....	.....	.....	.....	.....
Total ...		.....	.....	1,87,800 0 0	.....	.....
Deduct for Convicts' labor...				7,000 0 0		
				1,80,800 0 0		

Coimbatore,
23*rd February* 1866.

Jail at Coimbatore for the month of January 1866.

Estimate.	Work performed in this month.			Work performed up to this month.		
Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
427 8 0	.....	.....	.....	.....	.....	.....
570 0 0	.....	.....	.....	.....	.....	.....
450 0 0	.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....	.....
175 0 0	.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....	.....
1,142 0 0	.....	.....	8 10 0	.....	.....	8 10 0
23,288 10 7	.....	.....	135 0 6	.....	.....	11,917 15 2
.....	.....	.....	.....	.....	.....	.....
.....	.....	.....	1,631 5 3	.....	.....	1,631 5 3
.....	.....	.....	279 8 0	.....	.....	279 8 0
.....	.....	.....	487 6 4	.....	.....	487 6 4
2,57,000 0 0	.....	.....	3,413 4 7	.....	.....	2,30,753 2 7
				Recovered up to 31st January 1866...		3,254 0 2
				Net expenditure up to 31st January 1866...		2,27,499 2 5

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.
(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

The plan of the Central Jail is as follows :—

I. Outer wall of 12 sides.
II. Inner wall of 12 do.
III. Three Radial Cells.
IV. Two Barracks of 8 rooms each.
V. Two do. of 4 do.
VI. Seven Workshops.
VII. Seven Cook-rooms.
VIII. Centre Warder room.
IX. Solitary Cells.
X. One Workshop.
XI. Female Ward with out-houses.
XII. Juvenile Ward with do.
XIII. Civil Debtors.
XIV. Store-rooms.
XV. Hospital with out-houses.
XVI. Latrine.
XVII. Outside Jailer's quarter.
XVIII. Guard-room.
XIX. Hospital enclosure wall.

Work as follows has been executed up to 31st January 1866 :—

I. Outer wall 10 sides completed and 2 in progress.
II. Inner do. 9 do. and 3 in do.
III. Radial Cells completed.
IV. Two Barracks foundation laid.
V. Two do. roofed in, partition walls of one completed.
VI. Four completed.
VII. Do. do. except partition walls and fagongs.
VIII. Centre Warder room completed.
IX. Solitary Cells in progress.
X. Do. Workshop not begun.
XI. Female Ward do.
XII. Juvenile do. do.
XIII. Civil Debtors do.
XIV. Store-room do.

Proceedings of the Madras Government, Public Works Department.
27th March 1866.

XV. Hospital do.
XVI. Latrine do.
XVII. Outside Jailer's quarter completed.
XVIII. Guard-room foundation laid.
XIX. Hospital enclosure wall not begun.

COIMBATORE,
rd February 1866.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of February 1866.

Items.	Original Estimate.			Revised		Estimate.	Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Rough stone in mortar ... ... C. yard.	11,531½	2 8 0	29,271 12 0	24,585½	3 8 0	86,477 11 8	2,118	1 15 9	4,207 4 4	16,282½	5 6 7	88,817 12 9*
Brick-work in do... „	12,919⅜	4 0 0	51,679 1 2	4,897⅛	6 0 0	29,505 4 1	.....	.....	.....	2,507½	12 5 0	30,874 8 2
Terracing .. Squares.	495⅛	.....	12,788 8 0	540⅛	.....	16,209 9 3	.....	.....	.....	203¾	66 8 0	13,499 11 9
White-washing ... „	4,769	0 2 2	645 12 10	5,482½	0 6 0	2,055 15 0	.....	.....	.....	1,067¾	0 9 10	657 6 9
Flooring brick on edge ... ... „	754	8 3 4	6,189 1 4	729½	12 0 0	8,754 4 7	.....	.....	.....	210½	42 4 5½	8,900 0 0
Excavating foundation ... ... Rs.	.....	.....	1,614 8 0	.....	.....	1,847 0 0	.....	.....	83 14 0	.....	.....	724 9 7
Teakwood wrought and put up ... C. feet.	.....	.....	.....	946⅔	4 0 0	3,786 14 0	.....	.....	.....	.....	.....	2,398 10 6
Jungle-wood do. ... „	8,533¾	1 12 0	14,956 1 0	7,644	2 0 0	15,317 15 1	.....	.....	168 5 0	.....	.....	23,239 1 3
Wood oil ... . Squares.	463	1 2 8	540 2 8	475⅝	1 4 0	594 12 0	.....	.....	.....	.....	.....	360 8 0
Cut stone over pillars ... ... No.	269	1 0 0	269 0 0	307	1 12 0	537 4 0	.....	.....	.....	114	6 7 3	165 10 8
Do. for centre pillars ... ... „	84	1 8 0	126 0 0	.....	.....	.....	.....	.....	.....	.....	.....	.....
Flat arch work.... C. feet.	1,868⅛	0 3 0	350 5 10	1,663⅓	0 4 6	467 11 11	.....	.....	.....	.....	.....	699 10 11
Plastering ...Squares.	.....	.....	.....	83¾	3 8 0	293 2 0	.....	.....	.....	.....	.....	278 11 7
Stone columns ... No.	24	14 12 0	354 0 0	.....	.....	.....	.....	.....	.....	.....	.....	.....
Wooden stair-case, complete ... Rs.	.....	.....	120 0 0	.....	.....	120 0 0	.....	.....	3 11 2	.....	.....	142 11 2
Cornice work ... C. feet.	2,947	0 6 10	1,258 9 10	2,948½	0 8 0	1,474 4 0	.....	.....	.....	.....	.....	.....
Country-wood batten doors, &c., complete ... ... Pairs.	60	.....	1,080 8 6	43	.....	.....	.....	.....	.....	36	28 1 3	1,010 14 1
Do. windows do. „	35	.....	518 8 0	35	.....	1,199 0 0	.....	.....	.....	35	17 6 10	610 0 0
Roofing with country wood ...Squares.	131¼	8 3 4	1,077 5 6	132½	18 0 0	654 0 0	.....	.....	.....	.....	.....	.....
Painting ... ... „	140¼	.....	298 0 6	38¼	4 12 0	2,404 10 2	61 6/16	.....	236 9 3	127 12/16	25 15 8	3,301 10 0
Wooden trusses, complete ... No.	38	30 0 0	1,140 0 0	38	80 0 0	189 4 0	.....	.....	.....	.....	.....	40 2 0
Arched roof ... C. feet.	65,812½	0 3 0	12,339 13 6	77,000	0 4 6	3,116 0 0	.....	.....	.....	38	77 13 6	2,958 2 8
Centrings for do... Rs.	.....	.....	3,100 0 0	.....	.....	21,656 4 0	.....	.....	.....	1,598¾	14 4 6	22,841 11 10
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... Squares.	286½	9 0 0	2,578 8 0	394⅛	15 0 0	3,100 0 0	.....	.....	.....	.....	.....	1,472 5 10
Iron doors with wooden frames and venetian barred above, complete... No.	320	60 0 0	19,200 0 0	160	60 0 0	5,921 15 8	.....	.....	.....	212	13 10 3	2,911 10 5
Iron doors with wooden frames, iron fixtures, and venetian, complete. ... ... „	40	35 0 0	1,400 0 0	55	40 0 0	9,600 0 0	.....	.....	.....	160	63 1 0	10,089 9 5
Venetian windows barred ... ... „	.....	.....	.....	160	30 0 0	2,200 0 0	.....	.....	.....	.....	.....	.....
Lead colour ...Squares.	320	2 2 0	680 0 0	310	6 0 0	4,800 0 0	.....	.....	.....	160	16 0 8	2,566 15 3
Country-wood Necessary seat ... Rs.	.....	.....	16 0 0	.....	.....	1,860 0 0	.....	.....	.....	.....	.....	.....
Coping to walls ... C. feet.	123⅓	0 1 3	9 10 6	10,752	0 4 0	16 0 0	.....	.....	.....	.....	.....	.....
Wooden railings, complete ... R. feet.	1,300	2 8 0	3,250 0 0	1,640	2 8 0	2,688 0 0	.....	.....	.....	1,195	2 2 4	2,565 6 0
						4,100 0 0	.....	.....	.....			

* Recovered Rupees 15.

Progress Report of the Executive Engineer in charge of the Central

Itimes.		Original Estimate.			Revised	
		Quantity.	Rate.	Amount.	Quantity.	Rate.
			Rs. A. P.	Rs. A. P.		Rs. A. P.
Iron rails with gates inside	Rs.	.....	.....	427 8 0	.....	.....
Do. outside ...	,,	.....	.....	570 0 0	.....	.....
Masonry works under the gates...	,,	.....	.....	450 0 0	.....	.....
Eaves board ...	,,	.....	.....	10 0 0	.....	.....
Tarring	,,	.....	.....	.....	.....	.....
Coping with laterite stone in chunam...	Squares.	51¼	7 0 0	358 12 0	.....	.....
Laying with laterite stone in clay ...	,,	36,%	1 8 0	55 5 7	.....	.....
Well	Rs.	.....	.....	.....	.....	.....
Sundries	,,	.....	.....	19,077 1 3	.....	.....
Stock.						
Bricks	Rs.	.....	.....	.....	.....	.....
Mortar	,,	.....	.....	.....	.....	.....
Rough stone ...	,,	.....	.....	.....	.....	.....
Firewood ...	,,	.....	.....	.....	.....	.....
Vangaywood ...	,,	.....	.....	.....	.....	.....
Total...		.....	.....	1,87,800 0 0	.....	.....
Deduct for Convicts' labor work...				7,000 0 0		
				1,80,800 0 0		

Coimbatore,
12*th March* 1866.

Jail at Coimbatore for the month of February 1866.

Estimate.	Work performed in this month.			Work performed up to this month.		
Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
427 8 0	.....	.....	.....	.....	.....	.....
570 0 0	.....	.....	.....	.....	.....	.....
450 0 0	.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....	.....
175 0 0	.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....	20 2 0
.....	.....	.....	11 8 0	.....	.....	12,205 7 2
1,142 0 0	.....	.....	286 15 0	.....	.....	
23,288 10 7	.....	.....	599 11 6	.....	.....	2,231 0 9
.....	.....	.....	1,238 5 2	.....	.....	1,517 13 2
.....	.....	.....	1,634 5 7	.....	.....	2,121 11 11
.....	.....	.....	1,113 10 7	.....	.....	1,113 10 7
.....	.....	.....	651 13 5	.....	.....	651 13 5
.....	.....	.....				
2,57,000 0 0	.....	.....	10,236 1 0	.....	.....	2,40,989 3 7
			Recovered up to 28th February 1866...			3,259 0 2
			Net expenditure up to 28th February 1866			2,37,730 3 5

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

The plan of the Central Jail is as follows :—

I. Outer wall of 12 sides.
II. Inner wall of 12 do.
III. Three Radial Cells.
IV. Two Barracks of 8 rooms each.
V. Two do. of 4 do.
VI. Seven Workshops.
VII. Seven Cook-rooms.
VIII. Centre Warder.
IX. Solitary Cells.
X. Do. Workshop.
XI. Female Ward with out-houses.
XII. Juvenile Ward with do.
XIII. Civil Debtors.
XIV. Store-rooms.
XV. Hospital with out-houses.
XVI. Latrine.
XVII. Outside Jailer's quarter.
XVIII. Guard-room.
XIX. Hospital enclosure wall.

Work as follows has been executed up to 28th February 1866 :—

I. Outer wall 12 sides completed.
II. Inner do. 12 do. do.
III. Radial Cells completed.
IV. Two Barracks foundation laid.
V. Two do. roofed, partition wall of one completed.
VI. Four completed.
VII. Do. do. except partition wall and fagongs.
VIII. Centre Warder house completed.
IX. Solitary Cells in progress.
X. Workshop not begun.
XI. Female Ward do.
XII. Juvenile do. do.
XIII. Civil Debtors do.
XIV. Store-rooms do.
XV. Hospital do.
XVI. Latrine do.
XVII. Outside Jailer's quarter completed.
XVIII. Guard-room foundation laid.
XIX. Hospital enclosure wall built 8 feet high and work stopped.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

COIMBATORE,
12*th Mach* 1866.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 629. ORDER THEREON, 27th March 1866, No. 1,001.

CIVIL WORKS, No. 76.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Trial Jail at Coimbatore for the month

Work performed in this month			Work performed up to this month			Remarks
Quantity	Rate	Amount	Quantity	Rate	Amount	

| | | |

| | | |

Rough Stone																																	
in chunam	C yds	1158½	2	8	.	29271	12	.	24555	3	8	.	86477	11	8	114	18	15	1	2159	12	2	1409⅓	5	1.5	11	84388	11	5
in chunam	C yds	1291⅝	1	.	.	51679	1	2	4897½	6	.	.	29505	4	1	147	7	3	7	1089	5	3	250½	12	11	0	30874	8	2
Brickwork Ditto	C yds	1291⅝	1	.	.	12788	8	.	5406½	30	.	.	16209	9	3	23½	6	4	.	293	12	.	203½	66	7	11	13499	11	9
Terracing	Sqrs	495⅛	.	.	.																												
Whitewashing	Sqrs	4789	.	2	2	645	12	10	5482½	.	6	.	2055	15	.	131¼	.	4	9	35	15	.	1067¼	.	9	9	657	6	9
Flooring with																																	
brick on edge	Sqrs	751	8	3	4	6189	1	4	729½	12	.	.	8754	4	7	11½	9	5	.	572	12	.	210½	42	6	1	8900	9	.
Excavating Foun																																	
dation	Rs	"	"	"	"	1614	8	.	"	"	"	"	1847	.	.	"	"	"	"	49	2	8	.	.	.	.	617	3	7
Teakwood wrought																																	
and pnt wk	C Ft	"	"	"	"	"	"	"	9463	4	.	.	3786	14	.	"	"	"	"	891	5	.	.	.	.	.	2398	10	6
Jungle wood Do	C Ft	8533½	1	12	.	14956	1	.	7644	2	.	.	15317	15	1	.	.	.	.	367	5	.	2675	8	10	.	23070	12	3
Wood oil	Sqrs	463	1	2	8	540	2	8	475⅝	1	4	.	594	12	.	.	"										360	8	.
Cut Stone over																																	
pillars	Nos	269	1	"	.	269	.	.	307	1	12	.	537	4	.	.	.	.	.	.	.	.	114	1	7	8	115	10	8
Do for Centre																																	
pillars	Nos	84	1	8	.	126	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.
Flat Arch work	C Ft	1868⅝	.	3	.	350	5	10	1663	.	4	6	467	11	11	.	.	.	.	.	.	.	.	.	.	.	699	10	11
Plastering	Sqrs	.	.	.	.	.	.	.	83½	3	8	.	293	2	.	.	.	.	.	.	.	.	.	.	.	.	278	11	7
Stone, columns	Nos	24	14	12	.	354	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.
Wooden Stair																																	
case complete	Rs	"	"	"	"	120	.	.	"	"	"	"	120	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.
Cornice work	C Ft	2947	.	6	10	1258	9	10	2948½	.	8	.	1474	4	.	.	.	.	.	139	.	.	.	.	.	.	139	.	.
Carried over	"	"	"	"	"	12012	114	8	"	"	"	"	167461	11	7	.	.	.	.	5104	5	1	.	.	.	.	166051	2	7

Progress Report of the Officers in charge of the Central Jail at Coimbatore for the Month of December 1865.

Remarks	Original Cultivable		Quantity	Remarks	Original Cultivable		Quantity
	Waste	Arrum			Waste	Arrum	

Forwarded with the Superintendent's letter No 292 dated 16th March 1866 to Madras Govt S.P.W.

Progress Report of the Officers in charge of the Central Jail at Coimbatore for the Month of December 1865.

Dated 11 Jan 1866

Received 27th March 1866 No 628.

charge of the Central Jail, at Coimbatore

Work performed in this month			Work performed upto this month			Remarks
Quantity	Rate	Amount	Quantity	Rate	Amount	

| | | |

| | | |

Roughstone in Mortar	C. yds	1158½	2	8	29271	12	24585	3	8	86477	11	8	2118			5	4207	14	4	162825	5	0	88817	12	9	Recovered 612 feet 15						
Brickwork do	C. yds	1291 9/8	4		51679	1	2	4897 6/27	6		29503	4	1							2507½	2	2	30874	8	2							
Terracing	Sq. Yds	495 8/10			12788	8		540 5/10			16209	9	3							203½	6	8	13499	11	9							
Plastering	Sq. Yds	4769		22	645	12	10	5482½		6	2055	15								1067½		10	657	6	9							
Flooring brick on edge	Sq. Yds	754	8	3	6189	1	4	729½	12		8754	4	7				83	11	4	210½		5	8900									
Excavating foundation	Yds				1614	8					1847												724	9	7							
Rockwood wrought and put in	Cft.							946 2/3	4		3786	14											2398	10	6							
Jungle wood Do	Cft.	8533½	1	12	14956	1		7644	2		15317	15	1				168	5					23239	1	3							
Wood oil	Sq. Yds	463	1	2	540	2	8	475 1/10	1	4	594	12											360	8								
Cut stone over pilars	No.	269	1		269			307	1	12	537	4								114			165	10	8							
Do for Lustre pilars	No.	84	1	8	126																											
Flat arch work	C. Ft.	1868 5/9		3	350	5	10	1663 3/9		4	6	467	11	11									699	10	11							
Plastering	Sq. Yds							83¼	3	8	293	2											278	11	7							
Stone Columns	No.	24	14	11	354																											
Wooden Staircase complete	No.				120						120																					
Cornice work	C. Ft.	2947		6	1258	9	10	2948 3/4		8	1474	4					3	11	2				142	11	2							
Country wood batten doors complete	Pair	60			1080	8	6	43			1199									36			1010	12	1							
Do Windowsdo	Pair	35			518	8		35			654									35		4	610									
Roofing with Country wood	Sq. Yds	131¼	8	3	1077	5	6	132 1/2	18		2404	10	2	61 1/100			236	9	3	127 1/100			3301	10								
Planing	Sq. Yds	140½			298		6	38¾	4	12	189	4											402									
Wooden trussed Compleat	No.	38	30		1140			38	80		3116									38			2958	2	8							
Arched roof	C. Ft.	6581 2/3		3	12339	13	6	77100		4	6	21656	4							1598½			22841	11	11							
Centrings for Do	No.				3110							3100											1472	5	10							
Carried over					139717	2						199760	13	9			4199	11	9				202993	15	6							

Progress Report of the Executive Engineer for the Month of February 1866

		Original Estimate		Revised Estimate	
		Quantity	Value	Quantity	Value
			Rs.		Rs.

In a letter from the Secretary
to Govt. Dr. No. 292 dt. 16 Feb. 66.
to the Secy to Govt. D.P.W.
Madras.

Progress Report of
the Executive Engineer
in charge of Central
Jail at Coimbatore
for the month of
February 1866.

D D 1136/66

Fort St. George 1866

From 27th Mar. 1866 No 248.

rge of the Contractor paid at Combatore for

For K performed this month			Work performed up to this month		
Quantity	Rate	Amount	Quantity	Rate	Amount

| | | |

| | | |

| | | |