M.R.O. 1—77,005—8-6-27.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2897 Press / Mis.

264-265

Dated 11 9 1866.

Not to be folded or roughly handled

Read the following:—

SIXTH DIVISION.

TANJORE DISTRICT.

Report of Progress of the Junction Canal between Negapatam and Teroopoondy for the month of July 1866, called for in Government Order, No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for the current year, and date of order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
	RS.		RS. A. P.		RS. A. P.	RS. A. P.	
Junction Canal from Negapatam to Teroopoondy.	22,565	Government in G. O. No. 3,511 of 30th November 1863, No. 1,051 of 20th April 1865	20,744 9 5	G. O. No. 1,919 of 20th June 1866, Rupees 3,420 0 0	201 14 8	664 10 7	Plastering and roadway of Chundranady Bridge almost completed. Karoongunny under-sluice completed except plastering. Vellyaur surplus sluice completed, within four feet of parapet. Karapadagay under-sluice completed, and the Karoovalengaday and Poyur under-sluices nearly completed.
Supplemental to do.	1,600			In Budget of 1866-67, Rupees 20,000 0 0			
	24,165			Add as per G. O. No. 1,919 of 20th June 1866, Rs. 115 8 10			
Completing the navigable canal between Negapatam and Vedarniem ...	64,000	Do. No. 3,101, dated 19th October 1865 ...	3,796 15 6	20,115 8 10	1,526 4 0	2,240 1 0	

TANJORE,
31st *August* 1866.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department,
11th September 1866.

No. 265. ORDER THEREON, 11th September 1866, No. 2,897.

CIVIL WORKS, No. 49.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Departmen.

Exd. S. T. Augustin.

6th Division
Tanjur District

Report of Progress of the Junction Canal between Negapatam and Teroopoondy for the Month of July 1866, called for in Government Order No. 1780 dated 20th June 1864 –

Description of Work	Amount of Estimate	By whom Sanctioned	Expenditure up to the end of the past year	Grant for the current year, & date of order authorizing it	Net expenditure in this Year: In this Month	Net expenditure in this Year: Up to this Month	Remarks explanatory of the State of Progress.
Junction Canal from Negapatam to Teroopoondy	22565	Government in G. C. No. 3511 of 30th November 1863 & 1051 of 20th April 1865	207449 5	G. C. No. 1919 of 20th June 1866 Rs. 3420	201 14 8	66410 7	Plastering & Roadway of Chundranady Bridge almost completed. Karoongunny Under sluice completed except plastering. Vellyaur Surplus Sluice completed within 4 feet of parapets.
Supplemental to — Do.	1600						
	24165						
Completing the Navigable Canal between Negapatam and Vadarniem	64000	Do. 3101 dated 19th October 1865	379615 6	Sub Budget of 1866 Rupees 20,000 Add as per G. C. No. 1919 of 20th June 1866 – 115-8-10	15264	22401	Karapadagay Under Sluice completed, & the Karoonalengaday & Poyur Under sluices nearly completed.
				20115-8-10			

Supg. Engrs. Office 6th Dn.
Tanjur 31st August 1866

W. F. Oakes Captain R.E.
Supg. Engineer 6th Dn.

Civil Works

P. W. D. Dept.
Pro. of Govt. for September
Vizagapatam District

From. No. 3649.
The Supg. Engineer
6th Divn.
To. The Secretary to Govt.
D. P. W.

Dated 31st August 1866
Recd. 4th Septr. 1866

Report of Progress of the Junction Canal between Vizagapatam & Teroopoondy for the month of July 1866.

No. 264. 265

No. 2897 – 11th Septr. /66.

Lid

No. 2897

Communicated to the Revenue dept

Fort St George
11th Septr. 1866

1 to Rev Dept

Desp. 12th Septr.

31
2