M.R.O. 1—77,000—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2091 Press
(16-D) Mis.—

Dated 25 9 1866.

Not to be folded or roughly handled

10

Proceedings of the Madras Government, Public Works Department, 25th September 1866.

No. 616. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Tanjore, 10th September 1866, No. 681 :—

I have the honor to forward a plan and estimate of a quarter guard, cells, and out-offices for the Battery of Artillery at Trichinopoly, prepared in accordance with the standard plan, which accompanied G. O. No. 2,810, dated 22nd September 1865, modified by G. O. No. 884, dated 19th March 1866. The plan and estimate have been submitted to His Excellency the Commander-in-Chief, who has requested that the work may be entered in the Budget List of 1867-68.

Rupees 14,000.

No. 617. ORDER THEREON, 25th September 1866, No. 3,071.

MILITARY WORKS, No. 40.

The estimate of Rupees 14,000, which is submitted with this letter for the construction of a quarter guard with cells and out-offices for a Battery of Artillery at Trichinopoly, is sanctioned for entry in the Budget of 1867-68.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
,, Controller of Public Works Accounts.
,, Accountant General.
,, Military Department.

Supt Engr's office 6th Dn
Fairfax 10th September/66

No 681-

From,

Captain R. H. Oakes R.E.

Superintending Engineer 6th Dn.

To,

Colonel C. A. Orr. R.E.

Secretary to Government Genl Staff

Encls: 2-

Rs 14,000

Sir,

I have the honor to forward a Plan and Estimate of a Quarter Guard, Cells & out offices for the Battery of Artillary at Trichinopoly prepared in accordance with the Standard Plan which accompanied G.O. No 2810, dated 22d September 1865, modified by G.O. No 884, dated 19th March/66.

The Plan and Estimate have been submitted to His Excellency the Commander-in-Chief who has requested that the Work may be entered in

in the Budget Estimate of 1867/68 -

I have the honour to be

Sir,

Your most obedient Servant

[illegible]

Deputy Secretary to Govt of India

Pol. Dept. Genl. Copy
Pol. Genl. Copy for September
Tribute, No 3805

The Supt Engineer
6th Circle

To the Secretary to
Government

Dated 10th September/66
Recd 13th
Letter No 681-

Encl 2.

Memorandum & Estimate
Towards for entry in
the Budget y 1867/68
Rem x Est y Rs 4,000
for a Quarter guard
Cells x outhouses for
the Battery of Artillery
at Trichinopoly -

No. 3071 - 25th Septr 1866

No 616.

C. 19th Septr 1866. Da 20th

Military — Trichinopoly Rauge — New Works.
— Trichinopoly District —
Abstract Estimate No 9 of 66/67.

70.

Work — Constructing Quarter Guard, Cells, & Out offices for the Battery of Artillery at Trichinopoly

Quantity	Particulars of work	Rate	Amount		Amount of Each part	
37330 7/16	Cft. of Brick in chunam & cff	"	2	"	4660	5 "
6243	Sup. ft. of Paving floor with Cut Granite in mortar per Sft.	"	4	"	1560	12 "
33259	Sup. ft. Plastering with one coat of chunam per Square	1	8	"	498	14 2
5671 7/8	Do. of Terraced roof with terrace bricks on edge 3 courses of flat tiles 1 dly and 3 courses of Superior Plastering per Square	20	"	"	1134	6 "
2187	Sup. ft of Roofing with countrywood tie beam, principal and common rafters, purlins, Ridges, nails flat and pan tiles and chunam borders per Sqre	50	"	"	1093	8 "
420	Sup. ft. of Roofing with palmirah rafters, Ridges, Collars, nails flat and pan tiles and chunam borders Per Square	25	"	"	105	" "
	Carried over				9058	13 2

	Brought over			9058	13 2
400	Sup^{t} ft Ridge Ventilator with palmated rafters, keepers, nails, purlins, flat & pantiles & chinnam borders — per sq^{re}	20	"	80	"
546½	lin^{l} ft Teakwood Wrought & pentroofed ft	4	"	2186	"
3	Teakwood Strong Batten Doors for Cells 8'×4' complete — Ea	40	"	120	"
3	Do Batten Doors complete (6½×3) ea	30	"	90	"
3	Do Pannelled Doors Do (7×4') ea	35	"	105	"
2	Do Strong Batten Doors (9½×4½) Complete for Lockup — ea	60	"	120	"
6	Do Pannelled Doors (complete) 9½×4½ for Guard room — Ea	50	"	300	"
5	Teakwood Venetian windows — Complete 7×3') — ea	30	"	150	"
12	Iron grated Teakwood windows complete with weather boards 3×4 ea	17	"	204	"
8	Do Complete for Cells 3'×3' ea	15	"	45	"
6	Do Attic windows with weather boards complete for cells (4×2) ea	17	"	102	"
2	Iron Enamelled Urinary with Tray complete as per Standard	30	"	60	"
8	Brass basins — ea	8	"	64	"
2	Screens to be fixed to Privy — ea	7	"	14	"
3	Teakwood privy Seats — ea	7	"	21	"
	Varnishing the woodwork of the Roof, Doors & Windows &c		"	180	"
	Carried over			13[illegible]	13 2

Brought over		12899	13 2
Allowance for & leading channels to receive Water from the Masonry Conduit near the wash house of the Battery		250	" "
& excavating and filling in		200	" "
Scaffolding		90	" "
Sundries & Contingencies		560	2 10
Total		14000	" "

Sup^{d} Eng^{r} Office 6th Div^{n}
dated 11 July 1866.

H. F. Nash Captain R.E.
Sup^{d}g Engineer 6th Division

Approved
H. Elwes Colonel
Dir. Genl. Works

Circular

Public Works Department

No. 3071

Proceedings of the Madras Government

Under date the 25th Sept. 1866

Read the following

From

The Supt. Engineer

of the 6th Division (PK No. 681 dated 10th Sept. 1866)

The estimate of Rupees 14,000, which is submitted with this letter for the construction of a Quarter Guard with Cells and Out Offices for a Battery of Artillery at Trichinopoly, is sanctioned for entry in the Budget of 1867/68 —

N.

To The Supt. Engr. 6th Divn. ✓

— Controller of the Treasy. ✓

— Accountant General ✓

— Military Dept. ✓

30

5

Dept. 26th Sept.

1/112/66 Encls

O.B. 3205/66

Read Orders —

Public Dept. —

Fortification Dept. —

Trichinopoly Division —

Secretary Edmonds Esqr. 26th Sept. 1866

Encls — Countersigned

Lieut. Colonel Close CB

Chief Engineer for the Station

Lieut. Colonel Fullerton

Commanding Artillery

Trichinopoly

Answered 28th Sept. 1866

Ans. No. 2735 of 1866

An estimate of £14,000
for the Construction of Quarter Guard
with Cells &c. for a Battery of Artillery
at Trichinopoly Sanctioned.

No. 616-617.

21 195 Sept. 1866. No. 20