M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

P. W. DEPARTMENT.

G.O. No. 3181 Press ~~Mis.~~

144-145

Dated 5—10—1866.

Not to be folded or roughly handled

No. 144. Read the following :—

SIXTH DIVISION.

TANJORE DISTRICT.

Report of Progress of the Junction Canal between Negapatam and Teroopoondy for the month of August 1866, called for in Government Order No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for the current year and date of Order authorizing it.	Net expenditure in this year. In this month.	Net expenditure in this year. Up to this month.	Remarks explanatory of the state of progress.
	RS.		RS. A. P.		RS. A. P.	RS. A. P.	
Junction Canal from Negapatam to Teroopoondy.	22,565	Government, in G. O. No. 3,511, dated 30th November 1863, and No. 1,051 of 20th April 1866.	20,744 9 5	G. O. No. 1,919, dated 20th June 1866, Rs. 3,420 0 0	299 9 4	964 3 11	Chundranady bridge and Karoongunny under-sluice completed ; Vellyaur surplus sluice completed except plastering. Karapadagay and Karoovalengaday under-sluice completed, ; Poyoor under-sluice, filling in more than one half completed.
Supplemental to do.	1,600						
	24,165						
Completing the navigable canal between Negapatam and Vadarniem.	64,000	Do. No. 3,101, dated 19th October 1865, and No. 2,736 of 29th August 1866.	3,796 15 6	In Budget of 1866-67, Rs. 20,000 0 0 Add as per G. O. No. 1,919, dated 20th June 1866, Rs. 115 8 10			
Supplemental to do.	6,410						
	70,410			20,115 8 10	1,747 0 3	3,987 1 3	

TANJORE,
26th September 1866.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department, 5th October 1866.

No. 145. ORDER THEREON, 5th October 1866, No. 3,181.

CIVIL WORKS, No. 32.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Ex'd. S. T. Augustin.

6th Division
Tanjore District

Report of Progress of the Junction Canal between Negapatam and Tiroopoondy for the month of August 1866.
called for in G.O. No. 1780 dated 20th June 1864.

Description of Work	Amount of Estimate	By whom Sanctioned	Expenditure up to the end of last year	Grant for the current year & date of Order authorizing it	Net expenditure in this year: In this month	Net expenditure in this year: Up to this month	Remarks explanatory of the state of progress.
Junction Canal from Negapatam to Tiroopoondy	22565	Government in G.O. No. 351 dated 30th November 1863					
Supplemental to Do.	1600	& 1051 of 20th April 1865		G.O. No. 1919 dated 20th June 1866 Rs. 5420	299 9 4	964 3 11	Chundranady Bridge & Karoonguanny Sluice completed. Velly aur Surplus Sluice completed except plastering.
	24165		20744 9 5				
Completing the Navigable Canal between Negapatam and Vadarniew	64000	Do. 3101 dated 19th October 1865 & 2736 of 29th August 1866		Do. Budget of 66/67 Rs. 20000 - -			
Supplemental to Do.	6410			Add as per G.O. No. 1919 dated 20th June 1866 } 115-8-10			Karapadagay & Karoonalangadagay Sluices completed, Poyoor Sluice filling in more than one half completed.
	70410		3796 15 6	20115-8-10	1747 " 3	3987 13	

Supdg. Engr's Office 6th Div.
Tanjore 26th September 1866

Capt. R.E.
Supdg. Engineer 6th Div.

Dft 10th Dec

Rep. of Engr. for October

Jamjah District

Inwd.

The Supt. Engineer

6th Idem

To the Secretary to Govt

D. P. Works

Dated 26th Septr 1866

Report of Progress of

the Junction Canal

between Negapatam

& Tanjore only for

the Month of August

1866

No. 3181. 5th Octr 1866.

No. 1

No. 3181

Communicated to the Re-

venue Department

Fort St George

5th Octr 1866

To

The Revenue Depart.

31/2

Dept. 6th Octr

No. 144. 145