MRO 1—77,006—8-6-37.

(1) Number of pages

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3240 Press
260—261 ~~Mis.~~
Dated 11 — 10 — 1866.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
11th October 1866.

No. 260. Read the following letter from the Superintending Engineer of the 7th Division :—

Progress Report of the Coimbatore Jail for the month of August 1866 } (Here enter 25th September 1866)

No. 261. ORDER THEREON, 11th October 1866, No. 2,240.

CIVIL WORKS, No. 52.

It appears from this Report that the outlay on the Central Jail at Coimbatore in August last amounted to Rupees 4,814, and that the total expenditure up to the 31st idem was Rupees 2,76,917. The progress made with the construction of the building is reported to have been as follows :—

Outer wall of 12 sides, completed.
Inner do. of do. do.
Radial Cells, do.
Two Barracks of eight rooms each, masonry completed and wood work in progress.
Two Barracks of four rooms each, both completed.
Seven Workshops, four completed.
Seven Cook-rooms, five completed and roofing of two in progress.
Central Warder-house, completed.
Solitary Cells, do.
Do. Workshop, masonry completed.
Female Ward, not commenced.
Juvenile do. do.
Civil Debtors' do. do.
Store-room, do.
Hospital with out-houses, do.
Latrine, do.
Out side Jailer's quarters, completed.
Guard-room, wood work of roof completed.
Hospital enclosure wall, built eight feet high and pulled down.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Copy of Govt. Order No. 1080
dated 6th October 1868
to the Superintending Engineer
&
to the Secretary to Govt. P.W.D.
Madras

Progress Report of
the Assistant Engineer
in charge of the Central
Jail at Coimbatore
for the month of August 68
Dt 25 Sept 68 } 186
Rec'd 1st Oct }

Progress Report of the Assistant Engineer in charge [illegible] Central Jail at Coimbatore for the month of August 1866.—

26-9-66 No 1407

Items	Unit	Revised Estimate by John George Esqr. Quantity	Rate	Amount	Estimate by Lt Colo H.J. Moberly R.E. for the entire work Quantity	Rate	Amount	Work performed in this month Quantity	Rate	Amount	Work performed upto this month Quantity	Rate	Amount	Remarks
Rough stone in mortar	Cyd.	24585 1/2	3 8 .	86477 11 8	8655 19/32	5 . .	43277 7	312 . .	1137 14 3	30142 .	5 2 8	104127 5 9		Including from stock Stone Rs 59. 1. 0
					1409 7/13	5 5 9	84388 11							Mortar " 126. 13. 0
Brick in ___ Ditto	Cyd.	4897 4/27	6 . .	29505 4 1	4406/7	7 . .	30824	395 . .	3 7 6	2951 895	10 7 4	30881 1 8		Including from Stock Mortar R. 1. 2. 0
					2507 1/2	12 5 .	30874 8							
Thracing ___	Sqr.	540 5/16	. . .	16209 9 3	3277/100	40 . .	1311 9	. . .	. . .	229 8/10	58 10 .	13473 11 4		
					203 1/4	66 4 1	13499 11							
Whitewashing ___	Sqr.	5482 1/2	. 6 .	2055 15 .	2012 3/8	. 6 .	754 11	34 . .	1 6 8	1993.57	. 6 7	823 13 5		
					1047/8	" 5/16	657 6							
Flooring with brick on edge	Sqr.	729 1/2	12 . .	8754 4 7	442 24/100	15 . .	6641 2	. . .	. . .	291 93	33 11 5	9906 7 3		
					210 1/2	42 4 6	8900 9							
Flooring with brick jelly in chunam well beaten down & asphalt over.	Sqr.	" " .	" . .	. . .	151 8/100	30 . .	4532 6 4	" " .	" . .	. . .	" " .	. . .		
Excavating foundation	Rs.	. . .	1847 . .		6 3d 25 15/16	4 . .	643 14 5	. . .	122 1 5	. . .	. . .	1060 6 9		
					"	" . .	617 3 7							
Teak wood wrought & put up	Cft.	946 2/3	4 . .	3786 14 .	.	. . .	2398 10 6	. . .	. . .	. . .	. . .	1853 5 2		
Jungle wood Ditto do	Cft.	7644	2 . .	15317 15 1	1419 3/8	2 8 .	3547 9 1	. . .	11 9 .	2675 .	7 7 6	19983 5 9		
					2675	8 10 .	23070 12 8							
Cut stone or pillars	No.	307	1 12 .	537 4 .	114	1 7 3	165 10 8	. . .	. . .	114	1 7 8	165 10 8		
Cut stone	Cyd.	"	" . .	. . .	3	15 . .	45 . .	. . .	. . .	3	26 8 4	79 9 .		
Flat arch work	Cft.	1163 1/3	. 4 6	467 11 11	2038 1/2	. 8 .	1019 4 .	. . .	. . .	. . .	. . .	699 10 11		
					.	. . .	699 10 11							
Plastering	Sqr.	83 3/4	3 8 "	293 2 .	.	. . .	278 11 7	. . .	. . .	. . .	. . .	278 11 7		
Wooden staircase complete	Rs.	.	. . .	120 . .	.	. . .	. . .	. . .	. . .	. . .	. . .	. . .		
Cornice work	Cft.	2948 3/4	. 8 .	1474 4 .	736 5/12	. 12 .	552 5 .	0.263 . .	. . .	53 281.013	. 4 4	252 9 8		
					.	. . .	139 . .							
Country wood battin doors &c complete	No.	43	. . .	1199 . .	36	27 5 9	985 . 7	. . .	. . .	36	28 1 3	1010 14 1		
Wooden gate 6x10. with frames &c complete	No.	. . .	. . .	. . .	1	50 . .	50 . .	. . .	. . .	. . .	. . .	. . .		
Iron gate 6x10 with frames &c complete	No.	. . .	. . .	. . .	1	100 . .	100 . .	. . .	100 8 8	. . .	. . .	263 6 8		
Country wood batten window &c complete	No.	35 . .	654 . .		35	17 6 10	610 . .	. . .	. . .	35	17 6 10	610 . .		
Batten doors 3 1/2 x 6 3/4 with frames &c complete	No.	. . .	. . .	. . .	3	24 . .	72 . .	. . .	. . .	. . .	. . .	. . .		
Batten doors 3 x 6 with frames &c complete	No.	. . .	. . .	. . .	1	30 . .	30 . .	. . .	. . .	. . .	. . .	. . .		
Forged work		. . .	168699 15 7		. . .		232945 15 11	. . .	1377 4 9	. . .	. . .	185470 1 8		

Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore for the month of August 1866.—

Items	Unit	Revised Estimate by John George Esqr.			Estimate by Lt Col. H.F. Moberly R.E. for the entire work			Work performed in this month			Work performed upto this month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward				188699 15 7			232945 15			1377 4 9			185470 1 8	
Half pannelled and half Venetian doors 4x7½ with frames &c complete	No.													
					21	45	945							
Do do 4x7 with do do	No.				1	35	35							
Iron barred windows 4x4 with frames &c Complete	No.				5	30	150							
Pannelled doors 3½x6¾ with do &c complete	No.				2	30	60							
Batten windows 3x4 with do &c complete	No.				3	15	45							
Windows of glazed and barred with do complete	No.				4	35	140							
Half venetian and half glazed windows complete	No.				2	25	50							
Fixed gratings 4x8 with frames &c complete	No.				84	25	2100			137 11	80	27 6 6	2192 10 7	
Do 4x7 with do do	No.				15	25	375							
Do 4x7½ with do do	No.				11	25	275							
Do 3x6 with do do	No.				20	22	440							
Iron doors 4x8 with frames &c complete	No.				18	50	900				16	46 5 2¾	725 3 8	
Do 4x7 with do do	No.				5	50	250							
Do 4x7½ with do do	No.				2	50	100							
Roofing with Country wood rafters	Sqr.	132½	18	2404 10 2	65 11/100	39 8 7	2576 14 9				65 61/100	38 8 9	2576 14 9	
Roofing with vangay wood rafters nail flat pan tiles &c	Sqr.				92 915/100	40	36838 11 2			557 1	89 61/100	36 6 8¾	3442 13 5	Including Iron stock Vangay wood Rs 1042. 8. 3 Reepers nails - Rs. 13. 10. Screws - Rs. 5. 2.
Roofing with vangay wood rafters reepers &c complete	Sqr.													
Carried over				171104 9 9			280253 6			2072 9			19440 12 1	

Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore for the month of August 1866.—

Items	Unit	Revised Estimate by John George Esqr. Quantity	Revised Estimate by John George Esqr. Rate	Revised Estimate by John George Esqr. Amount	Estimate by Lt Colo F.J. Mobery R.E for the future work Quantity	Estimate by Lt Colo F.J. Mobery R.E for the future work Rate	Estimate by Lt Colo F.J. Mobery R.E for the future work Amount	Work performed up to the last month Quantity	Work performed up to the last month Rate	Work performed up to the last month Amount	Work performed in this month Quantity	Work performed in this month Rate	Work performed in this month Amount	Remarks
Brought forward				171104 99			280253 6			2072 9			19440 12 1	
Trusses 24 feet each	No.				32	80	2560			476			47 6	
Do 18 Ft. each	No.				21	65	1365							
Arch work	Cft.	77000	46	21656 4/6	4593 3/4	8	2196 12 2				5141 0/4	7 8	24719 15 5	Rs 534.5.4 paid in excess by mistake for 4122 Cft. of arch work.
Centrings for Do	Rs.			3100			1472 5 10						1499 15 10	
Semi trusses of 12½ Ft. each with iron Straps &c complete	No.				65	25	1625	16	64		31	23 2 6	718 11 9	From stock Teak wood Rs. 224.0.0
Do 9½ Ft. each with &c complete	No.				15	24	360							
Putting jelly two Courses of flat tiles & plastering over the arches	Sqr.	394 2/10	15	5921 15 8	212	13 11	2911 10 5						3221 4 4	From stock Yanyan wood Rs. 183.13.8 Imorter — Rs. 53.10.0
Iron doors with wooden frames venetion barred above complete	No.	160	60	9600	160	62 13	10057 11 3				160	63 3	10116 14 1	
Iron doors with wooden frames iron fixtures and venetion complete	No.	55	40	2200										
Venetion window barred	No.	160	30	4800	160	16 8	2566 15 3				160	16 8	2566 15 3	
Ventilators 5×1½ with iron bars frames and weather boards &c complete	No.				20	20	400				20	10 5 10	207 6	
Lead colour	Sqr.	310	6	1860										
Country wood necessary cost	Rs.			16										
Coping to walls	Cft.	10752	4	2688										
Wooden railings complete	Rft.	1640	2 8	4700	1092	2 8	2730			65 8	1195	2 3 4	2643 1 6	
Iron rails with gates made	Rs.			427 8	1195	2 1 10	2530 6							
Ditto Outside	Rs.			570										
Masonry work under the gate	Rs.			450										
Tarring	Rs.			175										
Bengaloo roofing complete	Sqr.				65 11/100	25	1629				16 3/4		39 9 11	51 3/4 24 8 2	1268 6 2	From Stock Yanyan wood Rs. 183.13.8 Imorter Rs. 53.10.0
Planking to gables	Rs.						85							26 4
Honey comb tile work	Sqr.				30 23/100	12	368 13							
Carried over				228669 5 5			335953 11			2288 8 8			241444 5	

Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore for the month of August 1866.—

V.P. 66 Nº 147

Items	Unit	Revised Estimate by John George Esqr.			Estimate by Lt. Col. H. L. Moberly R.E. for the entire work			Work performed previous to this month			Work performed up to this month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward				228869 5 5			335953 11 11			2288 8 8			241444 3 3	
Batten doors 3½×6 with frames complete	Nº													
Windows 3×4 with do complete	Nº				1	21	21							
Venetian windows 3×4 with do complete	Nº				14	12	168							
Wooden trusses complete	Nº	38	80	3116	2	18	36				38	77 13 6	2958 2 8	
Painting	Sqr.	38 2/4	4 12	189 4			40 2						40 2	
Wood ork	Sqr.	475 2/10	1 4	594 12			360 9						360 8	
Rock for deepening well	R.			1142	830	3	2490			8 6			153 12	
Half venetian and half batten doors 4×8	Nº				102	48	4896			42 18			235 12 3	
Do do 3×6	Nº				116	27	3132							
Do do 4×7½	Nº				13	45	585							
Do do 4×7	Nº				20	42	840							
Do do 3'7"×5'9"	Nº				64	30	1920							
Sundries	Rupee			23288 10 7			6851 12 9			172 8 4			13320 - 7	
Stock							11782 14 8							
Mortar													97 - 2	
Rough Stone													2585 14 -	
Bricks										958 4 4			9848 11 8	Including from stock firewood used for burning bricks & Rs. 337.9.6
Iron doors													385 - 2	
Firewood													527 4 -	
Vengay wood										153 6 6			5213 13 8	
Teakwood										100 - -			1851 3 5	
Screw nails													115 13 -	
Soft Iron										96 - -			323 - -	
Rivet nails													58 14 -	
Rafter nails										93 12 -			131 4 -	
Carried Over				25000			371790			4813 10 10			279648 4 -	
Carried over														

7

Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore for the month of August 1866.—

26-9-66 No 1467

Items	Unit	Revised Estimate by John George Esqr. Quantity	Rate	Amount	Estimate by Lt Col. H. J. Moberly R.E. for the entire work Quantity	Rate	Amount	Work performed up to the end of last month Quantity	Rate	Amount	Work performed up to this month Quantity	Rate	Amount	Remarks
Brought forward											4813	10 10	279648 4 0	
Iron bars													187 6 3	
Terrace bricks													236 11 3	
Flat tiles													42 13 5	
Bandris & bullocks													2500 0 0	
Chunam													410 6 3	
Jelly													105 0 0	
Total		257000			371790						4813	10 10	283130 9 2	
Deduct recoveries upto 31st August Rs													5644-2-2	62214 2 2
" security money kept back Rs													570. 0. 0	
Net expenditure upto 31st August 66														276916 7 0

The plan of the Central Jail is as follows

I Outer wall of 12 sides
II Inner wall of 12 Do
III 3 Radial Cells
IV 2 Barracks of 8 rooms each
V 2 Do of 4 ds ds
VI 7 Work Shops
VII 7 Cook rooms
VIII Centre warder house
IX Solitary Cells
X Ditto Work shops
XI Female ward with out houses
XII Juvenile ward with out houses
XIII Civil debtors
XIV Store room
XV Hospital with out houses
XVI Latrins
XVII Outside Jailor's Quarter
XVIII Guard room
XIX Hospital enclosure wall

* Work as follows has been executed upto 31st August 1866.—

I Outer wall of 12 sides Completed
II Inner wall of 12 Do do
III Radial Cells do
IV 2 Barracks of 8 rooms each Masonry Completed wood work in progress
V 2 Do of 4 ds both completed.
VI 7 Work Shops 4 Completed
VII 7 Cook rooms 5 Completed & roofing of 2 in progress
VIII Centre warder house Completed
IX Solitary Cells Completed
X Ditto Work shop Masonry Completed.
XI Female ward not commenced
XII Juvenile ward Ditto
XIII Civil debtors Ditto
XIV Store room Ditto
XV Hospital with out houses Do
XVI Latrine Ditto
XVII Outside Jailor's quarter Completed
XVIII Guard room wood work of roof completed
XVIIII Hospital enclosure wall built to 8 ft high and pulled down

Coimbatore—
25th September 66

A. J. Smith
A.R.
Assistant Engineer

A The red ink figures shew the expenditure on the various subheads of the Estimate upto 31st December 1865. The others shew the estimated cost of the work remaining to be done at that date.—

W. Walker C.E.
Supdg Engr C.J.

A. J. Smith
A.R.
Assistant Engineer

Carried over

Public Works Department

No. 3240

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 11th Octr 1866.

Read the following

from The Superintending Engineer
of the 7th Division
(Here enter No. = dated 25th Septr 1866.)

It appears from this Report that the outlay on the Central Jail at Coimbatore in August last amounted to Rs. 4,814, and that the total expenditure up to the 31st Idem was Rs. 276,917. The progress made with the construction of the building is reported to have been as follows.

Enter

It does not seem to have been stated during the discussion in which the Report was brought before the Board

Outer wall of 12 Sides - Completed

Inner — Do — of — Do — — — Do —

Radial Cells — — Do —

Two Barracks of 8 rooms Each - Masonry completed & wood work in progress -

Two - Do — of 4 - Do — Both Completed

Seven Workshops — Four completed

Seven Cook-rooms - Five Completed & roofing of two in progress

Central Warder house - Completed

Solitary Cells — — Do —

Do Workshop — — Masonry completed X

Female Ward — Not commenced

Juvenile — Do — — — Do —

Civil Debtors' — Do — — — Do —

Store-Room — — Do —

Hospital with out houses — Do —

Latrine — — Do —

Outside

Outside Jailers quarters - Completed

Guard-Room - — Wood work of roof completed

Hospital Enclosure Wall. Built eight feet high and pulled down -

To The Judicial Dept.

Dept. 12 October

2

1883 Dept.
Pub. of Jour. for Oct. 1886

No. 3240

Pub. of the Madras Jour.
for 11th Oct. 1886.

Progress
Report on Central Jail
at Coimbatore for the
quarter 1886 communicated &c.
to the Judicial Department

Read 20-Dec.