MRO 1—77,006—8-6-37.

(1) Number of pages 2

(2) Date of repair 26-2-43

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3280
342-344

Dated 13—10— 1866

Press
~~Mrs.~~

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 13*th October* 1866.

Read the following letters :—

No. 342. From the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Waltair, 25th September 1866, No. 129.

1 Plan.
1 Comparative Statement.
1 Abstract Estimate.
1 Specification.

I have the honor to forward plan and revised estimate for Sub-Magistrate's Cutcherry at Sroongavarapukota, called for in G. O. No. 2,086, 3rd July 1866, and request an appropriation of Rupees 600, as promised therein for the completion of the building.

No. 343. From the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Waltair, 1st October 1866, No. 137.

1. I regret to find that I have made a mistake in my No. 129 of 25th ultimo. I observe that no estimate for this work has been sanctioned, as the original estimates were disapproved by the Magistrate—See G. O. No. 2,086 of 3rd July. The whole amount, therefore, viz., Rupees 3,380, requires to be sanctioned.

2. Rupees 1,500 are available from the current year's grant for Police Buildings, because the Rupees 566, which were supposed to have been expended under G. O. No. 1,486, were really laid out, last year, in anticipation of sanction, there being money available.

No. 344. ORDER THEREON, 13th October 1866, No. 3,280.

CIVIL WORKS, No. 66.

1. The Governor in Council sanctions the estimate of Rupees 3,380, which is submitted with the first letter above read, for the construction of a Sub-Magistrate's Office with accommodation for Police at Sroongavarapukota in the Vizagapatam District.

2. It is observed that 1,500 Rupees are available for the prosecution of the work during the current official year.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division, with one Specification and Comparative Statement.
,, Controller of Public Works Accounts
,, Accountant General.
,, Judicial Department.

Exd. S. T. Augustin.

3

For C No.

MEMORANDUM.

REQUESTED for reference the ~~under-mentioned papers:~~ plans for constructing the Sub Magistrates office with accommodation for Police at Sringavara referred to in the Proceedings of Government, Judicial Department under dates 21 June 1866 & 9 July 1868 Nos 978 & 1092 communicated to the Public Works Department.

GOVERNMENT OFFICE,
Public Department,
4 March 1870.

Registrar.

To

The Registrar of the Department of the Public Works

[646.—70.]

The plans referred to in this letter has not been sent in to the Public Offices.

Superintending Engineer's Office,
1st Dn., Vellore, 1st October 1856.

No. 137

From

Lieut.-Col. F. J. Moberly R.E.
Off. Superintending Engineer, 1st Dn.

To

Colonel C. A. Orr R.E.
Secretary to Government, P.W.D.
Madras.

Sir,

I regret to find that I have made a mistake in my No. 129 of 25th ultimo. I observe that this Estimate for this work has been sanctioned, as the original Estimates were disapproved by the Magistrate - see G.O. No. 2086 of 3rd July. The whole amount therefore viz, Rs. 3380 requires to be sanctioned.

2. Rs. 1500 are available from the current year's grant for Police Buildings, because the Rs. 566 which were supposed to have been expended under G.O. No. 1486 were really laid out last year in anticipation of sanction, there being money available.

I have &c. &c.

F. J. Moberly
Lt.-Col. R.E.
Off. Superintending Engineer 1st Dn.

Carried over

Abstract Estimate

District Vizagapatam

Taluq Trougavaracoorcotta.

Work Outturn & Lukh Magistrate Office with accommodation for Police & Taluq Sail at Trougavaracoorcotta.

Quantity Particulars of Work Rate Amount

Lukh Magistrate Office

215 23/27 Cft. Rough stone in Murram @ 10 Cft. 330/12

175.6 Sft. Plain Coursed work " 29 Cft. 30 2/3

89½ Sft. Cornice work " 2 Sft. 1 3.

45 43/100 Cft. Masonry in One Oak Murram " 2 2 Cft. 90/4

and Whitewashing

7 3/4 Flooring with Rice Straw Chunam @ 4 Rs. 7/11

and Mortar & Plastering with 2 Coat

of Murram

20.4½ Flat wood work & Lukh work @ 1 12. Cft. 46/

14 40/100 Roofing with Palmyra complete,

reepers, nails, Flat & Country Tiles Chunam 2/6 2 Cft. 30/12

and Murram &c. Complete

18/25 Do Do of the inner Verandah

with Doors, reepers, nails, 1/12.0 Rs 12/

Flat & Country Tiles &c. complete

4 Carriage Wood work @ 2 8. Rs 10 .

1 Sundries done with Country 10. Rs 10 .

wood Frames complete

2 Country Wood Shutters done with 18. Rs 36 .

Frames complete

6 Pairs of Do windows with wooden 14. Rs 84 .

bars &c. complete

Carried Over 1098/84

P. No 1866 Dept

Rec'd from Govt. on 20th October

No 1427

The Actg. Supg. Engineer

1st Division

To

The Secretary to Govt.

P.W.D.

Madras.

Dated 17th

Desp'd 18th } October 66.

Rec'd 18th

Enclos 1 Letter No 137

I beg to notice that he made a mistake in his Est. No 129 of 25th Ultimo asking funds for the completion of the Trougavaracoorcotta Sub-Magistrate's Cutcherry, Vizagapatam District.

No 342.

12th Oct. 66 No. 1 15th

Esc. 3280 - 13th Oct. 66

Brought Over 1098 12/24

1	Ventilators with frames, Iron bars, weather boards complete	16 ..	Each	16 ..	✓
1	Iron barred entrance door with frames complete	70 ..	Do	70 ..	✓
1	Iron railing in front of Sub Magistrates Office	92 ..	Do	92 ..	✓
	Compensation for land			30 ..	✓
	Green paint 2 Coats to doors & windows			30 ..	✓
	Excavating foundation & filling the basement			20 ..	✓
				1356 13/24	
	Contingencies @	5 ..	P.C.	67 32/48	✓
				1430 ..	

Cooking & Witnesses Sheds

106 1/27	Cft. Rough stone in Chunam	1 10 .	Cft.	172 41	✓
150 3/4	Cft. Flat arch work	. 29	Cft.	25 140	✓
27 58/100	Lft. Plastering with one coat Chunam & white washing	2 2 10	Lft.	60 ..	✓
3 33/100	Do Flooring with brick on edge in Chunam 5" thick & plastering with 2 Coats of Chunam	94 ..	Do	30 120	✓
6 4/25	Do Roofing with Sal wood rafters, reepers, nails, flat & pantiles & Chunam borders complete	6 12 10	Do	103 65/711	✓
8.10.9	Cft. Sal wood wrought & put up	12 .	Cft.	159	✓
1 80/100	Lft. Tarring timber work mixed with arsenic	2 8 ..	Lft.	4 8 .	✓
	Carried Over			412 79/93 1430	

Brought Over 412 79/93 1430 ..

	Excavating foundation & filling in			10 ..	✓
				428 79/93	
	Contingencies @	5 ..	P.C.	27 9/93	
				456 ..	

Gate Pillars

	Cft. Rough stone in Chunam	1 10 .	Cft.	7 5 .	
4 1/2	Cft. Rough stone in Chunam				
1 68/100	Lft. Plastering with one Coat Chunam & white washing	2 2 10	Lft.	3 10	✓
10	Rft. Cornice work to Hall	. 2 .	Rft.	2 ..	✓
1	Country wood half panelled & half Iron barred compound gate	64 ..	Each	64 ..	✓
	Excavating foundation and filling in			1 ..	✓
				77 5 .	
	Contingencies @	5 ..	P.C.	4 . 5	
				82 ..	
	Total for Sub Magistrates accommodation			1968 ..	

Police Accommodation

193 5/9	Cft. Rough stone in Chunam	1 10 .	Cft.	314 85	✓
141 1/4	Cft. Flat arch work	. 29	Cft.	244 5	✓
162	Rft. Cornice work	. 2 .	Rft.	204 .	✓
50 52/100	Lft. Plastering with one coat Chunam & white washing	2 2 10	Lft.	109 159	✓
8 15/100	Do Flooring with brick on edge in Chunam 5" thick & plastering with 2 Coats of Chunam	94 ..	Do	75 107	✓
	Carried over			5441 2 1968 .	

Supdg Engr 2nd Office 1 D

	Brought Over			5441 12	1968 - -
34-3-5 13 8/10 #4 10	Cft Laulwood wrought & put up	1	12 - Cft	60 - -	
	Roofing with Laulwood couples, reepers, nails, flats & pantiles & Chunam borders &c complete	2	6 2 Sq	2951 18 390 6 #	
2	Pairs of Country wood battened doors with frames &c complete	18	- - Each	36 - -	
3	Country wood Iron barred doors with Do Do	40	- - Do	120 - -	
2	Country wood Iron barred windows with Do Do	25	- - Do	50 - -	
5	Do Do Do Ventilators with frames, weather boards complete	16	- - Do	80 - -	
2	Do battened windows with wooden bars &c Complete	14	- - Do	28 - -	
	Green paint 2 Coats to doors & windows			30 - -	
	Compensation for Land			30 - -	
3/2	Carring timber work mixed with arsenic	2	8 - Cft	8 12 -	
	Digging ditch & planting hedge round the compound			29 - -	
	Excavating foundation & filling in			28 - -	
				1332 9 -	
				1332 13 6	
				797	
	Contingencies @ 5 %			74 26	
	Total for Police accommodation				1412 - -
	Grand Total Rupees				3380 - -

J Thwaites
Actg Superintending Engr
P.W.D.

Vizagapatam
Executive Engrs
Office Madras
10th September 1866.

Compd
D Ware
Dft 10/9/66.

Recd the Engineer
Vizagapatam
Capt RE.

Supt Eng Office 1 Div
Waltair, 25 September 1866
Despd 27 —do—.

No 129

From,
Lieutt Colo F. J. Moberly R.E.
Actg Superintending Engineer 1 Div

To,
Colonel C. A. Orr R.E.
Secretary to Government P.W.D.
Madras.

Encls.
4
1 Plan
1 comparative Statt
1 abstt Estt
6 Specfn

Sir,

I have the honor to forward plan and revised estimate for Sub Magistrate's Cutcherry at Croongaiarapukotta called for in G.O No 2086. 3d July 1866, and request an appropriation of Rs 600 as provided therein for the completion of the building.

I have &c.

F. J. Moberly Lt Col RE
Actg Supt Engineer 1 Div

Encls in a letter No 129 dated 25th September 1866 from the Supt Engineer 1st Division

Revised

Abstract Estimate

Vizagapatam Distt

Work Constructing a Submagistrate's Office with accommodations for Police and Taluq Jail at Chroongaiarapuotta—

Estimated Cost Rs 3380.

J. W. 4004/66

Public Works Department

No. 3280

Proceedings of the Madras Government

Under date the 13th October 1866

Read the following

From the Superintending Engineer of the 1st Division — (H.L. No. 129 dated 25th Sept. 1866)
" " " " (" No. 137 " 1st October 1866)

The Governor-in-Council sanctions the estimate of Rs. 3380, which is submitted with the first letter above read, for the construction of a Sub Magistrates Office with accommodation for Police at Srungavarapukota in the Vizagapatam District.

It is observed that 1,500 rupees are available for the prosecution of the work during the current official year.

To the Sup. Engr. 1st Dist. with one specific & comparative statement
" Controller of Pub. Accts.
" Account Genl.
" Judicial Dept.

31

Sept. 15 October

Petition of Ogle
(No. 1 Govt. Order Collector
from Vizagapatam dated 4th Oct. 1866
the Superintending Engineer
1st Division.

To The Secretary to Govt.
P.W.D.
Madras

Dated 25 September 1866.

Reply by "Ogle" 1866.
Rec'd 5th "Oct. 29
Enclosures Five

Submits estimate for the erection of a Sub Magistrate's Office and Police Station at Srungavarapukota and requests an appropriation of Rs. 3,500 for the completion.

Rs. 3280 - 13½ Octr. 1866

Estimate Oct. 16th 66 Rs. 16th

P.W. 1886 Deptt

No. of Sort for Octr. 1886

Rs. 3280

Pos. of the Madras Sort

for 13th Octr. 1886.

An Estimate Rs 3380 for the

Construction of Sub. Magistrate's Office with accommodation for Police at Srivaigavara Pukota in the Tinnevelly District is submitted

No. 342 @ 344

C. 10th Oct. 1886 Pa. 1st