M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3325 Press Mis.-
430-431
Dated 18—10—1866.

Not to be folded or roughly handled

60/

Read the following :—

No. 2,105.

List of Bills received from the Superintending Engineer, 7th Division, for works executed in the Malabar and South Canara Districts, submitted for the sanction of Government, which exceed their estimate by more than 5 per cent.

Audit Number.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Per-centage of excess.	To what year expenditure appertaining.	Date when received.	Remarks.
	1865.	*Malabar District.*	RS. A. P.	RS. A. P.	RS. A. P.				
425	Nov. 6th.	Constructing three Police huts at Tambercherry. *Vide* G. O. No. 614, dated 6th March 1865.	370 0 0	408 0 8	38 0 8	10¼	1864-65	Jan. 5th 1866.	The excess on this work is attributable to high rates of wages having been paid to work-people. It was very unhealthy below Tambercherry Ghaut in season 1864-65.
566	Dec. 14th.	Repairing the Ellatoor bridge on the road from Calicut to Badagherry, sanctioned by the Collector and Superintending Engineer in April 1865.	164 6 0	187 6 8	23 2 8	14	Do.	Do.	Mr. Sub-Engineer Bailey attributes the excess on this work to more of the planking having been found decayed when the bridge was opened than was provided for in the estimate.
	1866.								
8	April 24th.	Constructing a Church at Calicut. *Vide* G. O. No. 1,692, dated 7th September 1857.	9,085 0 0 Bills passed	9,445 12 10 Present Bill			Do.	May 2nd 1866.	The excess of expenditure on this work is owing to the rates having been much less than the work could be carried out for. No allowance was made for the increased height of the building. The compound wall was altered to a dwarf wall and paling. This alteration was sanctioned by the Superintending Engineer. The expenditure on this portion of the work was much over the estimated amount. Several errors were made in the calculations in the estimate.
				294 1 11					
			Total...	9,739 14 9	654 14 9	7			

List of Bills received from the Superintending Engineer, 7th Division, &c.—(*Concluded*)

Audit Number.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Per-centage of excess.	To what year expenditure appertaining.	Date when received.	Remarks.
	1866.	*South Canara District.*	RS. A. P.	RS. A. P.	RS. A. P.				
656	Jan. 17th.	Construction of Wathaythally bridge on the road from Vitlah to Hossdroog. *Vide* G. O. No. 3,577, dated 27th November 1865.	757 0 0	851 1 2	94 1 2	12½	1864-65	Feb. 12th 1866.	The excess on this work is due to the enhanced rates of wages paid to workmen; for the carriage of chunam, which had to be conveyed from Mangalore. There was no provision made in the sanctioned estimate for the additional work of removing rock met with in excavating foundation to the abutment. The Superintending Engineer states that "the work in question "being on a new line of road in "process of being opened, I attri-"bute the uncertainty as to rates "to the simple fact of no similar "work having before been under-"taken in that locality."

MADRAS,
5th October 1866.

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts.

Proceedings of the Madras Government, Public Works Department,
18*th October* 1866.

No. 431. ORDER THEREON, 18th October 1866, No. 3,325.

ACCOUNT, No. 57.

As the bills for the first two works entered in this list are for charges under 500 Rupees, the sanction of Government is unnecessary under paragraph 12, Chapter IV. of the Code, and G. O. No. 2,797, dated 3rd September 1866. The bills for the other works are passed.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Controller of Public Works Accounts, with seven Enclosures.
" Superintending Engineer, 7th Division.
" Accountant General.

Exd. S. T. Augustin.

Rec'd 7th Sept 57 Nos 50-51
" 7th March 63 " 262-263
" 29th Oct " " 851-852
" 6th March 65 " 99-101
" 27th Nov " " 618-619

Pro 7th Oct 1866 No 1
Pro 7th Oct 1866 No 4105

From
The Controller of
Public Works Accounts,
Madras.

To
The Secy to Government
Public Works Department,
Fort St George.

Dated 5th October 1866.
Recd 6/3

No 2105

Enclosures 7 Bills.

List of Bills received from the Superintending Engineer, 7th Division, for Works executed in the Malabar and South Canara Districts, submitted for the sanction of Government, in which exceed their Estimate by more than 5 per Cent.

ESE. 3325 - 18 Oct 66

No 430

C. 10th Octr 1866. Dr - 10th

3

Public Works Department 5†

No. 3325

PROCEEDINGS of the MADRAS GOVERNMENT Under date the 18th October 1866

Read the following

From

The Controller of Public Works Accounts
Madras

(Here enter No. 2105 dated 5th October 1866)

As the Bills for the first two works entered in this List are for charges under 500 Rs. the sanction of Government is unnecessary under Para 12 Chapter IV of the Code and G. O. No 2797 dated 8th Sept 66 - The Bills for the other works are passed -

To The Controller with Enclosures
" Supg Engr 7 Dn
" Controller
" Accountant

Dec 19th Oct 66

P. W. 1860. Department.

Pro. of Govt for Octr

No. 3325

PROCEEDINGS OF GOVERNMENT of Madras

Dated 18th Octr 60.

Certain Bills for
rks in the Malabar
& South Canara Distts
hich exceeded their Estis
mates by more than
per Cent, pages.

430: 431.

C. 10th Octr 60 No. 10