M.R.O. 1—77,006—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3381 Press
554-555 Mis.

Dated 23-10-1866.

Not to be folded or roughly handled

S/10

Proceedings of the Madras Government, Public Works Department, 23rd October 1866.

No. 554. Read the following from the Acting Superintending Engineer of the 1st Division:—

Progress Report of the Central Jail at Rajahmundry, for the month of August 1866. } (Here enter 3rd October 1866.)

No. 555. ORDER THEREON, 23rd October 1866, No. 3,387.

CIVIL WORKS, No. 104.

1. It appears from this Report that Rupees 3,959-13-4 were expended on the Central Jail at Rajahmundry in August last, and that the total outlay on the work up to the 31st idem was Rupees 1,63,321-7-10 irrespective of unadjusted advances to the extent of Rupees 4,309-3-0. The progress made with the construction of the building is reported to have been as follows :—

Five Radial Blocks of Cells.—Four finished on radii 2, 4, 6 and 8 and one at basement level.

Six Workshops.—Four finished on radii 3, 5, 7 and 9. One being roofed and the walls of another built.

Two Ranges of Solitary and Women's Cells.—Walls of one built 10 feet high and those of another 5 feet.

Central Warder—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet. The flying arches and foot-way on the six sides finished.

Partition walls on radii 3, 6, *and* 9 *(the entrance angle being* 0 *or* 12*).*—Finished.

Inner Palisade.—Complete from 3 to 9.

Well 22 feet in diameter and 72 feet in depth.—Finished.

Towers.—Four (out of six) finished.

Jailer's Quarters.—Walls being plastered and doors and windows fixed.

Out-Offices to do.—Walls raised to full height. Four temporary sheds for latrine erected on the requisition of the Jail authorities.

Rupees	1,59,901	14	9
,,	3,959	13	4
,,	1,63,321	7	10

2. The total outlay exhibited in the Report for July added to the expenditure in August does not agree with the sum entered in the last column of the Return under review, and the Superintending Engineer should have explained the cause of the difference.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
,, Superintending Engineer, 1st Division.

Exd. T. O'Connor.

367

No 3387 Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 23rd Octr 1866.

From

The Acting Supt Engineer
of the 1st Division

Read the following

(Here enter No. 913 October 1866.)

It appears from the
Report that Rs. 3959-13-
were expended on the Cen
tral Jail at Rajahmundry
in August last, and
that the total outlay on
the work up to the 31st
Ulem was Rs. 1,63,321-7-
irrespective of unadjusted
advances to the extent of
Rs. 4309-3-. The pro
gress made with the con
struction of the buildings
is reported to have been
as follows.

Five

Five Radial Blocks of Cells - Four finished on radii 2, 4, 6 and 8 and one at basement level.

Six Workshops - Four finished on radii 3, 5, 7 and 9. One being roofed and the walls of another built.

Two Ranges of Solitary and Women's Cells - Walls of one built 10 feet high and three of another 5 feet.

Central Border finished -

Enclosure Wall - Five sides (out of twelve) raised to the full height, and two sides to 14 feet. The flying arches and footway on the five sides finished.

Partition walls on radii 3, 6 and 9 (the entrance Angle being 0 or 12) - Finished

Inner Palisade - Complete from 3 to 9.

Well 22 feet in diameter and 72 feet in depth - Finished

Towers - Four (out of six finished)

Jailer's Quarters - Walls being plastered and doors and windows fixed.

Out Offices to do - Walls raised to full height - Four temporary sheds for latrine erected on the requisition of the Jail authorities -

The total outlay exhibited in the Report for July added to the Rs 157901-14-9

Rs 3959-13-4

Rs 163321-7-10

56

expenditure in August does not agree with the sum entered in the last Column of the Return under review, and the Superintending Engineer should have explained the cause of the differen

%
11 The Judicial Deptt
& P. Engr 1st

Dept. 24th October

P W 1866 Dispatch

Pay: of Govt for Octr

Rs 3384.

Pay: of the Madras Govt

Dt 23d Octr 66.

Paying orders on
the Progress Report of Sail
(Central) at Rajamundry
for August 66.