M.R.O. 1—77,000—8-6-47.

(1) Number of pages 16

(2) Date of repair 1 - 3 - 43

(3) Initials of the Reference

MADRAS RECORD OFFICE.

Government of Madras.

Public DEPARTMENT.

G.O. No. 1458 Press Mis.

Dated 18-11- 1946.

Not to be folded or roughly handled

No. 11. Read the following Progress Report from the Superintending Engineer of the 7th Division :—

Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore for the month of September 1866. } (Here enter 22nd October 1866.)

No. 12. ORDER THEREON, 1st November 1866, No. 3,483.

CIVIL WORKS, No. 4.

It appears from this report that the outlay on the Central Jail at Coimbatore in August last amounted to Rupees 2,384-15-10, and that the total expenditure up to the 31st idem was Rupees 2,79,301-6-10. The progress made with the construction of the building is reported to have been as follows :—

Outer wall of 12 sides, completed.
Inner do. of do., do.
Radial Cells, do.
Two Barracks of eight rooms each, masonry completed and wood work in progress.
Two Barracks of four rooms each, both completed.
Seven Workshops, four completed.
Seven Cook-rooms, five completed and roofing of two in progress.
Central Warder house, completed.
Solitary Cells, do.
Do. Workshop, masonry completed and wood work in progress.
Female Ward, not commenced.
Juvenile do., do.
Civil Debtors' do., do.
Store-room, do.
Hospital with out-houses, do.
Latrine, do.
Out side Jailer's quarters, completed.
Guard-room, wood work of roof completed and terracing in progress.
Hospital enclosure wall, built eight feet high and pulled down.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Ed. S. T. Augustin.

Progress Report of the
Asst Engr in charge of
the Central gaol at
Coimbatore for the
Month of September 1866

From

The Asst Engr

To

The Secretary to Govt
P.W.D.
Madras.

Dated 22nd Octr 1866

Recd 26th Octr

24-31183 - 10-2 Nov 1866.

Progress Report of [illegible]

month of September 1866.

Items	Unit	Revised Estimate by John George Esq.		Estimate by Lieut Col. F.J. Rowberry R.E. for the entire work.		Work performed in this month.			Work performed up to this month.			Remarks
		Quantity	Rate	Amount	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Stone Masonry	C.yds	3 8 .	86477 11 8	8655 15/16	5 . .	43277 7 9	. . . .	. . . .	. . . .	125 7 .	20142	5 2 9	104257 10 9
Brick in Beds	C.yds	6 .	29505 4 1	440 5/12	7 . .	3082 14 5	. . . .	. . . .	. . . .	2951 8 3	10 7 11	30381 1 8	
Do. in Mortar	C.yds	540 5/16	16209 9 3	32 77/160	40 . .	1311 9 7	. . . .	. . . .	. . . .	229 9/10	58 10 .	13478 11 4	
Pointing	Sq.yds	5482 1/2	. 6 .	2055 15 .	2012 3/4	. 6 .	754 11 9	. . . .	. . . .	. . . .	1993.59	. 6 7	823 13 5
Whitewashing	Sq.yds	7291/2	12 . .	8754 4 7	442 77/160	15 . .	6641 2 5	. . . .	. . . .	. . . .	291.78	33 11 5	9906 7 3
Flooring with brick on edge	Sq.yds												
Do. do.													
Flooring with brick jolly													
Do. do.													
Stone and asphalt ore	Sq.yds	. . . .	. . . .	. . . .	151 8/20	30 . .	4532 8 14	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .
Excavating foundations	Rods	. . . .	1874 . .		2575 6/8	4 . .	643 14 8	. . . .	. . . .	665 9	. . . .	. . . .	1126 12 6
Teakwood wrought and													
put up	C.ft	946 2/3	4 . .	3786 14 .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	1353 5 2
Jungleewood Do. do.	C.ft	7644	2 . .	15317 15 1	1419 4/8	28 . .	3547 9 1	. . . .	. . . .	. . . .	2675	1 1 6	1995 3 9
Sal wood ovr pillars	No.	307	1 12 .	537 4 .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	111	1 1 8	165 10 8
Cut Stone ovr pillars	C.yds	66 .	. . .	. . . .	3	15 . .	45 . .	2 23/27	. . .	42 11 8	5 23/27	. . .	122 1 8
Cut Stone	C.yds	1663 1/3	. 46	467 11 11	2038 1/3	. 8 .	1019 4 .	. . . .	. . . .	. . . .	. . . .	. . . .	699 10 11
Flat arch work	Sq.ft	53 1/2	5 8 .	293 2 .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	273 11 7
Shoddering	Sq.ft			120 . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .
Wooden Stair case Complete	Steps	. . . .	. . . .		736 8/12	. 12 .	552 5 .	. . . .	. . . .	6 12 .	281.08	. 11 8/12	259 5 8
Cornice work	C.ft	2248 1/2	. 8 .	1474 1 .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .
Country wood batten door													
&c Complete	No.	43	. . .	1197 . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	36	28 1 3	1010 11 1
Wooden gate 6 x 10 with frame													
&c Complete	No.	. . . .	. . . .	. . . .	1	50 . .	50 . .	. . . .	. . . .	32 11 6	. . . .	. . . .	32 11 6
Iron gate 6 x 10 with frame													
&c Complete	No.	. . . .	. . . .	. . . .	1	100 . .	100 . .	. . . .	. . . .	69 2 .	. . . .	. . . .	332 8 8
Country wood batten													
window Complete	No.	35	. . .	652 . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .	35	17 6 10	610 . .
Batten doors 3 x 6 1/2 with													
frames &c Complete	No.	. . . .	. . . .	. . . .	3	24 . .	72 . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .
Batten doors 2 x 6 with													
frames &c Complete	No.	. . . .	. . . .	. . . .	1	30 . .	30 . .	. . . .	. . . .	. . . .	. . . .	. . . .	. . . .
Carried Over				188699 15 7			232448 15 11			343 4 11			185818 6 3

month of September 1886.

			Revised Estimate by John George Esqr.			Estimate by Lieut Colt. H. J. Mobergy R.E. for the entire work.			Work performed in this month.			Work performed up to the month			Remarks
Item	Unit	Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount	
Brought forward					16869	15 7			23294	15 11			343	4 11			18581	3 7	
Half panelled and half one light door 4'x7'3" with frames &c Complete	No.						21	45	945										
Do do 4'x7' with do do	No.						1	35	35										
Iron barred window 4'x4' with frames &c Complete	No.						5	30	150										
Panelled door 3½'x6½' with do &c Complete	No.						2	30	60										
Batten window 3'x4' with do &c Complete	No.						3	15	45										
Window of 9 lights each Barred with do Complete	No.						4	35	140										
Half section and half glazed window Complete	No.						2	25	50										
Fixed gratings 4'x8' each frames &c Complete	No.						84	25	2100					80	27	6 6	2192	10 7	
Do 4'x7' with do do	No.						15	25	375										
Do 4'x7½' with do do	No.						11	25	275										
Do 3'x6' with do do	No.						20	22	440										
Iron door 4'x8' with frame &c Complete	No.						18	50	900					16	26	5 22	725	3 8	
Do 4'x7' with do do	No.						5	50	250										
Do 4'x7½' with do do	No.						2	50	100										
Roofing with Cor[illegible] wood	Sqr.	132½	18		2404	10 2	65 16/100	39	8 9	2576	11 9			65 16/100	39	8 9	2576	11 9	
Roofing with bangay wood &c.																			
-ton reps. nails fat & pan tile &c	Sqr.						92 65/100	40		3683	6 2		28.575			5 21	11 115.475	33 7 2	4006 11 9	From Stock plan tile No 42. 13.5
Roofing with bangay wood Complete with rafters &c Complete	Sqr.						15 5/100	45		2026	12 9								
Carried on					171049	9				280253	6 7					864	5 10		195314	15 4	

Progress Report of the Assistant Engineer in charge of the Contract for the Entrance Jetty

month of September 1886.

			Revised Estimate by John George Esqr		Estimate by Lott & Co. F. J. Imbert Esq for the entire work.		Work performed in this month		Work performed up to this month		Remarks
Items	Unit	Quantity	Rate	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	
Brought forward				17110499		280253 67		864510		1953145 4	
Iron piles 22½ each	No.				32	80 2560		100		147 6	
Do. 18 ft. each	No.				21	65 1365					
Steel work	Cwt.	77000	4 6	216564	4393 54/56	8 2196 12 3		11 13	514 10½	7 8 2478 12 5	Rupees 534. 5. 4 paid in excess by mistake for 4122 Cwt. of steel work.
Castings for Do.	Rs.			3100		1472 5 10				1499 15 10	
Steel Angles of 12½ ft. each with screw Straps &c Complete	No.				65	25 1625			31	23 2 6 718 11 9	
Do. 9½ ft. each but &c Complete	No.				15	24 360					
Knitting pile by 2 Courses of flat Iron & casting over the entire length	Cwt.	394 8/20	15	5921 15 8	212	13 11 9 2911 10 5			29 3/4	4 5 3321 14	
Iron door with wooden frames & iron fixtures complete	Cwt.	55	40	2200							
Steel corner bars complete	Cwt.	160	30	4800	160	16 8 2566 15 3			160	16 8 2566 15 3	
Ventilators 5×1½ with iron bar frames and weather boards &c Complete	Cwt.				20	20 400			20	10 5 10 207 6	
Lead & Solder	Lbs.	310	6	1860							
Cowdy wood necessary Seat	Rupees			16							
Casting & walls	Cwt. Qrs.	10752	4	2688							
Wooden mlngs Complete	Cft.	1640	2 8	4100	1092 1195	2 8 2730 2 1 10 2930			153 3	11 9 5 2 5 5 2954 9	
Iron rail work & gate	Rupees			427 8							
Do. Do. on Side	Rupees			570							
Inadequate work under the gate	Rs.			450							
Tarring	Rs.			175							
Bengal roofing	Sqrs.				65 11/100	25 1629			72	51½ 26 2 1340 6 2	
Flemish Copables	Rs.					85				26 4	
Stone Comb. Tile work	Sqrs.				30 7/12	12 368 12 5			3 12	3 12	
									1304 2 1	242 6 15 11	

Progress Report of the Assistant Engineer, in charge of the Central Jetty Breakwater for the month of September 1866.

Items	Unit	Revised Estimate by John George Esqr. Quantity	Rate	Amount	Estimate by Messrs Cubitt & Co. for the entire work. Quantity	Rate	Amount	Work performed in this month. Quantity	Rate	Amount	Work performed up to this month. Quantity	Rate	Amount	Remarks
Brought forward				228669 5 5			235953 11 11			12042 1			214269 15 11	
Bottom door 3½ x 6 with frame &c Complete	No				1	21 " "	21 " "							
Windows 3×4 with dett. &c Complete	No				11	12 " "	168 " "							
Outside windows 3×4 with do &c Complete	No				2	18 " "	36 " "							
Wooden trusses Complete	No	38	80 " "	3116 " "	38	7613	2712 18 8				38	77 18 6	2958 2 8	
Pointing	Sqr	38¾	4 12 "	189 4 "			402 "						402 "	
Wood oil	Sqr	175⅝	1 4 "	554 12 "	69 d6		360 8 "						360 8 "	
Rock for deepening well	Rup			1142 " "	820	3 " "	2490 " "			45 11 6			1997 6	
Half outside half Cf														
Sash door 4×8	Cft			1 " "	102	48 " "	4896 " "						235 12 8	
Ditto do 3×6	Cft				116	27 " "	3132 " "							
Ditto do 4×7½	No				13	45 " "	585 " "							
Ditto do 4×7	No				20	42 " "	840							
Ditto do 3'7"×5'9"	No				64	30 "	1920 " "							
Sundries	Rs			23288 10 7			6651 12 9			99 3 "			13419 3 7	
							8782 14 8							
Stock														
Mortar										331 1 6			835 7 11	Including from stock Chunam Rupees 410. 6. 3
Rough Stone													2585 14 "	
Timber										465 13 9			10314 9 5	
Iron doors													385 " 2	
Firewood													527 4 "	
Vanjay wood													5213 13 8	
Teakwood													1851 3 5	
Screw nails													115 13 "	
Soft iron										40 " "			363 " "	
Reeper nails													56 14 "	
Rafter nails													131 4 "	
Covered do				25 " "			37190 " "			3185 15 10			28228 " 6	

Progress Report of the Assistant Engineer in charge of the Central Jail Compound for the month of September 1886.

Items	Unit	Revised Estimate by John George Esqr. Quantity	Rate	Amount	Estimate by Lieut Col. F. J. Imbert R.E. for the entire work. Quantity	Rate	Amount	Work performed in this month. Quantity	Rate	Amount	Work performed upto this month. Quantity	Rate	Amount	Remarks
Brought forward				257000			371790			2185 15 10			282287 7 6	
Iron bars	"	"	"	"	"	"	"	"	"	"	"	"	187 6 3	
Terrace bricks	"	"	"	"	"	"	"	"	"	"	"	"	336 11 3	
Flat tiles	"	"	"	"	"	"	"	"	"	"	"	"	"	
Bandies and bullocks	"	"	"	"	"	"	"	"	"	"	"	"	2500	
Chunam	"	"	"	"	"	"	"	"	"	"	"	"	"	
Jelly	"	"	"	"	"	"	"	"	"	"	"	"	105	
Sold security money paid back										199			"	
Total Rupees	"	"	"	257000	"	"	371790	"	"	2384 8 10	"	"	285316 9	

Deduct Recoveries
Dr. Security money

upto 30th September 1886 Rs. 5624. 2. 2 } 6015 2 2
Repd back. Rs. 371. 0. }
Net expenditure upto 30th Sept. 66. 279301 6 10

The plan of the Central Jail is as follows

I Outer wall of 12 sides
II Inner wall of 12 Do.
III 3 Radial Cells
IV 2 Barracks of 8 rooms each
V 2 Do. of 4 do.
VI 1 Work Shops
VII 1 Cook rooms
VIII Centre warder house
IX Solitary Cells
X Petty work shop
XI Female ward with out house
XII Juvenile ward with Do.
XIII Civil debtors
XIV Store room
XV Hospital with out house
XVI Latrine
XVII Outside Jailor's Quarter
XVIII Guard room
XIX Hospital enclosure wall

A The red ink figures show the expenditure on the various subheads of the Estimate upto the end of 31st December 1885. The others show the estimated cost of the work remaining to be done at that date

H. Smith Lt R.E.
Assistant Engineer

Work as follows has been executed upto 30th September 1886.

I Outer wall of 12 Sides Completed
II Inner wall of Do. Do.
III Radial Cells Do.
IV 2 Barracks of 8 rooms each Masonry completed wood work in progress
V 2 Do. of 4 do. both Completed
VI 1 Work Shops 4 Completed
VII 1 Cook rooms 5 Do. and roofing of 2 in progress
VIII Centre warder house. Completed
IX Solitary Cells Do.
X Work shop Masonry Completed woodwork in progress
XI Female ward Work Commenced
XII Juvenile ward Not Commenced
XIII Civil debtors Do. Do.
XIV Store room Work Commenced
XV Hospital Not Commenced
XVI Latrine Not Commenced
XVII Outside Jailor's Quarter Completed.
XVIII Guard room Wood work of roof completed, terracing in progress.
XIX Hospital Enclosure wall, Inside 2 ft high to be pulled down

Coimbatore
22nd October 1886

H. Smith Lt R.E.
Assistant Engineer

Allen Lt Col. R.E.
Executive Engineer

Public Works Department

№ 3483

Proceedings of the Madras Government

Under date the 1st Nov. 1866

Read the following

From

The Superintending Engineer

of the 7th Division (H.E. No. – dated 22nd Oct. 1866)

It appears from this Report that the cells in the Central Jail at Coimbatore on August last amounted to Rupees 2384-15-10 and that the total expenditure up to the 31st ultimo was Rs. 279.301-6-10 The progress made with the construction of the buildings is reported to have been as follows.

Outer wall of 12 sides, completed
Inner do of do do
Radial Do. do
Two Barracks of eight rooms each masonry
completed and wood work in progress.
Two Barracks of four rooms each, completed.
Seven Kitchens, four Completed
Seven Bathrooms, five completed and roofing
of two in progress.
Dental Warder. Lodge, Completed
Solitary Cells do
Do Workshop. Masonry completed and wood
work in progress.
Female Ward, not Commenced.
Juvenile do do
Civil Debtors. do do
Store room do
Hospital with out Houses, do
Cattle do
Out side Jailer's Quarters Completed
Guard Room, wood work of roof completed and
terracing in progress.
Hospital Enclosing wall, built eight feet high
and pulled down.

Jo Judd Dept
Mch 22 November

Jo 8 x 1866 Dept

Jno. H Cowperthwait

No 3483

Jno. H Cowperthwait Esq

Jail Returns

Prison report of
Central Jail at Coimbatore
for Sept. 1866. Communicated
by the Medical Officer.

No 11-162

Cir 7 Oct 1866 Dept