M.R.O. 1—77,006—8-5-37.

(1) Number of pages 198

(2) Date of repair 10 3 CB

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 4058 Press ~~Mis.~~

496-497.

Dated 22 12 1866.

Not to be folded or roughly handled

No. 496. Read the

7TH DIVISION, DEPART

Statement showing the allotment, expenditure, and progress of works carried out by the Public already placed and yet remaining to be

District.	Name of work.	Amount of Estimate.	Order sanctioning the Estimate.	Allotment during 1865-66.	Order sanctioning the allotment.
	NEW WORKS.	RS.		RS.	
Malabar.	Constructing a Store-room for the Flag-staff at Beypore.	1,186	G. O. No. 3,311 of 3rd Nov. 1865.	1,186	G. O. No. 3,311 of 3rd Nov. 1865.
	Raising the Lantern of the Light-house at Calicut.	200	Do. No. 1,028 of 4th April 1866.	200	Do. No. 1,028 of 4th April 1866.
	Constructing a landing place at Cochin.	1,800	Do. No. 3,413 of 29th Nov. 1864.	1,800	Do. No. 3,413 of 29th Nov. 1864.
	Constructing a Light-house at Cochin.	15,000	Do. No. 1,630 of 22nd May 1866.	7,000	Do. No. 1,634 of 13th June 1865, and No. 865 of 16th March 1866.
	Total, Malabar...	.....	....	10,186	.....
South Canara.	NEW WORKS.				
	Removal of the Flag-staff at Mangalore to a more convenient spot.	1,316	G. O. No. 3,500 of 20th November 1865, and No. 616 of 22nd Feb. 1866.	1,316	G. O. No. 3,500 of 20th Nov. 1865, and No. 616 of 22nd Feb. 1866.
	Extension of the Quay at Mangalore.	16,230	Do. No. 2,820 of 23rd Sept. 1865.	3,500	G. O. No 2,820 of 23rd Sept. 1865.
	Repairs.				
	Repairs to the Quay at Mangalore.	†500	Do. No. 2,820 of 23rd Sept. 1865.	500	Do.
	Total, South Canara...	.....	.....	5,316	.....

COIMBATORE,
14th December 1866.

To the Secretary to Govern ment, Department Public Works,

following :—

MENT PUBLIC WORKS.

Works Department from Port Funds, during 1865-66, and the unexpended balances of allotments placed at its credit during 1866-67.

Expenditure during 1865-66.	Allotment already granted in 1866-67.		Further allotment required to complete the work.	Remarks.
	Amount.	Order.		
RS. A. P.	RS.		RS. A. P.	
1,075 0 9	.....	.....	*109 14 0	In progress during 1865-66, and completed in 1866-67.
41 7 8	.....	.....	*150 9 4	Do. and do. * Actual expenditure.
1,779 4 6	.....	.....	... ...	Completed in 1865-66.
6,942 4 3	8,000	G. O. No. 1,630 of 22nd May 1866.	57 11 9	In progress.
9,838 1 2	8,000	.....	318 3 1	
118 7 2	1,198	G. O. No. 2,533 of 11th Aug. 1866.	... ...	In progress.
5,673 0 2	8,000	Do.	2,556 15 10 811 8 0	Do. This amount of 5 per cent. extra is required in addition, as an anticipated excess over the estimated amount.
500 0 0	‡250	Do.	... ...	†Maintenance doubled for the first year and fully drawn and spent. ‡Annual allowance.
6,291 7 4	9,448	.....	3,368 7 10	

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

with reference to G. O. No. 3,786 of 28th November 1866.

Proceedings of the Madras Government, Public Works Department, 22nd December 1866.

No. 497. ORDER THEREON, 22nd December 1866, No. 4,058.

ACCOUNT, No. 50.

Communicated to the Superintendent of Marine.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintendent of Marine.
" Superintending Engineer, 7th Division.
" Controller of Public Works Accounts.

Exd. S. T. Augustin.

7th Division. D.P.W.

Statement shewing the Allotment, Expenditure, and Progress of Works carried out by the Public Works Department from Port Funds during 1865/66. and the unexpended balances of Allotments already placed & yet remaining to be placed at its Credit during 1866–67.

District	Name of Work.	Amount of Estimate	Order sanctioning the Estimate	Allotment during 1865-66.	Order conveying the Allotment.	Expenditure during 1865/66.	Allotment already granted in 1866–67. Amount	Order	Further allotment required to Complete the work.	Remarks.
	New Works.									
Malabar.	Constructing a Store Room for the Flag Staff at Beypoor	1,186	G.O. No 3311 of 3rd November/66	1,186	G.O. No 3311 of 3rd November 1866	1,175 " 9	"	——"——	× 109 14 "	× Actual Expenditure in progress during 1865/66, and Completed in 1866–67.
	Raising the Lantern of the Light house at Calicut	200	Do No 1028 of 4th April 1866	200	Do No 1028 of 4th April 1866.	41 7 8	"	——"——	× 150 9 4	—— Ditto —— and —— ditto ——
	Constructing a Landing Place at Cochin	1,800	Do No 3413 of 29th November/64	1,800	Do No 3413 of 29th Nov 1864	1,779 4 6	"	——"——	" " "	Completed in 1865–66.
	Constructing a Light House at Cochin	15,000	Do No 1630 of 22nd May 1866	7,000	Do No 1634 of 13th June 1865. & Re 865 of 16th March/66.	6,942 4 3	8,000	G.O. No 1630 of 22 May 1866.	57 11 9.	In progress.
	Total Malabar.			10,186	——"——	9,838 1 2	8,000	——"——	318 3 1	
South Canara.	New Works.									
	Removal of the Flag staff at Mangalore to a more convenient spot	1,316	G.O. No 3500 of 20th November 1865 &		G.O. No 3500 of 20th November 1865 &			G.O. No 2532 of 11th August 1866	" " "	In Progress.
	Extension of the Quay at Mangalore	16,230	No 616 of 22 Feb/66	1,316	No 616 of 22 Feb/66	118 7 2	11 98			
			Do No 2820 of 23 Sept 1865	3,500	G.O. No 2820 of 23 Sept 1865.	5,873 " 2	8,000	—— Ditto ——	2,556 15 10 811 8 "	Ditto † 5 per cent Extra † This amount is required in addition as an Anticipated excess over the estimated amount
	Repairs									
	Repairs to the Quay at Mangalore	+ 500	Do No 2820 of 23 Sept 1865	500	—— Ditto ——	500 " "	250 ⊖	—— Ditto. ——	" " "	× Maintenance doubled for the first year and fully drawn and spent. ——
	Total South Canara			5316	——"——	6,291 7 4	9,448	——"——	3,368 7 10	⊖ Annual Allowance. ——

Superintending Engrs office 7th Div
Coimbatore 16th December 1866.

To
The Secretary to Government D.P.W.
with reference to G.O. No 3761 of 28th Nov 1866.

Chevalier Lieut Col: RE
Supg Engineer 7th Div

15 P.W. 1866 Department
Corr. of Govt & Offices Engineer
4138

From
The Supt Engineer
4th Division

To The Secretary to Govt
P.W. Madras.

Dated 15 December 1866
Received 17th — 20th —
No. 4058 - 22nd Dec. 66
Statement shewing the Allots & Expenditure, & Progress of Works carried out by the Pub. Works Deptt from Govt Funds during 1866/66, and the unexpended balance of allotments already placed & yet remaining to be placed at its Credit during 1866-67 — With accompt

List

4058

No. 4058
Cannd to the
Supt of Marine

Fort St. George
22nd December 66

To Supt of Marine ✓
To S E ✓ Dn ✓
To Centre Mr ✓

27
4
Dept. 24th December

496. 497.