M.R.O. 1—77,006—8-6-37.

(1) Number of pages 8

(2) Date of repair 10.7.06

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 4064. Press ~~Mis.~~
509—510.

Dated 22—12—1866.

Not to be folded or roughly handled

12

Proceedings of the Madras Government, Public Works Department, 22nd December 1866.

No. 509. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Camp, Rajam, 5th December 1866, No. 203:—

1 Plan.
1 Estimate.

1. Referring to G. O. No. 3,068 of 25th September 1866, I have the honor to enclose an estimate for the addition to the lower bays of Nundamoor lock.

2. I trust that the Government will be able to allot funds for this very important work, which ought to be executed in January or February, when the channel can be most conveniently closed.

3. If Government cannot furnish me with money, I beg permission to transfer Rupees 1,900 from the Central Jail at Rajahmundry. Captain Makgill reports that he cannot expend Rupees 8,000, but I have already asked for Rupees 7,000 for Yendamoor channel in my No. 191 of 27th November 1866.

4. I would alter the steps, as shown in dotted lines, to make the access to boats more easy.

No. 510. ORDER THEREON, 22nd December 1866, No. 4,064.

CIVIL WORKS, No. 103.

In pursuance of the orders conveyed in G. O. No. 3,068, dated the 25th September 1866, the Officiating Superintending Engineer of the 1st Division submits a plan and estimate of Rs. 1,900 for adding buttresses to the end walls of the Nundamoor lock on the Weyairoo channel. The Government approve of the measures which are proposed for strengthening the lock, but under paragraph 51, Chapter V. of the Code, the work should be treated as a repair and its cost debited to the allotment under that head in the Godavery District.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, ~~4th~~ Division, ~~with one Survey and two Estimates.~~
" Controller of Public Works Accounts.
" Accountant General.

Exd. S. T. Augustin.

"Head Sorts" "Repairs" "Agricultural"

Abstract Estimate of the proposed Buttresses of Nundamir Lock

Quantities	Particulars	Rate	Per	Amount	Total
$34\frac{6}{27}$	C. Yds of Concrete	3 8	C.yd	119 125	
3471	C.ft of Coursed Rubble in Chunam	3	C.ft	650 13	
$496\frac{1}{2}$	do of Cut stone	9	do	279 4 6	
105	C.Yds Removing old work	1 2	C.yd	118 2	
105	do — Rebuilding — do —	3	— do	315	
	Dailing			50	
	Excavating foundations			100	
	Repacking apron & stone slopes			30	
	Crop Banks			60	
				1722 15 11	
	Sundries &c			177 1	
	Total Rs			1900	

Jno. Rundall
Executive Engr
No. 3. Range
G.D

No 3 or N.D. Range Office
Nursapur
24th November 1866

F.J. Lindsay Lieut R.E.
Actg Superintending Engr N.D.

E.D.

Sup. Engineer's Office, 1st Div.
Calcutta, Bengal,
5th December 1866.

No. 203

From Lieut. Colonel J. C. Haddock, R.E.
Officiating Engineer, 1st Div.

To Colonel C. A. Crommelin, R.E.
Secretary to Govt. of India, P.W.D.
Marine.

Sir,

Referring to G.O. No. 3008 of 25th Sept. last,
I have the honor to enclose an estimate for the
substitution of the Lower Range of Mussulmanee
Locks.

2. I trust that the Government will be able to settle funds for this very important work - which might be executed in January & February when the Channel can be most conveniently closed.

3. If Government cannot furnish me with money, I beg permission to transfer to the 1900 from the Central Fund at Rajahmundry; Captain Blackwell reports that he cannot employ Rs 8000 but I have already authorized for Rs 70000 for Penaumun Channel in my No. 197 of 24th Nov. 1866.

I have &c.
(Signed) J. C. Haddock
Lieut. Colonel
Officiating 1st Div.

Enclo
2
1 Plan
1 Estimate

From

The Ex. Engr
No. 3. Range

To

The Supdg Engr
1st Div

Dated 24th Nov
Despd 24th Nov } 1866
Recd

An Estimate
of the new Buttresses
of Nundamir Lock

P. W. 5085/66.

dotted lines to make the access to boats more easy -

Shown thus "

J. F. Hobart Lieut. R.E.
Asstt. Engineer 1st Div.

4064

Public Works Department.

No. 4064

PROCEEDINGS of the MADRAS GOVERNMENT

Under date the 22nd December 1866.
Read the following

From
The Acting Supt. Engineer
of the 1st Division,

(Here enter No. 203 dated 5th December 1866)

In pursuance of the orders conveyed in G. O. No. 3068 dated the 25th September 1866, the Asst. Supt. Engineer of the 1st Division submits a plan and estimate of Rs. 1900 for adding buttresses to the end walls of the Nundamoor Lock on the Vegayvoo Canal. The Government approve of the measures which are proposed for strengthening the Lock, but under para 51, Chapter V of the Code, the work should be treated as a Repair and its cost debited to the allotment under that head in the Godavery District

To The Supt. Engr. 1st Div. ✓
— Executive Officer ✓
— Accountant General ✓

Dept. 24th December

25 Sept. 66 - 3068 &

From Lieut. J. F. Hobart
Asst. Engr. 1st Div.
To The Executive Officer
Godavery.

Dated 5th December 1866.
Recd. 11th do.

No. 203

Sketch 2

Forwards for sanction an estimate for the addition to the lower buttresses of Nundamoor Lock.

No. 569.

C. 17 Dec. 1866 R. 21 Dec.

No. 4064 - 22nd Dec.

P. W. 1866. Department.

Proc. of Govt. for Decr
No. 4054

PROCEEDINGS OF GOVERNMENT, Military

Dated 22 Decr 66.

The Supdg. Engr of the 1st Div. instructed & Board to be adding of buttresses to the land walls of Sundarbans Lock on the Mayapore Channel as a repair and to debit the cost (Rs 1900) to the allotment under that head in the Treasury Bl.

Rs 599. 5. 0

Rec. 17 Dec 1866 Orig. 21st