M.R.O. 1—27,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Reference_____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. 862 Press —Mis.—
340—341
Dated 16—March 1866.

Not to be folded or roughly handled

21

Proceedings of the Madras Government, Public Works Department, 16th March 1866.

No. 340. Read the following Proceedings of the Madras Government in the Military Department :—

Approving of the plan and estimate (Rupees 607) submitted by the Superintending Engineer, 5th Division, for erecting a gram boiling shed at the Remount Depôt at Oossoor in the Salem District. } (Here enter 10th March 1866, No. 915.)

No. 341. ORDER THEREON, 16th March 1866, No. 862.

MILITARY WORKS, No. 14.

1. Communicated to the Superintending Engineer of the 5th Division, for information and guidance.

2. The proposed gram boiling shed, being a *new work*, cannot be constructed from the *Repair* allotment specified in paragraph 4 of Colonel Foord's letter. The cost of the work will accordingly be met from the Reserve under "Military," from which source Rupees 381, which is the estimated outlay during the current year, will be placed at the Superintending Engineer's disposal.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with Report.
" Accountant General.
" Controller of Public Works Accounts.
" Military Dpartment.

Exd. S. T. Augustin.

Military — 5th Division D. P. W. — New Work 5

Salem District — Abstract of Estimate No: of 1865/66. Ulwur Taluq

Work. Constructing a Gram boiling shed at Remount Depot Muddagerry.

Quantity or Number	Particulars of Work	Per	Rate	Amount	Total
54 2/27	Cub: yds of excavating foundation	Cyd	" 1 "	3 6 2	
102 1/2	D° brick work in clay	do:	2 8 "	256 4 "	
4/9	D° flat arch work in Chunam	do:	4 " "	1 12 5	
15 2/9	D° brick work in Chunam	do:	4 " "	60 14 3	
22 1/2	Squares whitewashing	Sqre	" 3 "	4 3 6.	
10	D° flooring with sand and plastering with Cowdung	do:	" 4 "	2 8 "	
16 17/25	D° roofing with jungle wood, rafters, couplis: bamboo rafters and pan tiles				
78	Running ft of breastsummers wrought and put up	Rft	" 8 "	39 " "	
2	Junglewood Batten doors 3/2 x 6 Complete	each	10 " "	20 " "	585 2 11
	Sundries at 3 per cent				18 13 1
	Total Estimate Rs				607 " "

Supdg: Engrs Office 5th Divn
Cuddalore 21st Feby: 1866

Elwood Lieutt Coll R.E.
Superintg: Engineer 5th Divn

MILITARY DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper:—

From the Superintending Engineer, 5th Division, Cuddalore, 21st February 1866, No. 84; to the Secretary to Government, Department Public Works.

I have the honor, to forward for the sanction of Government an estimate of Rupees 607, accompanied by a plan and specification report for a gram boiling shed to be built at the Remount Depôt at Oossoor.

Enclosures 3.
1 *Plan.*
1 *Abstract estimate.*
1 *Specification report.*

2. The Agent for Remounts states that the original shed has been in ruins for many years, and the gram for two hundred horses is now being boiled in an old bullock shed, which is also in a ruinous state, and that much inconvenience is caused by the smoke and dirt, and unnecessary expense by the waste of manure and fuel.

3. The plan and estimate have been prepared in communication with the Agent for Remounts, who returned them to the Range Officer with his letter of approval.

4. If Government sanction the estimate, the cost of the work can be partly met from the sum of Rupees 425, entered in the current year's budget for repairs at the Remount Depôt. From this sum the cost of repairs to the pump at the Depôt(Rupees 44) is to be deducted, and the balance is as much as is likely to be expended on the gram shed by the 1st of May.

Referred to Military Department.

(Signed) C. A. ORR, Colonel, R. E.,
Secy. to Govt., P. W. D.

FORT SAINT GEORGE,
26*th February* 1866

ORDER, No. 915, 10th March 1866.

Approved.

(True Extract.)

A Hamilton Col
Deputy Secretary to Government.

To the Public Works Department, with 3 enclosures. 4 to 1 Ghat Copies
" Quarter Master General.
" Remount Agent, Oossoor.

Exd. A. W. Cooke.

Lidl

No 862 Buildings

Commd. Dd Asstg Engr
of the 5th Div. for information
and guidance — (by 30th Mar)
at the S/S. Chowal from the Secretariat

The proposed steam
boiling shed, being a
new work, cannot be
constructed from the repair
allotment specified in
7th Ind. on this letter
para 4. The cost of the work will
accordingly be met
from the Reserve under
"Military" from which
Source Rupees 381, which is the
estimated outlay during
the current year will be
placed at the S. E's disposal

Fort St George
16th March 1866

Dept. 19th March
To Lt Col Hutchinson
Sir
I am directed to forward
for your information
a copy of a letter
from the Secretary
to Government
No 1270 dated 12th
March 1866

P.W. 1868 Dept.
Pro. of Govt. for Madras
No. 1042.
Pro. of the Madras Govt.
in the Military Dept.

Dy 10th
Rec 13th } March 1868

No. 915

Ex. 3.

Approving of
the plan and estimate
(Rs 607) submitted by the
Supt. Engr. 5th Dn. for
erecting a grain boil-
-ing shed at the
Remount Depot at
Dopaud in the Salem
District.

No. 862. 16th March 1868
William Ogilvie

A 340-341