M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 160		Press ~~Mis.~~
321-330		
Dated 12 — 1 —	1866.	

Not to be folded or roughly handled

No. 327. Read the following papers :—

Progress Report of the Officer in charge of Central Jail at

Items.		Original Estimate.			Revised	
	Unit.	Quantity.	Rate.	Amount.	Quantity.	Rate.
			Rs. A. P.	Rs. A. P.		Rs. A. P.
Rough stone in mortar ...	Cubic yds.	11,581⅓	2 8 0	23,271 12 0	24,585⅓	3 8 0
Brick work do. ...	,,	12,919⅔	4 0 0	51,679 1 2	4,897⅐	6 0 0
Terracing	Squares.	485½	.....	12,738 8 0	540⅝	.....
White-washing	,,	4,769	0 2 2	645 12 10	5,482½	0 6 0
Flooring brick on edge ...	,,	754	8 3 4	6,180 1 4	729½	12 0 0
Excavating foundation ...	,,	...	.....	1,614 8 0	.....	.....
Teakwood wrought and put up	Cubic ft.	...	.....	.....	946⅔	4 0 0
Jungle-wood do. ...	,,	8,533¾	1 12 0	14,956 1 0	7,669⅞	2 0 0
Wood oil	Squares.	463	1 2 8	543 2 8	475⅕	1 4 0
Cut stone over pillars ...	No.	269	1 0 0	269 0 0	307	1 12 1
Do. for centre pillars ...	,,	84	1 3 0	126 0 0	.....	.....
Flat arch work	Cubic ft.	1,865⅝	0 3 0	350 5 10	1,663½	0 4 6
Plastering	Squares.	...	.....	.....	83¾	3 8 0
Stone columns	No.	24	14 12 0	354 0 0	.....	.....
Wooden-stair case complete.	Rs.	...	.....	120 0 0	.....	.....
Cornice work	Cubic ft.	2,947	0 6 10	1,258 9 10	2,918½	0 8 0
Country-wood batten doors, &c., complete	Pairs.	60	.....	1,080 8 6	43	.....
Do. windows do. ...	,,	35	.....	513 3 0	35	.....
Roofing with country-wood.	Squares.	131½	8 3 4	1,077 5 6	132½	18 0 0
Painting	,,	140¼	.....	298 0 6	38¾	4 12 0
Wooden trusses, complete ..	No.	38	30 0 0	1,140 0 0	38	80 0 0
Arched roof...	Cubic ft.	65,812½	0 3 0	12,339 13 6	77,000	0 4 6
Centerings for do. ...	,,	...	.....	3,100 0 0	.....	.....
Putting jelly, two courses of flat tiles, and plastering over the arched roof ...	Squares.	286½	9 0 0	2,578 8 0	394½	15 0 0
Iron doors with wooden frames and venetian barred above, complete ...	No.	320	60 0 0	19,200 0 0	160	60 0 0
Iron doors with wooden frames, iron fixtures, and venetian, complete ...	,,	40	35 0 0	1,400 0 0	55	40 0 0
Venetian windows barred...	,,	...	.....	.....	100	30 0 0
Lead color	Squares.	320	2 2 0	680 0 0	310	6 0 0
Country-wood necessary seat.	Rs.	...	.....	16 0 0	.....	.....
Coping to walls	Cubic ft.	125⅓	0 1 3	9 10 6	10,752	0 4 0
Wood railings, complete ...	Rg. feet.	1,300	2 3 0	3,250 0 0	1,640	2 8 0
Iron rails with gates inside.	Rs.	...	.....	427 8 0	.....	.....
Do. outside	,,	...	.....	570 0 0	.....	.....
Masonry works under the gates	,,	...	.....	450 0 0	.....	.....
Eave board	,,	...	.....	10 0 0	.....	.....
Tarring	,,	...	.....	.....	.....	.....
Coping with laterite stone in chunam	Squares.	51¼	7 0 0	358 12 0	.....	.....
Laying with laterite stone in clay	,,	36 9/10	1 8 0	55 5 7	.....	.....
Well		...	.....	.....	.....	.....
Sundries		...	.....	19,077 1 3	.....	.....
				1,87,800 0 0		
	Deduct for Convict labour work...			7,000 0 0		
				1,80,800 0 0		

Coimbatore, 23rd December 1865.

Coimbatore, for the month of September 1865.

Estimate.	Work performed in this month.			Work performed up to this month.			Remarks.
Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
86,477 11 8	335⅓	.....	5,704 12 10	12,200⅓	.....	74,629 1 9	
29,505 4 1	17	.....	77 4 0	2,293	.....	29,018 0 0	
16,209 9 3	...	.....	100 0 0	144	.....	10,675 2 0	
2,055 15 0	317	.....	42 6 0	469½	.....	533 11 9	
8,754 4 7	...	.....	5,408 2 0	89⅓	.....	7,664 9 8	
1,847 0 0	...	.....	.....	...	.....	568 0 11	
			500 0 0	...	.....	500 0 0	
3,786 14 0	...	.....	55 14 0	...	.....	22,097 15 9	
15,317 15 1	...	.....	.....	...	.....	360 8 0	
594 12 0	...	.....	.....	...	.....	165 10 8	
537 4 0	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	106 1 2	
467 11 11	...	.....	.....	...	.....	199 3 7	
293 2 0	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	.....	
120 0 0	...	.....	.....	...	.....	.....	
1,474 4 0	...	.....	.....	...	.....	985 0 7	
1,199 0 0	...	.....	.....	...	.....	610 0 0	
654 0 0	...	.....	.....	...	.....	2,536 8 6	
2,404 10 2	...	.....	.....	...	.....	40 2 0	
189 4 0	...	.....	170 10 0	...	.....	2,407 7 2	
3,116 0 0	...	.....	5,782 12 7	...	.....	20,180 8 8	
21,656 4 0	...	.....	.....	...	.....	1,472 5 10	
3,100 0 0	...	.....					
5,921 15 8	...	.....	.....	...	.....	963 0 8	
9,600 0 0	...	.....	102 10 0	...	.....	10,057 11 5	
			.....	...	.....	.....	
2,200 0 0	...	.....	949 11 11	...	.....	2,566 15 3	
4,800 0 0	...	.....	.....	...	.....	.....	
1,860 0 0	...	.....	.....	...	.....	.....	
16 0 0	...	.....	.....	...	.....	.....	
2,688 0 0	...	.....	.....	...	.....	2,340 6 0	
4,100 0 0	...	.....	.....	...	.....	.....	
427 8 0	...	.....	.....	...	.....	.....	
570 0 0	...	.....					
450 0 0	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	.....	
175 0 0	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	.....	
1,142 0 0	...	.....	317 1 2	...	.....	10,851 0 8	
23,288 10 7	...						
2,57,000 0 0			19,211 4 6			2,01,529 4 0	
			Recovered up to 31st September 1865...			2,980 15 2	
			Net Expenditure up to Do...			1,98,548 4 10	

(Signed) JOHN GEORGE,
Executive Engineer Coimbatore.
(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 328.

Proceedings of the Madras Government,

Public Works Department, 12th January 1866

Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore, for the month of October 1865.

Items.	Unit.	Original Estimate. Quantity.	Original Estimate. Rate.	Original Estimate. Amount.	Revised Estimate. Quantity.	Revised Estimate. Rate.	Work performed in this month. Quantity.	Work performed in this month. Rate.	Work performed in this month. Amount.	Work performed up to this month. Quantity.	Work performed up to this month. Rate.	Work performed up to this month. Amount.	Remarks.
			Rs. A. P.	Rs. A. P.		Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Rough stone in chunam	Cubic yds.	11,581½	2 8 0	29,271 12 0	21,383½	3 8 0	3301/2	.....	4,697 8 11	12,530¾	.....	79,326 10 3	Recovered Rs. 72-8-0.
Brick work do.	...	12,919¾	4 0 0	51,679 1 2	4,897¼	6 0 0	62½	.....	227 12 6	2,360½	.....	29,245 12 6	
Terracing	Squares.	495¼	.....	12,788 8 0	510¾	.....	1½	.....	1,188 12 0	145½	.....	11,863 14 0	
White-washing	,,	4,769	0 2 9	645 12 10	482¼	0 6 0	3793/4	.....	.....	849	.....	533 11 9	
Flooring brick on edge	,,	754	8 3 4	6,198 1 4	729½	12 0 0	59½	.....	663 3 4	149	.....	8,327 13 0	
Excavating foundation ...	Cubic yds.	...	.....	1,614 8 0	...	.....	...	.....	.....	...	.....	568 0 11	
Teak-wood wrought and put up	Cubic feet.	8,533¼	1 12 0	.....	946¼	4 0 0	...	.....	.....	...	.....	500 0 0	
Jungle-wood do. ...	,,	461	2 5	11,956 1 0	2,603¼	2 0 0	...	.....	224 6	...	.....	22,322 14 3	
Wood-Oil	Squares.	269	1 0 0	540 2 8	475¼	1 4 0	...	.....	.....	...	.....	360 8 0	
Cut-stone over pillars ...	No.	81	1 8 0	269 0 0	397	1 12 0	...	.....	.....	...	.....	165 10 8	
Do. for centre pillars ...	,,	1,863¼	0 3 0	126 0 0	...	.....	...	.....	.....	...	.....	.....	
Flat arch work	Cubic feet.	...	.....	350 5 10	1,623¼	0 4 6	...	.....	226 4 0	...	.....	332 5 2	
Plastering	Squares.	24	14 12 0	.....	831	3 8 0	...	.....	.....	...	.....	199 3 7	
Stone columns	No.	...	.....	254 0 0	...	.....	...	.....	.....	...	.....	.....	
Wooden stair-case, complete.	Rs.	2,947	0 6 10	129 0 0	...	.....	...	.....	.....	...	.....	.....	
Cornice work	Cubic feet.	...	.....	1,258 9 10	2,918¼	0 5 0	...	.....	.....	...	.....	.....	
Country wood batten doors, complete	Pairs.	60	.....	1,089 8 6	43	.....	...	.....	.....	...	.....	985 0 7	
Do. windows	,,	35	.....	518 8 0	35	.....	...	.....	.....	...	.....	610 0 0	
Roofing with country-wood.	Squares.	1311¼	8 3 4	1,077 5 6	132¼	15 0 0	...	.....	.....	...	.....	2,536 8 6	
Painting	,,	1401/4	.....	298 0 6	34¼	4 12 0	...	.....	.....	...	.....	40 2 0	
Wooden Trusses, complete.	No.	38	30 0 0	1,140 0 0	38	30 0 6	...	.....	238 9 0	...	.....	2,646 0 2	
Arched roof ...	Cubic feet.	65,812½	0 3 0	12,339 13 6	77,000	0 4 6	...	.....	353 6 10	...	.....	20,533 15 6	
Centering for ditto ...	,,	...	.....	3,100 0 0	...	.....	...	.....	.....	...	.....	1,472 5 10	
Putting two courses of flat tiles and plastering over the arched roof ...	Squares.	256¼	9 0 0	.....	...	.....	...	.....	.....	...	.....	.....	
Iron doors with wooden frames and venetian barred above, complete ...	No.	320	60 0 0	2,578 8 0	331¼	15 0 0	79½	.....	721 9 9	79½	.....	1,684 10 5	
Iron doors with wooden frames, iron fixtures, and venetian, complete ...	,,	40	35 0 0	19,200 0 0	160	60 0 0	...	.....	.....	...	.....	.....	
Venetian windows barred...	,,	320	2 2 0	1,400 0 0	55	40 0 0	...	.....	.....	...	.....	2,566 15 3	
Lead color	Squares.	...	.....	680 0 0	160	30 0 0	...	.....	.....	...	.....	.....	
Country-wood necessary seat	Rs.	123¼	0 1 3	16 0 0	310	6 0 0	...	.....	.....	...	.....	.....	
Coping walls	Cubic feet.	1,300	2 8 0	9 10 0	...	.....	...	.....	.....	...	.....	2,340 6 0	
Wooden railings	Rg. feet.	...	.....	3,250 0 6	10,752	0 4 0	...	.....	.....	...	.....	.....	
Iron rails with gates inside.	Rs.	...	.....	427 8 0	1,040	2 8 0	...	.....	.....	...	.....	.....	
Do. outside	,,	...	.....	570 0 0	...	.....	...	.....	.....	...	.....	.....	
Masonry work under the gates	,,	...	.....	450 0 0	...	.....	...	.....	.....	...	.....	.....	
Eave boad	,,	...	.....	10 0 0	...	.....	...	.....	.....	...	.....	.....	
Tarring	,,	51¼	7 0 0	.....	...	.....	...	.....	.....	...	.....	.....	
Coping with laterite stone in chunam	Squares.	36¼	1 8 0	358 12 0	...	.....	...	.....	.....	...	.....	.....	
Laying with laterite stone in clay	,,	...	.....	55 5 7	...	.....	...	.....	169 8 3	...	.....	11,020 8 11	
Well	,,	...	.....	.....	...	.....	1,142 0 0	.....	.....	...	.....	.....	
Sundries	,,	...	.....	19,077 1 3	...	.....	23,288 10 7	.....	8,711 9 1	...	.....	2,10,240 13 1	
later.													
...							2,57,000 0 0	...	.....	Recovied up to 31st October 1865 ...		3,053 7 2	
...										Net Expenditure up to do.		2,07,187 5 11	
... ...													

Deduct for Convict labor... 1,87,800 0

Deduct ...mber 1865. 7,000 0 0

1,80,800 0 0

RE, 23rd December 1865.

(Signed) JOHN GEORGE,
Executive Engineer, Coimbatore.

(Signed) G. W. WALKER, Lieut-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 329.

Progress Report of the Officer in charge of the Central Jail at Coimbatore, for the month of November 1865.

Items.	Unit.	Original Estimate. Quantity.	Original Estimate. Rate.	Original Estimate. Amount.	Revised Quantity.	Revised Rate.	Work performed in this month. Quantity.	Work performed in this month. Rate.	Work performed in this month. Amount.	Work performed up to this month. Quantity.	Work performed up to this month. Rate.	Work performed up to this month. Amount.	Remarks.
			Rs. A. P.	Rs. A. P.		Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Rough stone in mortar	Cubic yd.	11,581½	2 8 0	29,271 12 0	24,585½	3 8 0	1,782	.....	2,902 4 7	14,312½	.....	82,228 15 3	
Brick work do.	„	12,919⅝	4 0 0	51,679 1 2	4,897½	6 0 0	...	.....	539 6 5	2,360½	.....	29,785 2 11	
Terracing	Square.	495¼	.....	12,788 8 0	540⅝	.....	...	.....	1,342 1 9	180¼	.....	13,205 15 9	
White-washing	„	4,769	0 2 2	645 12 10	5,482½	0 6 0	34½	.....	84 12 0	935½	.....	618 7 9	
Flooring brick on edge	„	754	8 3 4	6,189 1 4	729¼	12 0 0	86½	.....	.....	149	.....	8,327 13 0	
Excavating foundation	„	...	.....	1,614 8 0	...	.....	...	.....	.....	...	.....	568 0 11	
Teakwood wrought and put up	Cubic feet.	...	.....	.....	...	.....	...	.....	.....	...	.....	1,504 5 6	
Junglewood do.	„	8,533¾	.....	.....	946⅔	.....	...	.....	1,004 5 6	2,675	.....	22,703 7 3	
Wood oil	Square.	463	1 12 0	14,956 1 0	7,609⅞	4 0 0	...	.....	380 9 0	...	.....	360 8 0	
Cut stone over pillars	No.	269	1 2 8	510 2 8	475¼	2 0 0	...	.....	.....	114	.....	165 10 8	
Do. for centre pillars.	„	84	1 0 0	269 0 0	307	1 4 0	...	.....	.....	...	.....	.....	
Flat arch work	Cubic feet.	1,865⅜	1 8 0	126 0 0	...	1 12 0	...	.....	.....	...	.....	699 10 11	
Plastering	Square.	...	0 3 0	350 5 10	...	.....	...	.....	367 5 9	73½	.....	278 11 7	
Stone columns	No.	24	.....	.....	1,663½	0 4 6	...	.....	79 8 0	...	.....	.....	
Wooden stair-case, complete	Rs.	...	14 12 0	354 0 0	83¾	3 8 0	...	.....	.....	...	.....	.....	
Cornice work	Cubic feet.	2,947	.....	120 0 0	...	.....	...	.....	.....	...	.....	.....	
Country wood batten doors, &c., complete	Pairs.	60	0 6 10	1,258 9 10	2,948½	0 8 0	...	.....	.....	36	.....	985 0 7	
Do. windows do.	„	35	.....	1,080 8 6	43	.....	...	.....	.....	35	.....	610 0 0	
Roofing with country wood	Square.	131¼	.....	518 8 0	35	.....	...	.....	.....	65 1/100	.....	2,536 8 6	
Painting	„	140¼	8 3 4	1,077 5 6	132¼	18 0 0	...	.....	.....	...	.....	40 2 0	
Wooden trusses, complete	No.	38	.....	298 0 6	38¾	4 12 0	...	.....	.....	38	.....	2,866 0 8	
Arched roof	Cubic feet.	65,812½	30 0 0	1,140 0 0	38	80 0 0	...	.....	220 0 6	1,598¾	.....	21,533 15 6	
Centrings for do.	„	...	0 3 0	12,339 13 6	77,000	0 4 6	...	.....	1,000 0 0	...	.....	1,472 5 10	
Putting jelly, two courses of flat tiles, and plastering over the arched roof	Square.	286½	.....	3,100 0 0	...	.....	...	.....	.....	...	.....	.....	
Iron doors with wooden frames and venetian barred above, complete	No.	320	9 0 0	2,578 8 0	394⅔	15 0 0	...	.....	.....	121½	.....	1,684 10 5	
Iron doors with wooden frames, iron fixtures, and venetian, complete	„	40	60 0 0	19,200 0 0	160	60 0 0	...	.....	.....	160	.....	10,057 11 5	
Venetian windows barred	„	...	35 0 0	1,400 0 0	55	40 0 0	...	.....	.....	...	.....	.....	
Lead colour	Square.	320	.....	.....	160	50 0 0	...	.....	.....	160	.....	2,566 15 3	
Country wood necessary seat	Rs.	...	2 2 0	680 0 0	310	6 0 0	...	.....	.....	...	.....	.....	
Coping to walls	Cubic feet.	123½	.....	16 0 0	...	.....	...	.....	.....	...	.....	.....	
Wooden railings, complete.	Rg. feet.	1,800	0 1 3	9 10 6	...	.....	...	.....	.....	...	.....	2,340 6 0	
Iron rails with gates inside.	Rs.	...	2 8 0	3,250 0 0	10,752	0 4 0	...	.....	.....	1,100	.....	.....	
Do. outside	„	...	.....	427 8 0	1,610	2 8 0	...	.....	.....	...	.....	.....	
Masonry work under the gates	„	...	.....	570 0 0	...	.....	...	.....	.....	...	.....	.....	
Eave board	„	...	.....	.....	...	.....	...	.....	.....	...	.....	.....	
Tarring	„	...	.....	450 0 0	...	.....	...	.....	.....	...	.....	.....	
Coping with laterite stone in chunam	„	...	.....	10 0 0	...	.....	...	.....	.....	...	.....	.....	
Laying with laterite stone in clay	Square.	51¼	7 0 0	.....	...	.....	...	.....	.....	...	.....	.....	
Well	„	36 1/16	1 8 0	358 12 0	...	.....	...	.....	.....	...	.....	.....	
Sundries	„	...	.....	55 5 7	...	.....	...	.....	.....	...	.....	11,311 0 8	
		...	.....	.....	...	.....	...	.....	.....	...	.....	.....	
		...	.....	19,077 1 3	...	.....	...	.....	290 7 9	...	.....	2,18,451 10 4	
				1,87,800 0 0					8,210 13 3			3,254 0 2	
Deduct for Convict labour work...				7,000 0 0								2,15,197 10 2	
				1,80,800 0 0									

December 1865.

Net expenditure up to 30th November 1865...

Recovered up to 30th November 1865...

(Signed) JOHN GEORGE,
Executive Engineer, Coimbatore.

(Signed) G. W. WALKER, Lieut-Colonel, R. E.,
Superintending Engineer, 7th Division.

Coim... 7th Division.

THE PLAN OF JAIL IS AS FOLLOWS:—

I. Outer wall of 12 sides or divisions.
II. Inner wall of 10 do. do.
III. Radial Cells and Workshops, 11 blocks.
IV. Central Warder house.
V. Outside Jailer's Quarter.

Work as follows has been done up to 30th November 1865:—

I. Outer wall, 11 sides completed, 1 side untouched.
II. Inner wall, 9 sides completed, 1 side do.
III. Radial Cells and Workshops 11 blocks.

1. Workshop, 2. Radial Cells, } Foundation excavated, wood work-doors, and windows all ready.
3. Workshop, masonry completed, 16 trusses put up.
4. Radial Cells, foundation partly laid, all doors and windows ready.
5. Workshop, completed.
6. Radial Cells do.
7. Workshop do.
8. Radial Cells do.
9. Workshop do.
10. Radial Cells do.
11. Workshop do.

IV. Central Warder, completed.
V. Jailer's Quarter do.

No. 330. ORDER THEREON, 12th January 1866, No. 160.

CIVIL WORKS, No. 56.

1. Communicated to the Judicial Department.

2. Future Progress Reports should be submitted with greater regularity.

(True Extract.)
(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
,, the Superintending Engineer, 7th Division.

Exd. T. O'Connor.

Co.

J.H.D.

Proceedings of the Madras Government dated the 12th January 1866.

Read the following papers.

From the Superintendent 7th Division.

Progress Report of the Officer in charge of the Central Jail at Coimbatore for September 1865 — } M. E. 23d Dec. 65.

From. Do. Do. M. E. 23d Do — "
Do. Do for October.
From. Do — Do — M. E. 23d — " —
Do. Do. for Nov.

1. Comm. to the Judl. dept.

2. Future Progress Reports should be submitted with greater regularity.

To Judl Dept
" Dec 28th
X 82

Dept 18th January

J.H.D.

28

For 1866 Depot

Progress Report

Jany

No 160

of the Mofussil

Dy 12 Jany 1866

Progress Report of the
Central Jail at Coimbatore
for September 1865 communi
cated to the Judicial Department.

No 327 to 330