M.R.O. 1—77,006—8-6-37.

(1) Number of pages 5

(2) Date of repair 6-1-66 to 4-3-

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 161 Press ~~Mis~~

331–332

Dated 12 —1— 1866.

Not to be folded or roughly handled

69

Proceedings of the Madras Government, Public Works Department, 12th January 1866.

No. 331. Read the following :—

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Three are finished on radii 3, 5, and 7.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Centre Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet. The buttresses are built up 13 feet high on six sides.

Partition Walls.—On radii 3, 6, and 9, the entrance angle being 0 or 12, finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, and 3 (*i. e.* on the entrance side) is suspended, pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells, each giving space for four convicts is ready for the reception of the prisoners now on their way up from Cuddapah, Nellore, and Guntoor.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Progress Report of the Central Jail at *Rajahmundry for the month of November* 1865.

Items.	Estimate.				Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.		Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.		Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Four Workshops.										
Rough stone in chunam ... ... Cubic yards.	1,493$\frac{11}{17}$	3	0 0	4,481 5 4	.....	.....	.....	1,583$\frac{9}{17}$	2 12 9	4,427 13 9
Terracing with brick on edge, &c., &c. ... Squares.	220$\frac{80}{100}$	22	0 0	4,857 9 8	.....	.....	37 8 0	105	21 4 4	2,233 7 0
White-washing in chunam... ... ... ,,	261$\frac{24}{100}$	0	3 0	48 15 8	.....	.....	.....	130$\frac{62}{100}$	0 3 6	28 6 3
Flooring with brick on edge, &c., &c. ... ,,	192	7	4 0	1,392 0 0	.....	.....	.....	99$\frac{88}{100}$	6 7 8	641 11 0
Excavating foundations and filling the basement ...	.....	.....		164 0 0	.....	.....	.....	.....	.....	179 2 4
Teak-wood wrought and put up ... Cubic feet.	3,537$\frac{1}{12}$	2	4 0	7,958 8 0	.....	.....	.....	3,269$\frac{9}{12}$	2 4 0	7,356 0 0
Wood oil three coats ... ... Squares.	292	1	0 0	292 0 0	.....	.....	.....	146	1 11 1	247 0 8
Cut stones over the pillars' heads ... ... No.	152	1	4 0	190 0 0	.....	.....	.....	114	1 9 8	182 14 5
Do. do. centre do. ... ... ,,	84	1	8 0	126 0 0	.....	.....	.....	63	1 7 4	91 11 11
Contingencies	.....	.....		1,934 9 4	.....	.....	.....	.....	.....	1,416 9 1
Partition walls between the centre pillars.										
Rough stone in chunam... ... ... Cubic yards.	185$\frac{9}{27}$	3	0 0	556 0 0	.....	.....	7 6 0	185$\frac{9}{27}$	2 11 3	503 0 3
Contingencies	.....	.....		91 6 4	.....	.....	.....	.....	.....	83 9 4
Six Towers.										
Rough stone in chunam ... ... Cubic yards.	405	3	0 0	1,215 0 0	.....	.....	.....	264$\frac{9}{27}$	3 5 11	889 10 10
Excavating foundations and filling the basement ...	.....	.....		15 0 0	.....	.....	.....	.....	.....	17 5 7
Teak-wood wrought and put up... ... Cubic feet.	.....	.....		118 2 0	.....	.....	.....	60$\frac{7}{12}$	2 4 0	136 6 6
Wood oil three coats	52$\frac{6}{12}$	2	4 0	6 0 0	.....	.....	.....	.....	.....	3 1 3
Contingencies	.....	.....		256 13 6	.....	.....	.....	.....	.....	81 7 5
Centre Warder.										
Rough stone in chunam .. .. Cubic yards.	316$\frac{18}{27}$	3	0 0	1,010 0 0	16 0 0	.....	16 0 0	354$\frac{1}{2}$	2 13 3	1,001 15 6
Arch work in do. ... ... Cubic feet.	152	0	3 0	28 8 0	10 11 0	.....	10 11 0	152	0 2 11	27 14 0
Terracing with brick on edge, &c , &c.... Squares.	20$\frac{60}{100}$	18	10 10	388 4 11	11 4 0	.....	11 4 0	20$\frac{34}{100}$	16 0 2	336 3 7
Flooring with do. do. ... ... ,,	18$\frac{65}{100}$	7	4 0	132 5 0	.....	.....	.....	18$\frac{38}{100}$	6 8 8	117 12 9
White-washing in chunam ... ... ,,	48	0	3 0	9 0 0	.....	.....	.....	48	0 4 0	12 0 11
Stone columns ... ... No.	12	12	8 0	150 0 0	.....	.....	.....	12	12 13 11	154 7 7
Cornice work in chunam ... ... Cubic feet.	127$\frac{1}{2}$	0	4 0	31 14 0	.....	.....	.....	127$\frac{1}{2}$	0 3 10	30 7 11
Wooden stair-case, complete	.....	.....		180 0 0	.....	.....	.....	.....	.....	176 12 8
Excavating foundations and filling the basement ...	.....	.....		80 0 0	.....	.....	.....	.....	.....	79 7 2
Country-wood batten doors with frames and iron fixtures, &c., complete, 8 × 4 ... ... No.	3	26	0 0	78 0 0	.....	.....	.....	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete, ... ,,	8	15	0 0	120 0 0	.....	.....	.....	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333$\frac{9}{12}$	2	4 0	750 7 6	.....	.....	.....	409$\frac{9}{12}$	2 4 0	922 2 0
Cut stones over the pillars' heads ... No.	12	1	8 0	18 0 0	.....	.....	.....	12	1 6 4	16 12 6
Wood oil three coats ... ... Squares	13	1	0 0	13 0 0	.....	.....	.....	13	1 2 2	14 12 1
Red paint three do. ... ... ,,	5$\frac{1}{2}$	1	12 0	9 10 0	.....	.....	.....	5$\frac{1}{2}$	1 13 6	10 1 4
Upper Story.										
Brick in chunam ... ... Cubic yards.	154$\frac{18}{27}$	4	0 0	618 10 8	.....	.....	.....	142$\frac{6}{27}$	4 1 5	580 4 10
Flat arch work in chunam ... ... Cubic feet.	116$\frac{1}{2}$	0	3 0	21 13 6	.....	.....	8 5 0	116$\frac{1}{2}$	0 2 3	16 5 8
Cornice work in do. ... ... ,,	127$\frac{1}{2}$	0	4 0	31 14 0	.....	.....	.....	127$\frac{1}{2}$	0 2 9	22 14 0
Terracing with brick on edge, &c., &c. ... Squares.	21$\frac{72}{100}$	22	0 0	477 13 5	.....	.....	.....	21$\frac{13}{100}$	15 13 7	332 13 9
White-washing in chunam...	71	0	3 0	13 5 0	.....	.....	.....	71	0 2 3	10 0 6
Stone columns...	12	12	0 0	144 0 0	.....	.....	.....	12	11 15 9	143 13 6
Cut stones over the pillars' heads ... ... No.	12	1	4 0	15 0 0	.....	.....	.....	12	0 15 9	11 12 6
Teak-wood wrought and put up ... Cubic feet.	333$\frac{9}{12}$	2	4 0	750 7 6	.....	.....	.....	409$\frac{11}{12}$	2 4 0	922 3 6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8×4 ... ... No.	3	26	0 0	78 0 0	.....	.....	.....	1	26 0 0	26 0 0
Do. do. window shutters do. ... ... ,,	8	18	0 0	144 0 0	.....	.....	.....	6	15 0 0	90 0 0
Wood oil three coats ... ... Squares.	8	1	0 0	8 0 0	.....	.....	.....	8	0 10 5	5 3 0
Paint three do. ... ... ,,	7	1	12 0	12 4 0	.....	.....	.....	7	2 3 4	15 7 4
Contingencies	.....	.....		539 13 6	.....	.....	.....	.....	.....	392 5 0

Progress Report of

Items.	Estimate. Quantity.	Rate.	Amount.
Two truss roof Workshops.		Rs. A. P.	Rs. A. P.
Rough stone in chunam ... ... Cubic yards.	713 3/4	3 0 0	2,140 11 6
Roofing with country-wood, reepers, nails, flat and pan-tiles and chunam borders... ... ... Squares.	130 32/100	12 0 0	1,563 13 4
White-washing in chunam	160	0 3 0	30 0 0
Flooring with brick on edge, &c., &c. ... ... ,,	86 75/100	7 4 0	628 12 8
Excavating foundations and filling the basement ...	.....	.....	120 0 0
Cut stones over the pillars' heads ... ... No.	38	1 4 0	47 8 0
Wooden truss, complete ... ... each.	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... ... Cubic feet.	1,706 11/12	2 4 0	3,840 0 0
Contingencies	.....	.....	968 7 6
Radial Block of Cells.			
Rough stone in chunam ... ... Cubic yards.	11,117 14 6/27		
Arched roof with brick in chunam ... Cubic feet.	187 1/2	3 0 0	33,352 9 3
Centrings ... ... ,, ,,	65,812 1/2	0 3 0	35 2 6
Cornice work in chunam	.....	0 4 0	16,453 2 0
Terracing with brick on edge, &c., &c., ... Cubic feet.	2,512 1/2	.....	2,400 0 0
Putting jelly, two courses of flat tiles, &c. ... Squares.	25 50/100	0 4 0	628 2 0
White-washing in chunam ... ... ,,	386 17 3/10 0	22 0 0	560 15 10
Flooring with brick on edge, &c., &c. ... ... ,,	1,720	10 15 3	4,236 5 8
Excavating foundations and filling the basement ... ,,	307 50/100	0 3 0	322 8 0
Teak-wood joists (40)	.....	7 4 0	2,229 6 0
Iron doors with wooden frames, &c., &c. ... ... Cubic feet.	250	.....	600 0 0
Wood oil three coats to the joists ... ... No.	320	2 4 0	562 8 0
Lead color three coats to the weather boards, and iron doors	.....	60 0 0	19,200 0 0
Pad-locks ... ... Squares.	300	.....	25 0 0
Contingencies ... ... No.	360	2 6 0	712 8 0
	.....	8 0 0	2,880 0 0
		.....	8,136 12 9
Solitary Cells for Women.			
Rough stone in chunam ... ... Cubic yards.	1,513 11/27		
Arch work in do.... ... ... Cubic feet.	410 3/15	3 0 0	4,541 5 4
Terracing with brick on edge, &c., &c. ... Squares.	76 80/100	0 3 0	77 5 6
Flooring with do. do. ... ... ,,	54 18/100	22 0 0	1,689 9 6
Excavating foundations and filling the basement... ...	.....	7 4 0	392 5 10
Teak-wood wrought and put up ... ... Cubic feet.	776 3 4/12	.....	140 0 0
Iron doors with wooden frames, &c. ... ... each.	40	2 4 0	1,746 10 0
Wood oil three coats to the joists	.....	35 0 0	1,400 0 0
Lead color three coats	.....	.....	60 0 0
Contingencies	.....	.....	40 0 0
	.....	.....	1,016 3 10
Jailers' quarters.			
Wood oil three coats to the beams	.....	.....	20 0 0
Red paint three coats to the doors and windows... ...	.....	.....	35 0 0
Out-offices for Jailers.			
Country-wood batten windows, with frames, &c. ... each.	3	6 0 0	18 0 0
Painting	.....	.....	6 0 0
Hospital and Stores.			
Batten doors with frames, and iron fixtures, &c., complete, 7 × 3 ... ... each.	24	17 0 0	408 0 0
Do. do. do. 6 × 3 ... ... ,,	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats	.....	.....	96 0 0

Items.	Estimate. Quantity.	Rate.	Amount.
Radial Blocks.		Rs. A. P.	Rs. A. P.
Iron pipes	.....	.....	.....
Cisterns.			
Rough stone in chunam	.....	.....	.....
Brick in chunam	.....	.....	.....
Plastering	.....	.....	.....
Parapet wall on the top of the Radial Blocks.			
Brick in chunam	.....	.....	.....
Plastering	.....	.....	.....
White-washing	.....	.....	.....
Bamboo lattices	.....	.....	.....
Total ...	.....	.....	.....
Unadjusted advances remaining at the end of Nov. 1865...			.....
Total...	.....	.....	.....

Progress Report of the Central Jail, &c.—Continued.)

Items.	Estimate. Quantity.	Rate.	Amount.	Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Enclosure wall.									
Rough stone in chunam ... ... Cubic yards.	6,854 17/18	3 0 0	20,562 15 1	.....	.....	136 15 0	5,407 17/17	2 8 10	13,797 13 4
Brick work in do. (Arches) ... ... „	346 7/17	5 1 0	1,753 2 0	.....	.....	36 12 4	38 5/17	4 11 10	180 1 0
White-washing in chunam ... ... Squares.	1,304 1/2	0 3 0	255 13 6	.....	.....	.....	.....	.....	120 0 0
Broken bottle in do.	.....	.....	.....	.....	.....	.....	.....	.....	454 9 10
Wrought iron railings, &c., &c. ... ... lbs.	8,388 2/3	0 2 6	1,310 11 8	.....	.....	.....	.....	.....	296 2 0
Red painting to iron railings	.....	.....	200 0 0	.....	.....	.....	.....	.....	46 0 0
Excavating foundations and filling the basement	.....	.....	280 0 0	.....	.....	.....	.....	.....	203 4 5
Contingencies	.....	... ..	693 4 6	.....	.....	.....	.....	.....	1,073 9 10
Scaffolding and sundries	.....	.....	1,100 0 0	.....	.....	.....	.....	.....	201 0 11
Banquite wall.									
Broken bottle in chunam ... ... Squares.	.....	.....	.....	.....	.....	.....	.....	.....	
Contingencies	.....	.....	.....	.....	.....	.....	.....	.....	38 15 0
Inner Partition walls.									5 0 0
Rough stone in chunam ... ... Cubic yards.	2,529 21/27	3 0 0	7,589 12 0	.....	.....	.....	.....	.....	
White-washing in do.	427	0 3 0	80 1 0	.....	.....	.....	889 1/17		
Excavating foundations and filling the basement	.....	.....	100 0 0	.....	.....	.....	182 10/106	4 2 5	
Broken bottle in chunam	.....	.....	.....	.....	.....	.....	.....	0 0 4	3,688 8 0
Con ingencies	.....	.....	778 10 8	.....	.....	.....	R. feet 758	.....	4 4 1
Front gate and wooden railings.							.....	0 0 7	19 1 0
Wooden railings, complete ... ... R. feet.	1,532	2 8 0	3,830 0 0	.....	.....	.....	.....	.....	28 7 6
Masonry work	.....	.....	560 0 0	.....	.....	1 2 10			151 0 0
Painting	.....	.....	150 0 0	.....	.....	.....	300		
Contingencies	.....	.....	540 8 0	.....	.....	.....	.....	10 14 10	3,279 14 0
Well.				.....	.....	.....	.....	.....	127 2 5
Earthwork ... ... Cubic yards.	2,287	0 1 4	190 9 4	.....	.....	.....	.....	.....	100 15 0
Do. ... ... „	620	0 1 6	58 2 0	.....	.....	.....	2,287		138 8 6
Do. ... ... „	2,118 10/16	0 2 5	320 0 0	.....	.....	.....	620	0 1 4	
Do. ... ... „	2,400	0 7 0	1,050 0 0	.....	.....	.....	2,118 10/16	0 1 6	190 9 4
Do. ... ... „	.....	.....	442 10 0	.....	.....	.....	2,400	0 2 5	58 2 0
Do. ... ... „	.....	.....	483 6 5	.....	.....	.....	.....	0 7 0	320 0 0
Baling water and sinking the well frame	.....	29 0 11	1,167 10 9	.....	.....	.....	.....	.....	1,050 0 0
Value of well frame ... ... Cubic yards.	40-5	22 6 11	901 7 1	.....	.....	.....	40-5		462 10 0
Cut stone in chunam ... ... „	40-5	18 0 4	724 2 9	.....	.....	.....	40-5	29 0 11	483 6 5
Do. ... ... „	40-5	17 8 0	251 4 9	.....	.....	.....	40-5	22 6 9	1,167 11 8
Do. ... ... „	16-2	17 8 0	421 15 1	.....	.....	.....	16-2	18 1 10	901 1 8
Do. ... ... „	24-3	16 14 0	610 5 0	.....	.....	.....	24-3	17 0 9	727 14 10
Do. ... ... „	36-4½	0 1 0	412 8 0	.....	.....	.....	28	17 4 6	274 0 0
Do. ... ... „	6,600	.....	335 14 10	.....	.....	.....	6,811¼	17 1 5	416 9 7
Filling in the outside of steening	.....	.....	.....	.....	.....	.....	.....	0 1 0	478 8 0
Contingencies	.....	.....	.....	.....	.....	.....	.....	.....	420 8 11
Clearing jungle	.....	.....	.....	.....	.....	.....	.....	.....	347 7 11
Workshops.									482 1 6
Iron pipes	.....	.....	.....	.....	.....	.....	.....	.....	
Cisterns.									13 11 3
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	
Brick in do.	.....	.....	.....	.....	.....	.....	.....	.....	2 13 9
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	1 1 0
Sundries	.....	.....	.....	.....	.....	.....	.....	.....	4 7 0
Parapet wall on the top of the Workshops.									0 9 0
Brick in chunam	.....	.....	.....	.....	.....	.....	.....	.....	
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	
White-washing in chunam	.....	.....	.....	.....	.....	.....	15 21/27	1 1 4	16 4 4
Centre Warder upper story.							.....	.....	0 12 0
Iron pipes	.....	.....	.....	.....	.....	.....	.....	.....	1 2 0
									130 14 1

Works Department, 12*th January* 1866.

the Central Jail, &c.—(Continued.)

Work performed in this month.			Work performed up to this month.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
.....	.....	107 0 2	$744\frac{5}{27}$	2 15 10	2,225 12 3
$32\frac{40}{100}$	1 0 0	32 0 6	$97\frac{20}{100}$	6 15 0	672 13 11
.....	.....	2 12 6	80	0 2 4	11 7 8
$17\frac{78}{400}$	2 2 8	38 13 10	90	4 14 10	413 6 1
.....	.....	.....	.....	.....	128 11 9
.....	.....	.....	38	0 15 1	35 13 8
.....	.....	.....	38	35 0 0	1,330 0 0
.....	.....	.....	$1,577\frac{1}{12}$	2 4 0	3,548 1 9
.....	.....	1 12 0	.....	.....	766 0 9
.....	.....	518 0 0	$10,369\frac{20}{27}$	2 9 1	26,667 6 8
.....	.....	10 11 0	150	0 2 8	25 2 3
.....	.....	224 1 7	46,575	0 2 4	6,758 0 1
.....	.....	.....	.....	.....	1,356 10 10
.....	.....	.....	2,010	0 3 3	413 1 2
.....	.....	.....	$24\frac{84}{100}$	12 5 8	296 8 2
.....	.....	.....	$306\frac{58}{100}$	8 12 9	2,691 11 3
.....	.....	.....	1,032	0 4 2	268 7 0
.....	.....	.....	246	9 13 7	2,422 11 1
.....	.....	.....	.....	.....	821 14 8
.....	.....	.....	250	2 4 0	562 8 0
.....	.....	.....	304	60 0 0	18,240 0 0
.....	.....	.....	.....	.....	25 15 8
.....	.....	.....	180	3 6 9	621 12 1
.....	.....	.....	206	2 4 6	470 6 6
.....	.....	.....	.....	.....	5,657 3 0
.....	.....	.....	$1,036\frac{17}{27}$	3 1 7	3,213 7 10
.....	.....	14 13 6	206	0 2 2	28 11 9
.....	.....	.....	.....	.....	1 7 9
.....	.....	.....	.....	.....	136 13 7
.....	.....	.....	.....	.....	143 4 4
.....	.....	.....	$770\frac{11}{12}$	2 4 0	1,734 10 6
.....	.....	.....	21	35 0 0	735 0 0
.....	.....	.....	.....	.....	40 3 3
.....	.....	.....	.....	.....	32 2 2
.....	.....	.....	.....	.....	640 6 8
.....	.....	.....	.....	.....	14 14 8
.....	.....	.....	.....	.....	24 9 3
.....	.....	.....	1	6 0 0	6 0 0
.....	.....	.....	.....	.....	5 0 11
.....	.....	.....	24	17 0 0	408 0 0
.....	.....	.....	4	15 0 0	60 0 0
.....	.....	.....	.....	.....	72 0 9

Works Department, 12*th January* 1866.

Central Jail, &c.—(Concluded.)

Work performed up to this month.			Work performed in this month.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....
.....	.....	.....	.....	.....	.....

Proceedings of the Madras Government, Public Works Department.
12th January 1866.

No. 332. ORDER THEREON, 12th January 1866, No. 161.

CIVIL WORKS, No. 57.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Progress Report of the Central Jail at Rajahmundry for the Month of November 1866

Items	Estimate Quantity	Estimate Rate	Estimate Amount	Work performed in this Month Quantity	Work performed in this Month Rate	Work performed in this Month Amount	Work performed up to this Month Quantity	Work performed up to this Month Rate	Work performed up to this Month Amount	Remarks
4 Workshop										
Rough Stone in Chunam ____ Cyds	1493 21/27	3 ..	4481 5 4				1583 12/27			
Terracing with bricks on edge ____ Sqr	220 80/100	22 ..	4857 9 8				105	37 8 ..		
Whitewashing in Chunam ____ Do	261 24/100	.. 3 ..	78 15 8				130 62/100			
Flooring with brick on edge ____ Do	192	7 4 .	1392 ..				99 22/100			
Excavating foundations and filling the basement	..	.. .. ..	164				..			
Teak Wood wrought and put up ____ Cft	3537 1/12	2 4 .	7958 8 .				3269 9/12			
Wood Oil 3 Coats ____ Sqr	292	1 ..	292 ..				146			
Cut stones over the Pillars heads ____ No	152	1 4 .	190 ..				114			
Do ____ Do ____ Centre ____ Do ____ Do	84	1 8	126 ..				63			
Contingencies			1934 9 4							
Partition Walls between the Centre Pillars										
Rough Stone in Chunam ____ Cyds	185 9/27	3 ..	556 ..				185 9/27	2 11 8	503 .. 3	
Contingencies			91 6 4						83 9 4	
6 Towers										
Rough Stone in Chunam ____ Cyds	405	3 ..	1215 ..				264 6/27	3 5 11	859 10 10	
Excavating foundations and filling the basement	..	.. .. ..	15 ..				..		17 5 7	
Teak Wood wrought and put up ____ Cft	52 6/12	2 4 .	118 2 .				60 6/12	2 4 .	136 6 6	
Wood Oil 3 Coats ____ Sqr	..	.. .. ..	6 ..				..		3 1 3	
Contingencies			286 13 6						81 7 5	
Centre Warder										
Rough Stone in Chunam ____ Cyds	346 18/27	3 ..	1040 ..				364 1/2	2 13 3	1001 15 6	
Brick work in ____ Do ____ Cft	152	.. 3 ..	28 8 .	16 ..			152	.. 2 11	27 14 .	
Terracing with brick on edge ____ Sqr	20 82/100	18 10 10	378 4 11	10 11 .			20 82/100	16 .. 2	336 3 7	
Flooring with bricks on edge ____ Do	18 25/100	7 4 ..	132 5 .	11 4 .			18 25/100	6 8 8	117 12 9	
Whitewashing in Chunam ____ Do	48	.. 3 .	9 ..				48	.. 4 .	12 .. 11	
Stone Columns ____ No	12	12 8 ..	150 ..				12	12 13 11	152 7 7	
Cornice work in Chunam ____ Cft	127 1/2	.. 4 .	31 11 .				127 1/2	.. 3 10	30 7 11	
				82 13 .					20200 6 10	

Carried over

Progress Report of the Central Jail at Rajahmundry for the Month of November 1860

Items	Estimate			Work performed in this Month			Work performed upto this Month			Remarks
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
4 **Workshop**										
Brought forward							82134		20200 6 10	
Wooden Stair Case Complete			180 - -						176 12 8	
Excavating foundations & filling the basement			80 - -						79 7 2	
Country Wood batten doors with frames and Iron fixtures Viz Viz Complete 8 x 4	No 3	26 - -	78 - -				3	26 - -	78 - -	
Do Do Windowshutters with frames & Iron bars Viz Complete	No 8	15 - -	120 - -				8	15 - -	120 - -	
Teak Wood wrought and put up	Cft 333 6/12	2 4 -	750 7 6				409 10/12	2 4 -	922 2 -	
Cut stones over the Pillars heads	Re 12	1 8 -	18 - -				12	1 6 4	16 12 6	
Wood Oil 3 Coats	Sqr 13	1 - -	13 - -				13	1 2 2	14 12 1	
Red paint 3 Do	" 5 1/2	1 12 -	9 10 -				5 1/2	1 13 6	10 1 4	
Upper Story										
Brick in Chunam	Cyc 152 18/27	4 - -	618 10 8				142 15/27	4 1 5	580 4 10	
Flat Arch work in Do	Cft 116 1/2	3 -	21 13 6				116 1/2	2 3	16 5 8	
Cornice work in Do	" 127 1/2	4 -	31 14 -	8	5 -		127 1/2	2 9	22 14 -	
Terrasing with brick on edge Viz Viz	Sqr 21 72/100	22 - -	477 13 5				21 72/100	15 13 7	332 13 9	
Whitewashing in Chunam	" 71	3 -	13 5 -				71	2 3	10 - 6	
Stone Columns	Re 12	12 - -	144 - -				12	11 15 9	143 13 6	
Cut stones over the Pillars heads	Do 12	1 4 -	15 - -				12	1 5 9	11 12 6	
Teak Wood wrought and put up	Cft 333 6/12	2 4 -	750 7 6				409 11/12	2 4 -	922 3 6	
Country Wood batten doors with frames and Iron fixtures Viz Complete 8 x 4	No 3	26 - -	78 - -				1	26 - -	26 - -	
Do Window Shutters Viz	Do 8	18 - -	144 - -				6	15 - -	90 - -	
Wood Oil 3 Coats	Sqr 8	1 - -	8 - -				8	10 5	5 3 -	
Paint 3 Do	Do 7	1 12 -	12 4 -				7	2 3 4	15 7 4	
Contingencies			539 13 6						392 5 -	
2 Truss roof workshops										
Rought stone in Chunam	Cyc 713 13 1/2 / 27	3 - -	2140 11 6				744 5/27	2 15 10	2225 12 3	
Roofing with Country Wood reepers Nails flat and pantiles and Chinam boards	130 32/100	12 - -	1563 13 4	107 - 2		32 10/100	97 20/100	6 15 -	672 13 11	
Carried Forward				230 28					27086 44	

Progress Report of the Central Jail at Rajahmundry for the Month of November 1866

Items	Estimate Quantity	Estimate Rate	Estimate Amount	Work performed in this Month Quantity	Work performed in this Month Rate	Work performed in this Month Amount	Work performed upto this Month Quantity	Work performed upto this Month Rate	Work performed upto this Month Amount	Remarks
4 **Workshop**									2798644	
Brought forward						230 28			2798644	
Whitewashing in Chunam ——— Sqr	160	- 3 -	30 - -	- - -	2 12 6	50	- 2 4		11 7 8	
Flooring with bricks on edge Vca Vca ——— Do	86 23/100	7 4 -	628 12 8	17 9/100 2 2 8	38 13 10	90	4 14 10		4436 1	
Excavating foundations and filling the basement	"	- - -	120 - -	- - -	- - -	-	- - -		128 11 9	
Cut Stones over the Pillars heads ——— Rs	38	1 4 -	47 8 -	- - -	- - -	38	- 15 1		35 13 8	
Wooden truss complete ——— Each	38	35 - -	1330 - -	- - -	- - -	38	35 - -		1330 - -	
Teak Wood wrought and put up — Cft	1706 11 3/12 12	2 4 -	3840 - -	- - -	- - -	1577 1/2 12	2 4 -		3513 1 9	
Contingencies ———	"	- - -	968 7 6	- - -	1 12 -	"	- - -		766 - 9	
Radial Block of Cells										
Rough Stone in Chunam ——— Cyds	11117 14 12/27	3 - -	33352 9 3	- - -	518 - -	10369 22/27	2 9 1		26667 6 8	
Arch Work in Chunam over the 4 doors Cft	187 1/2	- 3 -	35 2 6	- - -	10 11 -	150	- 2 8		25 2 3	
Arched roof with bricks in Chunam — Do	6681 2 1/2	- 4 -	1645 3 2	- - -	224 17	1657 5	- 2 4		6738 - 1	
Centrings ———	"	- - -	2400 - -	- - -	- - -	-	- - -		1356 10 10	
Cornice Work in Chunam ——— Cft	2512 1/2	- 4 -	628 2 -	- - -	- - -	2010	- 3 3		413 1 2	
Terracing with bricks on edge Vca Vca — Sqr	25 50/100	22 - -	560 15 10	- - -	- - -	24 84/100	12 5 8		296 8 2	
Do Cutting Jelly 2 Courses of flat tiles Vca Do	3867 1/2 100	10 15 3	4236 5 8	- - -	- - -	306 58/100	8 12 9		2691 11 3	
Whitewashing in Chunam ——— Do	1720	- 3 -	322 8 -	- - -	- - -	1032	- 4 2		268 7 -	
Flooring with bricks on edge Vca Vca — Do	307 50/100	7 4 -	2229 6 -	- - -	- - -	246	9 13 7		2432 11 1	
Excavating foundations and filling the basement	"	- - -	600 - -	- - -	- - -	-	- - -		821 14 8	
Teak Wood joists (40) ——— Cft	250	2 4 -	562 8 -	- - -	- - -	250	2 4 -		562 8 -	
Iron doors with wooden frames Vca — No	320	60 - -	19200 - -	- - -	- - -	304	60 - -		18240 - -	
Wood Oil 3 Coats to the joists ———	"	- - -	25 - -	- - -	- - -	-	- - -		25 15 6	
Lead Colour 3 do to the weather boards and Iron doors ——— Sqr	300	2 6 -	712 8 -	- - -	- - -	180	3 6 9		621 12 1	
Pad Locks ——— No	360	6 - -	2880 - -	- - -	- - -	206	2 4 6		470 6 6	
Contingencies ———	"	- - -	8136 12 9	- - -	- - -	"	- - -		6657 3 -	
Solitary Cells for Women										
Rough Stone in Chunam ——— Cyds	1513 21/27	3 - -	4541 5 4	- - -	- - -	1036 17/27	3 1 7		3213 7 10	
Carried Over					1026 5 7				10386 2 3	

Progress Report of the Central Jail at Rajahmundry for the Month of November 1866

Items	Estimate Quantity	Estimate Rate	Estimate Amount	Work performed in this Month Quantity	Work performed in this Month Rate	Work performed in this Month Amount	Work performed up to this Month Quantity	Work performed up to this Month Rate	Work performed up to this Month Amount	Remarks
4 **Workshop**										
Brought forward							10257		10386 23	
Rock Work in Chunam ____ Cft.	410 2/12	" 3	77 56	" "	14 13 6	2c6	" 22	26 11 9		
Terracing with brick on edge Dea Dea ____ Sqr	76 80/100	22 "	1689 9 6	" "	" "	"	" "	1 7 9		
Flooring with brick on edge Dea Dea ____ Do	54 12/100	7 4 "	392 5 10	" "	" "	"	" "	196 13 7		
Excavating foundations & filling the basement	"	" "	140 " "	" "	" "	"	" "	163 4 4		
Teak Wood wrought and put up ____ Cft.	776 3 12/12	2 4 "	1746 10 "	" "	" "	"	" "	1734-10-6		
Iron doors with wooden frames Dea Each	40	35 " "	1400 " "	" "	" "	770 11 1/2 12	2 4 "	735 " "		
Wood Oil 3 Coats to the Joists ____	"	" " "	60 " "	" "	" "	21	35 " "	40 3 3		
Lead Colour 3 Coats ____	"	" " "	40 " "	" "	" "	"	" "	32 2 2		
Contingencies ____	"	" " "	1016 3 10	" "	" "	"	" "	640 6 8		
Jailors Quarters										
Wood Oil 3 Coats to the Beams ____	"	" " "	20 " "	" "	" "	"	" "	14 14 8		
Red paint 3 Do to the doors & windows ____	"	" " "	35 " "	" "	" "	"	" "	24 9 3		
Post Offices for Jailors										
Country Wood battens Windows with frames Each	3	6 " "	18 " "	" "	" "	1	6 " "	6 " "		
Painting ____	"	" " "	6 " "	" "	" "	"	" "	5 " 11		
Hospital & Stores										
Batten doors with frames and Iron fixtures Dea Complete 7 x 3 ____ Each	24	17 " "	408 " "	" "	" "	24	17 " "	408 " "		
____ Do ____ Do ____ 6 x 3 ____ Do	9	15 " "	135 " "	" "	" "	4	15 " "	60 " "		
Wood Oil 3 Coats Red paint 3 Coats ____	"	" " "	96 " "	" "	" "	"	" "	72 " 9		
Enclosure Wall										
Rough Stone in Chunam ____ Cyds.	6856 17/18	3 " "	20562 15 1	" "	136 15 "	5407 17/27	2 8 10	13797 13 4		
Brick Work in Do (Arches) ____ Do	346 3/27	5 1 "	1763 2 "	" "	36 12 4	38 5/27	4 11 10	190 1 "		
Whitewashing in Chunam ____ Sqr	1364 1/2	" 3 "	255 13 6	" "	" "	"	" "	120 " "		
Broken bottle in ____ Do ____ Do	"	" " "	" " "	" "	" "	"	" "	454 9 10		
Wrought Iron Railings Dea ____ Lb	8388 2/3	" 2 6	1310 11 8	" "	" "	"	" "	296 2 "		
Red painting to Iron Railings ____	"	" " "	200 " "	" "	" "	"	" "	46 " "		
Excavating foundations & filling the basement	"	" " "	280 " "	" "	" "	"	" "	203 4 5		
								12304 4 5		

Progress Report of the Central Jail at Rajahmundry for the Month of November 1866

13.

Items	Estimate Quantity	Estimate Rate	Estimate Amount	Work performed in this Month Quantity	Work performed in this Month Rate	Work performed in this Month Amount	Work performed upto this Month Quantity	Work performed upto this Month Rate	Work performed upto this Month Amount	Remarks
4 Workshop										
Brought forward									1230 4 5	11
Contingencies			693 4 6						1073 9 10	
Scaffolding and Sundries			1100						201 11	
Banquite Wall										
Broken bottle in Chunam 1/32									38 15	
Contingencies									5	
Inner Partition Walls										
Rough stone in Chunam Cyds	2529 24/27	3	7589 12				889 6/27	4 2 5	3688 8	
Whitewashing in do	427	3	80 1						4 41	
Excavating foundations & filling the basement			100				182 40/100	4	19 1	
Broken bottle in Chunam									28 7 6	
Contingencies			778 10 8				758 Rft	7	151	
Front Gate & Wooden railings										
Wooden Railings Complete Rft	1532	2 8	3830						3279 14	
Masonry Work			560	1 2 10	300		10 14 10		127 2 5	
Painting			160						100 15	
Contingencies			520 8						136 8 6	
Well										
Earth Work Cyds	2287	1 4	190 9 4				2287	1 4	190 9 4	
do do	620	1 6	58 2				620	1 6	58 2	
do do	2118 12/16	2 5	320				2118 12/16	2 5	320	
do do	2400	7	1050				2400	7	1050	
Baling water and sinking the Well frame			462 10						462 10	
Value of Well frame			483 6 5						483 6 5	
Cut Stone in Chunam Cyds	40.5	29 11	1167 10 9				40.5	29 11	1167 11 8	
do do do	40.5	22 6 11	901 7 1				40.5	22 6 9	901 1 8	
do do do do	40.5	18 4	724 2 9				40.5	18 1 10	727 14 10	
do do do do	16.2	17 8	281 4 9				16.2	17 9	274	
do do do do	24.3	17 8	421 15 7				24.3	17 4 6	416 9 7	
do do do do	36.4½	16 14	610 5				28	17 1 5	478 8	
Carried Over			1214 14 5				1216 13		138429 2	

Progress Report of the Central Jail at Rajahmundry for the Month of November 1866

12

Items	Estimate Quantity	Estimate Rate	Estimate Amount	Work performed in this Month Quantity	Work performed in this Month Rate	Work performed in this Month Amount	Work performed upto this Month Quantity	Work performed upto this Month Rate	Work performed upto this Month Amount	Remarks
4 Workshop										
Brought forward						1216 13			13842 9 2	
Filling in the out side of steening	6600	" 1 "	412 8 "				6811½	" 1 "	420 8 11	
Contingencies	"	" " "	355 14 10						347 7 11	
Cleaning Jungle	"	" " "							482 1 6	
Workshops										
Iron pipes	"	" " "							13 11 3	
Cisterns										
Rough stone in Chunam	"	" " "							2 13 9	
Brick in Chunam	"	" " "							1 1 "	
Plastering	"	" " "							4 7 "	
Sundries	"	" " "							9 "	
Parapet Wall on the top of the Workshops										
Brick in Chunam	"	" " "					15 21/27	1 1 4	16 4 4	
Plastering	"	" " "						" "	12 "	
Whitewashing in Chunam	"	" " "						" "	1 2 "	
Centre Warder Upper Story										
Iron pipes	"	" " "							130 4 1	
Radial Blocks										
Iron pipes	"	" " "							31 7 7	
Cisterns										
Rough stone in Chunam	"	" " "							8 9 9	
Brick in Chunam	"	" " "							6 1 "	
Plastering	"	" " "							1 13 9	
Carried over						1216 13			13993 15 2	

Progress Report of the Central Jail at Rajahmundry for the Month of November 1865

13.

Items	Estimate Quantity	Estimate Rate	Estimate Amount	Work performed in this Month Quantity	Work performed in this Month Rate	Work performed in this Month Amount	Work performed upto this Month Quantity	Work performed upto this Month Rate	Work performed upto this Month Amount	Remarks
Sh. No. 1										
Brought forward									139931 5	
Parapet Wall on the top of the Radial Blocks							1216 13			
Brick in Chunam									146 9	
Plastering							37	3 52	222 -	
Whitewashing									3 -	
Bamboo tatties									72 5 9	
									140174 15 6	
							1216 13		14690 4 9	
							Advances remaining at the end of Nov/65		154865 4 3	
								Total		

Unadjusted

In partial Payment as per Progress Report. Estimate Rs. 20,000 - Work has been partially suspended pending consideration of alteration to be recommended under G.O. No 877. 16th Dec 65

Vallair
22nd December 65
Desp. 26 Do

H. Ryland
Supt. Engineer

Captain R.E.
1st Div.

Of the five Radial blocks of Cells

Four are finished on radii 2, 4, 6 and 8.

One at basement block.

Of the six Corridors

Three are finished on radii 3, 5 & 7

Two are being roofed.

One basis walls up.

Two Rangers of solitary and tremont Cells.

Walls of one 10 feet high

do- of one 5 feet -

Cookhall Wards. finished

Enclosure Walls. are building of the (Cells) varied to the full heights

6 sides.

Portion Walls on radii 3, 5 & 7, the entrance Angle being One 12,

finished.

Inner Palisade. Completed from 3 to 9.

Well. 120 feet diameter 72 feet deep / finished except Curbstone & Curbstone

annular pavement round it.

Well Work. in the Elevindragon 9.12 ors (viz on the entrance side) is

suspended, pending the Central Jail Committee / communication

with Government under date

Old Hospital. Containing 96 cells and giving place for 4 convicts; is

ready for the reception of the prisoners now on their way up

from Cuddapah, Nellore, and Guntur.

Prs of Govt for January
From The Superintending Engr
1st Division

To The Secretary to Govt
P.W.D.
Madras

Dated 22d
Dispd 26th } December 65
Rec'd 4 Jany 66

Progress Report of
the Central Jail at
Rajahmundry for the
Month of December
1865

Vide 331. 332

Withdrawn
No 161 - 12th Jany 1866.

No 161

Communicated to
the Judicial Department

Fort St George
12th Jany 1866

To the Judicial Department

Dated 15th January.

21
2