M.R.O. 1—77,006—8-6-37.

(1) Number of pages 6

(2) Date of repair 12-5-03

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 157 Press Mis.

320-21

Dated 17 1 1867.

Not to be folded or roughly handled

RC

SIXTH DIVISION.

Report of the progress of the Junction Canal between Negapatam and Teroopoondy for the month of Nov. 1866, called for in G. O. No. 1780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for the current year, and date of Order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
			RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
Junction Canal from Negapatam to Teroopoondy.	22,565	Government in G. O. No. 3,511, dated 30th Nov. 1863, and No. 1,051 of 20th April 1865.	20,744 9 5	G. O. No. 1,919 of 20th June 1866 ... ... 3,420 0 0 Deduct amount as per G. O. No. 3,224 of 10th October 1866 ... 1,920 0 0 1,500 0 0 Add amount granted from Income Tax Fund as per do. do. ... 1,920 0 0 3,420 0 0	375 14 11	1,695 0 2	Nearly completed. Work in abeyance on account of the season.
Supplemental to do.	1,600						
	24,165						
Completing the Navigable Canal between Negapatam and Vedarniem.	64,000	Do. No. 3,101, dated 19th October 1865, and No. 2,736 of 29th August 1866.	3,796 15 6	In Budget of 1866-67 ... 20,000 0 0 Add as per G. O. No. 1,919, dated 20th June 1866 ... ... 115 8 10 20,115 8 10 Deduct amount as per G. O. No. 3,063 of 25th September 1866 ... 5,391 0 0 14,724 8 10 Deduct amount as per G. O. No. 3,224 of 10th October 1866 ... 7,724 8 10 7,000 0 0 Add amount granted from Income Tax Fund as per do. 7,724 8 10 14,724 8 10	22 7 8	4,099 2 11	Three under-tunnels completed. Work in abeyance on account of the season.
Supplemental to do.	6,410						
	70,410						

CAMP CADRUBADY,
9th January 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department,
17th January 1867.

No. 321. ORDER THEREON, 17th January 1867, No. 157.

CIVIL WORKS, No. 71.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

6th Division

Report of the Progress of the Junction Canals between Negapatam and Tiruvaloondi for the month of November 1866, called for in G. O. Dr. 1780 dated 20th June 1864.

Description of Work	Estimate of Sanction	By whom sanctioned	Expenditure up to the end of the last year	Grants for the current year and date of order authorizing it.	Net expenditure in this year: In this month	Net expenditure in this year: Up to this month	Remarks explanatory of the State of Progress
Junction Canals from Negapatam to Tiruvaloondi	22565	Government in G. O. Dr. 2511 dated 30th November 1865 & 1051 of 20th April 1865	20744 9 5	G. O. Dr. 1919 of 20th June 1866 — 3420 Deduct amount as per G. O. Dr. 3224 of 10th October 1866 — 1920 1500 Add amount granted from Income Tax fund as per D° D° 1920 3420	375 14 11	1695 2 2	Nearly completed. Works in abeyance on account of the season.
Supplemental to D°	1600						
	24165						
Completing the Navigable Canals between Negapatam and Vadarnieu	64000	D° 2307 dated 19th October 1865 & 2736 of 29th August 1866	3796 15 6	Dr. Budget for 66 20000 — 0 Add as per G. O. Dr. 1919 dated 20th June 1866 — 115-8-10 20115-8-10 Deduct amount as per G. O. Dr. 3063 of 25th Sept. 1866 — 5391-0-0 14724-8-10 Deduct Amount as per G. O. Dr. 3224 of 10th October 1866 — 7724-8-10 7000-0-0 Add amount granted from Income Tax fund as per D° D° — 7724-8-10 14724-8-10	22 7 8	4099 2 11	3 Tunnels completed. Works in abeyance on account of the season.
Supplemental to D°	6410						
	70410						

Supt. Engr's Office 6th Division
Chingleput
9th January 1867

W. F. Nasmith Captain R.E.
Supt. Engineer 6th Division

P.C. 1867 Department
Pro. of Good Hope January
No 112
Knows
The Supt. Engineer
& 2nd Do
To The Secretary to Govt
P.W.D.
Dated 9th January 1867
Rd 12th January 1867
Encls
No 157 - 17th Jany 1867.
Report of the Engineer
of the Junction Canal
between Reg. & Atlantic
Docks proudly for the
month of November
1866
Witness

Lid

No 157

No 157

Cannd to the
Rev Dept.

Govt Works

Govt St George
17th Jany 1867

To Rev Dept.

31
2

Dept 18 Jany 67

No 320 - 321.