M.R.O. 1—77,000—6-4-59.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1597 Press / Mis.

627-628

Dated 27-5 1864.

Not to be folded or roughly handled

SIXTH DIVISION

TANJORE DISTRICT.

Report of Progress of the Junction Canal between Negapatam and Teroopoondy for the month of March 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of last year.	Grant for the current year, and date of Order authorizing it.		NET EXPENDITURE IN THIS YEAR. In this month.	NET EXPENDITURE IN THIS YEAR. Up to this month.	Remarks explanatory of the state of progress.
	RS.		RS. A. P.		RS. A. P.	RS. A. P.	RS. A. P.	
Junction Canal from Negapatam to Teroopoondy.	22,565	Government in G. O. No. 3,511 of 30th November 1863, and No. 1,051 of 20th April 1865	20,744 9 5	G. O. No. 1,919 of 20th June 1865 ...	3,420 0 0	1,739 3 6	3,599 0 8	Cutting catch drain and constructing head sluice for Karoongunny lands nearly completed. All the other works connected with this estimate have been completed.
Supplemental to do. ...	1,600			Deduct as per G. O. No. 3,224 of 10th October 1866...	1,920 0 0			
	24,165				1,500 0 0			
				Add amount granted from Income Tax Fund as per do. do.	1,920 0 0			
					3,420 0 0			
Completing the navigable Canal between Negapatam and Vedarniem ...	64,000	Do. No. 3,101 of 19th October 1865, and No. 2,736 of 29th August 1866 ...	3,796 15 6	In Budget of 1866-67	20,000 0 0	6,480 5 6	12,002 6 5	Excavation of the canal between Cadoonyaur and Vellayaur more than half finished. The under tunnel at Caroongunny, calingulah at do., and extension of wings to Carapadagay under sluices in progress. Materials under preparation for other masonry works.
Supplemental to do. ...	6,410			Add as per G. O. No. 1,919 of 20th June 1866	115 8 10	Deduct recovery in this month ...	80 0 0	
	70,410				20,115 8 10		11,922 6 5	
				Deduct as per G. O. No. 3,063 of 25th September 1866	5,391 0 0			
					14,724 8 10			
				Deduct as per G. O. No. 3,224 of 10th October 1866, and No. 154 of 17th January 1867	7,724 8 10			
					7,000 0 0			
				Add amount granted from Income Tax Fund as per G. O. No. 3,224 of 10th October 1866	7,724 8 10			
					14,724 8 10			
				Add amount granted from do. as per G. O. No. 490 of 19th February 1867	865 5 4			
					15,589 14 2			

(Signed) P. P. L. O'CONNELL, Lieut.-Colonel, R. E.,
Acting Superintending Engineer, 6th Division.

TANJORE,
15*th May* 1867.

Proceedings of the Madras Government, Public Works Department,
27th May 1867.

o. 628. ORDER THEREON, 27th May 1867, No. 1,597.

IRRIGATION, No. 39. Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

the Revenue Department.

Ext. S. T. Augustin.

Report of Progress of the Junction Canal between Negapatam and Tevoroopondy for the Month of March 1867.

6th Division
Tanjore District.

called for in G.O. No. 1780 dated 20th June 1864.

Description of Work	Amount of Estimate	By whom Sanctioned	Expenditure up to the end of last year	Grant and	for the current year date of Order authorizing it	Net expenditure in this year: In this Month	Up to this Month	Remarks explanatory of the state of Progress
Junction Canal from Negapatam to Tevoroopondy	22565	Government in G.O. No. 3571 of 30th November 1865 & 1057 of		G.O. No. 1919 of 20th June 1866	3420			Cutting Caleb drain and constructing Head Sluice for Karoongunny lands nearly completed. All the other works connected with this Estimate have been completed.
Supplemental to Do.	1600			Deduct 10% Add do from as per	1920 a/c October 1866	1920		
	24165	20th April 1865	20741 95	amount granted Income Tax fund Do. do.	1500	1709 06	3599 8	
					3420			
Completing the Navigable Canal between Negapatam and Vedaranieu	64000	Do. 3101 of 19th October 1865 & 2736 of 29th August 1866	3796 156	In the Govt. of 1866	20000 — —			Excavation of the Canal between Caroongunny and Vellay are more than half finished. The Under Tunnel at Caroongunny, Caliyaleb at Do. & extension of wings to Carapadagay Under sluices in progress. Materials under preparation for other Masonry works.
Supplemental to Do.	6410			Add as per G.O. No. 1999 of 20th June 1866	115 — 8 — 10			
	70410			Deduct as per G.O. No. 3065 of 25th September	20115 — 8 — 10 5391 — — —	6480 56	12002 65	
				Deduct as per G.O. No. 3224 of 10th October & 1674 of 17th January 67	14724 — 8 — 10 7000 — —	Deduct recovery in this month	80 — —	
				Add amount granted from Income Tax fund as per G.O. No. 3224 of 10th October 1866	7724 — 8 — 10 14724 — 8 — 10		11922 65	
				Add amount granted from Do. as per G.O. No. 490 of 19th February 67	865 — 5 — 4			
					15589 — 14 — 2			

Supt. Engr. Office 6th Divn.
Tanjore 15th May 1867.

B. Pownall Lieut. C.E. R.C.
Supt. Engineer 6th Divn.

Rec'd 27th May 1867 Delhi
Rec'd from Col. Fort Feb 25th 1862
Saugor District

Inward.

The Offg. Asst. Engineer
6th Div.
To. The Secretary to Govt
N.W.P.

Dated 15th
Rd " 25th May 1867

No 1597. 27th May 1867
Report of Progress of
the Junction Canal
between Hegapatam
& Teraporady for
the month of March 1867
With an Order

No. 627-628

Lud

No. 1597

Commd to the
Revenue Dept.

Fort St George
27th May 1867

To Rev Dept

Desp'd 28/5/67

87
2