M.R.O. 1—77,006—8-6-31.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

# MADRAS RECORD OFFICE.

---

## Government of Madras.

**DEPARTMENT.**

| | |
|---|---|
| G.O. No. 2578 | Press / Mis. |
| 310 (1) | |
| Dated 12-7 | 18 47. |

***Not to be folded or roughly handled***

*Proceedings of the Madras Government, Public Works Department,*
*12th July* 1867.

No. 310. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Bangalore, 4th July 1867, No. 64 :—

1. I have the honour to submit, for the sanction of Government, an estimate of Rupees 430, accompanied by a plan and specification, for erecting a brick wall and putting up doors, windows, and ventilators to No. 1 shoeing shed, D Brigade, Royal Horse Artillery, at Bangalore.

1 Plan
1 Abstract Estimate.
1 Specification.

2. The plan and estimate have been approved by His Excellency the Commander-in-Chief.

3. The allotment* for Minor New Works under "Military" having been appropriated, I request Government will be pleased to sanction the execution of this work out of funds to be provided hereafter from the Budget allotments.

* Rupees 5,000.

No. 311. ORDER THEREON, 12th July 1867, No. 2,093.

MILITARY WORKS, No. 24.

The estimate is approved, and the Superintending Engineer is authorized to carry out the work if he can provide the funds by transfer from *Reserve* allotments.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
*Secretary to Government.*

To the Superintending Engineer, 5th Division, with Specification.
,, Accountant General.
,, Controller of Public Works Accounts.
,, Military Department.

Exd. S. T. Augustin.

5th Division S. P. W.

Military — Bangalore — New Work

Abstract of an Estimate No — of 1867/68.

Work — Erecting a brick wall between the piers of the / Shoeing Shed and putting up doors, windows and ventilators to the same.

| Quantity | Description of Work | Rate | Per | Amount | Total |
|---|---|---|---|---|---|
| 1212 | Cft of Demolishing present Found. Wall including foundation | " | 6 Cft | 38 | |
| 390 3/8 | D- of Foundation & Basement Stone in Chunam | " | 2 6 " | 61 | |
| 535 | Cft Brick in Chunam | " | 2 9 " | 92 | |
| 39 | D- of Arch work | " | 4 " " | 10 | |
| 10 58/100 | Squares of Plastering 2 Coats | 2 | 8 " Sqre | 26 | |
| 13 18/100 | D- of Whitewashing | " | 3 " " | 2 | |
| 10 48/100 | D- of Bluewashing | " | 4 " " | 3 | |
| 6 1/4 | Cft of Teakwood for Lintels | 4 | — Cft | 25 | |
| 2 | Pairs of Battened Doors 3x6½ | 20 | — Each | 40 | |
| 6 | D- of D- Windows 2½x3½ | 10 | — " | 60 | |
| 1 | Glazed Swing Ventilators 2x1 with ropes, cleats fixing and plastering wall complete | 8 | — " " | 32 | |
| 2 | Fixing Battened Windows in the end walls and plastering complete | 3 | — " | 6 | |
| | | | Carried forward | | 395 |

| Quantity | Description of Work | Rate | Per | Amount | Total |
|---|---|---|---|---|---|
| | Brought forward | | | | 395 — |
| 3/p | Squares of Wood ceiling for Doors, Windows, Ventilators and Lintel Planks | 2 — | Sqre | 7 — | |
| | | | | 102 — | |
| | Sundries and removing rubbish | | | 28 — | |
| | Total Rupees | | | | 430 — |

Dy J. Pennycuick Lieut R.E.
Executive Engineer
Bangalore

(By order)
(Dy) W. R. Meeham Captain.
Dy. Asst D. Mr Genl.

E.a. and Lieut Coll R.E.
Superintg Engineer 2d Div

Executive Engrs Office
Bangalore 29th May
1867

Superintg Engrs Office, 5th Division,
Bangalore, 4th July 1867.

No. 64.

From,

Lieut.-Colo. C. A. Ford R.E.
Superintending Engineer
5th Division

To,

Colonel C. A. Orr R.E.
Secretary to Government
P.W.D.

Sir,

I have the honor to submit for the sanction of Government an estimate of Rs 1430 accompanied by a plan and specification for Erecting a brick wall and putting up doors, windows, and ventilators to No. 1 Shoeing Shed D Brigade Royal Horse Artillery at Bangalore.

2. The Plan and estimate have been approved by His Excellency the Commander-in-Chief.

3. The Allotment for Minor new works under "Military" having been appropriated* I request Government will be pleased to sanction the execution of this work out of funds to be provided hereafter from the Budget allotments.—

I have the honor to be
Sir
Your Most Obedient Servt
E. Ford Lt Colo. R.E.
Superintg Engrs 5th Divn.

Enclosures 3.
1 Plan
1 Abstract Estimate
1 Specification

* Rupees 5,000.

5th Division P.W.D.
Bangalore.

1867

Abstract Estimate
for erecting a brick wall
to enclose the Area of No 1 Shoeing
Shed and putting up doors
Windows and Ventilators—

Amount of Estimate Rs 1430=

Proc: of Gold in Soldiers
№ 2520

From,

The Supty Engineer,
5th Division

To,

The Secretary to
Government of Mysore

Dated 4th
Recd 6th July/67.
1st № 64

1 Plan & Enc: 3.
№ 2093 - 12th July 1867.

Forwarding for sanction
an estimate of Rs 430
for Erecting a brick wall
& putting 2 doors Windows
& Ventilators to the Shoeing Shed of D. Brigade Royal
Horse Artillery at Bangalore.

William Dale

№ 310-311.

Dated 12th July 1867. Rd - 11½

№ 2093
Dated 12th July 1867

The estimate is approved and the Supty Engineer is authorized to carry out the work if he can provide the funds by transfer from Reserve allotments —

No Work

To see Dr with specn ✓
Copy ✓
to Cantonment ✓
Military Dept ✓

Asst Secy
12th July 1867

Dispd 13/7/67