M R.O 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 2404	Press / Mis.
189-90	
Dated 8 8	1897.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 8th August 1867.

No. 189. Read the following letter from the Superintending Engineer, 2nd Division, to the Secretary to Government, Department Public Works, dated Masulipatam, 26th July 1867, No. 59 :—

1. I have the honor to submit, for the sanction of Government, an estimate for the maintenance of nine and a half miles of Trunk Road No. 6, between Seetanagram and Guntur, amounting to Rupees 1,425, at 150 Rupees per mile. The whole distance is twenty miles, of which ten and a half miles were completed in 1864-65, and maintenance allowance was sanctioned for that portion in G. O. No. 1,656, dated 15th June 1865, the remaining nine and a half miles have just been finished, and the accompanying estimate provides for keeping this part in thorough working order throughout the year: such an allowance is absolutely necessary annually to make up for wear and tear, as the traffic on the line is very heavy, as per statement annexed.

2. Funds for this work may be granted from Rupees 8,855, allotted for Minor Repairs to Roads, &c., in the current year's Budget, page 30.

3. Of the above estimate (Rupees 1,425) I propose that Rupees 180 be transferred to Petty Establishment, and the remainder (Rupees 1,245) expended on the works.

No. 190. ORDER THEREON, 8th August 1867, No. 2,404.

CIVIL WORKS, No. 27.

1. The Government sanction the estimate of Rupees 1,245 for the maintenance of the nine and a half miles of Trunk Road No. 6 between Seetanagram and Guntur in the Kistna District which are reported to have just been completed, and they grant authority for the necessary provision for the work being made in future Imperial Budgets of the Public Works Department.

2. The sum required for the repair of the road during the current official year will be appropriated from the District allotment for "special repairs to roads," and the charge for Petty Establishments will be debited to savings in Part IV of the Budget.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R.E.,
Under Secretary to Government.

To the Superintending Engineer, 2nd Division.
" Accountant General.
" Controller of Public Works Accounts.

Exd. S. T. Augustin.

No 21 of 1867-68

Estimate for the Maintenance Repair &c of 9½ miles of Trunk Road No 6 between Guntur & Vellanagaram

Final Completed

Length	Breadth	Depth	Cubical Contents	Particulars	Rate	Amount	
				16th mile			
1335⅓	5	3/16	1252	Scouring the ditches & sides	1 Rood	78	4
5	1/16		139	Granelling	11 " Do	95	9
				17th mile			
	5	1/16	1443/4	Granelling	12 " Do	10	9
1082½	5	1/16	472½	Scouring the drain & sides	1 " Do	30	12 6
				18th mile			
				Check Drain on the west side			
			4558/27	Raising Road by digging side drains			
			4673 16/27				
1			931 25/27	Cong Earth work	1 Rood Do	9	0
				Broken stone granelling	8 " Do	32	0
1125	5	1/4	703	Granelling with red gravel	5 6 Do	4	3 10
	5	1/16	123	Earth work for drainage	1 1 Do	2	1 2
	5	7/16	38				
	2½	1/16					
				17th Mile			
200	5	1/72	833				
383⅓	5	1/72	213				
45⅓	5	1/72	34½				
957⅓	5	1/72	3703				
			7276	Cong Broken stone granelling	10 " Do	454	7 8
200	5	1/72	138				
383⅓	5	1/72	26½				
45⅓	5	1/72	3⅙				
957⅓	5	1/72	66				
			110	Cong Granelling with red gravel	66 Do	44	11
200	2 7/48	7/72	41 9/10				
383⅓	2 9/48	1/8	104 7/8				
45⅓	2½	3/16	37 3/4				
957⅓	2 7/48	7/72	198				
			382 3/10	Cong Earth work for drainage	1 1 Do	25	14
45⅓	5	1/16	37 3/4	Metalling	10 " Do	23	9 6
	8 3/8	1/9	42	Raising Road by digging side drains	1 1 Do	2	13 6
				18th Mile			
1416⅔	3/8	1	1948	Digging channel			
	7 33/48	1/9	1210	Raising Road by digging side drains			
			3158	Cong Earth work	2 " Do	394	12
						1391	9 2
				Contingencies		33	6 10
							1425

3d Division Range Office
Guntur
13th July 1867.

Asst Engineer Officer
Masulipatam
26th July 1867.

Commission Rs
Superintendent 3d Div

Supervisor in charge 3d Range No

No 59
Nº 10

Superintending Officer's
Despatch
28th July 1867

From Lieut Col C. V. Pinwell R.E.
Superintending Officer
To Colonel C. H. Orr R.E.
Chief Commissioner

Sir

I have the honor to submit
for the sanction of Government an Estimate
for the Maintenance of 9½ Miles of
Trunk Road No 6 between Secunderabad
and Gunter amounting to Rs 1425 as
per Schedule annexed
in 20 Miles, of which 10½ Miles were
completed in 1864-65 and Maintenance
allowance was sanctioned for Rs
Vide G.O. No 1858 of 15 June 1865.
the remaining 9½ Miles have just
been finished, and the accompanying
Estimate provides for keeping the
Road in thorough working order throughout
the year. I have an allowance is
absolutely necessary annually towards
replacing and Metal as the traffic on the

9

Mar Gunter Range
Kistna Dist

Dated 12 July 1867
Rec'd
No 2852/67

Estimate for the
Maintenance Repairs
of 9½ Miles of Trunk
Road No 6 between
Secunderabad and
Gunter Estimate
Rs 1425,

line to carry Levy [illegible] for Statement
annexed.

2 Funds for the work can be
granted from Rs 8855 allotted for
Minor Repairs to Roads &c in
the Current years Budget, page 30.

3 Of the above Estimate 1425 I
propose that Rs 180 be transferred
to Petty Establishment and the re-
-mainder Rs 1245 be spended on the
works.

I am &c Your
obt
Servt

Jos Inverarity Asst Surgn

Commission Lieut
Supt Engineer 2d Div

Statement of Traffic on Trunk Road No 6 taken
at Sooliagrama.

Months	Bandies	Bullocks.
June 1866	974	2431
July "	1493	520
August "	1300	2150
September "	878	546
October "	1009	"
November "	1394	"
December "	916	258
January 1867	923	298
February "	1452	112
March "	No account kept	
April "	644	233
May	1093	236
Total	12076	6784
Average	1098	617

Supt Engr Office 2d Div
Manicpolaum
6th July 1867

Commission Lieut
Supt Engineer 2d Div

Public Works Department.

No. 2404

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 8th August 1867

Read the following

From the Supdg Engineer for the 2nd Divn (Here enter No. 59 dated 21st July 67)

The Government sanction the Estimate of Rs 12,15 for the maintenance of the 9½ miles of Trunk Road No 6 between Seetanagaram and Guntur in the Kistnah District which are reported to have just been completed, and at they grant authority for the necessary provision for the work being made in future Imperial Budgets of the Public Works Department.

The

(1)

P. W. 186 . Department.

No.

Proceedings of Government.

Dated

2. The sum required for the repair of the road during the current official year will be appropriated from the District allotment for "special repairs to roads," and the charge for Petty Establishments will be debited to savings in Part. IV of the Budget.

To

The A. Engr. 2nd Grade
Acctt. General &
Controller.

Recd 9/8/67

4

C. 2nd edn 1867 P. 5m

Sub Head 1867 Estimate

Repairs of Public Buildings

Estimate

Repairs of the Residence and

Office of 8th August 1867

Concerning the Estimate
of Rs. 1745 for the maintenance
of nine and a half miles of
Trunk Road No 6 between
Seetanagram and Gunbur in
the Khulna District and
issuing instructions relative
to the provision of funds for the
Repair of the road during 1867-68

No 189-190