M.R.O. 1—77,006—8-6-37.

(1) Number of pages 10

(2) Date of repair 27-4-43

(3) Initials of the Referencer

)RAS RECORD OFFICE.

'overnment of Madras.

Public Works DEPARTMENT.

:.O. No. 2631 Press
-648. ~~Mis.~~

Dated 28-8- 1867.

be folded or roughly handled

No. 647. Read the following letter from the Quarter Master General, to the Secretary to Government, Military Department, dated Head Quarters, Ootacamund, 21st August 1867, Nos. 957/5,380 :—

1. The Commander-in-Chief having called for information as to the progress made in the construction of the Cavalry Stables at the Race Course Barracks at Bangalore, I have the honor by order to annex, for submission to Government, the enclosed copy of the Executive Engineer's reply : and am directed to state that His Excellency thinks the progress is not satisfactory. Captain Tulloch, R.E., expressed his opinion that these stables could be built in six months, and up to the present time not even one of the eight blocks has been completed, and only one-third of the estimate has been expended.

2. Under the circumstances the Commander-in-Chief considers that the delay calls for some notice on the part of Government.

Transferred to the Department Public Works.

(Signed) R. HAMILTON, Colonel,
Deputy Secretary to Government.

FORT ST. GEORGE,
27th August 1867.

ORDER THEREON, 28th August 1867, No. 2,631.

No. 648. MILITARY WORKS, No. 42. Forwarded to the Superintending Engineer of the 5th Division, with a request that he will report the causes which have retarded the progress of the buildings, and take such measures as may be necessary to ensure their early completion.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
,, Military Department.

Exd. S. T. Augustin.

remainder of the block -
Nº 5. Completed, with the exception of a little finishing -
Nº 6 } Brickwork all but completed.
Nº 7 }
Nº 8 Foundations laid -
Total expenditure up to date Rs 16,927 out of the estimate of Rupees 50,400.
Basement. Cover stone completed with the exception of plastering, flooring &c. -
Walls of upper story built to a height of 11', piers of verandah built up to the springing of the arches all round, and half the arches of the rear verandah turned -
Total expenditure up to date Rs 43,862 out of the estimate of Rupees 84,100 -

Dispy John Pennycuick Lt. R.E.
Exc. Engineer Bangalore
True Copi
W. Maclean Captain
Dys. A.D.C. in Genl Staff

Executive Engineer's Office
Bangalore 17th August 1867

From
The Executive Engineer
Bangalore

To
The Sup. of Wks. Mysore Division

No 571

Rio Wks 461 of 14th instant

Cavalry Stables

Wks 1 block (single block at Wks. end) Foundations laid. walls and pillars of one third of the block raised to a height of four feet

Wks 2 block. Same as Wks 1

Wks 3 — Brickwork Complete and woodwork laid for roofing 20 stalls -

Wks 4. Brickwork Completed, 20 stalls roofed, and woodwork laid for roofing the remainder.

Quarter Masters Office 2nd Drs
Dated received 21st August 1867.

No 957.
5380

From
Colonel C. Cooke
Quarter Masters General

To
Major General H. Marshall
Secretary to Government
Military Department

Sir

The Commander in Chief having called for information as to the progress made in the construction of the Cavalry Stables at the Race Course Barracks at Bangalore, I have the honor by order to annex, for submission to Government, the enclosed copy of the Executive Engineer's reply: and am directed to state that His Excellency thinks the progress is not satisfactory. Captain Tulloch R.E. expected his opinion that these Stables could be built in six months; and up to the present time not even one of the 8 Blocks has been completed, and only one third of the Estimate has been expended.

2. Under the Circumstances the Commander in Chief considers that the delay

Calls

calls for some notice on the part of government.

I have the honor to be
Sir
Your most Obedient Servant

Colonel
Quarter Mr General

Lieut Col

7

No 2631

Forwarded to the Supg
Engineer of the 5th Div with a
request that he will report the
causes which have retarded
the progress of the ~~work~~ buildings, and
take such measures as may
be necessary to ensure their
early completion.

Lds 5 Div
J. Mitchell Capt

Fort St George
28th Augt 1867

Lt-C

Dispd 29/8/67 Lieut Col
2/9/67 to hold

Fort Saint George
27th August 1867.

Transferred to the
Department Public Works.

Mcmillan Colonel
Dy. Secy: to Govt.

Pro: of Govt for August 1867 No 3256
Military Department
No 4380

From
Quarter Master General
To
Secretary to Government
Dated 21st
Recd 24th } Augt
Rec 28 }
No 957 E. 1/-
5360

States that the delay in Completing the Cavalry Stables at Bangalore calls for some notice in the part of Govt

Write on Below

Transferred
C.D. 24 i - 28th Augt 67

Guild
A. 7 Oct 64 - 648