M.R.O. 1—77,006—8-6-37.

(1) Number of pages 2

(2) Date of repair 16-2-93

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Religious DEPARTMENT.

G.O. No. 290-91 Press / Mis.

590-92

Dated 30 1 1897.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
30th January 1867.

No. 590. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Department Public Works, dated Coimbatore, 17th January 1867, No. 212 :—

1. Abstract Estimate, Rupees 3,50,000, No. 40.
2. Tracing of Plan.
3. Memorandum.
4. Summary of Progress.
5. Specification of pumps required.

1. With reference to paragraph 57 of G. O. No. 3,938 of 14th December 1866, I have the honor to forward, for transmission to the Government of India, the revised estimate for the new Central Jail at Coimbatore, amounting to Rupees 3,50,000, accompanied with a Memorandum thereon, and a tracing of the plan of the building as directed in G. O. No. 1,863 of 14th June 1866.

2. A Statement showing the progress made with the works up to 31st December 1866 is also appended ; and a specification for two pumps, the early supply of which is requested from the Public Works Stores if in hand ; if not, from England.

Memorandum on the Revised Estimate of the Central Jail at Coimbatore.

1. The original design, by the late Inspector General of Jails, consisted, in the first place, of an outer wall 16 feet high, of 12 sides each 284⅓ feet in length, inscribed in a circle of 1,100 feet in diameter ; inside which ran a Chemin de Roude for the Police, 12 feet wide, having a breast-wall on its inner side, 6 feet high with a banquette 1½ feet high. The centre of the inclosure to be occupied by a Warder's tower of two stories, 25 feet high, with flat roof ; round which a palisaded hexagon of 100 feet side, preserved a clear space. At every other angle of the outer wall, a flanking tower of 10 feet inner diameter, projected. So far the original design has been carried out.

2. Two rows of palisades, 10 yards apart, inclose an approach from the guard-room to the space around the Central Warder, on Radial Line No. 1. The other radial lines are walls 12 feet in height, inclosing 12 yards. And along these radii were to have been built,

3 Sets of 32 arched Cells, each 24 X 8 feet.
1 Cooking-shed and 20 Cells for females.
1 Do. and 20 Solitary Cells.
2 Open work sheds, 180 X 24.
2 Work-sheds, centrally divided into two halves, each 185 × 10½.
2 Radii, being blank walls.

3. Of these, the three sets of Radial Cells have been built ; but, as according to the present allowance of cubical space not more than four men could be placed in a Cell, or 128 in a row of them ; two additional eight-roomed Barracks, to contain 192 prisoners each, are being erected along the vacant radii. The yards on each side of the entrance road-way will be occupied by Store-rooms, Juvenile Wards, Female Wards, Solitary Work-sheds, and Cells ; all but the latter on altered plans. The two open work-sheds are converted into two four-roomed Barracks, each accommodating 96 prisoners. The other work-sheds are retained, and several more added. A large Jailer's house was provided for originally, but no provision for Hospital and Latrine accommodation ; and the question of water supply was entirely overlooked.

4. The original estimate for accommodating 424 prisoners, (including 20 females and 20 under solitary confinement,) drawn up in 1862, amounted to Rupees 1,80,800, after deducting Rupees 7,000 for convict labor, &c. That now submitted provides for 1,070, prisoners, with Hospital accommodation for 80 ; total 1,150 ; at an estimated cost of Rupees 3,50,000, after deducting Rupees 26,000 for convict labor. The number accommodated might easily be raised to 16,000 by upper stories on the three rows of cells, without raising the entire cost of the building over 4 lakhs.

Doors with wooden frames and						
Venitian shutters complete.	No.	150	47	12	7623	12
Carried over Rupees						3,01,036 12

5. Thus, although the aggregate amount of the original estimate has been raised from Rupees 1,80,800 to Rupees 3,50,000, the proportion of cost per head accommodated has fallen from Rupees 425 to Rupees 300, and may be further reduced to Rupees 250 by an increase of numbers for which there is ample space. The rates of the original estimate were known to be much under proper working rates when the work commenced, and it was intended to revise them at the end of the first year of operations. But the officer under whom these were carried on had to go home on sick certificate; and for the greater portion of 1864-65 there were such constant changes that rates perpetually varied. The officer who was in charge throughout the calendar year 1865 was much to blame for his inability or neglect to fix the rates and revise the estimate; and the only excuse that can be made for him is ill-health, which ultimately resulted in his going home. The estimate now submitted is the result of the investigations of the two officers who have had charge throughout 1866, the work and rates from the commencement of which year are shown distinct from those preceding by entry of the latter in red ink; rates thus shown being averaged from the accounts kept of work done and payments made. Those shown in black ink are the correct working rates of 1866, and are fair enough, especially if the very superior quality of the bricks and tiles, made departmentally, is taken into consideration. Stone and chunam are abundant, and of good quality, but timber and firewood singularly difficult to get at Coimbatore, considering the comparative vicinity of large forests.

COIMBATORE, 17*th January* 1867.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

The cost of one terraced Workshop, viz., Rupees 6,940, which had to be pulled down in carrying out the altered design, is included in the revised estimate.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Summary of Progress on the new Central Jail at Coimbatore, up to 31st December 1866.

1. *Female Ward*, ready for roofing. Wood-work all but Purlins ready. *Out-offices*, not commenced.
2. *Solitary Cells*, completed. *Solitary Work-sheds* ready for roofing. Wood-work ready.
3. *First Set of Radial Cells*, completed and occupied.
4. *First Pair of Work and Cooking-sheds*, completed.
5. *Second Set of Radial Cells*, completed and occupied.
6. *Four-roomed Barrack*, completed and occupied. *Work-shed and Cook-room*, completed.
7. *Third Set of Radial Cells*, completed and occupied.
8. *Second Pair of Work and Cooking-sheds*, completed. *Well*, 9 feet diameter, sunk 79 feet deep, 11 feet water, pump required.
9. *First eight-roomed Barrack*, ready for the roof; wood-work in hand.
10. *Second four-roomed Barrack*, completed and occupied. *Third Pair of Work-sheds*, ready for roofing. *Cook-shed*, completed.
11. *Second eight-roomed Barrack*, roof being put on. *Cook-shed*, completed.
12. *Second Well*, in vacant yard 6 feet diameter, sunk to 67 feet, and 1½ feet of water obtained. To be widened and fitted with pump. *Wall* of separation from Hospital to be pulled down and *Palisades* substituted.
13. *Stores*, completed. *Juvenile* and *Debtors' Ward*, &c., not commenced.
14. *Guard-room*, all but completed.
15. *Hospital.*—Foundations laid, and enclosure wall 5 feet high all round.
16. *Jailer's House*, completed and occupied.
17. *Latrines*, not commenced. Temporary arrangements in use.

COIMBATORE, 7*th January* 1867.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 591. ORDER THEREON, 30th January 1867, No. 290.

CIVIL WORKS, No. 118.

1. The plan and estimate, which have been submitted with this letter, for the new Central Jail at Coimbatore, will be transmitted to the Government of India for sanction.

2. As respects the two sets of pumps which are stated to be required, the Officer in charge of the Presidency Store Department is requested to report whether they can be made up at the Government Workshops, and, if so, at what cost.

(Here enter No. 291, dated 30th January 1867.)

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
" Controller of Public Works Accounts.
" Accountant General.
" Judicial Department.
" Store Department, with Specification for Pumps.

« Supt^g Engr 7th Div for information and guidance in submitting the revised plan & Estimate of the Central jail at Coimbatore—

Exd. T. O'Connor.

Doors with wooden Frames and							
Venitian Shutters complete—	No	100	4	7	12	4	76 3 5
Carried over Rupees							3,01036 12 2

PUBLIC WORKS DEPARTMENT.
FORT SAINT GEORGE,
30th January 1867.

No. 592.

No. 291.

To

THE SECRETARY TO THE GOVERNMENT OF INDIA,
PUBLIC WORKS DEPARTMENT.

SIR,

CIVIL WORKS, No. 119.

1. Adverting to paragraph 7 of my letter, No. 3,939, dated the 14th December 1866, I am directed to transmit, for the orders of His Excellency the Governor General in Council, a plan and revised estimate of Rupees 3,50,000 for the Central Jail under construction at Coimbatore.

Vide Proceedings of Madras Government, No. 2,806, dated 21st November 1862, and Supplemental Budget List of 1863-64.

2. The original estimate, which amounted to Rupees 1,80,800, was sanctioned by this Government in November 1862, and the cause of the large excess of Rupees 1,69,200 is chiefly attributable,

1st.—To the increased accommodation for which provision has now to be made.

2nd.—To the necessity which exists for providing for Latrines, Wells, Hospitals, &c., which were omitted from the original estimate, and

3rd.—To the rise which has taken place in the prices of material and labor.

3. A report from the Superintending Engineer of the 7th Division on the differences between the original and revised designs for the Jail is herewith forwarded, together with a summary of the progress which has been made on the work up to the 31st December 1866, and, under the circumstances explained by that Officer, I am to request the sanction of the Right Honorable the Governor General in Council to the accompanying estimate of Rupees 3,50,000.

4. The computed expenditure up to the end of the current official year is Rupees 3,20,000, and Rupees 50,000, or Rupees 20,000 in excess of what will probably be required, has been provided in the Budget for 1867-68 which is now before the Government of India.

Part II., Item 118.

5. I am to add that the revised estimate for the Central Jail at Rajahmundry will be shortly submitted.

I have the honor to be,
Sir,
Your most obedient servant,

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Exd. T. O'Connor.

Doors with wooden Frames and			218.88	11	2 3	2575 4 3
Extensions boxed above Complete.—	Sq.	150		4 7	2 4	7625 4
Carried over Rupees						3,01036 12 2

No 40 of 1866-67.

Abstract of the Revised Estimate for Constructing the New Central Jail at Coimbatore.

Items	Unit	Quantity	Rate	Amount	Remarks
1	2	3	4	5	6
Rough stone in Morter	C.C. yard	13066 22/27	4 4 -	55530 9 10	
		14035 23/27	5 11 4	62135 10 11	
Brick in Do	C.C. yard	640 22/72	8 8 -	4594 3 3	
		1310	12 4 5	23,447 3 8	
Terracing	Square	245.476	26 8 -	871 - -	
		225.5047	24 4 7	5501 1 5	
Whitewashing	Do	2707.8496	- 6 3	1057 12 4	
		4460.0531	- 4 5	430 7 10	
Flooring with Brick on Edge	Do	496.6975	14 8 -	7196 9 3	
		355.5575	17 9 7	6200 3 3	
Excavating Foundation.	C.C. yard	3739 4/9	- 2 -	467 6 1	
		4530 2/9	- 2 3	580 1 4	
Teakwood wrought and putting up	C.C. feet	706 44/72	4 - -	2824 9 10	
		377 42/72	3 4 -	1228 4 6	
		1254.4531	6 13 -	8755 2 -	
Single wood Do Do	Do	1851 339/576	2 8 -	4628 12 7	
		3077.25	4 1 10	12659 5 11	
Wood oil.	Square	-	- - -	784 8 -	
Cut stone over Pillars	No	114	3 4 7	374 10 5	
Do for Centre Pillars	Do	-	- - -	- - -	
Flat arch work.	C.C. ft	2180 9/72	- 7 -	957 10 9	
		530	- 7 3	265 7 6	
Plastering.	Square	226.74	3 8 -	794 4 7	
Stone Columns	No	-	- - -	- - -	
Wooden Stair Case complete.	Rupees	-	- - -	- - -	
Cornice work.	C.C. feet	694 1/2	- 6 3	271 8 6	
		2105 13/15	- 7 3	954 3 1	
Country wood Batten Doors Complete	Pairs	36	27 5 4	984 15 -	
Do Windows Do	Do	35	17 6 10	609 15 2	
Roofing with Country wood	Square	800.49	40 - -	32020 6 8	
		61.45	13 1 3	810 12 3	
Painting.	Do	-	- - -	40 - -	
Wooden Trusses Complete	No	32	60 - -	1920 - -	
		38	95 1 4	3613 2 6	
Arch work and arched roof.	C.C. feet	5018.365	- 8 -	2509 2 9	
	C. yard	185 1/2	14 2 5	2696 3 5	
Centrings for Do	Rupees	-	- - -	1472 5 6	
Pointing Jelly two Courses of Flat tiles and Plastering over the arched roof	Square	2142	11 8 -	246 6 3	
		218.58	11 12 3	2575 4 3	
Iron Doors with wooden Frames and Ventelators barred above Complete.	No	100	4 7 12 4	7623 5 4	
Carried over	Rupees			3,01036 12 2	

Brought Over	Rupees.					3,01,236 12 2
Iron Doors with wooden Frames, iron fixtures and venetian Complete	No					
Venetian windows barred	Do	33	22		726	
Lead Colon	Square					
Country wood Recessain seat	Rupees					
Coping to walls	C feet					
Wooden Railings Complete	Rg feet	585	2		1170	
Iron rails with gates inside	Rupees					
Do Do Oakside	Do					
Masonry work under the gates	Do					
Carth work	Do					
Cane board	Do					
Casing	Do					
Coping with Caberike Stone in Chunam	Square					
Coping with Caberike Stone in Clay	Do					
Fixed gratings 4x8 Complete	No	88	27	8	2420	
Half Batten half venetian Doors 4x8 Complete	Do	64	18		1152	
Do Do 3x6 Do	Do	128	10	2	1296	
Trusses of 24 feet each	Do	65	26		1690	
Do 18 feet each	Do	30	50		1500	
Bengal roofing	Square	104.77	40		4190	12 10
Iron Sheets over Pillars	No	123	2		246	
Planking to Gables	Rupees				26	4
Iron Doors 4x8	No	18	50		900	
Ventilators 5x1½	Do	20	10	6	207	8
Half Panelled & half Venetian Doors 4x7	Do	1	35		35	
Venetian Windows 3x4 Complete	Do	6	18		108	
Half Venetian & half glazed windows	Do	2	25		50	
Fixed gratings 3x6¼	Do	20	16	8	330	
Carried over Rupees					3,22504	8 4

Brought over	Rupees.					3,22504 8 4
Iron Doors 4x7	No	7	44		308	
Half Batten & half Venetian Doors 6¼x3	Do	12	10	10	127	8
Do Do 4x7	Do	8	16	12	126	
Batten Doors 3½x6	Do	1	15	12	15	12
Do Do 3½x6¾	Do	4	18		72	
Do Windows 3x4	Do	17	9		153	
Roofing with Coupled Rafters & Complete	Square	48.85	45		2198	4 1
Semi Trusses of 9½ feet	No	15	20		300	
Sun shades to Windows	Do	16	2		32	
Iron Fencing	Rg yds	615	1	2	230	10
Gate 6x4	No	2	20		40	
Do 6x10	Do	4	40		160	
Flooring with Brick jelly in Chunam	Square	3.545	3		12	10 1
Batten Doors 3x6½	No	2	14	10	29	4
Batten Windows 3x2½	Do	3	5	10	16	14
Panelled Doors 4x7	Do	2	35		70	
Battien Doors 2¾x6	Do	3	12	6	37	2
Roofing with Teak wood rafters &	Square	161.525	46		7430	2
Iron Doors 4x7½	No	5	47		235	
Iron Barred windows 4x4	Do	5	30		150	
Panelled Doors 3½x6¾	Do	2	30		60	
Fixed Gratings 4x7½	Do	37	25		925	
Half Panelled & half glazed windows 4x7½	Do	42	30		1260	
Windows of glazed & barred	Do	4	35		140	
Rough stone built & pulled down	C. yard	800	3	4	2,600	
Arm rack	No	2	20		40	
Cut stone work	C. yard	3	26	8 4	79	9
Flooring with jelly in Chunam and asphalte over	Square	187.00	30		5,612	9
Carried over Rupees.						3,44,965 12 6

Brought over		Rupees.			3,44,965	12 6
Strong wooden gate in Front	No	1	400	---	400	---
Fixed gratings 4×6	Do	10	20	---	200	---
Compensation.	"	---	---	---	1750	2 ---
Well.	"	---	---	---	1000	---
					938	3 5
Honey Comb Tile work	Square	34.986	12	---	419	13 3
Fixed gratings 3×6 Complete	No	6	16	8	99	---
Do Do 4×7 Do	No	3	24	---	72	---
Total Rupees.					3,49,850	12 ---
Sundries at 7½ per Cent					26,149	0 10
					3,76,000	0 0
Deduct Convict Labour					26,000	0 0
Total Estimate Rupees					3,50,000	0 0

Supg: Engr's office 7th Division.
Coimbatore 17th January 1867.

C.W. Walker Lt. R.E.
Supg: Engineer 7th Division

To
Lt. C. Walker Supg: 7th Div.
Engineer 7th Division
Fort Secretary Fort St. Geo.
Dy No. 212 dated
17th January 1867.

Sir,

I have the honor to submit for the information of the Government the accompanying Estimate for Central Jail: with the Executive Engineer's Certificate.

I have &c

Rupees 3,50,000

C.W. Walker Lt. R.E.
Supg: Engineer 7th Division

1076/2

11

Summary of Progress on New Central Jail at Coimbatore, up to 31st December 1866.-

1. Female Ward- ready for Roofing- Woodwork all but Purlins ready.- Out offices not Commenced-
2. Solitary Cells.- Completed.- Solitary Workshed ready for Roofing.- Woodwork ready.-
3. 1st Set of Radial Cells — Completed & occupied-
4. 1st Pair of Work & Cooking Sheds- Completed-
5. 2d. Set of Radial Cells- Completed & occupied
6. 4 Roomed Barrack. Completed & occupied.-
   ~~Workshed & Cookroom.~~ Completed.-
7. 3d. Set of Radial Cells. Completed & occupied.-
8. 2d. Pair of Work & Cooking Sheds. Completed.-
   Well. 9 ft. diameter. Sunk 79 ft. deep 11 ft. Water- Pump required.-
9. 1st 8-roomed Barrack. Ready for the Roof. wood-Work in hand.-
10. 2d. 4-roomed Barrack. Completed & occupied.-
    3d. Pair of Worksheds ready for Roofing. Cookshed Completed.-
11. 2d. 8-roomed Barrack.- Roof being put on.-
    Cookshed, Completed.-
12. 2d. Well in vacant yard 6 ft. diameter- Sunk to 67 feet, and 1½ ft. of Water obtained- To be wrought & fitted with Pump.- Wall of separation from Hospital to be pulled down & Palisades substituted.-
13. Stores- Completed- Juvenile and Debtors' Wards &c, not Commenced.-
14. Guard Room- All but completed.-

5. Hospital.— Foundations laid, and inclosure Wall 5 ft. high all round.—

6. Jailer's House.— Completed & occupied.—

7. Latrines.— Not commenced.— Temporary arrangements in use.—

Supg. Engr. Office
Coimbatore 17 Jany 1867.

Lieut. Col. R.E.
Supg. Engineer 1st. Division

Memo: on the Revised Estimate of the Central Jail at Coimbatore. 13

The Original Design, by the late Inspector General of Jails, consisted in the first place of an Outer Wall 16 feet high, of 12 sides each 284½ feet in length, inscribed in a Circle of 1100 feet in diameter, inside which ran a Chemin de Ronde for the Police, 12 feet wide, having a breast-wall on its inner side, 6 feet high with a banquette 1½ feet high — The Centre of the inclosure to be occupied by a Warder's Tower of 2 Stories 25 feet high, with flat roof; round which a palisaded Hexagon of 106 feet side, preserved a clear Space — At every other angle of the outer wall, a flanking Tower of 10 feet inner Diameter, projected — So far the original design has been carried out.—

2.— 2 rows of Palisades, 10 yards apart, inclose an approach from the Guard room to the Space around the Central Warder, on Radial Line No. 1 —. The other Radial Lines are walls 12 feet in height inclosing 12 yards. And along these Radii were to have been built

3 Sets of 32 arched Cells, each 24 × 8 feet.—
1 Cooking Shed, and 20 Cells for Females.—
1 — Do — Do — & 20 Solitary Cells.—
2 Open Work Sheds 180 × 24.—
2 Work Sheds, centrally divided into 2 halves each 185 × 10½.—
2 Radii, being blank walls.—

3.— Of these, the 3 Sets of Radial Cells have been built, but as according to the present allowance of cubical Space not more than 4 men could be placed in a Cell, or 128 in a Row of them, —

Received 1867
Memorandum Progress Report of Jail at Coimbatore, up to 31st December 1866.—

2 additional 4-roomed Barracks, to contain 192 prisioners each, are being erected along the vacant radii— The yards on each side of the entrance roadway will be occupied by Store Rooms, Juvenile Wards, Female Wards, Solitary Work Sheds and Cells; all but the latter on altered Plans.— The 2 open Work Sheds are converted into 2 4-roomed Barracks, each accommodating 96 Prisoners— The other Work Sheds are retained, and several more added— A large Jailer's house was provided for originally, but no provision for Hospital and Latrine accommodation; and the question of water supply was entirely overlooked.—

4.— The original Estimate for accommodating 424 Prisoners, (including 20 Females and 20 under Solitary Confinement), drawn up in 1862, amounted to Rupees 1,80,800, after deducting Rupees 7,000 for Convict Labour &c.— That now submitted provides for 1070 Prisoners, with Hospital accommodation for 80; total 1150; at an Estimated Cost of Rupees 3,50,000 after deducting Rupees 26,000 for Convict Labour.— The number accommodated might easily be raised to 1600 by upper Stories on the 3 Rows of Cells, without raising the entire Cost of the building over 4 Lakhs.—

5.— Thus although the aggregate amount of the original Estimate has been raised from Rs 1,0800 to Rupees 3,50,000, the proportion of Cost per head accommodated has fallen from Rs 425 to Rupees 300, and may be further reduced to Rupees 250 by an increase of numbers for which there is ample space— The rates of the original Estimate were known to be much under proper working rates when the work Commenced, and it

was intended to revise them at the end of the first year of operations— But the Officer under whom these were Carried on had to go home on Sick Certificate; and for the greater portion of 1864-65 there were such Constant changes that rates perpetually varied— The officer who was in charge throughout the Calendar year 1865 was much to blame for his inability or neglect to fix the rates and revise the Estimate; and the only Excuse that can be made for him is ill-health, which ultimately resulted in his going home— The Estimate now submitted is the result of the investigations of the 2 officers who have had charge throughout 1866, the work and rates from the Commencement of which year are shown distinct from those preceding by entry of the latter in red ink; rates thus shown being averaged from the accounts Kept of work done and payments made— Those shown in black ink are the correct working rates of 1866, and are fair enough, especially if the very Superior quality of the Brick & Tiles, made Departmentally, is taken into Consideration— Stone and Chunam are abundant and of good quality, but Timber and Firewood Singularly difficult to get at Coimbatore; Considering the Comparative vicinity of large Forests.—

Supdg Engrs office 4th Division
Coimbatore 17th January 1867

C.W. Walker Lieut Col RE
Supdg Engineer 4th Dn

The cost of the terraced Lookout

No. 212

Superintending Engineer's Office 1st Dn
Coimbatore 14th January 1867.

From

Lieutenant Colonel J. W. Walker R.E.
Superintending Engineer 1st Dn

To,

Colonel C. A. Orr R.E.
Secretary to Government S.P.W.

Sir,

Enclosures.
1. Abstract Estimate Rs. 3,50,000. No. 40 —
2. Tracing of Plan —
3. Memorandum —
4. Summary of Progress. —
5. Specification of Pumps required. —

With reference to para 57 of G.O. No. 3938 of 14th December 1866, I have the honor to forward for transmission to the Government of India, the Revised Estimate for the new Central Jail at Coimbatore, amounting to Rupees 3,50,000 — accompanied with a Memo: thereon, and a Tracing of the Plans of the building as directed in G.O. No. 1868 of 14th June 1866. —

2. A Statement shewing the progress made with the works up to 31st December 1866, is also appended — And a Specification for 2 Pumps; the early supply of which is requested from the Public Works Stores if in hand; if not — from England. —

I have the honor to be
Sir,
Your Most obedient Servant

J. W. Walker Lieut Col. R.E.
Supg. Engineer 1st Dn

R.O.

---

shop, viz Rs 6940, which had to be pulled down in carrying out the altered design is included in the revised Estimate.

J. W. Walker Lieut Col. R.E.
Supg. Engr 1st Dn

14

Letter No. 212 Dated 14th January 1867 from the Supg. Engr 1st Dn to the Secy to Govt. S.P.W. Madras. —

Rec'd 20th Jany

Plans &c. in the Revised Estimate for the Central Jail at Coimbatore

Civil & Mily Pub. Works Dept.

No 290 dated 18 Jan 1867

Proceedings of the Madras Government

Under date the 30th January 1867

Read the following Report

from the Supg Engineer

No 7 Division dated 17th January 1867

Submitting plan and estimate

for the new Cuddapah Jail

Read also a letter from the

Collector of Cuddapah dated

the 5th January 1867

Submitting plan and estimate

for the new Cuddapah Jail

As sanctioned the two

Copies of Cuddapah which

are returned herewith

Ordered, that the Plan

Estimate for the new Cuddapah

Jail be approved

Ordered also that the

Collector be informed

that the Government

will not be able

14 Decr/66 No 3938
14 " June — 1868

No 590

No 290 - & 291 - 30 January 1867

Pub. Wks. Dept.

From

The Supg Engineer

7th Division

To

The Secretary to Govt.

P. W. D.

Madras

No 212

Dated 17th January 1867

Received 24th " "

Encls: 5

1 Plan sent herewith

Forwards revised

Estimate for the new

Cuddapah Jail at

Conjeveram amount-

-ing to Rupees 35,000

workshops, and, if so, at what cost.

No 291

To The Secretary to the Govt of India

Sir

Adverting to para 7 of my letter No 3939, dated the 14th December 1866, I am directed to transmit, for the orders of His Excellency the Governor General in Council, a plan and revised estimate of Rs 3,50,000 for the Central Jail under construction at Coimbatore—

The original estimate, which amounted to Rs 180,800, was sanctioned by this Government in November 1862 and the cause of the Excess of Rupees 1,69,200 is chiefly attributable

1st To the increased accommodation

To the Supt Engr 1st Div for information & guidance in submitting the revised Plans & Estimate of the Central Jail at Coimbatore for Replacement

The Supt Engr 2nd Div—
— Contractor of Pub Accts
— Accountant General
— Judicial Dept—
— Store Dept with specification for Pumps

Dept 31/1/67

vide Pro of M.G. No 2506 21st November 1862 and Supplementary Budget Estimate of 1863/64—

2

for which provision has been to be made

2nd To the necessity which exists for providing for Latrines, Wells, Hospitals &c, which were omitted from the Original Estimate, and

3rd To the rise which has taken place in the prices of material and labour—

A report from the Supt Engineer of the 7th on the differences between the original and revised designs for the Jail is herewith forwarded, together with a summary of the progress which has been made on the work up to the 31st December 1866, and, under the circumstances explained by that Officer, I am to request the sanction of the Right Honorable the Governor General in Council to the accompanying

Part II. Item 118

Estimate of ₹ 3,50,000

The compiled expenditure up to the end of the current Official Year is ₹ 3,20,000 and ₹ 50,000, or ₹ 20,000 in excess of that will probably be required, has been provided in the Budget for 1867/68 which is now before the Govt of India.

I am to add that the revised estimate for the Central Jail at Rajahmundry will be shortly submitted.

Despd 31/1/67 with a plan and estimate. Ex'd & Planned from Mr. G. of D.

Fort St George
30th January 1867

24

Pub: Works 1867 Department

Pro: of Govt for January

No. 290 & 291.

Pro: of the Madras Govt.

Dt 31st January 1867

Passing orders on a letter from the Supt. Engr. of the 7th Divn, submitting a plan and a revised estimate amounting to Rs. 3,50,000, for the construction of Central Jail in the Combatore District.

No. 590-591 & 592