M.R.O. 1—77,006—8-6-37.

(1) Number of pages 6

(2) Date of repair 3-5-43

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 2985 Press / Mis.

621-22

Dated 25. 9 1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
25th September 1867.

No. 621. Read the following Proceedings of the Madras Government in the Revenue Department, dated 19th September 1867, No. 2,199 :—
Proceedings of the Madras Government in the Public Works Department, dated 13th September 1867, No. 2,841.

1. Communicated to the Revenue Board.

2. The Government trust that no exertion will be spared to complete the Great Southern of India and Madras South-West, is effected.

(True Extract.)

(Signed) F. H. WILKINSON,
Acting Under Secretary to Government.

No. 622. ORDER THEREON, 25th September 1867, No. 2,985.

CIVIL WORKS, No. 70.

Communicated to the Superintending Engineer of the 6th Division.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

To the Superintending Engineer, 6th Division.

Exd. S. T. Augustin.

Revenue Department.

Proceedings of the Madras Government, Public Works Department,
13th September 1867.

Read the following:—

No. 338.

TANJORE DISTRICT.

Report of Progress of the Junction Canal between Negapatam and Teroopoondy for the month of July 1867, called for in G. O. No. 1,760, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year and date of Order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
	Rs.		Rs. A. P.		Rs. A. P.	Rs. A. P.	
Junction Canal from Negapatam to Tiroopoondy.	22,565	G. O. No. 3,511 of 30th November 1863, and 1,051 of 20th April 1865.	24,343 10 1	.....	.....	.....	Owing to modifications in the original estimate, and to the fact that compensation for the land taken up has been paid for from the estimate under G. O. No. 3,691, dated 20th November 1866, though not included in the estimate, this estimate has been somewhat exceeded. Two sluices are still required to complete all the works in or connected with this section; but they will be provided for from the saving on the estimate of Rupees 70,410 for the completion of the Canal.
Supplemental to do. ...	1,600						
	24,165						
Completing the navigable Canal between Negapatam and Vedarniem.	64,000	G. O. No. 3,101 of 19th October 1865, and 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68, Rupees 30,000.	1,841 3 1	13,310 14 10	Northern section of Canal between Cadoovyaur and Vellayaur nearly completed. 300 coolies employed for finishing this reach. Arrangements made for deepening the Junction Canal. The excavations in Ramanaden, Papaun Voical, and Codichuttiaur completed. Chundranady calingulah nearly completed. Under sluice in do., wings raised 8½ feet, half of laterite work completed, six feet surplus sluice completed to floor level. Superstructure in progress.
Supplemental to do. ...	6,410						
	70,410						

Anacoran Chuttrum,
5th September 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department, 13th September 1867.

No. 339. ORDER THEREON, 13th September 1867, No. 2,841.

CIVIL WORKS, No. 34.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Order thereon 19th September 1867 No. 2199

1. Communicated to the Revenue Board.

2. The Government trust that no exertion will be spared to complete the Canal if possible, by the time that the junction of the two lines of rail—the Great Southern of India and Madras South West—is effected.

/ True Extract /

J. H. Wilkinson

No. under Secy. to Govt.

Exd. S. T. Augustin.

To

The Public Works Department.

Exd. [illegible]

