M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 367 Press Mis.

99-100

Dated 5 2 1867.

Not to be folded or roughly handled

No. 99. Read the following letter from the Inspector General of Police, to the Secretary to Government, Public Works Department, dated Madras, 25th January 1867, No. 178:—

1. I have the honor to forward, for the sanction of Government, a plan and estimate, amounting to Rs. 1,290, for the erection of three Sub-Station Houses at the places noted in the margin, in the Vizagapatam District.

			Rs.
1	Sub-Station House	at Aganampoody ...	430
1	Do.	at Rachapilly ...	430
1	Do.	at Madugole ...	430
		Total ...	1,290

2. The Superintending Engineer states that funds are available from the amount transferred to the District from Ganjam by G. O. of 15th August 1866, No. 2,567.

No. 100. ORDER THEREON, 5th February 1867, No. 367.

CIVIL WORKS, No. 13.

The Government sanction for immediate execution the estimates submitted with this letter, amounting in the aggregate to Rupees 1,290, for the construction of three Police Sub-Station Houses in the Vizagapatam District.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
" Accountant General.
" Controller of Public Works Accounts.
" Inspector General of Police.
" Judicial Department.

Exd. S. T. Augustin.

Police — Vizagapatam Distt — New Work.

Abstract Estimate No of 1866-67

Work — Constructing Sub Station Houses at Agnampoody, Rachapilly, and Madugole

Quantity	Description of Work.	Rate Per	Amount	Total
25 1/2	Cubic Rough stone in Mud	12 Cy	19 2	
6 7/16	Do Do Do in Chunam	14 Do	8 9	
45 171/432	Do Brick in Do	18 Do	68 16	
18 99/100	Sqrs Plastering & Whitewashing	18 Sq	28 7 9	
1 89/100	Do Flooring with stone Jelly in Chunam & plastering 2 Coats Chunam	51 Do	99 1	
4 76/100	Sqrs Roofing with Jungle wood couples, Reepers, Flek and pantiles & Complete	30 Do	142 12 9	
1	Door with Iron bars 6½ x 3		30	
1	Batten Door 6½ x 3		20	
2	Do Windows Do 4 x 3	15 Ea	30	
3	Do Do with Do 2½ x 1¼	12 Ea	36	
	Contingencies including fractions & excavating foundations		37 14 2	
				430

Total Rupees for one = 430

Total Rupees for Three 1290

Supdg Engrs Office
Waltair
16th January 1867

Lieut Col R
Ag Supdg Engineer

Chief Office of the Insp Genl of Police
Madras 25th January 1867

For Inspector General of Police

Detailed Estimate for Constructing Sub Station Houses at Agampudy, Rachapilly, and Madugole in the Vizagapatam Distt.

Particulars	No	Length	Breadth	Depth &c &c	Sq.rs	Cubic Contents
		Measurement				
Foundation to Main and Cross walls	1	76½	3	3	—	688½
Rough stone in Mud					Cy.rs	or 25½
Basement to Main and Cross walls	1	77¼	2¼	1	—	173 13/16
Rough stone in chunam					Cy.rs	or 6 7/16
Walls above	1	78	1½	10		1170
3 Gables	1	27	1¼	4		135
						1305
Deduct for Doors, Windows &c						79 5/16
					Cft.s	1225 11/16
						or
Brick in Chunam					Cy.rs	45.171/432
Main and Cross Walls	1	153	-	11		1683
3 Gable walls	1	54	-	4		216
Plastering and whitewashing					Sq.rs	18.99
Flooring with stone Jelly in chunam & plastering 2 coats	1	21	9	-		189
Roofing with Jungle wood couples rafters, Flat & pantiles & complete	1	28	17	-		4.76
Door with Iron bars complete	1	6½	3			
Do with Iron bars Do	1	6½	3			
Batten Door Do	2	4	3			
Windows with Iron bars Do	3	2½	1¼			
Do Do with Do Do						
Contingencies in clearing fractions & excavating foundations	-	—	—	—		

J. Mudberry
Asst Supg Engineer

H.W. Co. P.W.

Chief Office of the Insp.r Genl
of Police
Madras 25th January 1867.

General Department

No. 178

Hutting & Building

From
The Inspector General of Police
Madras

To,
The Secretary to Government P.W.D
Fort Saint George

Sir,

I have the honor to forward for the sanction of Government, a planand Estimate amounting to Rs 1290 for the erection of 3 Sub-Station Houses at the places noted in the Margin in the Vizagapatam District.

1	Sub Station House at Agananpoody Rs	430
1	Do. Pachipilli	430
1	Do. Madugole	430
3	Total Rs	1290

2. The Superintending Engineer states that funds are available from the amount transferred to the District from Ganjam by G.O. of 15th August 1866 No. 2567.

I have the honor to be,
Sir,
Your most Obedt Servt.

For Inspector General of Police

Enclosure in a letter
from the Inspector Genl of Police
to the Secretary to Govt Fort St. George
dated 25 January 1867 No 178

Plan

Estimate for the erection
of certain Sub Station Houses
in the Vizagapatam District

Edwards for the erection
of certain Sub Station Houses
in the Vizagapatam District

Public Works Department

No 367

PROCEEDINGS of the MADRAS GOVERNMENT.
Read the following

From the Inspector General of Police.

(Here enter No. 178 dated 25th January 1867

The Government

Selection for consideration

a proposition the Commanding

submitted with Letter

consideration the Estimate

for the construction of

three Police Sub Station

Houses in the Vizagapatam

Collector.

P.W.D. Dept
Pro. of Govt for Feby
No 284

1867 (Department

From
The Inspector General
of Police

To,
The Secy to Govt P.W.D.
Fort St George

Dated 25th January 1867
Recd 28th do

No 178

Enclosures 2

Submits a plan
and Estimate for the
erection of certain Sub
Station Houses in the
Vizagapatam District

No 99

30 June 1867 Pro 2nd Feby 67

No 367 - 5th Feby 1867

Pub: Works 1867 Department

Pro: of Govt. for February

No 367

Pro: of the Madras Govt.

Dt 5th February 1867

Estimates amounting to Rs 1290 for the construction of Police Sub-Station houses in the Vizagapatam District Sanctioned.

No 99–100

C. Saturday 1867 D. 4th Feby 1867