M.R.O. 1—77,006—8-6-37.

(1) Number of pages

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public work DEPARTMENT.

G.O. No. 86. Press ~~Mis.~~

178-179.

Dated 10 — 1 — 1867.

Not to be folded or roughly handled

862

Proceedings of the Madras Government, Public Works Department,
10th January 1867.

No. 173. Read the following letter from the Superintending Engineer, 1st Division :—

Progress Report of the Central Jail at Rajahmundry for the month of October 1866. } (Here enter 17th December 1866.)

No. 179. ORDER THEREON, 10th January 1867, No. 86.

CIVIL WORKS, No. 42.

1. It appears from this Report that Rupees 1,846-2-0 were expended on the Central Jail at Rajahmundry in October last, and that the outlay on the work up to the 30th idem was Rupees 1,72,021-9-1.

2. As respects the progress made with the construction of the buildings, it is observed that there is no difference between the Superintending Engineer's remarks in the Return for September and in that now under notice. The Government regard this as very unsatisfactory, and in drawing Colonel Moberly's attention to the Orders noted in the margin, they resolve once more to inform him that, as the early completion of this Jail is a matter of the greatest importance, they expect him to adopt such measures as may be necessary for carrying on the construction of the buildings with the utmost possible expedition.

G. O. No. 3,478, dated 1st November 1866.
Do. „ 3,785, „ 28th „ „
Do. „ 3,891, „ 10th December „

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
„ Judicial Department.

Exd. S. T. Augustin.

Progress Report of the Central Jail at Rajamundry for the Month of October 1866

Kinds	Estimate Quantity	Rate	Amount	Work performed in the Month Quantity	Rate	Amount	Work performed up to this Month Quantity	Rate	Amount	
4 Work Shops										
Rough Stone in Chunam Cyd.	1493 21/27	3 . .	4481 3 4	"			1583 12/27	2 13 .	4453 13 9	Of the five Radial Blocks of Cells Four are finished on radii 2, 4, 6, 8. One at basement level.
Terracing with Brick and Edge Lyd.	220 80/100	22 . .	4857 9 8	"			105	21 6 4	2246 7 .	Of the six workshops
White washing in Chunam "	261 24/100	. 3 .	48 15 8	"			130 66/100	" 5 11	48 6 3	Four are finished on radii 3, 5, 7 and 9.
Flooring with Brick on Edge "	192	3 4 .	1392 . .	"			99 22/100	6 9 9	654 11 .	One is being roofed.
Excavating foundation & filling in	"	" . .	164 . .	"			"	" " "	179 2 4	One has its walls up.
Teak wood brought & put up Cft.	3640 12/12	2 4 .	8190 4 .	"			3544 9/12	2 4 .	7974 12 .	The two Ranges of Solitary & Women Cells
Wood Oil 3 Coats Lyds.	292	1 . .	292	"			146	1 15 3	285 . 8	Walls of one 10 feet high.
Cut Stone over pillers heads Cs.	152	1 4 .	190 . .	"			114	1 9 8	182 14 5	" of one 6 feet do.
do do Centre	84	1 8 .	126 . .	"			63	1 7 4	91 14 11	Central Warder finished.
Contingencies	.	. . .	1957 13 4	"			.	. . .	1487 11 1	Enclosure wall six sides (out of Six) raised to the full height & 2 sides to 14 feet. The flying arches & footing on the six sides finished.
Partition wall between Cube pillers										Partition Walls. On radii 3, 6, 8, 9 (the Entrance angle being 0 or 12) finished.
Rough Stone in Chunam Cyds	185 9/27	3 . .	556 . .	"			185 9/27	2 12 8	516 . 3	Inner Palisade. Complete from 3 to 9
Contingencies	.	. . .	91 6 4	"			.	. . .	83 9 4	Well. 22 feet Diameter 76 feet deep finished.
6 Towers										Towers. Four (out of six) finished.
Rough stone in Chunam Cyds	405	3 . .	1215 . .	33	1 15 .	62 1 1	363 19/27	2 15 3	1075 7 9	Jailers Quarters finished with the exception of plastering & fixing doors and windows.
Flooring with Brick on Edge Lyds	5 61/100	7 4 .	40 10 6	"			3 70/100	5 1 1	20 4 5	Do. Out Houses. Walls raised to
White washing in Chunam "	73 2/100	. 3 "	13 11 .	"			24	. 8 3	12 6 6	full height. Four temporary
Brick in Chunam Cyds	.	. . "	15 . .	"			.	. . .	17 5 7	sheds for Latrine have been
Terrace work Lyds	89 9/27	4 . .	357 5 .	"			65	4 8 .	295 1 1	erected on the requisition of the
Teak wood brought & put up Cft.	10 12/100	22 . .	233 9 .	"			7 1/4	25 8 "	164 12 2	Jail Authorities -
Wood Oil 3 Coats	52 6/12	2 4 .	118 2 .	"			60 7/12	2 4 .	136 6 6	
Contingencies	.	. . .	6 . .	"			.	. . .	3 1 3	
	"	" . .	256 13 6	"			"	" " "	166 3 5	
								12 1 1		
Carried forward									20115 8 3	

Progress Report of the Central Jail at Rajamundry for the Month of October 1866

Kind	Estimate			Work performed in this month			Work performed up to this month					
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate			Amount	
Brought forward	"	"	"	"	"	"	"	"	"	"	20.115	8 3
Centre boards												
Rough Stone in Chunam Cft.	346 18/27	3	1040	"	"	"	354½	2	13	5	1009	11 "
Arch work in Chunam Cft.	152	3	28 8	"	"	"	152	"	2	11	27	14 "
Terracing with Brick on Edge &c. Sqrs.	30 82/100	18	10 10 388	"	"	"	20 82/100	17	10	7	370	7 7
Flooring with brick on edge "	18 25/100	7	4 " 132	"	"	"	18 25/100	7	6	6	133	4 5
White washing in Chunam "	48	"	3 " 9	"	"	"	48	5	4	"	16	" 11
Stone Columns Each	12	12	8 " 150	"	"	"	12	12	13	11	154	7 7
Cornice work in Chunam Cft.	127½	"	4 " 31 14	"	"	"	127½	"	3	10	30	7 11
Wooden Stair Case Complete "	"	"	" " 180	"	"	"	"	"	"	"	180	12 8
Excavating foundation & filling in &c. "	"	"	" " 80	"	"	"	"	"	"	"	797	2
Country wood battee door shutters with frames & Iron bars &c. Complete	3	26	" " 78	"	"	"	3	26	"	"	78	" "
Country wood battee windows shutters with frames & Iron bars &c. Complete	8	15	" " 120	"	"	"	8	15	"	"	120	" "
Teak wood brought & fixed up Cft.	333 6½/12	2	4 " 750	"	"	"	409 12½/12	2	4	1	927	10 "
Cut Stone Cobra pillar heads Each	12	1	8 " 18	"	"	"	12	1	9	"	18	12 6
Wood Oil 3 Coats Sqrs.	13	1	" " 13	"	"	"	13	1	2	2	16	12 1
Red paint 3 Coats "	5½	1	12 " 9 10	"	"	"	5½	1	13	6	10	1 4
Upper Story												
Brick in Chunam Cft.	15 4 18/27	4	" " 618 10 8	"	"	"	142 15/27	4	1	5	580	4 10
Flat Arch work Sqrs.	116½	"	3 " 21 13 6	"	"	"	116½	"	2	3	16	5 8
Cornice work in Chunam "	127½	"	4 " 31 14 "	"	"	"	127½	"	2	9	22	4 "
Terracing with brick on Edge &c. Sqrs.	21 72/100	22	" " 477 13 5	"	"	"	21 72/100	16	13	9	370	13 9
White washing in Chunam "	71	"	3 " 13 5 "	"	"	"	71	"	3	11	17	8 6
Stone Columns Qr.	12	12	" " 144 " "	"	"	"	12	14	"	9	168	9 6
Carried forward	"	"	" " " "	"	"	"	"	"	"	"	24.463	13 8

Progress Report of the Central Jail at Rajamundry for the Months of October 1866

Items	Estimate			Work performed in this month			Work performed up to this month			
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward									24,463 13 8	
Cuttstone Over pillers heads ___ Nos.	12	1 4	15				12	1 5 8	16 4 6	
Teakwood wrought & put up ___ Cft.	333 6/12	2 4	750 7 6				409 11/12	2 4	922 3 6	
Country battan doors with frames & Iron fixtures & complete 8×4 ___	3	26	78				3	26	78	
Do. Do. Windows shutters with frames & Iron fixtures &c. 5×2½ ___	8	18	144				8	15	120	
Wood Oil 3 Coats ___ Lyd	8	1	8				8	1 2 4	9 3	
Paint 3 Coats ___	7	1 12	12 4				7	2 3 4	15 7 4	
Contingencies ___			539 13 6						394 1	
2 Truss Roofs Workshops										
Rough Stone in Chunam ___ Cyds	713 16/27	3	2140 11 6				744 5/27	2 15 11	2230 1 2	
Roofing with country wood reepers Battens & Patties & Chunam boards ___ Nos.	130 32/100	12	1563 13 4				134 27/100	10 15 9	1430 10 11	
White washing in Chunam ___	160	3	30				80	5 8	28 6 8	
Flooring with brick on Edge &c. ___	86 73/100	7 4	628 12 8				90	7 5 5	660 10 5	
Excavating foundation & filling &c. ___			120						128 11 9	
Cut Stone over pillers heads Each ___	38	1 4	47 8				38	1 2 1	42 13 8	
Wooden Trusses Complete ___	38	35	1330				38	35	1330	
Teakwood wrought & putup ___ Cft.	1706 11-8/12	2 4	3840 11				1775 11/12	2 4	3993 15 9	
Contingencies ___			968 7 6						865 15 2	
5 Radial Block of Cells										
Rough Stone in Chunam ___ Cyds	11117 14-4/12/27	3	33352 9 3	63 16/27	2 1	127 13	1893 3/27	2 9	27916 1 5	
Arch work in Chunam Arch doors	187½	3	35 2 6				150	2 8	25 2 3	
Arched roof with brick in Chunam Cft.	65812½	4	16453 2			3 4	16575	2 4	6810 6	
									71482 8	

Carried forward

Progress Report of the Central Jail at Rajamundry for the Months of October 1866

Items	Estimate			Work performed in the Months			Work performed upto the Months			
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward									71482	8
Centering			2400						1356	10 10
Carried work in Chunam	2512½	4	628	2			2010	33	413	1 2
Terracing with brick on Edge &c Sqrs	25 50/100	22	560	15 8			24 84/100	17 10	438	6 6
Putting Selly 2 Courses of flat tiles &c	386 77½/100	10	53 4236	5 8			360 58/100	8 4	2978	13 10
White washing in Chunam	1720	3	322 8				1471	5	512	3 6
Flooring with brick on Edge	307 50/100	7	4 2229	6			246	9	2422	11 1
Excavating foundation & filling basement &c			600						821	14 8
Teak wood Lintels (40) Cft	250	2	4 562	8			250	2 4	562	8
Iron doors with wooden frames &c Each	320	60	19200				320	60	19200	
Wood Oil & Coats to the Lintels			25						25	15 8
Lead Colours Coats to the weather boards and Iron doors Sqrs	300	2	6 712				240	2	655	6 1
Iron Locks	360	8	2880				227	2 3 11	509	8 5
Contingencies			8136 12 9						6116	13 7
				11 64						
				141 117						
Solitary Cells for women										
Rough Stone in Chunam Cft	1513 21/27	3	4541 5 4				1036 17/27	3 1 7	3213	7 10
Carved work in Chunam	412½	3	77 5 6				206	2 2	28	11 9
Terracing with brick on Edge &c Sqrs	76 80/100	22	1689 9 6						17 9	
Flooring with do	54 12/100	7	4 392 5 10						136	13 7
Excavating foundation & filling the basement			140						143	4 4
Teak wood wrought & put up Cft	776 34/12	2	4 1746 10 6				770 11/12	2 4	1734	10 6
Iron doors with wooden frames &c Each	40	35	1400				40	35	1401	
Wood Oil & Coats to the Lintels			60						40	3 3
Lead Colours Coats			40						32	2 2
Contingencies			1018 3 10						708	4 8
Carried forward									114935	15 10

Progress Report of the Central Jail at Rajamundry for the Months of October 1866

Items	Estimate			Work performed in this month			Work performed up to this month					
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate		Amount		
Brought forward										114935	15	11
Sailors Quarters												
Rough Stone in Chunam ... Cyd.	465 12/27	3	1396	5 3			465½	3	2 1	1455	14	9
Arch work ... Cft.	409	3	76	12 6			408	3		76	11	11
Terracing with brick on Edge ... Syrd	26 18/100	22	575	15 4	31 33/100	21 10 8	57 33/100	6	15 4	399	4	6
Flooring with ... Sq.	24 42/100	7 4	177	8			28 20/100	6	10	191	6	6
Pairs Panelled Venetian doors complete	4	22	88				4	22		88		
Sq. Battens Sq.	10	18	180			29 6 9	10	21	5 5	213	6	9
Sq. Sq. Windows	16	11	176				16	11		176		
Excavating foundation &c.			22							80	4	8
Teak wood brought & put up Cft.	334 11/12	2 4	753	9			348 7/27	2	4 5	797	3	10
Wood Oil 3 Coats to the beams & Casts			20							4	14	8
Red paint 3 Coats to the doors & windows			35							24	9	3
Cornice work ... Syrd	166½	4	41	10			107		2 1	13	15	
Contingencies			359	43		17 15 6				406	7	3
White washing ... Syrd	121	3	22	11	54 84/100	21 1 3	97 85/100		18	11	4	6
						137 45						
Out Offices of Sailors Quarters												
Rough Stone in Chunam ... Cyd.	109	3	327				92	3	2 6	279	6	6
Flat Arch work in Chunam ... Cft.	112½	3	21	1 6			112½	3	8	25	10	4
Flooring with brick on edge ... Syrd	3 35/100	7 4	24	4 7			3 35/100	7	3 5	24	2	6
Terracing with brick on edge ...	4 24/100	22	104	12 5			6 50/100	4	8	29	3	6
Country wood batten windows with frames & Iron fixtures &c complete 2×6×3.3	3	6	18				3	6		18		
Pairs Country wood batten doors	3	16	48				3	16		48		
Painting			6							5	11	
Excavating foundation &c.										8	5	6
Teak wood brought & put up ... Cft.			6				30	2	4	67	8	
Contingencies	29 3/27	2 4	65	15 3						41	5	
Fogonge and Chimney			62	11 9						11	2	3
Carried forward			400							119442	3	11

Progress Report of the Central Jail at Rajamundry for the Months of October 1866

Kinds	Estimate Quantity	Estimate Rate	Estimate Amount	Work performed in this Month Quantity	Rate	Amount	Work performed up to this Month Quantity	Rate	Amount			
Brought forward	"	"	"	"	"	"	-	-	119442	3	11	
Hospital & Stores.												
Batten doors with frames and Iron fixtures &c Complete 7x3	24	17	408	"	"	"	24	17	408	"	"	
do do do 6x3	9	15	135	"	"	"	4	15	60	"	"	
Wood Oil 3 Coats red paint 3 Coats	"	"	96	"	"	"	-	-	72	"	9	
Enclosure wall												+ Including
Rough Stone in Chunam cft.	685-10/18	3	2056	15	1/2 10/27	1	13	1331	92	8837 6/27	2	7	2189	6	9	411-8 Rough stone
Brick in Chunam "	855 17/27	4	3422	13	"	"	"	"	"	2524	3	4	2	823	2	8	410-5-7 Lime
Brick in Chunam Arches "	346 8/27	5	1753	2	"	"	"	"	"	198 8/27	5	10	2	1119	13	5	19-7-4 Sand —
Concrete work over Arches "	69 23/27	4	121	43	"	"	"	"	"	143	4	4	1	706	13	9	
White washing in Chunam Sqre	1361½	"	255	13	4	"	"	"	"	-	-	-	-	120	"	"	
Broken kattle in Chunam "	"	"	"	"	"	"	"	"	"	"	"	"	"	454	9	10	
Wrought Iron railings &c lbs	8800	"	2 6	1375	"	"	"	"	"	5905½	"	2	3	832	3	"	
Fixing and setting up &c	"	"	"	300	"	"	"	"	"	"	"	"	"	148	5	5	
Red painting to Iron Railings "	"	"	"	200	"	"	"	"	6	"	"	"	"	62	"	"	
Excavating foundation & filling &c "	"	"	"	280	"	"	"	"	7	8	"	"	"	264	15	11	
Contingencies "	"	"	"	693	4	6	"	"	154	44	"	"	"	1227	14	2	
Scaffolding and Sundries "	"	"	"	1100	"	"	"	"	—	—	"	"	"	1126	1	8	
								Total	1499	56						471-8-7
									471	87						
					Actual			Expenditure	1027	12	11					
Banquette &c												
Broken kattle in Chunam "	"	"	"	"	"	"	"	"	"	"	"	"	"	38	15	"	
Contingencies "	"	"	"	"	"	"	"	"	"	"	"	"	"	5	"	"	
Carried forward	"	"	"	"	"	"	"	"	"	"	"	"	"	148,799	8	3	

Progress Report of the Central Jail at Rajamundry for the Months of October 1866

Details	Estimate			Work performed in this month			Work performed up to this month			
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward	"	"	"	"	"	"	"	"	148 99 8 3	
Inner partition wall										
Rough stone in Chunam Cft	259 2 24/27	3	" 75 8 12	"	"	"	116	3	9 4 399 3 2	"
Whitewashing in Chunam Sft	427	"	3 " 8 0 1	"	"	"	182 40/100	"	2 4 26 12 1	
Excavating foundation & filling the basement	"	"	" " 100	"	"	"	"	"	" " 23 4 "	
Broken bottle in Chunam Sft	"	"	" " "	"	"	"	75 8	"	" 7 28 7 6	
Contingencies	"	"	" 778 10 8	"	"	"	"	"	" " 151 " "	
Front gate wooden railings										+ Including
Wooden railings complete Rft	1532	2	8 " 3830 " "	150	"	107 99 128	975	4	3 4 4105 " 0	19-4-3 Round iron
Masonry work	"	"	" " 560 " "	"	"	17 11 "	"	"	" " 316 11 10	13 " Iron bars
Painting	"	"	" " 150 " "	"	"	" " "	"	"	" " 118 13 "	
Contingencies	"	"	" " 540 " "	"	"	59 210	"	"	" " 205 1 10	
				Total		176 106				
						32 143				32-14-5
			Actual Expenditure			143 123				
Well										
Earth work Cft	2287	"	14 190 9 4	"	"	"	2287	"	14 190 9 4	
Do	620	"	16 58 2 "	"	"	"	620	"	16 58 2 "	
Do	2118 10/16	"	25 320 " "	"	"	"	2118 10/16	"	25 320 " "	
Do	2400	"	7 " 1050 " "	"	"	"	2400	"	7 " 1050 " "	
Bailing water & Sinking well frame	"	"	" 422 10 "	"	"	"	"	"	" " 462 10 "	
Carried forward	"	"	" " "	"	"	"	"	"	" " 159 853 3 10	

Progress Report of the Central Jail at Rajamundry for the Month of October 1866

Items	Estimate			Work performed in this month			Work performed up to this month			
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
										195
Brought forward									15985	3 10
Value of well frame			483 65						483	65
Cutstone in Chunam Cyt	40. 5	29	" 11 1167	109			40. 5	29	" 11 1167	11 8
Do " Do "	40. 5	22	6 11 901	71			40-5	22	6 9 901	1 8
Do " Do	40- 5	18	" 4 724	29			40-5	18	1 10 727	14 10
Do Do	16- 2	17	8 " 281	49			16. 2	17	" 9 274	" "
Do Do	24- 3	17	8 " 421	151			24-3	17	4 6 416	9 7
Do Do	36-4½	16	4 " 610	5 "			39-¾	15	4 4 601	15 "
Filling Outside of Steening	6600	"	1 " 412	8 "	"		661½	"	1 " 420	8 11
Contingencies	"	"	" " 355	14 10	"		"	"	" " 353	11 11
Clearing Jungle	"	"	" "		"		"	"	" " 482	1 6
Work Shop										
Iron Jibes									13 11 3	
Cistern										
Rough Stone in Chunam									2 13 9	
Brick in Chunam									1 1 "	
Plastering									4 7 "	
Contingencies									" 9 "	
Parapet wall on the top of work shop										
Brick in Chunam									16 4 4	
Plastering									" 12 "	
White washing									1 2 "	
Carried forward									16573 1 8	

Progress Report of the Central Jail at Rajamundry for the Months of October 1866

Items	Estimate			Work performed in the Months			Work performed upto the Months		
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount
Brought forward.									165 723 1 8
Center Warder Upper Story									
Iron pipes									130 14 1
Radial blocks									
Iron pipes									32 3 7
Block up Iron doors Nos									7 8 3
Window work Nos									105 10 6
Batten Venetion shutters					5 4 6				5 4 6
Cistern									
Rough stone in Chunam									39 1 9
Brick in Chunam									8 1 .
Plastering									1 13 9
Parapet wall on the top of the Radial block									
Brick in Chunam									184 2 2
Plastering									48 6 9
White washing in Chunam									3 . .
Temporary sheds for latrine &c									169 1 8
Bamboo tatties									82 1 9
Carried forward									16 7 104 7 4

Progress Report of the Central Jail at Rajamundry for the Months of October 1866

Items	Estimate			Work performed in this month			Work performed upto this month		
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount
Brought forward									167.104 7 4
Jail & Quarters									
Plastering walls			7 62/100	2 7 2		18 11 8	7 62/100	17 12 6	135 8 6
Plastering floor			23 71/100	2 3 7		52 12 11	23 71/100	2 3 7	52 12 11
						71 7 7			187292 12 9
				Total		2093 13 2			
				Deduct		504 6 10			
			Total Actual	Expenditure		1589 6 4			
Stock Payment									
Rough Stone	Cft.		44 14/16	"	10 4	29 " 11	"	" "	29 " 11
Flooring Stone	No			"	" "	" "	241 4	" " 3	43 13 "
Lime Stone	Tons			"	" "	" "	27 1/2	" 6 3	106 " 7
Lime	Casks			"	" "	" "	1	10 12 5	10 12 5
Firewood	Tons		1	10 12 5	10 12 5		1	10 12 5	10 12 5
Paven sand	Casks		97.5.109	2 7 10	24 12 "	97.5.109	2 7 10		241 2 "
Shell Chunam	Pots		8.54	7 6 11	63 6 8	25.46	2 11 10		70 8 7
Crabbars	No			"	" "	922	" 7 8		443 12 2
Hatchets				"	" "	12	1 10 11		20 2 9
Hammers	"			"	" "	16	" 15 "		15 " "
Trowels				"	" "	27	" 8 "		13 8 "
Iron Borings				"	" "	31	" 11 2		21 12 2
Flat files				"	" "	2	" 11 5		1 6 11
Pad Locks				"	" "	6	" 10 4		3 14 "
Round Iron	Tale			"	" "	15	1 7 "		21 8 6
Iron bars	"			"	" "	93 1/2	" 1 6		8 6 11
Neb Linie Tiles				"	" "	333 1/2	" 1 3		26 15 8
Bolostoola canda 2 Quarry Roughstone	Cft.			"	56 11 4	"	" "		116 9 1
					401 3 4	879 10/16	" 3 1		170 6 11
									1364 14 7
									168,657 1 4

Carried forward

Progress Report of the Central Jail at Rajamundry for the Month of October 1866

Items	Estimate			Work performed in this Month			Work performed up to this Month			
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward									168.657	1 4
									3363	13 9
Unadjusted advance									172021	9 1
						1495 - 6				
Total Whole Expenditure										
Deduct										
Expended from last Month				Stocks		594 6 10				
						19909 8				
Deduct Recovered Cash from				Coll advance		144 7 8				
						18462				

Superintending Engr's Office 1st Div.
Camp Rajamundry
17th December 1866

T. Glendenning
Certified Superintending Engineer

Lt Col R.E.
1st Division

Copy
Public Works Department
No. 86

Proceedings of the Madras Government

Under date the 10th Jany 1867

Read the following

From The Superintending Engineer
of the 1st Division (H.L. No. - 17th December 1866)

Submitting
his Report
Civil Report
on the Central Jail
for the month
on the work in
1865-2 - new enclosed
on the Central Jail at
Rajahmundry in October
Report on Civil Jail at Rajahmundry for the month of October 1866

No Remarks
Progress made with the
Construction of the Central
Jail in Rajahmundry
there is no objection
to the Proposed
Sanction

Nos 178-179

No 86 - 10th Jany 1867.

Dated 17th Dec. 1866.
Dispd 4th Jany 1867.
Desp. No. 24

Progress Report of
the Central Jail at
Rajamundry for the
month of October 1866

From the Supt Engineer
Prod Rect for Jany 1867
To the Secretary to Government
P. W.
Madras

No 86 - 10th Jany 1867 Dept
From 1st to 5th 249.

No. 178-179

e 3rd Jany 1867 Dr. 7th

for September and
shall view under notice.

The Government regard
this as very unsatisfactory
and in drawing Coll.
Mokerly's attention to the
orders noted in the margin, G. O. No. 3478. 27
they resolve once more 1st Nov 1866.
to inform him that, on " — No. 3785 d/
the early completion of 28 Nov 1866
this jail is a matter " — 3891 d/
of the greatest importance, 10 Dec 1866.
they expect him to adopt
such measures as may
be necessary for car
rying on the construction
of the building with
the utmost possible
expedition.

expedition -

The I. Engr 1st inst
Judicial dept

Dept 11th January 67

27
3

Per Ord 1867 Sessn

Bo: of Govt for Jany

1867.

Bo: of the Madras Govt

Dt 10th January 67.

The Progress Report
of Central Jail at Vizia-
nagram for Octr 1866,
received.

X 179.179

3 Jany 1867. Rl. 7th