M.R.O. 1—77,006—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3483 Press / Mis.
109-110

Dated 9-11 1883.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 7th November 1868.

No. 109. Read the following Proceedings of the Board of Revenue, dated 10th October 1868, No. 7,241:—

Read the following letter from the Collector of Vizagapatam, to the Acting Secretary to the Board of Revenue, dated 3rd July 1868, No. 574.

1. I have the honor to submit the Annual Report on Public Works, executed in this district during the past official year 1867-68, together with three Progress Reports (by banghy) from the Public Works Range Officers.

2. These Progress Reports were referred to my Assistants, and copies of their remarks in reference thereto are also herewith forwarded, as required by the Board in their Standing Order, dated 7th November 1865, No. 81. The remarks have also been communicated to the Superintending Engineer.

3. The following is an abstract of the expenditure on New Works and Repairs, under the usual heads of Irrigation, Communication, and Buildings:—

Items.	Expenditure in 1866-67.	Expenditure in 1867-68.	Comparison.	
			Increase.	Decrease.
	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.
New Works.				
Irrigation	752 15 2	3,947 10 11	3,194 11 9	.....
Communications	50,129 4 5	82,294 0 2	3,164 11 9	.....
Buildings	31,924 12 5	42,899 12 5	10,975 0 0	.....
Total..	82,807 0 0	1,28,141 7 6	45,334 7 6	.....
Repairs.				
Irrigation	6,067 13 1	13,342 1 6	7,274 4 5	.....
Communications	40,564 8 7	37 837 0 4	.....	2,727 8 3
Buildings	8,946 0 3	5,286 1 6	.....	3,659 14 9
Total	55,578 5 11	56,465 3 4	7,274 4 5	6,387 7 0
Grand Total ...	1,38,385 5 11	1,84,606 10 10	52,608 11 11	6,387 7 0
Net	.....	.....	46,221 4 11	.....

4. New Works—*Irrigation.*—The total outlay was nearly Rupees 4,000, or Rupees 3,194 more than in the previous year. The principal work under execution is in masonry dam across the mountain-torrent called Malalegedda, in order to fill a large tank at Tamaracharla, and thus secure irrigation to the lands below it.

Besides this, two new calingulahs and four sluices were constructed in the Sarvasiddhy talook.

5. *Communications.*—In this item also there has been a considerable outlay, as compared with that of the previous year.

The total expenditure was Rupees 81,294, being an increase of Rupees 31,165 on the last year's disbursement. Of the above amount Rupees 31,078 were contributed from Local Funds.

The allotment for roads and jungle clearing in the Jeypore country was Rupees 17,000; but only Rupees 13,278 were appropriated, the balance having been refunded under instructions of the Controller of Public Works Accounts, as conveyed in the Board's Proceedings, dated 13th March 1868, No. 1,821.

The following brief statements, extracted from the records in my office, will show to what extent the sum spent has been utilized :—

Captain Smith, Assistant Agent in Jeypore, spent Rs. 9,500. He reports :—

" My object has been to make a road fit for bandy-traffic between the plains " and the high lands of Jeypore, as I am sure there is no civilizer for a wild " unknown country like Jeypore equal to a bandy road. My great obstacle has, " of course, been the line of ghauts, averaging 3,500 feet high, separating Jeypore " from the low country. Last year I reported having begun the road up the ghaut " near Salur. The monsoon of 1867 was very heavy indeed, and the work of the " previous year, I am sorry to say, was very much damaged. The road had to be " made again almost entirely from the bottom of the ghaut, and I took the opportu- " nity of altering its line in a few places so as to ease the ascent for bandies. The " road is now perfectly made from the bottom to the top of the ghaut, and for " some distance along the level country beyond. When I inspected the work last " on the 13th February, there were 13½ miles made, and I think I am justified in " saying that bandies can go now with perfect ease from bottom to top of the " ghaut. They have gone half way with grain for the coolies. The work is good " and substantial, and I hope I have used such precautions now that a heavy " monsoon will have little effect on it.

" 3. I have devoted some part of the grant to making strong wooden-bridges " across the hill streams that intercept the road between Jeypore and this ghaut. " These streams cause great delay sometimes to the tappal and travellers during the " monsoon. They will be shortly all bridged. In the course of the main road " *made* are twenty-four small drains, seventeen large drains, thirteen small wooden- " bridges, and along the whole line between Jeypore and the foot of the ghaut will " shortly be finished fourteen large wooden-bridges. Some of these are made, and " some in course of construction."

The Senior Assistant Collector spent Rupees 2,648, as follows :—

	Rs.
Constructing road and clearing jungle from Parvatipur to Royagedda and Singapur, 45 out of 70 miles	485
Do. from Parvatipur to Narrainpatam, 30 miles ...	295
Do. from Kurpam to Gunupur, 38 miles	420
Do. from Gunupur to Gudari, 21½ miles	300
Do. from do. to Waddasar, 12½ miles...	865
Do. from Palcondah to beyond Sethampetah, 8½ miles, including compensation of land...	283
	2,648

He reports " that these roads are but rough tracks fairly passable by laden " carts, but the importance of them is great, and the merchants have already taken " advantage of them to penetrate into valleys and plateaus, the produce of which " has hitherto been brought down by coolies or bullocks. The cost of carriage, " too, is reduced one-half.

" The traffic in timber along the line from Kurpam to Gunupur is great. The " road to Waddasar opens out the Sowrah Hills, and makes all further attempts to " resist us so far almost an impossibility." He says—" The Royagedda plateau " is now fairly opened out to carts which take up salt to that town, where it is " stored against the arrival of the Brinjaries from Chatteesgurah.

" One of the probable results of making this road from Royagedda to Singapur " will be that the Brinjaries, whose bullocks formerly picked their way in single " file from stone to stone along a narrow path winding in and out of the jungle, " will, after next season, be able to make two trips a year, if they wish."

The Acting Principal Assistant Collector spent Rupees 1,130 on the jungle roads in Golgonda, as shown below :—

	Rs.
1. In re-clearing 244¾ miles of old road, at Rs. 4 a mile...	979
2. Opening out six miles of new tracks, at 7 Rs. per mile...	42
3. Repairing Lummasinghi Ghaut line	25
and	
4. Establishment	84
	1,130

The allotment to this division was Rupees 2,500; but owing to the frequent changes in the Officers in charge during the last twelve months, more money than that above stated could not be usefully laid out.

6. *Buildings.*—The outlay on buildings was Rupees 42,990, or an increase on the previous year's disbursement of Rupees 10,975.

The principal items of expenditure in Civil buildings are Rupees 16,144, on account of the Zillah Jail of Vizagapatam; Rupees 5,755 on account of Jailer's and Apothecary's quarters attached to the Parvatipur Jail; Rupees 2,739 for improvement of Subsidiary Jails in the district; Rupees 1,573 for Police huts; Rupees 3,575 for improving the Session Court-house at Vizagapatam; and Rupees 1,897 in constructing a new Sub-Magistrate's Jail, &c., at Srungavarapukotta.

The new building for the Principal Assistant Collector's Cutcherry at Narsipatam has been completed, and it will be seen, from what Mr. Hutchins says, that it has been well-finished, and in every way convenient.

7. Repairs.—In the Report for 1866-67, it was stated that Government had sanctioned a sum of Rupees 40,000 for the improvement of the Irrigation works of the Government talooks of Golgondah and Sarvasiddhy. The Revenue authorities in this district, to whom the works were intrusted, had scarcely commenced these repairs, when an order* was received directing the re-transfer of the Maramut to the Engineer's Department. The Government grant was then cut down to Rupees 20,000, and subsequently to Rupees 13,000, on the ground that labor could not be had. Mr. Master, the Acting Collector, remonstrated against the diversion of funds, but without effect.

* G. O., 3rd May 1867, No. 1,334.

The actual expenditure in the year under review was thus only Rupees 13,343. The past season has been good, and no complaint has been received in reference to water supply.

8. The other items call for no remark except the road between Parvatipur and Palcondah. That portion of the line within the Palcondah talook has been kept in such bad repair by the Department of Public Works, owing to the very large extent of the Range, that I recommended to the Superintending Engineer that it be made over to Mr. Mackie, the Agent of the Renters of Palcondah, to which Captain Ryves has assented. I trust that an improvement may be effected under this gentleman's supervision, should he accept the proposed task.

9. Having joined the district only in April last, I can, of my own knowledge, say nothing of any of the works in these reports.

ENCLOSURE No 1.

From the Acting Principal Assistant Collector, to the Collector of Vizagapatam, dated Ankapilli, 16th June 1868, No. 106.

1. With reference to your Circular, No. 504, of 10th June, I have the honor, in returning the Progress Report therewith sent, to state that I regret that I have but very little to say as I have since I joined the district been until now almost entirely at my head-quarters, Nursipatam. I remark, however, on the following:—

No. 1.—The Cutcherry has been well-completed, and is most convenient in all respects.

No. 3.—REPAIRS, though not yet completed is being rapidly roofed in. *Is considered* by the Assistant Superintendent of Police in an *unsatisfactory* and unsafe state; but I think it would be a pity not to utilize it, as it has been repaired, and certainly, though an unsatisfactory piece of patch-work, is for the present safe enough.

Nos. 4 *and* 5 seem in good state, but I have not examined them.

2. As to the roads I can only report, from personal observation, on the road from Nursipatam to Tallapalem. No. 2, this road is for the most part completed, but for a few miles near the middle of it, although the culverts have been built, the roadway has not been brought up to them quite yet. Thus there is a break, but as I passed through the other day I found this work being proceeded with.

3. The road to Polavaram, No. 4, is in good order as far as Wurutla, which is as far as I have seen it.

4. The roads to Golgonda and to Kondasanta, Nos. 3 and 5 from Nursipatam, I only know for the first two miles out of the latter place, and thus far they are in good order. The former has two or three new culverts well made within a mile of Nursipatam; but the other day the water from the upper fields was washing over this road for about ten yards, and might have breached it seriously had there been a heavier flood. Though dashing through a culvert close by it did not pass off quickly enough. I think this might, and should be, remedied by raising the causeway.

From the Acting Deputy Collector, to the Collector of Vizagapatam, dated Karasa, 23rd June 1868, No. 67.

1. With reference to your letter, (Circular,) No. 504, dated the 10th instant, I beg to report that I inspected the re-constructing of Karasa and Balacheruvu roads referred to as Original Works in the Progress Report, (herewith returned,) accompanied your letter under reply on the 17th instant.

2. Re-constructing the Balacheruvu road is all completed, and is in good order.

3. Earthwork in widening and raising the Karasa road is finished for about three-quarters of a mile, of which a portion was washed off by the late heavy rain. One road dam is almost finished, and the other is under progress.

From the Senior Assistant Collector, to the Collector of Vizagapatam, dated Bimlipatam, 24th June 1868, No. 107.

As directed in your Circular of 18th instant, No. 604, I have the honor to submit my report on such of the Original Works referred to in the Progress Report, herewith returned, as have come under my observation:—

Nos. 3 *and* 4.—Lock-ups at Chipurupilly and Salur are well-executed buildings.

No. 6.—Assistant Apothecary's quarters at Parvatipur very neatly built, but I think the amount of estimate and consequent expenditure was excessive.

Nos. 9 *and* 16.—Road between Palcondah and Parvatipur. I saw this road about the end of November last, and found it almost impassable. It is true the monsoon had been a heavy one, but this road has been in an unsatisfactory state ever since I have known it, which is nearly four years. A large tunnel was greatly needed at a spot about two miles out of Parvatipur.

(True Copies.)

(Signed) J. I. MINCHIN, *Collector.*

ENCLOSURES Nos. 2 to 4.—Progress Reports.

Submitted for the information of Government.

No. 110. ORDER THEREON, 7th November 1868, No. 3,483.

ESTABLISHMENT, No. 12.

Communicated to the Chief Engineer for Irrigation and to the Superintending Engineer of the 1st Division for information.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Chief Engineer for Irrigation.
,, Superintending Engineer, 1st Division.
,, Revenue Department.
,, Board of Revenue.

Exd. S. T. Augustin.

Govt. of Madras

PUBLIC WORKS.

To

THE CHIEF ENGINEER FOR IRRIGATION.

&c., &c., &c.

Dated November, 1868.

Recd.

&c.

G. O. No. [illegible] Nos. 1-3

NOVEMBER.

Nos. 109-110

Progress of Public Works.—Proceedings of the Board of Revenue submitting the report of the Collector of Vizagapatam on the — during 1867-68, communicated to the Officers concerned.

Progress Report of works in Sot & Goldgondah Range of the Vizagapatam Dist for March 1868.

	Description of work	Amount of Estt	By whom & when sanctioned	Net expenditure up to the end of last year	Grant for the current year	When authority	Net expenditure in this month: Each	Block	Total of this month	Net expenditure in the year to date including previous month	Remarks
	Imperial Funds										
	Original works										
	Civil Buildings										
1	Alterations & improvements to the Principal Sot Collector's Cutcherry at Vizagapatam — Inspected 19 Feby 1868	312	G.O. no 2378 of 18 August 1866	406 8 10	117	G.O. no 1195 of 17 May 67	—	—	—	126 7 5	Completed in December 1867
		212	G.O. no 3331 of 9 Oct 1866								
		524									
							Recovery	—	—	5 10 —	
							—	—	—	120 13 5	
2	Construction a Sub-Collector's House at Pedimuraka — Inspected 13 June 67	1845	G.O. no 2465 of 15 Oct 1862	357 2 9	1813	G.O. no 3710 of 28 Nov 1867	269 11 10	—	269 11 10	897 14 1	Walls are built up & material for the roof collected
3	Do a Sub-Cutcherry at Bala Cotta — Inspected 25 June 1867	1845	G.O. no 3614 of 14 Nov 1866 & no 3710 of 28 Nov 1867	813 9 2			234 2 2	—	234 2 2	925 5 11	do do
							Recovery	—	—	10 13 2	
							234 2 2	—	234 2 2	914 8 9	
4	Converting Outer Sub-Jail into Police Inspectors Quarters at Vizagapatam — Inspected 19 February 1868	100	G.O. no 2271 of 26 July 1867	—	100		—	—	—	102 13 6	Completed in November
		4314			2030	Gross Expenditure	503 14 —	—	503 14 —	2052 5 11	
						Recovery	—	—	—	16 7 2	
				Net total Civil Buildings			503 14 —	—	503 14 —	2035 14 9	
	Agricultural										
1	Constructing a Dam across Malalagedda at Thamerakota — Inspected 21 Feby 1868	3680	G.O. no 3390 of 20 Nov 1863 & no 879 of 21 March 67	—	3680	Budget Item no 124 of 1867/1868 G.O. no 1515 of 20 Nov 67	1283 5 1	—	1283 5 1	2332 8 3	3544 C.yds of Earth work excavating foundation, 851 S.yds of rough stone in chunam & 3 squares of cubstone paving executed.
						Recovery	—	—	—	12 7 6	
							1283 5 1	—	1283 5 1	2320 0 9	
2	Constructing a Calingalah to Dummugudah of Rodofaud — Inspected 24 Feby 68	485	Collector in April 67	—	485	A. Rep April 67	227 10 6	—	227 10 6	557 4 3	Completed in March 68.
				Recovery			67 12 10	—	67 12 10	67 12 10	
3	Constructing a Calingalah in the Embankment of Soparangchi — Inspected 21 Feby 1868	480	do in May 67	—	480	do do May 67	159 13 8	—	159 13 8	489 7 5	
							156 4 4	—	156 4 4	529 14 6	do in do
				Recovery			51 — —	—	51 — —	51 — —	
4	Constructing a sluice to the Rodda Tank at Rodda Vobalam — Inspected 25 Feby 1868	140	do in June 67	—	140	do do June	105 4 4	—	105 4 4	478 14 8	
							64 14 5	—	64 14 5	145 — 2	do in do
				Recovery			5 — —	—	5 — —	5 — —	
5	Constructing 2 sluices to Rellugadda Tank	280	do	—	280	do	59 14 5	—	59 14 5	140 — 2	
							194 8 11	—	194 8 11	306 8 11	do in do
				Recovery			27 — —	—	27 — —	27 — —	
							167 8 11	—	167 8 11	279 8 11	

Progress Report of works in Rot & Golgondah Range of the Vizagapatam Dist for March 1868.

	Description of work	Amount of Est	By whom & when sanctioned	Nett expenditure to the end of last year	Grant for the current year: Amount	Grant for the current year: When sanctioned	Nett expenditure in this year: In this month: Cash	Stock	Total of this month	Total including previous months	Remarks
6	Constructing 2 sluices in the River Chd banks at Rotavoopalam. Inspected 25 February 68.	240	Do	—	240	Do	182 11 2	—	182 11 2	261 11 2	Complete
				Recovery			12 — —	—	12 —	12 — —	
							170 11 2	—	170 11 2	239 11 2	
							Gross Expenditure		2109 6 5	—	2109 6 5	4122 15 3	
							Direct Recovery		162 12 10	—	162 12 10	175 4 4	
							Nett Total Agricultural		1946 9 7	—	1946 9 7	3947 10 11	
							Abstract of foregoing.						
							Civil Buildings		503 14 —	—	503 14 —	2035 14 9	
							Agricultural		1946 9 7	—	1946 9 7	3947 10 11	
							Total original works		2450 7 7	—	2450 7 7	5983 9 8	
	Repairs. Civil Buildings.												
4 3	Repg Subsidiary Jail & Lockup at Vizagapatam. Inspected 19 Feby 1868	224	Magistrate in August 67	—	200	A.R. for August 67	114 5 8	—	114 5 8	185 5 10	35½ C.yds of roughstone in chunam, 16 C.yds of brick in chunam, 18 squares plastering & 7 squares of roofing executed. work in progress
4	Repg Police Station House at Vizagapatam. Inspected 19 Feby 1868	284	Insp Genl of Police in August 67	—	284	Do	24 8 —	—	24 8	270 1 5	Completed in March 1868.
5	Repg Police Hospital & out House at Vizagapatam. Inspected 19 Feby 1868	205	Do	—	205	Do for Decr 67	37 8 4	—	37 8 4	193 5 3	Do
	Detail of works below 100 Rs each										
1 3	Repg Police Station House & Lockups at Yellamanchilli. Inspected 10 Decr 1867	30	Insp Genl of Police in April 67	—	30	Do for April 67	—	—	—	29 15 9	Do in Decr 1867
2 4	Do Police Station House at Narsipatam. Inspected in Feby 1867.	20	Do in May 1867	—	20	Do for June 67	—	—	—	19 4 5	Do in August 1867
5				Total Civil Buildings			176 6 —		176 6 —	898 12 8	

Progress Report of works in Sub I or Golgondah Range of the Vizagapatam Dist for March 1868.

	Description of work	Amount of Sale	By whom to be sanctioned	Net expenditure up to the end of last preceding year	Grant for the current year	When authority	Net expenditure in this month: Cash	Stock	Total of this month	Total including previous months	Remarks
	Agricultural										
2	Repg Redda cheruvu at Rumasagaram — Inspected 20 July 67	118	Collector in May 67	—	118	A.R. for May 67	43 3 3	—	43 3 3	141 15 3	Completed in March 68.
						Recovery	2 2 5	—	2 2 5	24 1 —	
3	Repg Ravula cheruvu at Duggada — Inspected 30th Oct 67	103	do	—	103	A.R. for do	41 — 10	—	41 — 10	117 14 3	do in do
							4 — —	—	4 — —	102 10 6	
13	or Rumasagaram Tank — Inspected 21 Feby 68	242	do	—	242	do	7 12 6	—	7 12 6	241 15 11	do in do
15	Filling breaches of Moorugadah chiratta at Agraharam — Inspected 21 Feby 68.	105	do	—	105	do	—	—	—	103 9 3	do in Feby 68
19	Repg Yadlamula gedda Cutta — Inspected 21 Feby 68.	108	do in June 1867	—	108	do June 67	—	—	—	108 —	do in do
20	" Vondurukalava of Moodundavari ch. Inspected 21 Feby 68.	124	do	—	124	do	7 15 9	—	7 15 9	123 10 3	do in March 68.
24	" Massedugedda at Rajahl. Inspected 10 August 67.	172 3/4	do	—	173	do	—	—	—	172 2 6	do in August 67
27	Repg Gopara ch. of Teruvipilly. Inspected 11 Feby 68.	135	do	—	135	do	2 — —	—	2 — —	135 6 3	do in March 68.
										276 15 2	do in July 67
28	Repg Babathan ch. of Cattoor. Inspected 10 August 67	277	do	—	277	do	—	—	—	138 10 7	do in February 68.
29	Repg Sarada medu Embankment. Inspected 11 Feby 68.	140	do	—	140	do	—	—	—	104 1 —	do in March 68.
30	" Sunerna Rutala Calva — Inspected 11 Feby 68.	104	do	—	104	do	3 — —	—	3 — —	122 — —	do in Feby 1868.
31	" Yati Calva of Cuttubala — Inspected 11 Feby 68.	122	do	—	122	do	—	—	—	131 9 —	do in March 68.
32	" Coltacheruvu or Pala Sagrum at Rama Rayuni pollum — Inspected 8 Jany 68.	132	do	—	132	do	41 — —	—	41 — —	4631 Cyds of Earthwork & 83 Cyds of rough stone in Chunam, 24 Squares of plastering & 37 (33) of packing above Stone expenditure.	
41	" Ava Calingulah & Embankt at Hamarala — Inspected 18 Feby 68.	610	do	—	610	do	119 8 6	—	119 8 6	518 7 6	
							18 — 2	—	18 — 2	38 — 2	
						Recovery	101 8 4	—	101 8 4	480 7 4	
42	" channel of Cajeeholeru that crosses the Nelupaka Calva — Inspected 24 Feby 68	101	do	—	101	do	6 14 7	—	6 14 7	101 — —	Completed in March 68.
44	" Nallamarumacheruvu —	113	do	—	113	do	3 3 8	—	3 3 8	112 15 8	do in do

Progress Report of works in Pol I or Golgondah Range of the Vizagapatam Divn for March 1868.

	Description of work	Amount of Estimate	By whom & when sanctioned	Net expenditure during last official year	Amount	When commenced	Net expenditure in this month: Cash	Stock	Total of this month	Total including previous months	Remarks
45	Repg Ummra cheru at Kristapa Devipetta	135	Coll in June/67	—	135	A. R. for June/67	6 5 11	—	6 5 11	133 9 2	Completed in March/68
46	" Redda cheru at Chidikada	334	do	—	334	do	198 3 10	—	198 3 10	333 3 10	do
47	" do Supply chl & repairs of Chemma chinta	122	do	—	122	do	15 8 6	—	15 8 6	120 8 6	do
49	Filling breaches in the Embankments of Saradamudi Inspected 11 Febry/68.	477	do in July	—	477	do for July/67 Recovery	—	—	—	485 7 10	do in Febry/68.
							—	—	—	8 7 11	
							—	—	—	476 15 11	
50	do of Kristapa Sagaram Tank at Lingarajpolem Inspected 21 Febry/68.	181	do	—	181	A. R. for	—	—	—	180 15 11	do in Sept/67
51	Repg big Tank in Caliugula & supply chl at Kintapum Inspected 20 Febry/68.	546	do	—	546	do Recovery	18 15 4	—	18 15 4	565 14 9	do in March/68
							19 12 11	—	19 12 11	19 12 11	
							— 13 7	—	— 13 7	546 1 10	
52	Repg Lasinadum calwa of Pedapaud Inspected 25 Febry/68	161	do	—	161	do for July/67	3 4 1	—	3 4 1	160 15 —	do in March/68.
53	do Big Tank at Redda Oopalam Inspected 25 Febry/68.	319	do	—	319	do	15 6 8	—	15 6 8	318 15 7	do in do
54	do yati calwa of Redda Oopalam Inspected 25 Febry/68.	155	do	—	155	do Recovery	4 5 5	—	4 5 5	174 15 11	do in do
							20 — —	—	20 — —	20 — —	
							— 15 10 7	—	— 15 10 7	154 15 11	
55	do Ralla cheru at Guragaddu Inspected Febry/68.	144	do	—	144	A. R. for do	9 7 8	—	9 7 8	143 15 8	do in do
56	do Colta cheru at Lingarajpollam Inspected 21 Febry/68	162	do	—	162	do	15 13 1	—	15 13 1	161 15 7	do in do
58	Filling up Cunchari calawa in the Embankment of Saradamudi Inspected 11 Febry/68	108	Coll in Oct/67	—	108	do for Oct/67 Recovery	—	—	—	121 13 9	do in Febry/68.
							—	—	—	13 14 —	
							—	—	—	107 15 9	
59	Filling breaches in the Embankments of Saradamuddi north of Soparaj Head sluice Inspected 11 Febry/68	136	do in Decr 187	—	136	do in Decr/67	13 5 10	—	13 5 10	135 12 9	do in March/68
60	Filling breaches in the Embankments of Saradamudy East of Soparaj Head sluice	106	do	—	106	do	—	—	—	105 15 —	do in Febry/68
61	do do in do South of Soparaj calwa	228	do	—	228	do	80 13 9	—	80 13 9	227 9 6	do in March/68
62	Repg Colta cheru at Vuppuvelly	142	do	—	142	do	16 12 —	—	16 12 —	141 15 7	do in do
63	" Colta cheru at Madutam	119	do	—	119	do	—	—	—	119 — —	do in Febry/68.

Progress Report of works in Rot & Gdgondah Range of the Vizagapatam Divn for March 1868.

	Description of work	Amount of Estimate	By whom to be executed	Net expenditure to the end of the last year	Grant for the current year	When authorized	Net expenditure in this month: Cash	Rock	Total of this month	Total including previous months	Remarks
45	Repg Ummacheruvu at Kristapadu Devipetta	135	Collr in June/67	—	135	A. R. for June/67	6 5 11	—	6 5 11	133 9 2	Completed in March/68
46	" Reddacheruvu at Chidikada	334	Do	—	334	Do	198 3 10	—	198 3 10	333 3 10	Do
47	" Do supply chl & cutting of Chemmacheruvu	122	Do	—	122	Do	15 8 6	—	15 8 6	120 8 6	Do
49	Filling breaches in the embankments of Saradanadi Inspected 11 Feby/68	477	Do in July	—	477	Do for July/67	—	—	—	485 7 10	Do in Feby/68.
						Recovery	—	—	—	8 7 11	
							—	—	—	476 15 11	
50	Do of Kaisla Sagaram Tank at Lingarajapalem Inspected 21 Feby/68	181	Do	—	181	A. R. Do	—	—	—	180 15 11	Do in Sept/67
							18 15 4	—	18 15 4	565 14 9	Do in March/68
51	Repg big Tank, its calingula & supply chl at Kuntapuram Inspected 20 Feby/68	546	Do	—	546	Do	19 12 11	—	19 12 11	19 12 11	
						Recovery	—	—	—	546 1 10	
52	Repg Lasinadum calva of Reddapeundi Inspected 25 Feby/68	161	Do	—	161	Do for July/67	3 4 1	—	3 4 1	160 15 —	Do in March/68.
53	Do Big Tank at Reddaoopalam Inspected 25 Feby/68	319	Do	—	319	Do	15 6 8	—	15 6 8	318 15 7	Do in Do
54	Do yati calva of Reddaoopalam Inspected 25 Feby/68	155	Do	—	155	Do	4 5 5	—	4 5 5	174 15 11	Do in Do
						Recovery	20 — —	—	20 — —	20 — —	
							15 10 7	—	15 10 7	154 15 11	Do in Do
55	Do Rallacheruvu at Gurajapalem Inspected Feby/68.	144	Do	—	144	A. R. Do	9 7 8	—	9 7 8	143 15 8	Do in Do
56	Do Cotta cheruvu at Lingarajapalem Inspected 21 Feby/68	162	Do	—	162	Do	15 13 1	—	15 13 1	161 15 7	
58	Filling up Cemcheri calamu in the embankment of Saradanadi Inspected 11 Feby/68	108	Collr in Oct/67	—	108	Do for Oct/67	—	—	—	121 13 9	Do in Feby/68.
							—	—	—	13 14 —	
						Recovery	—	—	—	107 15 9	
59	Filling breaches in the embankments of Saradanadi North of Soparaca Head Sluice Inspected 11 Feby/68	136	Do in Dec 187	—	136	Do in Dec/67	13 5 10	—	13 5 10	135 12 9	Do in March/68
							—	—	—	105 15 —	Do in Feby/68
60	Filling breaches in the embankments of Saradanadi East of Soparaca Head Sluice	106	Do	—	106	Do	80 13 9	—	80 13 9	227 9 6	Do in March/68
											Do in Do
61	Do Do in Do South of Soparaca calva	228	Do	—	228	Do	16 12 —	—	16 12 —	141 15 7	Do in Feby/68.
										119 — —	
62	Repg Cotta cheruvu at Vuppapally	142	Do	—	142	Do	—	—	—		
63	" Cotta cheruvu at Maduturu	119	Do	—	119	Do					

Progress Report of works in Pot & Golgondah Range of the Vizagapatam Distt for March 1868.

	Description of work	Amount of Estt	By whom & when sanctioned	Modified estimate of the last Abstract year	Brought forward from the same year: Amount	Brought forward from the same year: When authorized	Total expenditure up to this month: Cash	Total expenditure up to this month: Stock	Total expenditure up to this month: Total of this month	Total expenditure up to this month: Total including previous months	Remarks
64	Repg Big Tank at Maduter Inspected 25 Feby 68.	156	Do	—	156	A.R. for Decr 67	31 12 1	—	31 12 1	155 14 11	Completed in March 68
65	" Embankt of Saradanuddy near Muraka Inspected 11 Feby 68.	193	Do	—	193	Do	39 9 2	—	39 9 2	192 15 9	Do in Do
66	" Anicut at Kotapaka Inspected 20 Feby 68.	450.	Do in Feby.	—	450.	Do in Feby 1866.	246 7 1	—	246 7 1	404 12 7	21 C.yds of rough stone in chunam, 7 hewn stones & 180 C.yds of packing Apron stone, 8½ C.yds stone in chunam executed — work in progress. Completed in March 68.
67	" Sodari Anicut at Anikabilly Inspected 8 Feby 68.	285	Do	—	285	Do	137 4 1	—	137 14 1	254 4 10	Do in Do
68	Filling breach & strengthening bund after big Tank at Dowuseeparam	406	Do	—	—		71 2 2	—	71 2 2	408 4 11	Do in Do
69.	Repg Nulichuvu at Shekulipollum	106	Do	—	—	—	64 9 7	—	64 9 7	104 9 7	Do in Do
70	Repairing Chodo Chanu at Kokirapilly	158	Do	"	"	"	87 14 8	" " "	87 14 8	157 14 8	Do
71	Repairing Lindigedda Varatha Cutter at Rajala	120	Do	" " "	"	"	99 14 "	" " "	99 14 "	119 14 "	Do
72	Filling breaches of Peddagedda at Colapilly	328	Do	" " " " " "	"	"	178 9 8	" " "	178 9 8	253 9 8	938½ C.yds of Earth Work & 322 C.yds of Rough Stone Revetment Executed — Work in Progress.
73	Filling Breaches of Yeto-Colua and strengthening the Ava Gutter at Velowe	496	Do	" " " " " "			287 10 "	" " "	287 10 "	494 10 "	Completed in March 1868
74	Repairing Bangalavanu tank Supply Channel and gedda Cutter at Mullechinpalapatam	141	Do	" " " " " "			6 14 "	" " "	6 14 "	56 14 "	423 C.yds of Earth Work done — Work in progress
		9149¾	"	" " "	7366		1889 4 10	" " "	1889 4 10	8899 19 11	
75	Repairing Kristumaraz Tank at Thanvecherla	133	Collector in Feby 68	" " "	"	"	47 15 4	" " "	47 15 4	132 15 4	Completed in March 1868
76	Filling breaches in the Embankment of Burugudagedda near Coligula	130	Do	" " "	"	" Recovery	56 6 "	" " "	56 6 "	131 15 4	Do
							2 " "	" " "	2 " "	2 " "	
							54 6 "	" " "	54 6 "	129 15 4	
77	Filling Breaches & strengthening the banks of Kristumaraz Channel which supplies water to Kondakirla Area	585	Do	" " "	"	"	414 11 11	" " "	414 11 11	584 11 11	Do

Progress Report of Works in Pol & Golgondah Range of the Vizagapatam Dist for March 1868.

	Description of work	Amount of Sanction	By whom & when sanctioned	Nett expenditure between 1st of this & last year	Grant for the current year: Amount	Grant for the current year: When authorized	Nett expenditure in this month: Cash	Check	Total of this month	Nett expenditure in this year: Total including previous months			Remarks
78	Repairing Woodolanady Tank at Vedullavalasa	150	"	" " "	"	"	20 " "	" "	20 " "	114 11 "			2240 Cyds of Earth Work done. Work in Progress.
79	Repairing Somanayudi Tank at Peddi Bodipilly	140	"	" " "	"	"	14 " "	" "	14 " "	74 " "			1493 Cyds of Earth Work done Work in Progress.
80	Repairing Amadalcundy Tank at Baparoz Cottapilly	"	"	" " "	"	"	40 4 4	" "	40 4 4	120 4 4			Completed in March 167
		~~1037 3/4~~			~~7366~~		~~2452 10 5~~	" "	~~2452 10 5~~	~~7366 3 10~~			
81	Repairing Avalchia at Tudipala	123	"	" " "	"	"	" " "	" "	" " "	68 10 "			Work in Progress
82	Repairing Big tank at Vajragedah	270	Collector 2nd July 168	" " "	"	"	124 8 2	" "	124 8 2	209 8 2			3423 Cyds of Earth Work done. Work in Progress
83	Repairing Golgondah Tank pu Cheruvu	200	"	" " "	"	"	80 " "	" "	80 " "	80 " "			Work in Progress
84	Repairing Demuhotulavani Cheruvu at Nindugondah	250	"	" " "	"	"	250 " "	" "	250 " "	250 " "			Completed in march 1868
		~~1200 1/4~~			~~7500~~		~~2993 2 7~~	" "	~~2993 2 7~~	~~1666 8 "	~~		
	Works below 100 R each.												
1	Repg Reddy cheruvu at Kalichinna	100	Collrs May 167	—	100	Not for necessity	5 " "	" —	5 " "	99 4 5			Compld in March 168
4	" Yenna cheruvu	70	D	—	70	D	9 " "	" "	9 " "	69 15 10			D in D
5	" Dora cheruvu	85	D	—	85	D	" "	" "	" "	79 7 1			D in D
6	" Kammala cheruvu	87	D	"	87	D	10 8 9	" —	10 8 9	90 2 5			D in D
				Recovery			3 3 2	" —	3 3 2	3 3 2			
							7 5 7	— —	7 5 7	86 15 3			
7	" Dibbedivani cheruvu	50	D	—	50	D	" "	" "	" "	41 14 6			D in February 168
8	" Mticavani cheruvu	45	D	—	45	D	" "	" "	" "	42 " "			D in D
9	" Oorah cheruvu at Cherlopalem	53	D	—	53	D	23 1 5	" "	23 1 5	46 3 5			D in March 168.
10	" Reddivani cheruvu	70	D	—	70	D	15 " "	" "	15 " "	58 " "			D in D
11	" Boddamoribunda	70	D	—	70	D	8 14 6	" "	8 14 6	68 12 1			D in D
12	" Mukkidibundah	66	D	—	66	D	" "	" "	" "	60 8 9			D in Feby 168
14	" Oorah cheruvu & Dungalamma bunda	60	D	—	60	D	" "	" "	" "	57 7 1			D in D
15	" Boddapoorah at Kalavalapally	32	D in June 167	—	32	D June 167	31 8 "	" "	31 8 "	31 8 "			D in March 168.
17	" Cheruvu Seddah at D	43	D	—	43	D	" "	" "	" "	42 10 5			D in August 167

Progress Report of works in Pot & Golgondah Range of the Vizagapatam Dist for March 1868.

	Description of work	Amount of Est	By whom to be sanctioned	Date of commencement of the present year	Amount	Date of completion when authorized	Net expenditure in two years: In this month: Each	Total	Total of this month	Total including previous months			Remarks
18	Repg Dorrasagaram Cheruvu	63	Collr in June 67	—	63	A.E. in June 67	—	—	—	52	1	10	Completed in December
21	— Madinicalva of Kummarapilly	76	do	—	76	do	—	—	—	75	12	5	do in February 1868
22	— Reddacalva of do	5¼	do	—	5	do	2 3 10	—	2 3 10	5	3	10	do in March 1868
23	— Kada Calva of do	71	do	—	71	do	—	—	—	70	15	5	do in February 68
25	— Kristadagaram Tank	57	do	—	57	do	—	—	—	56	15	5	do in July 67
26	Filling breaches of Veruvemedi Tank	42	do	—	42	do	—	—	—	41	12	—	do in August 67
33	Repg Kychelavaru Tank	43	do	—	43	do	—	—	—	42	13	7	do in do
34	Filling breaches in the Rain banks Tadapala	55	do	—	55	do	—	—	—	49	7	4	do in June 68.
35	Repg Kerrayacheruvu at Gandiberta	93	do	—	93	do	—	—	—	92	4	6	do in August 68
36	— Zerrigoodal at Juggumpetta	45	do	—	45	do	—	—	—	27	10	—	do in July 67
37	— Big Tankah Cheruvu	65	do	—	65	do	—	—	—	63	8	10	do in December 67
38	— Chinnacheruvu at Waddeppa	77	do	—	77	do	—	—	—	75	2	—	do in do
39	— Big Tankah Chittal work	97	do	—	97	do	3 —	—	3 —	96	5	7	do in March 1868
40	— do at Yendapalli	51	do	—	51	do	—	—	—	41	4	—	do in do
				Recovery			—	5 7	—	—	5 7	—	5 7
							—	5 7	—	—	5 7	40	14 5
43	— Channel of Kondakirla & Mulagapaka	92	do	—	92	do	6 10 10	—	6 10 10	92	—	—	do in do
45	— Kodda Cheruvu at Yallavaram	73	do	—	73	do	39 5 8	—	39 5 8	59	5	5	do in do
57	Filling breaches of Varahamuddi Rubankment	53	do in July 67	—	53	do for July 67	2 15 3	—	2 15 3	52	15	3	do in do
85	Repg Vinayakuni cheruvu at Bagapur	46	Dec 67	—	46	Dec 67	3 10 —	—	3 10 —	45	15	6	do in do
86	Repairing Pedinigavani Cheruvu at Depetur	49	Do	—	49	Do	7 12 —	—	7 12 —	49	—	—	Do in do
87	Repairing Vanu Cheruvu at Depetur	33	Do	—	33	Do	—	—	—	33	—	—	Do in February 68
88	Repairing Cotta Cheruvu at Marur	57	Do	—	57	Do	6 15 9	—	6 15 9	56	15	9	Do in March 68
89	Repairing Kamella Bundalah Dikkelapallem	94	Collector in Dec 67	—	94	Repairs estimated & approved in Dec 67	—	—	—	93	15	10	Completed in February 68
90	Repairing Pedduntandi at Velchur	40	Do	—	40	Do	—	—	—	39	15	10	Do
91	Repairing Pinnugudugeddai of Paddapaud & Tummaragetta	40	Do	—	40	Do	9 14 —	—	9 14 —	39	14	—	Do in March 68
92	Repairs Yerriah Cheruvu at Somararam	83	Do	—	83	—	—	—	—	83	—	—	Do in feby 68

Progress Report of works in Pot & Golgondah Range of the Vizagapatam Div. for March 1868.

	Description of work	Amount of Est.	By whom to be sanctioned	Whether opened between the last & this year	Grant for the current year: Amount	Grant for the current year: When authorized	Net expenditure in this year: In this month: Cash	Stock	Total of this month	Total in the year including previous months		Remarks
93	Repairing Yerraya Cheruvu Madutur	77	Do	"	77	Do	2 4 1	"	2 4 1	77	"	Do in March 1868
94	Repg. Coora Cheruvu at Jungulur	59	Do	"	59	Do	7 8 9	"	7 8 9	58	13 9	Do
95	Repairing Jirim Cheruvu at Jungulur	98	Do	"	98	Do	3 14 5	"	3 14 5	97	15 11	Do
96	Repg. Vlundur Calva of Gokinado	97	Do in Feby 68	"	"	"	37 13 4	"	37 13 4	97	15 11	Do
97	Repairing Yeti Calva of Kokiraj Ally	53	Collector in Feby 1867	"	"	"	17 10 10	"	17 10 10	27	10 6	Completed in March 68
98	Repairing Madicyttar Tank at Kondapalem	100	"	"	"	"	10 2 6	"	10 2 6	88	2 6	Do
99	Repairing Gulamuru Tank at Surabhakhepalapatam	100	"	"	"	"	78 14 "	"	78 14 "	78	14 "	Do
100	Repairing Yeti Calva of Empipalapalem	92	"	"	"	"	20 " "	"	20 " "	20	" "	In Progress
101	Repairing Bardas Cheruvu of Agraharam	52	Collector in February 68	"	"	"	51 12 8	"	51 12 8	51	12 8	Completed in March 1868
		1427			9,301		352 1 9	"	3352 1 9	13471	4 3	
					Deduct Revenue		65 8 3	"	65 8 3	139	12 9	
					Net total Agricultural		3286 9 6	"	3286 9 6	13342	1 6	

Progress Report of works in Pot & Golgondah Range of the Vizagapatam Dist for March 1868.

	Description of work	Amount of Sanction	By whom sanctioned	Not applied to the end of last year	Grant for the current year	When to be completed	Not expenditure in this month: Cash	Stock	Total for this month	Year to date including previous months			Remarks
	Communications												
1	Repairing a portion of Trunk Road No 6 between Tuni and Kosavcota	3,820	Govt Do 83 G.O. dated 30 January 1866	" "	3,820	Repairs all at Trunk approaching town. Return for April 1867	74 8 10	" " "	74 8 10	3,860 2 7			40 miles are fair and Passable for Carts
	Inspected on the 9th february 168				Recovery		12 4 "	" " "	12 4 "	42 4 "			
2	Repairing Branch Road from Nursipatam to Thellapalum	931	Do	" "	931	Do	62 4 10	" " "	62 4 10	3,817 14 7			
					Recovery		" " "	" " "	" " "	93 6 2			The First 14 miles & the latter Mile
							" " "	" " "	" " "	1 13 2			gravelled and is in good order.
	Inspected 16 february 1868						" " "	" " "	" " "	928 9 "			The first 6 miles are gravelled
3	Repairing Branch Road from Nursipatam to Golgonda	465	Do	" " "	465	Do	15 1 8	" " "	15 1 8	458 11 "			& easy for Carts with the exception
					Recovery		3 5 7	" " "	3 5 7	3 5 7			of large Nullah
	Inspected 19th february 168						11 12 1	" " "	11 12 1	455 5 5			
4	Repairing Branch Road from Nursipatam to Polavaram	1862	Do	" " "	1862	Do	" " "	" " "	" " "	1862 7 5			Finish 20 miles affords an Easy
					Recovery		" " "	" " "	" " "	6 1			Road
	Inspected 11 January 168						" " "	" " "	" " "	1862 14			
5	Repairing Branch Road from Nursipatam to Cudasuntha	382	Do	" " "	382	Do	" " "	" " "	" " "	381 1 10			7 miles are easy, and passable for Carts.
	Inspected 2nd December 1867												
		7460			7460								
					Gross Expenditure		89 10 6	" " "	89 10 6	7498 13 "			
					Deduct Recoveries		15 9 7	" " "	15 9 7	53 12 10			
					Net Total Communications		74 " 11	" " "	74 " 11	7445 " 2			
							Abstract of foregoing						
					Civil Buildings		176 6 "	" " "	176 6 "	698 12 8			
					Agricultural		3286 9 6	" " "	3286 9 6	13342 1 6			
					Communications		74 " 11	" " "	74 " 11	7445 " 2			
					Total Repairs		3537 " 5	" " "	3537 " 5	21485 14 4			

Progress Report of Works in hand at Goloondah Range of the Vizagapatam Dist for March 1868.

	Description of work	Amount of Estimate	By whom & when sanctioned	Net Expenditure up to the end of last year	Grant for the current year: Amount	Grant for the current year: When authorized	Net expenditure in this month: Cash	Net expenditure in this month: Stock	Net expenditure in this month: Total of this month	Net expenditure in this year: Total in this month	Net expenditure in this year: Total in previous months	Remarks
	Local Funds Original Works Civil Buildings											
1	Constructing a Compound wall around the Taluq School House at Kosincotta	580	G.O. No 162 dated 22nd May 1867		580	G.O. No 1539 dated 1st June 1867	119 6 1	" " "	119 6 1	569 15 6		Completed in March 1868
						Recovery	4 9 7	" " "	4 8 7	5 4 7		
							114 13 6	" " "	114 13 6	564 10 11		
2	Removing and re-flooring the present floor of the Taluq School House at Kosincotta. Inspected 2nd February 168	260	Do		260	Do	103 11 4	" " "	103 11 4	258 14 1		Do
				Recovery			30 " "	" " "	30 " "	30 " "		
							73 11 4	" " "	73 11 4	228 14 1		
3	Removing the roof of the Verandah of the Taluq School House at Kosincotta. Last Inspected 27th feby 168	600	"				" " "	" " "	" " "	100 " "		Materials are in course of Collection
		1,140			840							
			Gross Expenditure				229 1 5	" " "	229 1 5	928 13 7		
			Deduct Recoveries				34 8 7	" " "	34 8 7	35 4 7		
			Net Total Civil Buildings				194 8 10	" " "	194 8 10	893 9 "		
	Communications											
1	Completing Branch Road from Nursipatam to Goloondah. Inspected 19 feby 168	3,900	G.O. No 2383 dated 16th September 1866	1,475 15 "	3,000	G.O. No 2054 dated 9th July 1867	478 6 "	" " "	507 8 6	2,073 1 7		3 miles of Road made and gravelled 3 Culverts 3 Road drains Completed
						Recovery	1 1 "	" " "	1 1 1	1 1 1		
							506 7 5	" " "	506 7 5	2,072 " 6		
2	Completing Branch Road from Nursipatam to Lollapollem. Inspected 16th February 168	18,230	Do	3539 13 10	14,690	Do	916 11 4	" " "	916 11 4	10,404 4 5		
						Recovery	33 5 4	" " "	33 5 4	123 14 4		
							883 6 "	" " "	883 6 "	10280 6 1		
		22,130			17690							
			Gross Expenditure				1424 3 10	" " "	1424 3 10	12,477 6 "		
			Deduct Recoveries				34 6 5	" " "	34 6 5	124 15 5		

Progress Report of works in hand on Golgondah Range of the Vizagapatam Dist for March 1868.

Description of work	Amount of Est.	By whom work was sanctioned	Date of commencement of the work this year	Amount to be completed this year	When authority	Net expenditure in this month: Cash	Stock	Total of this month	Total expenditure in the year including previous months	Remarks
N.E.T. Total Communications						1389 13 5	" "	" 1389 13 5	12,352 6 7	
						Abstract forwarding				
Civil Buildings						188 8 10	" "	" 188 8 10	893 9 "	
Communications						1389 13 5	" "	" 1389 13 5	12,352 6 7	
Total Original Works						1578 6 3	" "	" 1578 6 3	13,245 15 7	
Imperial Funds										
Establishment										
Construction										
Upper Subordinates										
Salary of Range officers	"	"				200 " "	" "	" 200 " "	2400 " "	
Do of Toliq Overseer	"	"				60 " "	" "	" 60 " "	720 " "	
Travelling allowance of Range officer	"	"				114 " "	" "	" 114 " "	712 " "	
Do. of Toliq Overseer						30 " "	" "	" 30 " "	315 " "	
Office Establishment										
Permanent	"	"				123 " "	" "	" 123 " "	1433 14 7	
Temporary	"	"				" " "	" "	" " "	" "	
Travelling Batta	"	"				45 " "	" "	" 45 " "	80 6 4	
Contingencies										
Country Stationary &c	"	"				8 " "	8 7	6 8 "	81 7 4	
Recovery						" " "	" "	" " "	6 8 "	
Petty Establishment						6 8 "	" "	6 8 "	74 15 4	
Local Fund						159 " "	" "	159 " "	1816 " 4	
Establishment						399 12 2	" "	399 12 2	416 " 4	
Construction										
Grass Expenditure						159 3 10	" "	159 3 10	1200 " "	
Deduct Recoveries						737 8 "	" "	737 8 "	7358 12 7	
Net Total Establishment						399 12 2	" "	399 12 2	422 8 4	
Petty Establishment						337 11 10	" "	337 11 10	6936 4 3	
Total Establishment						" "	" "	" "	397 12 "	District Road Fund
									397 12 "	

Progress Report of works in No I or Golgonda Range of the Vizagapatam Dist for March 1868

Description of work	Amount of Estt	By whom & when sanctioned	Estt opened to the end of last year	Amount	When sanctioned	Expenditure in this month: Cash	Cloth	Total of this month	Total expenditure in the year to date including previous months	Remarks
			Present for the end year							

No I or Golgonda Range
Office Vizagapatam
20th April 1868

M L Cashey Supervisor
Incharge of Golgonda Range

From

The Officiating Executive Engineer
of No. I Range
Vizagapatam Circle

To

The Superintending Engineer
1st Division

Dated 20th } April 1868
Received 28th }

No. 4022/08
Proceedings Nov. 1868 No. 105

Progress Report
of
Works for the month
of March 1868

In Genl No. 3153/68

From

The Executive Engineer
Vizagapatam Range
To the Superintending Engineer
1st Division

No. 1513 } Dated 1868
Received } 1868

Forwarded with the
of March 1868

In Genl No. 3153/68

Progress Report of works in 3rd Div of Vizianagram Range the Vizagapatam Div for the Month of March 1868.

	Description of Work	Amount of Est	By whom & when sanctioned	Cost of Works to the end of last Year	For current year: Amount	For current year: When	Expenditure this year: Cash	Stock	Total of this Month	Total until this month	Remarks
	Imperial										
	Original Works		G.O. No 1891 dated 29 Sept 1863 & G.O. No 437			G.O. No 1894 dt 17 Aug 1864 & Sept Engineer			9476	8995	
	Civil Buildings		3 on 6 & 15 June & 26 Sept 1867			Mun Dep 25 May 1867					
1	Constructing a chancel to the Church at Vizianagaram	730		1187-11-5	26						
	Supplemental Estimate	380							781		
	Do Do	170									
		1280 0									
	Last inspected on the 21st March 1868.										
2	Constructing Subsidiary jail for hill prisoners at Parvatipore	11,000	G.O. No 3543 dated 22 Dec 1865	11,624-10-5	"	"					
3	Constructing lock up at Chipurupally					G.O. No 809 dated 17th June 1867					
	Last Inspected on the 27th March 1868		G.O. No 809. dated 17th June 1867	197-10-6	781						
4	Constructing Lockup at Salooru	1960		199-10-6	781	G.O. No 137 of 16th January 1868					
	Last Inspected on the 7th March 1868										

In Genl Ab No 3153/68

Progress Report of works in No III or Vizianagram Range the Vizagapatam Divn for the month of March 1868.

	Description of work	Amount of Est.	By whom & when sanctioned	Nett expenditure to the end of past year	Grant for Current Year: Amount	Grant for Current Year: When & ...	Nett expenditure in this Year: Cash	Stock	Total of this month	Total including previous months	Remarks
	1	2	3	4	5	6	7	8	9	10	11
	Communications										
7	Constructing Branch Road from Vizianagram to Chipurupilly. Last Inspected	4,350	G.O. No. 2117 dated 21 decem. /66	749-8-2	3,600	G.O. No. 1494 dated 17th May /67 & Supt. Engineer Memo No 119 of 25 May /67					
8	Constructing Trunk Road No 6 between Chittivalasa and Chicacole Last Inspected on the 25th March /68	132,785	G.O. No. 1468 dated 15th May /67	48279-12-2	7000	Item No 205 in Budget for /67-68 & Supt. Engineer Memo No 1687 of 15th March /68 C.O.					

(Underlying sheet, written upside down:)

9 Constructing Road from [illegible] to [illegible] Last Inspected on the 29th March /68 — 19,405 — 15,640 — 1867 — G.O. No 2809 [illegible]

Progress Report of works in No. III or Vizianagram Range the Vizagapatam Div. for the Month of March 1868.

	Description of Work	Amount Est.	By whom & when sanctioned	Total expenditure to end of last month	From grants for current year: Amount	From grants for current year: When &	Not exceeding estimate in this year: Cash	Work	Total this month	Total until this month	Remarks
		2		4		5		6	7	8	9
		179855		"	25076	"					
	Repairs										
	Military										
10	Repairing Cantonment Road at Vizianagaram	310	G.O. No. 2117 dated 14th Remark 161	"	310	Appropriated in Pub. Wks.		492		1698	
	Last Inspected on the 21st March 1868										
28	Repairing Barrack Sergeants Temporary Quarters Hospital and place of arms in the Cantonment of Vizianagaram	117	Offer Lam Inspecting Northern Div. on the 8th June 1867	"	117	Appropriated in Pub. Wks.					
31	Repairing Store Room & arm rooms in the Cantonment of Vizianagaram. Last inspected on the 21st March 1868	65	do do on the 15th July 1867	"	65	Appropriated in Pub. Wks.					
42	Amount transferred to No. VI Range Godaveri	"	"	"	"	"					
43	Amount transferred to No. II Range Vizagapatam	"	"	"	"	"					

Vizagapatam Range Office
Camp Gajapatinagaram
13th April 1868

J. C. Moore
Head accountant

Camp B. S.

Progress Report of works in No III or Vizianagram Range the Vizagapatam Div for the Month of March 1868.

	Description of work	Amount Est	By whom & when sanctioned	Est of expenditure to the end of last year	Grant for current year: Amount	Grant for current year: When &	Expenditure in this year: Cash	Expenditure in this year: Stock	Expenditure in this year: Total this month	Expenditure in this year: Total since April	Remarks
25	Repairing Overseer's shed & Store room at Vizianagaram	65	Supt Engr on the 20th May 1867	"	65	do in May 1867			"	19 10	
29	Repairing Burial ground in the Cantonment of Vizianagaram	45	Chaplain in January 67	"	45	do in Sept 1867					
54	Repairing Burial ground damaged by the late storm at Vizianagram. Last Inspected on the 21st March 1868	110	do do 1868	"	110	do in July 1868			"	13 11	
32	White washing the Sub Magistrates Cutchery at Vizianagaram		Ag Coll.								
	Gajjepatty Majeram, Bobbily, Salur, Chipurupilli, and Palcondah	67	Ag Coll. of Vizagapatam District	"	67	do in July 1867					
38	Cutting the long grass in the Compound for Clearing & Clearing the walks of the Church at Vizianagaram	12	Chaplain in August 1867	"	12	do in August 1867					
	Petty Establishment										
21	Temporary	"	"	"	"	"					
63	do	"	"	"	"	"					
	Deposits Repaid										
26	Amount deposited by Mr. Superintendent J. A. Hamilton converted into Securities	"	"	"	"	"					
41	Amount deposited by A. J. Talbot Conductor & Sub Accountant Corrected into Securities	"	"	"	"	"					

Progress Report of works in No III of Vizianagram Range the Vizagapatam Div^n for the Month of March 1868.

	Description of Work	Amount of Est.	By whom sanctioned	Est. expenditure to end of last year	Grant for Current year Amount	Grant for Current year When	Nett expenditure in this year Cash	Work	Total of this month	Total up to this month	Remarks
	1	2	3	4	5	6					
14	Repairing the Branch Road from Vizianagaram to Palcondah by Chipurupilly — Last Inspected on 28th March 1868	4298	G.O. No 3483 8239 dated 23rd Decr 1866 8255 Jany 67	"	4298	do do 8 Approved in April 1867					
15	Repairing Branch Road from Vizianagaram to Boddarah. — Last inspected on the 8th March 1868	2865	G.O. No 239 dated 2 Jany 67	"	2865	do do 8 in April 1867			10203	19687	
18	Repairing Branch Road from Bobbili to Parvatipur — Last inspected on the 19th March 1868	2817	G.O. No 2485 dated 9th Decr 1866	"	2817	Budgt for 67-68 & approved in April 1867			1812	19922	
17	Repairing Branch Road from Vizianagaram to Chittivalsa	1146	G.O. No 1642 dated 14 Feby 67	"	1146	do do & do approved in April 1867			98	"	
33	Repairing Travellers Bungalow at Cotapolum	72	G.O. Collector of Vizagapatam	"	72	Approved in July 1867			do do		
	Repairs										
36	Expenditure incurred for landing Permanator									50	
37	do do for Carrying the Measuring Chain										
39	do — do — for do "G." Level & stores from the Supt Engineer										
45	Carring Tools				63	Supt Engr's Memo No 149 dated 29 Feby 68					
51	Brass lamp for office use										
58	A large Box for the use of office for keeping old records										

Progress Report of work in sub III of Vizagapatam Dist for the Month of March 1868.

	Description of Work	Amount of Est	By whom & when sanctioned	Total expenditure to end of last year	Grant for Current year: Amount	Grant for Current year: When &	Total expenditure in this year: Cash	Work	Total for this month	Total until this month	Remarks			
	Local Fund Original Works District Road Fund Communication										Cyds	Miles	Cyds	Miles
											10260	1st Mile	100	1st Mile
											13860	2nd do	100	3rd do
											10260	3rd do	150	4th do
							Item No 3 in				1260	4th do	350 Cyds of Rough Stone in Arm	
							G O No 2054				260	5th do		
35	Constructing Road from Gajapatinagaram to Parvatipur	133,553	G O No 1678 dated 5th Jany 1867	"	20000		dated 9th July 167 & Exp & Sanc Memo No	10 3 " " "	14108 10 3	18731 10 2	11460	6th do	70 Cyds of Brick in Chunam	
											9060	7th do		
											8860	8th do		
	Last Inspection on the 31st March 168						149 dated 29th February 1868	10 3 " " "	14108 10 3	18725 3 3	10560	9th do		
											260	10th do	200	1st Mile
											260	11th do	400	2nd do
											260	12th do	300	7th do
											260	13th do	400	38th do
											10260	14th do	400	39th do
											260	15th do	100	40th do
											260	16th do	2000 Cyds of Excavating foun	
											260	17th do	dation	
											2260	18th do	4 Squares of 50 Cs Stirring in the	
											260	19th do	39th Mile	
											6380	20th do	1000 — 10 Mile	
											6630	21st do		
											260	22nd do	1000	11 do
											260	23rd do	488	12 do
											260	24th do	2488	5 squares of Clearing
											260	25th do		Jungle
											260	26th do		
											2660	27th do		
											4660	28th do		
											260	29th do		
											260	30 do		
											260	31 do		
											260	32 do		
											260	33 do		
											260	34 do		
											260	35 do		
											260	36 do		
											960	37 do		
											860	38 do		
											940	39 do		
											260	40 do		
											127,000	Cyds Earthwork		
											294	3rd Mile		
											300	4th do		
											1000	5th do		
											1000	6th do		
											198	7th do		
											100	8th do		
											3500	9th do		
											3000	10th do		
											3500	11th do		
											3000	12th do		
											2500	13th do		
											2500	14th do		
											20892 Cyds			

Forwarded James Hoffe

Forwarded

		14108
		2054
		12054
		14108
		4664
		18772
		12054
		30826

	Cash	4 Miles
480		27 do
300		28 do
300		40 do
1680	Cyds of Granite	

Progress Report of works in Div III of Vizagapatam Dist for the Month of March 1868.

Description of work	Amount of Est	By whom & when sanctioned	Total expenditure to end of last year	Grant for Current year: Amount	Grant for Current year: When &	Total expenditure in this year: Cash	Total expenditure in this year: Stores	Total expenditure in this year: Total of this month	Total expenditure in this year: Total with previous months	Remarks
Slate Metalled Streets	"	"	29429 3 11	2926 3 11	" " "	68 11 "	59 " " "	70 5 9	4,306 3 7	do do do
				3988 5 11	" " "	5 11 "	59 " " "	70 5 9	4,296 3 1	
			15641 13 11	916 11 10	" " "	11 10 "				
Slate Drains			15940 2 5	960 11 10	" " "	10 11 "	3 " " "	91 5 3	2,863 8 1	do do do
Slate Embankments			19399 6 "	559 4 5	" " "	4 4 5				
			19399 6 6	559 4 5	" " "	4 4 5	11 " " "	368 11 "	9069 7 8	
— do —			117 1 "	91 13 3	" " "	13 3 "	42 " " "	125 4 "	22806 10 "	Repairs Completed wherever necessary
Completed			190 1 8	19 8 "	" " "	19 8 "				
							" " " "	" " "	1143 15 8	do do do
							14 " " "	28 11 "	70 8 4	Completed
Slate Embankments			—	27 " —	— — —	— — —		15 — —	21 " —	
				21 " "	— — —	— — —				
				29 " "	— — —	— — —			2 " "	
Slate Embankments & Breakwaters			58164 5 3	17038 14 2	" " "	14 2 "				
			58492 13 8	17197 " 2	— — —	2 — —			1 " "	
Slate Road Jumps			18725-2 3	14108 10 3	" " "	10 3 "				
			18725 10 2	14108 10 3	" " "	10 3 "			1 " 10	
Total & Barriques & Etc			18725-2 3	14108 10 3	" " "	10 9 "			12 "	
			18725 10 2	14108 10 3	" " "	10 3 "				
Total Repairs			18725 10 2	14108 10 3	" " "	14108 10 3			11 " "	
			18725 10 2	14108 10 3	" " "	14108 10 3			5 " "	
Total Tools & Plants			18725 10 2	14108 10 3	" " "	14108 10 3			21 6 4	
								21 " "	48 6 4	
								15 " "	42 6 4	

Progress Report of works in no III or Vizianagram Group the Vizagapatam Dist for the Month of March 1868.

Description of work	Amount of Est	By whom executed	Total expenditure to the end of last year	Grant for current year: Amount	Grant for current year: When	Total expenditure in this year: Cash	Total expenditure in this year: Stock	Total of this month	Total including previous months	Remarks
Palaver Cut Office Compound Buildings	9 9 6 0 6	" "	2 0 7 "	" "	" "	" "	" "	" "	61 14 5	Completed Certificate sent through the Superintending Engineer on the 15th October 1867.
Tahsildar's & Magistrate's Buildings	7 12 10	5 13	142	13 5	" "	" "	3	8 "	99 12 11	Completed
	7 13 5	5 13	186	13 5	" "	" "				
	11 9 2	11 8	108	8 11	" "	" "				
Compound Walls	11 9 2	11	150	8 11	" "	" "	6	" "	31 " 6	62 12 " Completed
							6	" "	34 8 6	236 " 7
	4 7 9	1 12	"	1	" "	" "	1 12			
Compound Walls	7 7 8	1 12	"	1	" "	" "	1 12	" "	" "	8 " Completed
							" "	" "	192 " "	1217 7 8 Imperial Fund
	12 5 7	" "	10	" "	" "	" "	" "	" "	279 " "	279 " " Local Fund
							5 "	" "	961 10 5	5858 6 11 Total Construction
							5 "	" "	961 10 5	5852 14 11
	9 11 9	8 3	2	8 3	" "	" "	5 "	" "	961 10 5	58086 11 Total Establishment
	" "	" "	183	"	" "	" "	5 "	" "	961 10 5	5852 14 11
							" "	" "	" "	400 " "
	2 10 6	0 "	"	30	" "	" "	0 "	" "	" "	
	15 6	2 12	"	113	2 2	" "	5 2			
	" 180	0 "	"	60	" "	" "	0 "	" "	" "	160 " " Total Repairs
	" 180	0 "	"	150	" "	" "	0 "	" "	" "	560 " "

Progress Report of works in no. III or Vizianagram Circle the Vizagapatam Dist. for the Month of March 1868.

Description of work	Amount of Est.	Amount by which Est. varied	Total of Est. varied to the end of last year	Grant for current year: Amount	Grant for current year: When	Nett expenditure within this year: Cash	Cheque	Total of this month	Total within previous months	Remarks
						10 1 " "	2,127 10 1	24,021 1 1		Total original Works
						8 1 " "	2,089 8 1	23,187 5 1		
Completed on the 1st January 1868 and handed over on the 18th January 1868	3 9 111 " "			" " " "						
Repairs Completed wherever necessary	1733 10 4			214 10 "		14 4 "				
	1334 14 4			214 " "		9 "				
	" " 69			10 "		10 "				
						11 7 " "	49 11 7	309 11 8		
Completed	4 0 1,000 10 4			804 14 "		40 4 "				
						" " " "	" " "	100 1 11		Completion Certificate sent through the Safty Engr. on the 19th September 1867
Completed	4 4			152 12 11	834 14 6	52 14 11				
						6 " " "	2 1 6	29 13 3		Completed
Total expenditure to date	8 13	5,114				" " " "	" " "	27 " "		
								154 3 7		Total Transfers within Province
		48 " "						181 3 7		
						5 " " "	976 10 5	7,211 6 6		Grand total
		125 19 8				7 " " "	1801 8 7	15,316 11 9		Total for Public Works
		205 " "								
		196 " "								
		196 " "								

J. A. Hamilton Superintendent
Executive Engr. Vizianagram

Progress Report of works in 3rd Division Grand Canal the Vizagapatam District for the Month of March 1868.

Description of work	Amount of lot	Amount of lots when sanctioned	Total expenditure to the end of last year	Grant for current year: Amount	Grant for current year: Date	Nett expenditure in this year: Cash	Nett expenditure in this year: Stock	Nett expenditure in this year: Total of this month	Nett expenditure in this year: Total including previous months	Remarks
Chatt Communications	8	15,586 9	13,881 10	"	"	"	10			
			1,984 10	"	"	"	10			
Jeypore Ankavalli Road	5	4,992 5	24 2	"	"	"	3	5	3,605 1 8	Completed
	5	15,608 4	13,681 1	"	"	"	8	5	3,591 14 4	
	8		44 7	8				5	7,089 5 7	10 Miles Road Completed from the 11th to the 26th Miles as follows
	8		44 7	8				5	6,999 5 7	In F. Yds
	8		1360 8	1				8	10,594 3 11	11 - 1 - 40 of Earthwork done 3 - " - 190 of Turfing do 2 - " - 152 of Metalling Spread 3 - " - 22 of Gravelling work done 11 - " - 2 00 " Side drains excavated 4 - 5 - 60 Jungle Cleared
1 Tunnel of 2 ft Span of 2 vents 1 Bridge of arches 1 do of 2 do 1 do of 1 do										Completed on the 11th Mile do 12 Mile

Progress Report of works in 3rd Div. of Vizianagram Range the Vizagapatam District for the Month of March 1868.

Description of Work	Amount Est.	by whom & when sanctioned	Cost of work in this div. to end of last month	Grant for current year: Amount	Grant for current year: When	Nett expenditure in this year: Cash	Stock	Total of this month	Total during previous months	Remarks
Improving Road Cuttings	629 14		622 14	8200 11 3						
Cow Sheds	108 12 6		108 12 6	182 10 2		141				
Repairs Anicut	96 2 3		6 19	9 8 6	75 7 8	38				
Completed	200 4 3							7	200 4 3	Completed.
Completed	3294 3 3									Work stopped.
Completed & handed over	730 4 9							7	730 4 9	Completed & handed over
Completed & handed over	714 14 1							7	714 14 1	
Repairs Jungles & road Houses are Completed.	3441 1								790 5 9	Completed & handed over
									776 5 9	

Rd. P.R. 4 02/16
Ans. v. Nottbeck d. 16.

Progress Report of works for the Month of March 1868.

No.	Name of work	Estimate sanctioned: Amount	By whom	Nos & date of order	Date of commencement of work	Net expenditure towards the cost of work to the end of last official year	Approximate cost to the Government: Amount	Nos & date of order	Expenditure in the current year: In this month	Up to this month			Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10				11
	Original Works												
	Military												
1	For sinking two wells in the Cantonment at Vizagapatam	1372	Govt	No. 3221 of 10th Oct 1866		148-5-4	603	G.O. No. 1494 of 17th May 67 and Pub. Engr. Memo No. 49 of 25th May 67 & Subs. Engr. Lr. No. 29 of 18th Feb 1868	G 194	8	3	644	8	Materials collected for finishing the superstructure of the South Well and the excavation completed to water in North well.
	Last inspected on the 21st March 1868								N 194	8	3	603	
37	Roofing Gun Shed at Vizagapatam	3,200	120	No. 1320 of 20th May 1867			2616	G.O. No. 1320 of 20th May 67 & Subs. Engr. Lr. No. 29 of 18th Feb 1868	1266	12	5	2363	9	6	Nearly completed
	Last Inspected on the 21st March 1868														
38	Enlarging the Prisoners room in the 3rd Regt. L.I. Vizagapatam	160	60	No. 1195 of 17th April 1867			160	G.O. No. 1195 of 17th April 1867							Completed on 6th September 1867 and certified serviceable through the Supt. Engineer on the 26th November 1867
		4732							G 1461	4	8	3118	1	6	
							3375		N 1461	4	8	3126	9	2	Total Military

Vizagapatam Dist

Progress Report of works for the month of March 1868

No.	Name of work	Estimate sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Total expenditure to the end of last Official year	Appropriation to the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Up to this month			Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10			11	12
	Civil Buildings												
2	Constructing a post Office at Bimlipatam	1640	Genl	No. 2115 of 22nd July 167	"	1000	600	G.O. No. 1494 of 17th May and Supl. Eng. No. 490 of 25th May 167	G 9	4	4	600	3 2 Completed 28 March 168
									9	4	4	600	" "
3	Repairs and Improvements to the Sessions Court house at Vizagapatam	6000	Genl	No. 66 of 19th January 167	"	1997-14	3700	D.O. and G.O. No. 5730 of 2nd July 167	G. 350	6	5	2201	5 5 Woodwork & part of the tiling of eastern Verandah finished; Woodwork of Southern Veranda in progress.
									G. 427	6	5	3575	10 5

Last Inspected on the 25th March 1868

Progress Report of works for the Month of May 1868

Under Divn
Zilla Vizagapatam Dist

Nos	Name of work	Estimates sanctioned: Amount	By whom	No & date of order	Date of commencement of work	Date of completion & reason if not finished within year	Appropriation in the current year: Amount	No & date of order	Expenditure in the current year: In this month	Up to this month	Full particulars of progress with date of last inspection - In case of completed works, date of completion -
1	2	3	4	5			8	9	10	11	12
4	Constructing Sub Magistrate's Office Taluq Jail & Police Station house at Srungavarapukota	Rs 3380	Govt	Rs 3380 of 3rd October 1866		1868	1897	G.O. No 1094 of 17th May 1867 and Supts Engs Memo No 105 of 25th May 1867	G 105	11 3 1937	The new buildings are now completed and might be occupied at once, but that sanction is expected immediately to the alterations & additions proposed by the Subsidiary Jail Committee.
37	Constructing a new Jail Slab Jail at Vizagapatam	60324	Govt	No 3732 of 9th December 165			16644	Budget of 1867-68 Item No 3	G 3724 / N 3923	6 1911 / 9 16143	4 5 / 12 5	All the sanctioned buildings of the new Jail are now completed, the only works in progress are the surface drains, and the alteration of the main gates. Part of the pavement has also still to be put up. It has been undertaking by the Dowlaiswaram Work Shop, but there seems to be some pressure of work there, which has delayed its preparation.
38	Last Inspected on the 23rd March 1868										

Progress Report of works for the Month of March 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	Nos & date of order	Date of commencement of work	Will work be finished before the end of the current year	Appropriation in the Current year: Amount	Nos & date of order	Expenditure in the Current year: In this month			Up to this month			Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10			11			12
12	Glass Windows in the Church of Bimlipatam	236	Govt.	No. 453 of 10th February 1868			236	G.O. No. 714 of 30th March 1868	107	13	11	107	13	11	In the course of the sanctioned improvements, it occurred to the Chaplain that the general appearance of the building both internally and externally might be improved by lowering the roof of the Chancel, and this necessitated a delay for a reference to the Archdeacon, whose sanction has since been obtained.
									G.O. 4297	4	5	25,857	10	11	
							23077		N3973	4	8	22324	4	9	Total Civil Buildings
		70580													
	Communications														
38	Constructing Jeypore Road from Vizagapatam to Cossipore	115000	Govt.	No. 2610 of 8th December 1863			8000	Budget Item No. 208 and Supt. Engr. Memo. No. 49 of 22 February 1868 G.O. No. 717 of 4th March 1868	G.O. 1154 N1154	1	"	8326	7	6	Work in progress from the 28th to 31st inclusive; four tunnels and two sluices completed in the month. Two tunnels and 5 sluices in the progress at the close of the month; also completion of the earth works and gravelling the worst portions of the line.
7	Constructing Masonry works on Trunk Road No. 6 from Sublarium to Chittivalasa	3685	Govt.	No. 1628 No. 2810 of 14th August 1865 and 26th September 1865			1305	G.O. No. 1494 of 17 May 1867 Budget Supt. Engr. Memo. No. 49 of 25 May 1867	115	-	-	1305	-	-	All the works of this estimate have now been completed. The last Tunnel was finished in March.

Last Inspected on the 17th March 1868.

Progress Report of works for the Month of Ma[illegible] ... 1868

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Mile-stones & Work to be done by the Head Officer of the year	Appropriations in the Current year: Amount	No. & date of order	Expenditure in the Current year: In the month	Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction Road from Vizagapatam to Bowdara	63820	Govt	No. 3066 of 18th October 1867	"	6 Miles	32.10	G.O. No. 1494 of 17th May 1867; G.O. No. 1868 of 3rd February 1868; Supt. Eng. list of Nos. Feb. 1868 G.O. No. 717 of 14th March 1868	845 3 1	3210 " "	The Spandrils, face walls and blocking course of both the wings of the Gostanuddy Bridge have been built; The filling in and approaches are in progress. Three miles of Road towards Bowdara have been cleared of the thick jungle growing upon them and earthworks are in progress.
37 9	Northwest approach to Wallair	700	00	No. 1920 of 1st July 1864	"		420	G.O. No. 543 of 20th February 1867	G. " " R. " "	263 8 3; 42 10 7; 420 13 8	Completed & Certificate forwarded to the Controller.
38 10	Reconstructing Karavalla Road	4363	00	No. 549 of 25th February 1868	"		2476	G.O. No. 1494 of 17th May 1867; Supt. Eng. Memo. No. 49 of 25th May 1867; Supt. Eng. list of 29th Feb. 1868.	G. 717 13 3; R. " " "	2556 " "; 80 " "	The earth work of widening and raising the road completed for about 3/4 of a mile and the foundations of one Road of 300 feet finished further progress stopped by special instructions through Captain Beckly.

Progress Report of works for the Month of March 1868

No	Name of work	Estimates sanctioned: Amount	By whom	No & date of order	Date of commencement of work	Total expenditure to the end of last year	Appropriation to the Current year: Amount	No & date of order	Expenditure in the Current year: In this month	Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
63	Reconstructing Balacheruvu Road.	1760		Proceedings No 1 of the Board 497 dt 2nd of Revenue January 68		1018		Supt's Engs list of 29th Feb 752 1868 and G.O. 693 of 2nd March 68	3 3	1018	Earth work of raising the road nearly completed and gravel being collected. Foundations of road dam also finished and wall above in progress. The work will be completed in about another month.
									G 3584	4 7	18378 15 9
37		32,504				16,429			N 3584	4 7	16,429 13 8 Total Communications
									G 9342	13 8	45904 12 2
38											
	Repairs	29,816				42,881			N 9018	13 11	41,880 11 11 Total Original Works
	Military Maintenance allowance to Roads at Waltair & Vizagapatam	1750		Gnt of February 1862	No 174 of 10th	1750		Appropriation Return for Octob 1867	13 7 6	1750	— — Completed 31st March 1868

Last Inspected on the 21st March 1868

Progress Report of works for the month of March 1868

Vizagapatam Dist

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Not applicable since the beginning of the year	Appropriation to the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Up to this month			Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11			12
12	Repairing & Improving the Ordnance Depot at Vizagapatam	740	Offg. Comdr. He Dist	24th December 1866	"	480 only	259	Approprieation Return for April 67	G 273	3	4		Completed on 22nd July 1867 and Certificate forwarded.
									N 258	5	1		
13	Repairing Certain Military Buildings in the Town of Vizagapatam	455	Do	23d January 1868	"	"	455	Do	"	"	455	"	Do Do
39	Making Certain improvements to the Ordnance depot at Vizagapatam	240	Do	8 April 1867	"	"	240	Do	85	117	240	"	Completed
38	Last Inspected on the 21st March 168												
60	While washing Military Buildings of 31st L I Vizagapatam	122	Do	January 1868	"		122	5th January 168	59	111	122	"	Nearly Completed
	Last Inspected on the 21st March 168												

Vizagapatam Divn

Progress Report of works for the month of May 1868.

No.	Name of work	Estimate sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Date of completion according to the terms of head office's sanction	Approximation for the current year: Amount	No. & date of order	Expenditure in the current year: in this month	upto this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5			9		10	11	12
	Minor repairs below Rs 100										
	Repairing the Rear Verandahs of the 31st Regmt L. I. Hospital	2-12-4	Offg Comdg Divisn	27 May 1867	"	"	3	Approximation Return for May 1867	G " " " 3	8 4	Completed
									N " " " 2	12 4	
	Repairing Bridges in the lines of the 31st Regt L. I. Vizagapatam	28	Do	19 Do	"	"	28	Do	G " " " 28	8 "	Do 8 November 1867.
									N " " " 28	" "	
	Painting Magazine Stands of 31st Regt L. I.	3	Do	Do	"	"	3	Do July 1867	" " " 3	" "	Do
38	Clearing out the drainage Channels in the 31st Regiment L. I.	29	Do	1st July 1867	"	"	29	Do	29 " " 29	" "	Do 31st March 1868.
	Repairing a window in the Mess house at Vizagapatam	10	Do	29 Oct.	"	"	10	Do August 1867	" " " 8	" "	Completed 17 September 1867.

Progress Report of works for the Month of Mar[illegible] 1868

No.	Name of work	Estimate sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Date of finishing & handing over to the Commandant	Appropriation to the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Up to this month	Full particulars of progress with date of last inspection - In case of completed works, date of completion -
1	2	3	4	5			8	9	10	11	12
	Repairing Palmira Bridges in 31st Regt. L. I. Lines	30	Officg. Comdg. District & 18th Regt.	29th Dec. Dedg. Lr.			30	Appropriation Return for August 167		30	Completed 5th November 1867.
	Certain alterations required to the pay office to fit for use as Canteen	42	Do	September 167			42	Do Septr. 167	G	42	
									N	41	Do Do
	Clearing out the drains and repairing revetments in the 31st Regt. L.I. lines	28	Do	17th October 1867			28	Do October 167		28	Completed 5th November 167
	Repairing 2 Windows in the Dry house of the European Infantry &c. at Vizagapatam	16	Do	do			16	Do		16	Do 22nd Do
38	Repairs and alterations to arm racks in the armoury of the Ordnance depot at Vizagapatam	15	do	11th November 1867.			15	Do November 1867		15	Do 20th Do

No. Civil Divn.
No. Large Vizagapatam Dist.

Progress Report of works for the month of March 1868.

No.	Name of work	Estimates sanctioned				Not exceeding Rs. to be incurred during the current financial year	Appropriation in the Current year		Expenditure in the Current year						Full particulars of progress with date of last inspection. In case of completed works, date of completion.
		Amount	By whom	No. & date of order	Date of commencement of work		Amount	No. & date of order	In this month			Up to this month			
1	2	3	4	5	6		9	8	10			11			12
	Repairing the roof of the general store godown in ordnance depot at Vizagapatam	26	Officer Comdg. Divn.	7th Oct. 1867	"	"	26	Appropriation return for October 67	.	.	.	22	3	5	Completed.
	Repairing the roofs of the Cook houses and Privy of the 31st Regt. L.I. Hospital at Vizagapatam	11	do	do	"	"	11	do for month 1867	.	.	.	7	4	2	do
	Making and fixing weather boards to the windows of the armoury in the Ordnance depot at Vizagapatam	33	do	do	"	"	33	do	.	.	.	35	7	8	Completed on 25th November 1867
	Repairing bridges in the 31st Regt. L.I. lines	9	do	Feb. 1868	"	"	9	do	.	.	.	10	4	.	do
38	Ordinary repairs to the Military Buildings in the Town of Vizagapatam	437	do	3rd May 1868.	"	"	91	do Feb. 1868	91	.	.	91	.	.	In progress
		1026-12-4					3,200		£278	15	.	3,182	4	8	Total Military.

Progress Report of works for the Month of March 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Will expenditure be within the limits of the current Official year	Appropriation in the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Upto this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
	Civil Buildings										
35	White washing Church at Bimlipatam	130	Chaplain	April 1867	"	"	130	appropriation in Progress for April 1867	" " "	138 14 11	Completed in the July 1867 and certificate forwarded
55	Repairing Church at Bimlipatam	335	do	June 1867	"	"	335	do in March 1867	G 183 6 "	342 5 "	Nearly Completed
									S 183 6 "	335 " "	
	Last Inspected on the 3rd March 1868										
56	Matting Range office								G " " "	1 8 "	
									N " " "	" " "	
37	Repairing Sea Custom office at Bimlipatam	396	Collector	13th November 1867	"	"	150	Supplt. Engineer 23rd February 1868	G 30 2 5	185 0 4	
									R 26 6 12	35 2 4	
38									S 3 12 1	150 " "	In progress
	Last Inspected on the 3rd March 1868										

Progress Report of works for the Month of Ma[illegible] 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Name of Officer to whom & through whom the Estimate is to be sent	Appropriation to the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5					10	11	12
64	Repairing the New Burial ground at Vizagapatam	223	Govt.	No. 12 B/8 of 1867	"		150	Supt. Engineer	82 "	11 150 " "	Nearly Completed
	Last Inspected on the 23d March 1868										
66	Ordinary repairs to the Church at Vizagapatam	233	Chaplain & Collector	"	"		50	do 24th March 68	" " "		
65	Certain Ordinary repairs to the Session Court at Vizagapatam	318	Civil & Session Judge	25th January 1868	"		150	do 25th February 68	150 " "	150 " "	In progress
	Last inspected on the -- --										
67	Ordinary repairs to the Compound wall and gates of the old Cemetery at Vizagapatam	80	Chaplain & Collector	"	"		30	do 24th March 68	" " "	" " "	
38	Minor repairs below Rs 100 --										
	Making gravelled pathway through the Bimlipatam Cemetery	7	do	7th May 1867	"		7	do 30th May 67	" " "	7 " "	Completed
									Gd 115	9 4	965 2 3
									Rs 26	1 4	45 3 4
		1692					452		N 119	3 .	920 14 11

Total Civil buildings

Progress Report of works for the month of March 1868

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	No. & date of order of Work Officer	Appropriation in the Current year: Amount	No. & date of order	Expenditure in the Current year: in this month	up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
	Communications										
14	Repairing trunk road No. 6 from Tony to Vamadavalsa	6731	Government	No. 2485 of 3rd December 1867	"	"	2961	Approximating returns for April 1867	"	"	2961 5 "	Completed 28th March 68
15	Repairing branch road from Vizagapatam to Ankapilly	3820	Do	No. 1610 of 11th July 67	"	"	3820	do	2 34	12 3	3820 " -	Do Do
	Last Inspected on the 13th March 1868										
16	Repairing Branch Road from Vizagapatam to Vamadavalsa	2865	do	do	"	"	2865	do	31	3 4	2865 " "	do do
	Last Inspected on the 4th March 1868.										
17	Annual Repairs to Jeypore Road via Srungarapuketa to Cassipoke & from Vizagapatam	2450	do	No. 3448 of 2nd Dec 1867	"	"	2450	do	63	2 1	2450 -	Do Do
	Last Inspected on the 30th March 1868										
18	Repairs to Road from Bimlipatam to Chittivalasa	1074	do	No. 3775 of 21st decemb 163	"	"	1074	do	G.107	1 2	1518 - "	
	Last Inspected on 20th March 1868								N107	1 2	1074 - "	Completed 31st March 1867

No. [illegible] Road Dept.
No. [illegible] Range Vizagapatam Dist.

Progress Report of works for the month of [illegible] 1868.

No.	Name of work	Estimate sanctioned: Amount	Estimate sanctioned: By whom	Estimate sanctioned: No. & date of order	Estimate sanctioned: Date of commencement of work	Date of completion or intended to be completed if beyond the current year	Appropriation for the current year: Amount	Appropriation for the current year: No. & date of order	Expenditure in the current year: In this month	Expenditure in the current year: Up to this month			Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11			12
19	Repairs to trunk Road No. 6 from Vamolavalasa to Chittivalasa	1,000	Govt. of M.	No. 1842 of 11th July 1862	"	"	1000	Appropriation Return for april 1867	214	5	7	1,000	" " Completed 28th March 1868
	Last Inspected on the 17th March 1868												
20	Repairs to Road from Vamolavalasa to Bimlipatam	191	do	No. 2485 of 30th December 1860	"	"	191	do	13	"	5	191	" " — do — 27th do
	Last Inspected on the 4th March 1868												
54	Repairing Bridges and Culverts on the road from Vizagapatam to Gopalpatam	481	Collector	12th August 1867	"	"	481	do for August 1867	18	5	2	481	" " Do 6th do
	Last Inspected on the 17th March 168												
58	Repairing Travellers Bungalow at Chittivalasa	136	~~do~~ Nov. 1867	13th November 1867	"	"	136	do Nov. 1867	20	13	3	136	" " Do 27th do
38	Last Inspected on the 2nd March 168												
59	Taking Returns of the Traffic on the roads of the Vizagapatam Range from Discretionary allowance	95-13-9	Supt. Engr.	"	"	"	94	do Janu. 18	38	1	56	8	6

Progress Report of works for the Month of Mar. 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Nature of expenditure whether on account of the Government or local funds & Civil or Educational	Appropriation in the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Upto this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1									G730 13 3	15,478 13 6	
							150		730 13 3	15034 13 6	Total Communications
2									G1455 5 7	19643 6 8	
		24612-10-1					9124		N1428 15 3	19158 1 1	Total Repairs
3									G10798 0 3	65048 2 10	
									3 3 6	1 [illegible] 5 10	
		322428-10-1					100 5		N10447 13 10	61018 13 "	Total Imperial.
38	Local Funds New Works Educational Funds Civil Builds										
21	Constructing a Normal School at Vizagapatam	10363	Govt. of India	No. 116 of 10th January 1866	"	10195 4/8	168	Proceedings of the Director of Public Instruction No. 1156 of 7th June 1867	" " "	167 11 "	Completed and the certificate forwarded.

Vizagapatam Divn

Progress Report of works for the Month of March 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of Commencement of work	Net expenditure to the end of last Financial year	Appropriation in the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Upto this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
22	Constructing an anglo vernacular School at Bimlipatam	3510	Govt.	No. 114 of 8th April 186		2309	1384	Budget for 1867-68 Item No. 81 and Controller's Memo No. 2993 of 2nd Novemb. 1867	G 140 7 7	2376 11 6	Progressing nearly completed flooring in Progress - will be finished about the beginning of June.
	Supplemental	1593		GO No. 3041 of 30th Septr 1867			1500				
		5103									
	Last Inspected on the 3rd March 1868										
									G 140 7 7	2544 6 6	
		15466					3062		A 140 " 1	2906 11 "	Total Educational Civil Buildings
	Repairs										
61	Repairing Normal School at Vizagapatam	74		Proceedings No. 2559 of Madras Gt. of 23rd of public December 1867 Instructions		" "	74	Controller No. 3922 of 23rd Novemb. 1868	1 11	74 " "	Completed 30th March 1868
38	**Dist. Funds**										
46	Repairing Flag Staff at Bimlipatam	125-6		Letter of 3rd Marine July 1867		" "	125-6	Controller Sanction of Marine letter No. 3297 of 3rd July 1867 and agreed by letter No. 2863 of 24th agreed 1867. Controller No. 1631 of 11th September 1867	" " "	125 6 "	Completed

No. [illegible] River Division
No. [illegible] Range Vizagapatam District

Progress Report of works for the month of [illegible] 1868

No.	Name of work	Estimates sanctioned: Amount	Estimates sanctioned: By whom	Estimates sanctioned: No. & date of order	Estimates sanctioned: Date of commencement of work	Date of opinion of Chief Engineer & head of Office in Madras	Appropriation to the Current year: Amount	Appropriation to the Current year: No. & date of order	Expenditure in the Current year: In this month	Expenditure in the Current year: Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6		8	9	10	11	12
		199-6					199-6		Rs 1 11	199 6 .	Total Repairs
									G 181 9 6	2743 12 6	
		15665-6					3361-6		Rs 181 2 .	220 6 1 .	Total Imperial & Local funds
									G 10979 12 9	6829 1 15 4	
		38809-4-1					5256-6		Rs 10628 15 2	63224 14 .	Total Imperials & Local funds
	Tools and Plant										
	New Supplies										
	Making certain Office furniture of No. 11 at Vizagapatam Range	57	Ex. Eng	March 187	.	43	57	Application dated April 187	. . .	14 . .	
38	Brass Scales and weights	12-8	Supt. Eng	.	.	.	12-8	Do April 187	. . .	12 8 .	
									. . .	26 8 .	Total New Supplies
	Repairs										
	Repairing Office Tents of the Supt. Engineer 14-10-9			April 187	.	.	15	Do April 187	. . .	14 10 9	

No. [illegible] Divn

Vizagapatam Dist

Progress Report of works for the Month of [illegible] 1868

Serial No.	Name of work	Estimates sanctioned: Amount	Estimates sanctioned: By whom	Estimates sanctioned: No. & date of order	Estimates sanctioned: Date of commencement of work	Date of last return to Chief Engineer & head office	Appropriation for the Current year: Amount	Appropriation for the Current year: No. & date of order	Expenditure in the Current year: In this month	Expenditure in the Current year: Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
	Carriage										
	Charges incurred in landing a Sawing Machine	64	Ex. Engr. Approximation Return for October 1867	"	"	"	6 4	Approximations Return for October 1867	" " "	6 4	
	Charges incurred for landing Certain Instruments supplied to the Division at Mattam	12	Supt. Engr.	8th May 1867	"	"	12 "	"	" " "	12 "	
	Do — Do Received from Madras				"	"	"	"	" " "	1 "	
	Repairing Tools in the Vizagapatam Range	191	Ex. Engr.	"	"	"	98	Supt. Engr.	68 " "	98 " "	
									68 " "	190 10 9	Total Repairs
									68 " "	147 2 9	Total Tools & plant
	Imperial Direction										
	Engineer Establishment Salaries of Range Officer								793 10 "	8823 8 "	

Progress Report of works for the Month of Mar[illegible] 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	Number and date of order	Date of commencement of work	Work of which situate of to the end of last official year	Appropriation in the current year: Amount	Number and date of order	Expenditure in the current year: In this month	Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
	2	3	4	5	6				10	11	12
	Travelling allowance of Do Upper Subordinates								80 " "	847 " "	
	Salary of Taluq Aver Lee travelling allowance of Do								154 15 5	1859 9 "	
									60 "	695 " "	
	Office Establishment										
	Permanent								198 " "	2877 1 1	
	Temporary								27 " "	324 " "	
	Travelling Batta of permanent Establishment								"		
									2 52	7 " 7	
	Petty Establishment										
	Contingencies								133 14 10	2247 4 3	
									6 2 "	120 15 4	
									1455 15 5	17,301 6 3	Total Imperial
	Local										
	Educational										
	Petty Establishment								8 " "	41 " "	
									1463 15 5	17342 6 3	Total Construction
	Miscellaneous advances										
	Amount paid to Storekeeper 1st Division								" " "	1 14 "	
									" " "	1 14 "	Total Miscellaneous advances

Progress Report of works for the Month of Aug[illegible] 1868.

No.	Name of work	Estimate sanctioned: Amount	By whom	Nos & date of order	Date of commencement of work	Total expense since the beginning of the current year	Appropriation in the Current year: Amount	Nos & date of order	Expenditure in the Current year: in this month	upto this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
	License Tax Refunded to Captain Beatty as an abatement on account of Municipal Tax	"	"	"	"	"	"	"	"	25	
	Do. to Mrs. Carmac — Do. — Do.	"	"	"	"	"	"	"	"	2	
									"	27	Total License Tax
	Advances to Civil officers										
	Collector										
37	Constructing Road and Clearing jungle in Jeypore Country	10,000	Govt	No. 718 of 1864	"	10,000	Budget of 1867-68	"	"	10,000	
	Pettah Ghaut Road	"	"	"	"	7000	Stem No. 208	"	"	7,000	
38	Paving & Streets	"	"	"	"	1,200	do. No. 207 of 1867-68	"	"	1,200	
	Repairs &c. to Subsidiary Jails	2737	do	No. 1689 of 1865 Carmac	"	2739	G.O. No. 3844 of 10th Decr. 1867	"	"	2739	
								"	"	20939	Total for Collector

No. [illegible] Divn.

No. [illegible] Vizagapatam Dist.

Progress Report of works for the month of [illegible] 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	Total expenditure up to the end of last year	Allotment for the current year: Amount	No. & date of order	Expenditure in the current year: In this month	Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
	Supt. of Police										
	Erecting huts at Parvatipur	"	"	"	"	1573	Supt. Engineer Memo. No. 1150 of 6th January 68	"	"	1573	
									"	"	Total Supt. of Police
									"	22312	Total advances to Civil officers
	Transfers within Division										
	No. 5 or Anicut Range	"	"	"	"	"	"	"	2559	2 2	
	No. 2 or Berhampur Range	"	"	"	"	"	"	"	5		
	No. 3 or Nursapore Range	"	"	"	"	"	"	"	2	3	
38	No. 3 or Vizianagarum Range	"	"	"	"	"	1769	"	216	11 2	
	No. 1 or Doulaiswarum Range	"	"	"	"	"	110	9	1250	6 2	
	No. 1 or Chicacole Range	"	"	"	"	"	"	"	7	14	
							110	9	4044	4 6	Total transfers within Division

Progress & Short of works for the Month of Ella. 1868.

No.	Name of work	Estimate sanctioned: Amount	By whom	Date & date of order	Date of commencement of work	Net expenditure up to the end of the last year	Appropriation in the Current year: Amount	Date & date of order	Expenditure in the Current year: In this month	Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6	7	8	9	10	11	12
	Deposits repaid										
	Paid to the Storekeeper of the Supt. Engineer office at the request of the Narasapur Range Officer	"	"	"	"	"	"	"	"	1 3 "	
	Do Do to the Managers of do do at the request of the Chicacole Range Officer	"	"	"	"	"	"	"	"	5 " "	
38	Deposit of Cowada Goodiah, remitted into Government Saving Bank	"	"	"	"	"	"	"	"	100 " "	
									"	107 3 "	Total deposits repaid

No. Grand Division
No. Large Vizagapatam Dist.

Progress Report of works for the Month of April 1868.

No.	Name of work	Estimates sanctioned: Amount	By whom	No. & date of order	Date of commencement of work	No. of the office & date of the Chief Engineer's order	Appropriation for the Current year: Amount	No. & date of order	Expenditure in the Current year: In this month	Up to this month	Full particulars of progress with date of last inspection. In case of completed works, date of completion.
1	2	3	4	5	6		8	9	10	11	12
	Profit & Loss. Difference between original Value of the Stock articles and the amount realized by auction sale	159-6-10	Govt	No 1555 of 23rd Mar 1868	" "	"	2-6-10	Go. Do. 1555 of 4th May 1867	" " "	159 6 10	
										159 6 10	Total Profit and loss
									3411 18 5	16107 5 4	Grand total
									G 10979 12 9	6 8291 15 4	
									~~43 30 13 7~~	~~3067 7 4~~	
									N 10628 15 2	6 5224 14 0	To the Imperial & Local funds
									G ~~14391 5 2~~	14399 4 8	
									~~10622 5 2~~	~~112 6 30 4 8~~	
									~~43 30 13 7~~	~~3067 7 4~~	
									N 12271 7 7	10 7563 3 4	Total for public works Expenditure

38

Vizagapatam Executive Engineer's office Waltair
9th April 1868

A R Lundie Dy accom
In Executive Engineer's Office

(sd) J Beatty Capt. R.E.
Executive Engineer Vizagapatam

From P.W. 4022/
Proc.g^s Novr 1868.
The Executive Engineer
Vizagapatam

To
The Superintending Engineer
1st Division

Date 24 April
Dep.t
Received 15

Progress Report
of Works
for the Month of
March 1868

Inlgent/C No 3153/68

1868. Department.

No. 1122

PROCEEDINGS OF THE BOARD OF REVENUE,

Dated 10*th October* 1868.

No. 7,241.

Public Works in Vizagapatam District.—Collector's report on, for 1867-68, submitted for information of Government.

Communication to the Chief Engineer for Irrigation and the Superintending Engineer of the 1st Division for information.

Noted

Noted

Copy to the Chief Engr for Irrigation

Copy to Sup Engr 1st Division

Copy to Revenue Dept

Copy to Board of Revenue