M R O 1 - 77,000-3-6-27

(1) Number of pages 10

(2) Date of repair 27.8.43

(3) Initials of the Referencer

# MADRAS RECORD OFFICE.

---

## Government of Madras.

Public works DEPARTMENT.

G.O. No. 20 Press / Mis.

Dated 6-9-6 / 1867

***Not to be folded or roughly handled***

No 3,801

FORM E E

BANGALORE, RANGE

*Statement of objectionable items in the Accounts for the month of September* 1868, *submitted for the orders of Government*, vide *paragraph* 89, *Section II., of the Manual of Public Works Accounts.*

| Particulars of each building | Amount | | | Range Officer's explanation. | Remarks by the Controller | Remarks by the Superintending Engineer | How disposed of |
|---|---|---|---|---|---|---|---|
| | Of item or estimate | Expenditure up to date of completion | Expenditure in excess of estimate | | | | |
| | RS | RS | RS | | | | |
| Converting one of the cook-houses into a wash-house and urinary, Race Course, sanctioned in G O, No 3,287, dated 23rd October 1867 | 1,530 | 1,751 | 221 | The excess was occasioned by the urinary having been detached from the building, *vide* G O, No 3,287, dated 23rd October 1867 | As the G O authorizing this work required that the urinary should be detached from the wash-house, it appears to the undersigned that a supplemental estimate should have been submitted for the sanction of Government<br>(Sd) S BROCK,<br>*Contr. of P W. Accts* | A supplemental estimate was not submitted, as the alteration ordered by the Government of India did not involve any large outlay<br>(Sd) E A FOORD, Lt-Col, R E,<br>*Supg Engr, 5th Division*<br>SALEM,<br>*25th Nov* 1868 | |
| BANGALORE,<br>*23rd Oct* 1868 | | | | (Sd) H W WOOD, Capt, R E,<br>*Ex Engr, Bangalore* | | | |

NOTE —The excess in this case is more than five per cent upon the sanctioned amount

MADRAS,
*4th December* 1868

(Signed) S BROCK,
*Controller of Public Works Accounts*

To the Secretary to Government, Public Works Department

*Proceedings of the Madras Government, Public Works Department, 6th January 1868.*

No. 59 ORDER THEREON, 6th January 1869, No. 30.

ACCOUNT, No. 5

The Controller of Public Works Accounts is authorized to pass the outlay of Rupees 221 which is reported to have been incurred in excess of the sanctioned estimate for the wash-house and urinary for the Cavalry on the Race Course at Bangalore.

(True Extract)

Colonel, R. E.,
*Secretary to Government.*

To the Superintending Engineer, 5th Division
,, Controller of Public Works Accounts
,, Accountant General

Exd G A. Turton.

P.W.D. 6th Dept
Proc. of Govt. for January
From 6th 1869 No.

The Controller
of P.W. Accounts

&

The Secretary
to Government
P.W. Department

Dated 4
Recd 7th } December 1868

No 3801

Statement of
Objectionable items in the
accounts of the Bangalore
Range for September 1868
submitted for the orders
of Government

No 30 - 6th January 1869

No 58

Exd 1868 B. 180

Proceedings of the Madras Government, Public Works Department.

Home E.E. No. 3801

Read 9th

Statement of Objectionable items in the Accounts for the month of September 1868, submitted for the Orders of Government, vide para 89, section II of the Examiner of P.W. Accounts.

| Particulars of each building | Amount of item or Estimate | Expenditure up to date of completion | Expenditure in excess of Estimate | Range Officer's Explanation | Remarks by the Secretaries | Remarks by the Superintending Engineer | How disposed of |
|---|---|---|---|---|---|---|---|
| Converting one of the cook Houses into a wash House and Urinary, Race Course, sanctioned in G.O. No. 3287 dated 23rd October 1867 | 1530 " | 1751 " | 221 " | The excess was occasioned by the Urinary having been detached from the building — vide G.O. No. 3287 dated 23rd October 1867 | As the G.O. authorizing this work required that the Urinary should be detached from the wash House, it appears to the undersigned that a supplemental Estimate should have been submitted for the sanction of Government. | A supplemental Estimate was not submitted as the alteration ordered by the Govt. of Madras did not involve any large outlay — | |

Executive Engineers Office
Bangalore, 23rd October 1868

Sd/ H. Elwood, Capt. R.E.
Executive Engineer
Bangalore.

Sd/ A. Bruce
Controller of P.W. Accts

Sd/ [illegible]
Superintending Engr
5th Division

Office of the Controller of P.W. Accounts
Madras, 1st December 1868

Sd/ [illegible]
Supt. Engr's Office, 5th Division
Bangalore, 25th Nov. 1868

NOTE — The excess in this case is more than 5 per cent upon the sanctioned amount —

S. Brodie
Controller of P.W. Accounts

To
The Secretary
to Government, P.W. Department

Jan. 1869

Exd G A

Exd G A. Turton.

Public Works Depts

No 30

T-

Proceedings of the Madras Government

Under date the 6th January 1869

Read the following

From the Controller of

P.W. Accounts - Hereunto No 3801 of 14th Decr 1868

To the Controller
of Public Works Accounts

is authorized to pass
the outlay of Rs. 221
which is reported to have
been incurred in excess
of the sanctioned estimate
for the Wash House and
Urinary for the Cavalry
on the Race Course at
Bangalore -

No

Wash

4/67

L. Engr 5th Div
Contractor
Accts Clerk
Accts 7/1/69

Acc 4763

Govt. of [1868] Madras.

PUBLIC WORKS.

To The Superintending Engr.
5th Division

Dated

G O - 6th January 1869 No 30

Nos. 58-59

Water House & Urinary Permission
granted for passing the sum of
Expenditure of Rs 221 incurred
in connection with the Water
House and Urinary for the
Cavalry on the Race Course
at Bangalore.

C. G. Dec 1868 Oct - 183