M.R.O. 1—77,005—8-11-57.

(1) Number of pages.

(2) Date of repair.

(3) Initials of the Reference

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2075 Press — Mis.

576-77-78

Dated 25—6— 1869.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
25th June 1869.

Read the following letters :—

No. 576. From the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Dowlaishweram, 2nd June 1869, No. 921.

In lieu of the estimate returned with your Memorandum, No. ——, dated the 27th ultimo, I have the honour to forward a revised one for constructing a Dead-house at the Hospital at Chetterpore, amounting to Rupees 790.

1 Abstract Estimate.
1 Specification.
1 Letter.

No. 577. From the same Officer, dated Dowlaishweram, 3rd June 1869, No. 926.

In accordance with paragraph 2 of G. O., No. 1,698, of the 25th May 1869, I have the honour to forward the estimate* for constructing a Dead-house at the Civil Dispensary of Vizagapatam duly revised, and request that the sanction of Government may be obtained for the same with an appropriation of funds.

1 Abstract Estimate.
1 Specification.
* Rupees 1,107.

2. I beg to explain the eave ventilators can hardly affect the air in the space above them and immediately below the roof of the building, the heated air must then come down to get away, and, with people breathing in the room, is as likely to be inhaled by them as to escape by the ventilators; I proposed, therefore, to let this vitiated air have free egress, as I had found in many instances it greatly improved the quality of the air in any buildings with these pitched roofs.

No. 578. Order thereon, 25th June 1869, No. 2,075.

CIVIL WORKS, No. 86.

		Rs.
*1.	For a Dead-house at Chetterpore ...	790
2.	Do. do. at Vizagapatam	1,107

The Government approve of the estimates* submitted with these papers, but they are unable to allot any funds for the proposed buildings during the current official year.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
,, Controller of Public Works Accounts.
,, Accountant-General.
,, Judicial Department.

Exd. S. T. Augustin.

No 926

Superintendg Engrs Office 1st D.
Dorlaiewaramm 3d June 69

From

Captain J. F. Fischer RE.
Actg Superintendg Engr 1st D.

To,

Colonel C A Orr RE.
Secretary to Govermnt P.W.D.
Madras

Sir,

In accordance with para 2
of G.O. No 1698 of the 25th May 1869,
I have the honor to forward the Estimate
for constructing a Dead House at the
Civil Dispensary of Vizagapatam duly
revised, and request that the sanction
of Government may be obtained for
the same with an Appropriation of Funds

2 I beg to explain the rave ven=
=tilators can hardly affect the air in
the space above them and immediately
below

Encl. 2
1 Abstract Estt
2 Specification

†Rupees 1107

below the roof of the building, the heated air must then come down to get away and with people breathing in the room is as likely to be inhaled by them as to escape by the ventila-tors. I proposed therefore to let the vitiated air have free egress as I had found in many instances it greatly improved the quality of the air in very buildings with these pitched roofs.

I have the honor to be
Sir
Your most Obed.t Serv.t

Wm. H. Richmond Captain R.E
A.E. Superintending Engineer
1st Division

H.L.

DEPARTMENT Medical — CHAPTER XXIV PARA — New Work

73

ABSTRACT ESTIMATE

TALUQ Vizagapatam

DISTRICT VIZAGAPATAM

WORK. Constructing a Dead house at the Civil Dispensary of Vizagapatam - prepared in accordance with the Standard Plan received with G.O. No. 905 dated 19th March 1863.

Quantity or Number.	Discription of Work.	Rate.	Per Item.	Amount.	Total.
80 5/27	Cyds of Rubble Masonry	1 12 -	Cyd	140 5 2	✓
4 1/3	Do of Arch work (brick) in Chunam	4 13 -	Do	20 13 8	✓
19 4/5	Sqrs of plastering & white washing with 2 Coats of Chunam	2 6 -	Sqr	47 - 4	✓
2 4/25	Do of Flooring with Asphalte 3/4 inch thick over stone jelly in Chunam 6 inches thick	18 - -	Do	38 14 1	✓
28.163	Cft of Sal wood wrought and put up	2 8 3	Cft	70 13 6	✓
6 21/25	Sqrs of roofing with Sal wood Couples, Reepers, Rails, Slab & Pantiles & Chunam borders & Complete	34 4 -	Sqr	234 4 3	✓
1	Pair of Teak wood 4/5 panelled & 1/5 Glazed doors with frames & iron fixtures Complete	50 - -	Each	50 - -	✓
3	Do windows with swinging glazed shutters, frames & iron fixtures & Complete	35 - -	Do	105 - -	✓
8	Swinging Ventilators with glazed shutters, frames & iron fixtures & Complete	24 - -	Do	192 - -	✓
	Carried Over			899 3 -	✓

Rupees 899 3 -

Estimate No. 926 for Rupees 899 3 -

Approved

Sd/- [illegible]

Secretary to Government

Medical Department

Dated 30 August 1864.

Examined

Sd/- [illegible]

Dated 4 September 1864.

Examined

Sd/- [illegible]

Dated 4 September 1864.

Approved

Sd/- [illegible]

Dated 4 September 1864.

Estimate for Rupees 899 3 -

Commencing a Dead house at the Civil Dispensary at Vizagapatam.

Sd/- [illegible]

Surveyor

Dated 25 September 1863.

No. 511

Q. 1276 Govt. Orly. Press. 1/63

	Brought Over				899	3	
	Masonry sink, with trough 9" inches deep, lined with lead & also a Cistern (1¼ In. diameter) outside for the supply of water through a pipe with stop cock opening over the sink	20	--	Each	20	--	✓
1	Teakwood (post mortem) on dessecting table with a slight incline from the edge to the centre to have a hole in centre lined on top with lead	70	--	Do	70	--	x
1	Do Do but ordinary Construction	25	--	Do	25	--	✓
1	Do Do shelves for instruments &c	10	--	Do	10	--	✓
	Do Do washing stand and towel stand	15	--	Do	15	--	✓
1	Writing table & a chair	20	--	Do	20	--	x
	Trestles for supporting Coffin				10	--	✓
	Wedges & blocks to steady the body				6	--	✓
	One set of scales & weights for post Mortem purposes				10	--	✓
10	Teak wood pegs for Clothes				2	--	✓
	One Do Bucket with iron straps				3	--	x
	Excavating foundation and filling basement				8	--	✓
	Carried Over				1098	3	--

93

Brought Over				1098	3 --
Contingencies	5	--	Rs	69	13
Superintendence	28	--	Do	32	--
Total Rupees				1200	--
Deduct the cost of furnitures marked thus x as they will be supplied by the Imagistrate of the Dist. See para 6 of R. A. order printed in G. G. No. 13 of 22-4-69				93	--
			Total Rs	1107	

Executive Engr
Office Harbour
28th April 69.

L. Beatty Capt. R.E.
Executive Engineer P.W.D.

Wm. F. Fischer Capt. R.E.
Engineer Supt 1st Div.

Ex Dr

Sub.g Engineer's Office 1st Div.
No 630 Doolaiswaram 15th May 1869

From Captain J. J. Fischer R.E.
Acting Sub.g Engineer 1st Div.

To Colonel C. A. Orr R.E.
Secretary to Government
P.W.D. Madras.

Sir In Continuation of my letter No 483 dated 6th Instant I have the honor to forward for the sanction of Government an Estimate and Specification amounting to Rs: 800 for constructing a Dead House at the Police Hospital at Chetterpoor prepared in accordance with the standard Plan circulated with G.O. No 905 dated the 19th March 1869 and request that the requisite funds may be granted from the Revenue of the Current Year with a view to the work being carried out at an early date.

I have the honor to be
Sir,
Your most obdt Servant

Wm. H. Fischer Capt. R.E.
A.S. Sub.g Engr. 1st Division.

Enclosures
1 Estimate
1 Specification
1 Plan

3 | Gro Ground & Slope all round the buildings | 8 | - | Cyd | 1 | 0 | - | 76 | 8 | 7 | 9

Sub.e Engineer's Office 1.st Div.n
No 921 Dodalaisuaram 2.d June 1869

From

Captain J. F. Fischer R.E
Acting Sub.e Engineer 1.st Div.n

To,

Colonel C. A. Orr R.E
Secretary to Government
P.W.D. Madras.

Sir,

In lieu of the Estimate re-
turned with your Memo No — dated the
27.th Ultimo, I have the honor to forward
a revised one for constructing a Dead
House at the Hospital at Chetterpore
amounting to Rupees 790-7

I have the honor to be
Sir
Your most Obed.t Servant

Wm F Fischer Capt.n R.E.
A. Sub.e Engr. 1.st Division

3 Gov.t Coolie Clear all round the buildings 8-0 Cy

1	0	
76	7	9

No 1869 dated 2nd June
Rec.d 21 — 1869
Cattle 15 May
Rec.d 23 — 1869

Town do and Fam.e do 2
amounting to Rs 500 per
Centum on the Cost
of the Hospital
for Sanction

Sanctioned

NEW WORK.

DEPARTMENT Imperial

ABSTRACT ESTIMATE No.

TALUQ Serampoor

DISTRICT Zillah

WORK. County a Dead House at Police Hospital at Chitterpoor prepared in accordance with the Standard Plan received with G.O. No 905 dated 19th March 62 -

Quantity or Number.	Discription of Work.	Rate.	per Item.	Amount.	Total.
22 5/6	Cgo Roofstone in chunam	1 13 -	Cft	41 6 2	
44 9/27	-"- Brick in chunam	2 12 -	"	121 13 -	
1 1/27	-"- Cutstone work for steps	7 " -	"	7 4 2	
4 1/3	-"- Arch work in Chunam	3 8 -	"	15 2 8	
19 5/5	Sqr Plastering & whitewashing with 2 coats chunam	1 12 "	Sqr	35 2 5	
2 4/25	-"- Flooring with Asphalt 3/4" thick over stone Jelly 6" thick	18 " "	Cft	38 14 1	
28.163	Cft Sawn wood wrought & pattern-	2 12 -	Cft	77 7 2	
7 46/100 6. 21/25	Sqr Roofing with Couple Rafters, rafters, battens, flat & pantiles, Chunam hordes & Iron hooks & five timber- at end of Eaves &c complete	18 " "	Sqr	128 3/4 11 1/4	
1	Pair of Teakwood 4/5 panelled & 1/5 glazed door with frames & iron fixtures &c complete 5×8	50 - -	Each	50 - -	
3	-do- Windows with sliding glazed shutters, weather boards, frames, iron fixtures &c Complete 5×3	30 - -	do	90 - -	
8	Swinging Ventilators with Glazed Shutters, frames & Iron fixtures &c Complete 2½×1½	8 - -	do	64 - -	
1	Masonry sink with trough 9" deep lined with lead & also a Cistern (1½ ft diameter) out side for the supply of water through a pipe with stop cock opening over the sink -	" - - -		20 - -	
1	Teakwood (post mortem) or dissecting table with a slight inclined from the edge to the centre to have a hole in centre lined on top with lead	- - - -		40 - -	X
1	-do- -do- but ordinary Construction	- - - -		15 - -	
1	-do- -do- shelves for instruments &c	- - - -		10 - -	
1	-do- washing stand with Rasein Round towel stand	- - - -		12 - -	Deduct 5 Rs for Basin 3 X
3	Cgo Gravel & slope all round the buildings	8 - Cft		1 8 -	
				1765 7 9	

Estimate a sum of Rupees One thousand seven hundred & sixty five & annas seven & pies nine only

Calcutta 24th January 1863

Approved

Calcutta 24th January 1863

Superintending Engineer

Estimate a sum of Rupees One thousand seven hundred & sixty five & annas seven & pies nine only

Calcutta 27th January 1863

Executive Engineer

No. — dated 27th January 1863

Rs 1765-7-9

Rs 576

C. 12 Jan 1864 R. 17

1	Writing table & chair					17	-	-
	Trestles for supporting coffin					5	-	-
	Wedges & blocks to steady the body					5	-	-
	One set of scales & weights for Post Mortem purposes					10	-	-
10	Teakwood pegs for Cloths					2	-	-
	One do Bucket with iron stoups					5	-	-
	Evacuating foundation & filling basement					5	-	-
	Contingencies			5	-	49	8	3
								86
	Deduct the cost of furnitures marked thus x as they will be supplied by the Magistrates of the Dist.ts See para 6 of Revd Order printed in G.O. No 1329 of 22d Octr 1869							67
	Total Rupees							79

Supdg Engr's Office 1st Div
Doveloiveluteram
11th May 1870

Wm H Kincheen Capt
Actg Supdg Engr 1st Div

Public Works Department

No 2075

Proceedings of the Madras Government

Under date the 25th June 1870

Read the following

From The Supdg Engineer 1st Dn/ M.E. No 921 D/ 2nd June 1869

From The Actg Supdg Engr 1st Dn/ M E No 926 D/ 3rd June 1869

1. For a Dead Horse at Chittoor - Rs 790.

2. Do — Do — Vizagapatam " 1107

The Government approve of the Estimates submitted with these papers, but they are unable to allot any funds for the proposed bridlings during the Current Official year.

Sd

6 Supdg Engr 1st Div
4 Conte Sheriff
3 Accts Genl
11 Actg Deputy

Encl 2413 & 2416

Govt. of {1869} Madras.

PUBLIC WORKS.

To

The Superintending Engineer

1st Division

Dated

Recd. Encl. 3

G. O. 25 June 1869, No. 2075

Nos. 576 & 578

Dead Houses at Cuttapore & Vizagapatam Estimates amounting to Rs 1897 for dead Houses at Cuttapore and Vizagapatam, approved